

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	Impact	FWD	REV
RAMAPO___345_345_PAR3500	Fri 06/24/2016	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	(Import)	(Export)
1940	Continuous	2359				Impacts Total Transfer Capability	2200 MW	1450 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW	1450 MW
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	(Import)	
0728	Continuous	2359				Impacts Total Transfer Capability	4000 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	(Import)	
1500	Continuous	2359				Impacts Total Transfer Capability	0 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/17/2017</u>	SPR/DUN-SOUTH	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	3800 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	800 MW	4600 MW
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/17/2017</u>	SPR/DUN-SOUTH	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	3800 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	800 MW	4600 MW
W49TH_ST_345KV_6	Fri 02/17/2017	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/17/2017</u>	SCH - PJM_HTP	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	315 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	345 MW	660 MW
DUNWODIE-SHORE_RD_345_Y50	Wed 03/01/2017	Mon 03/20/2017				CONED - LIPA	(Import)	
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW	
Work scheduled by: LI						TTC with All Lines In Service	700 MW	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SHORE_RD_345_138_BK 1			FWD
Wed 03/01/2017	to	Mon 03/20/2017	(Import)
0001	Continuous	2359	CONED - LIPA 1350 MW
Work scheduled by: LI			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
SHORE_RD_345_138_BK 2			FWD
Wed 03/01/2017	to	Mon 03/20/2017	(Import)
0001	Continuous	2359	CONED - LIPA 1350 MW
Work scheduled by: LI			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
COOPERS_-DOLSONAV_345_CCDA42			FWD
Thu 03/02/2017	to	Fri 03/24/2017	(Import)
0500	Continuous	1530	UPDATED by NYSEG 02/28/2017 CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
DOLSONAV-ROCKTVRN_345_DART44			FWD
Thu 03/02/2017	to	Fri 03/24/2017	(Import)
0500	Continuous	1530	UPDATED by NYSEG 02/28/2017 CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
EDIC_-FRASER_345_EF24-40			FWD
Mon 03/13/2017	to	Sun 03/19/2017	(Import)
0600	Continuous	1700	UPDATED by NYSEG 03/12/2017 CENTRAL EAST - VC 2500 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
BECK_-NIAGARA_345_PA302			FWD REV
Mon 03/13/2017	to	Fri 03/17/2017	(Import) (Export)
0800	Continuous	1700	UPDATED by NYISO 03/02/2017 SCH - OH - NY 1100 MW 950 MW
Work scheduled by: IESO			Impacts Total Transfer Capability 650 MW 950 MW
			TTC with All Lines In Service 1750 MW 1900 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_1000			FWD
Wed 03/15/2017	to	Sat 03/18/2017	(Import)
0800	Continuous	0459	UPDATED by NYISO 03/21/2017 SCH - OH - NY 1300 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 450 MW
			TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
SCH-NYISO-PJM_LIMIT_100					REV
Wed 03/15/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>
0800	Continuous	0459			
Work scheduled by: PJM					(Export)
					400 MW
SCH - PJ - NY					1050 MW
Impacts Total Transfer Capability					1450 MW
TTC with All Lines In Service					
<hr/>					
MILLWOOD_345KV_18					FWD
Thu 03/16/2017	to	Fri 03/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/14/2017</u>
0001	Continuous	2200			
Work scheduled by: ConEd					(Import)
					4350 MW
UPNY CONED					750 MW
Impacts Total Transfer Capability					5100 MW
TTC with All Lines In Service					
<hr/>					
LADENTWN-BUCHAN_S_345_Y88					FWD
Sat 03/18/2017	to	Mon 03/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/14/2017</u>
0001	Continuous	2359			
Work scheduled by: ConEd					(Import)
					4150 MW
UPNY CONED					950 MW
Impacts Total Transfer Capability					5100 MW
TTC with All Lines In Service					
<hr/>					
SCH-IMO-NYISO_LIMIT_1350					FWD
Sat 03/18/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by IESO</u>	<u>03/16/2017</u>
0630	Continuous	1700			
Work scheduled by: IESO					(Import)
					1650 MW
SCH - OH - NY					100 MW
Impacts Total Transfer Capability					1750 MW
TTC with All Lines In Service					
<hr/>					
SCH-IMO-NYISO_LIMIT_1000					FWD
Sat 03/18/2017	to	Wed 03/22/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>
1700	Continuous	2359			
Work scheduled by: PJM					(Import)
					1300 MW
SCH - OH - NY					450 MW
Impacts Total Transfer Capability					1750 MW
TTC with All Lines In Service					
<hr/>					
SCH-NYISO-PJM_LIMIT_100					REV
Sat 03/18/2017	to	Mon 04/03/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>
1700	Continuous	1559			
Work scheduled by: PJM					(Export)
					400 MW
SCH - PJ - NY					1050 MW
Impacts Total Transfer Capability					1450 MW
TTC with All Lines In Service					
<hr/>					
NINEMILE-CLAY_____345_8					FWD
Mon 03/20/2017	to	Fri 03/24/2017	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/20/2017</u>
0001	Continuous	0200			
Work scheduled by: NGrid					(Import)
					5150 MW
OSWEGO EXPORT					100 MW
Impacts Total Transfer Capability					5250 MW
TTC with All Lines In Service					

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SCH-IMO-NYISO_NIAG_CB_3008_W/BB							
Mon 03/20/2017	to	Tue 03/21/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/17/2017</u>		
0500	Continuous	1700				SCH - OH - NY	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1750 MW
							1900 MW
FRASANX-COOPERS_345_UCC2-41						FWD	
						(Import)	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	CENTRAL EAST - VC	2500 MW
0500	Continuous	1630				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MARCY_-FRASANX_345_UCC2-41						FWD	
						(Import)	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	CENTRAL EAST - VC	2500 MW
0500	Continuous	1630				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
						ARR: 19	
MOSES_-ADIRNDCK_230_MA2						FWD	
						(Import)	
Mon 03/20/2017	to	Sat 03/25/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/13/2017</u>	MOSES SOUTH	2300 MW
0700	Continuous	1530				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_200						FWD	
						(Import)	
Tue 03/21/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	SCH - NE - NY	400 MW
0001	Continuous	0659				Impacts Total Transfer Capability	1000 MW
Work scheduled by: ISONE						TTC with All Lines In Service	1400 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Mon 05/01/2017				SCH - PJ - NY	2050 MW
0001		2359				Impacts Total Transfer Capability	250 MW
Work scheduled by:						TTC with All Lines In Service	2300 MW
							1450 MW
MARION_-FARRAGUT_345_C3403						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Mon 05/01/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/21/2017</u>	SCH - PJ - NY	2300 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
							1450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Tue 03/21/2017	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/21/2017</u>	
0001	Continuous	2359			SCH - PJ - NY	2300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2300 MW
						1450 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	
Tue 03/21/2017	to	Tue 03/21/2017			(Import)	
0700	Daily(No Weekends)	1600			MOSES SOUTH	3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
Tue 03/21/2017	to	Tue 03/21/2017			(Import)	(Export)
0700	Daily(No Weekends)	1600			SCH - HQ_CEDARS	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
					TTC with All Lines In Service	199 MW
						60 MW
						40 MW
						100 MW
SCH-NE-NYISO_LIMIT_0					FWD	
Tue 03/21/2017	to	Thu 03/23/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	(Import)
0700	Continuous	2359			SCH - NE - NY	200 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-IMO_NIAGARA_CB_3108					FWD	REV
Wed 03/22/2017	to	Thu 03/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/17/2017</u>	(Import)
0500	Continuous	1700			SCH - OH - NY	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
						1850 MW
						50 MW
						1900 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	
Wed 03/22/2017	to	Wed 03/22/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>03/22/2017</u>	(Import)
0700	Daily(No Weekends)	1600			MOSES SOUTH	3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	REV
Wed 03/22/2017	to	Wed 03/22/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>03/22/2017</u>	(Import)
0700	Daily(No Weekends)	1600			SCH - HQ_CEDARS	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
					TTC with All Lines In Service	199 MW
						60 MW
						40 MW
						100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
SCH-NYISO-HQ_LIMIT_800					REV	
Wed 03/22/2017	to	Thu 03/23/2017	CANCELLED	by HQ	03/21/2017	(Export)
0700	Continuous	1700				800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
<hr/>						
SCH-NE-NYISO_LIMIT_0					FWD	
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE	03/21/2017	(Import)
0700	Continuous	1800				200 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 1200 MW
						TTC with All Lines In Service 1400 MW
<hr/>						
SCH-NYISO-HQ_LIMIT_800					REV	
Fri 03/24/2017	to	Sat 03/25/2017				(Export)
0700	Daily	1700				800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
<hr/>						
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE	03/21/2017	(Import) (Export)
0800	Daily(No Weekends)	0900				1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW
<hr/>						
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE	03/21/2017	(Import) (Export)
0800	Daily(No Weekends)	0900				100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
<hr/>						
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 03/24/2017	to	Fri 03/24/2017				(Import) (Export)
0800		0900				1300 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability 100 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW
<hr/>						
SCH-NYISO-NE_LIMIT_700					REV	
Fri 03/24/2017	to	Fri 03/24/2017	UPDATED	by ISONE	03/21/2017	(Export)
0800	Daily(No Weekends)	0900				900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1400 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NPX_1385	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
SCH-NE-NYISO_LIMIT_900							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1600 MW
ILCTLIMIT_MARCY_SO_COMP_I/S							
Fri 03/24/2017	to	Mon 04/17/2017					
1700	Continuous	0900				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18							
Sat 03/25/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>03/21/2017</u>		
0001	Continuous	2200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
W49TH_ST_345KV_8							
Sat 03/25/2017	to	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/17/2017</u>		
0201	Continuous	0200				SCH - PJM_HTP	315 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Status	By	Effective Date	Location	Impact	TTC
CHAT_DC_GC1	Sun 03/26/2017	Sun 03/26/2017	UPDATED	by HQ	03/08/2017	MOSES SOUTH	2850 MW	3150 MW
0001	Continuous	0159				Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ							TTC with All Lines In Service	3150 MW
CHAT_DC_GC1	Sun 03/26/2017	Sun 03/26/2017	UPDATED	by HQ	03/08/2017	SCH - HQ - NY	500 MW	1000 MW
0001	Continuous	0159				Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ							TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2	Sun 03/26/2017	Sun 03/26/2017				MOSES SOUTH	2550 MW	3150 MW
0001		0159				Impacts Total Transfer Capability	600 MW	
Work scheduled by:							TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2	Sun 03/26/2017	Sun 03/26/2017				SCH - HQ - NY	1370 MW	1000 MW
0001		0159				Impacts Total Transfer Capability	130 MW	1000 MW
Work scheduled by:							TTC with All Lines In Service	1500 MW
CHAT_DC_GC2	Sun 03/26/2017	Sun 03/26/2017	UPDATED	by HQ	03/08/2017	MOSES SOUTH	2850 MW	3150 MW
0001	Continuous	0159				Impacts Total Transfer Capability	300 MW	
Work scheduled by: HQ							TTC with All Lines In Service	3150 MW
CHAT_DC_GC2	Sun 03/26/2017	Sun 03/26/2017	UPDATED	by HQ	03/08/2017	SCH - HQ - NY	500 MW	1000 MW
0001	Continuous	0159				Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ							TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1000	Sun 03/26/2017	Sun 03/26/2017	UPDATED	by HQ	03/08/2017	SCH - HQ - NY	1000 MW	1500 MW
0001	Continuous	0159				Impacts Total Transfer Capability	500 MW	
Work scheduled by: HQ							TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Sun 03/26/2017 to Sun 03/26/2017
 1400 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Sun 03/26/2017 to Sun 03/26/2017
 1400 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017 **UPDATED by NYPA 03/21/2017**
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
 0500 1630
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Fri 03/31/2017 to Fri 04/14/2017 **UPDATED by NYSEG 03/03/2017**
 1600 Continuous 1600
 Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2300 MW 1450 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
MAINESBG-WATRCURE_345_30					
Fri 03/31/2017	to	Fri 04/14/2017	<u>UPDATED</u> <u>by NYSEG</u> <u>03/03/2017</u>		
1600	Continuous	1600			
Work scheduled by: NYSEG				SCH - PJ - NY	2200 MW 1450 MW
				Impacts Total Transfer Capability	100 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
LINDN_CG-LNDVFT_345_V-3022					
Sun 04/02/2017	to	Fri 04/07/2017			
1400	Continuous	1800			
Work scheduled by: PJM				SCH - PJM_VFT	0 MW 0 MW
				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
MOSES -ADIRNDCK_230_MA1					
Mon 04/03/2017	to	Sat 04/08/2017			
0700	Continuous	1530			
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601					
Mon 04/03/2017	to	Wed 04/12/2017			
0700	Continuous	2359			
Work scheduled by: LI				SCH - NPX_1385	100 MW 100 MW
				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Schedule		TTC		FWD	REV
Start	End	Impact	TTC	(Import)	(Export)
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					
Mon 04/03/2017	to Wed 04/12/2017				
0700	2359	SCH - NPX_1385	0 MW	0 MW	
Work scheduled by:		Impacts Total Transfer Capability	200 MW	200 MW	
		TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to Wed 04/12/2017				
0700	2359	SCH - NPX_1385	0 MW	0 MW	
Work scheduled by:		Impacts Total Transfer Capability	200 MW	200 MW	
		TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR_138_602					
Mon 04/03/2017	to Wed 04/12/2017				
0700	Continuous 2359	SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	100 MW	100 MW	
		TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to Wed 04/12/2017				
0700	2359	SCH - NPX_1385	0 MW	0 MW	
Work scheduled by:		Impacts Total Transfer Capability	200 MW	200 MW	
		TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to Wed 04/12/2017				
0700	Continuous 2359	SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	100 MW	100 MW	
		TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NRTHPORT_138_1385					
Mon 04/03/2017	to Wed 04/12/2017				
0700	Continuous 2359	SCH - NPX_1385	0 MW	0 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	200 MW	200 MW	
		TTC with All Lines In Service	200 MW	200 MW	
SCH-IMO-NYISO_LIMIT_1000					
Tue 04/04/2017	to Fri 04/07/2017	UPDATED	by PJM	03/17/2017	
0800	Continuous 0459	SCH - OH - NY	1300 MW		
Work scheduled by: PJM		Impacts Total Transfer Capability	450 MW		
		TTC with All Lines In Service	1750 MW		

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_100					REV	
Tue 04/04/2017	to	Fri 04/07/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>03/17/2017</u>	(Export)
0800	Continuous	0459				400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW
W49TH_ST_345KV_6					FWD	
Wed 04/05/2017	to	Sun 04/09/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/17/2017</u>	(Import)
0001	Continuous	0200				315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
SCRIBA_-VOLNEY__345_20					FWD	
Thu 04/06/2017	to	Thu 04/06/2017				(Import)
0730	Daily(No Weekends)	1630				5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO-NYISO_LIMIT_1000					FWD	
Fri 04/07/2017	to	Tue 04/18/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>03/17/2017</u>	(Import)
1700	Continuous	1559				1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100					REV	
Fri 04/07/2017	to	Tue 04/18/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>03/17/2017</u>	(Export)
1700	Continuous	1559				400 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 04/10/2017	to	Mon 04/24/2017				(Import)
0630	Continuous	1700				2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD	
Mon 04/10/2017	to	Mon 04/24/2017				(Import)
0630	Continuous	1700				2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1				FWD
Mon 04/10/2017	to	Thu 04/13/2017		(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
N. SCTLND-LEEDS_345_93				FWD
Mon 04/10/2017	to	Mon 04/10/2017		(Import)
1100	Daily(No Weekends)	1500		CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
LEEDS -PLSNTVLY_345_92				FWD
Tue 04/11/2017	to	Thu 04/13/2017		(Import)
0730	Continuous	1600		UPNY CONED 3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD REV
Mon 04/17/2017	to	Sat 04/22/2017		(Import) (Export)
0500	Continuous	1600		SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 330 MW 330 MW
				TTC with All Lines In Service 330 MW 330 MW
MOSES -ADIRNDCK_230_MA2				FWD
Mon 04/17/2017	to	Thu 04/20/2017	UPDATED by NYPA 03/19/2017	(Import)
0700	Continuous	1930		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
FRASER -COOPERS_345_33				FWD
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED by NY 01/12/2017	(Import)
0900	Continuous	1400		CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 580 MW
				TTC with All Lines In Service 2975 MW
EFISHKIL-WOOD_ST_345_F39				FWD
Mon 04/17/2017	to	Wed 04/19/2017		(Import)
2100	Continuous	0200		UPNY CONED 4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/17/2017 to Wed 04/19/2017
 2100 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PORTER_-ROTTDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-CLAY____345_6

Wed 04/19/2017 to Wed 04/19/2017
 0730 Daily(No Weekends) 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Thu 04/20/2017 to Thu 04/20/2017 **UPDATED by CONED 03/17/2017**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_6

Fri 04/21/2017 to Fri 04/21/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8				FWD	
Fri 04/21/2017	to	Fri 04/21/2017		(Import)	
0001	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
WOOD_ST-PLSNTVLE_345_Y87				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 04/21/2017	to	Sat 05/27/2017		(Import)	
1400	Continuous	0459	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SPRNBK_-W49TH_ST_345_M51				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBK_345KV_RNS5				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	(Import)	(Export)
1500	Daily	1600	by NGRID 03/06/2017	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
				ARR: 78	

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS_345_393						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>		
1500	Daily	1600			SCH - NPX_1385	100 MW
Work scheduled by: NGrid						
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312						
Sat 04/22/2017	to	Sat 04/22/2017			SCH - NE - NY	1300 MW
1500		1600			Impacts Total Transfer Capability	100 MW
Work scheduled by:						
					TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_1000						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>	SCH - NE - NY	1200 MW
1500	Daily	1600			Impacts Total Transfer Capability	200 MW
Work scheduled by: NGrid						
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>	SCH - NE - NY	900 MW
1500	Daily	1600			Impacts Total Transfer Capability	700 MW
Work scheduled by: NGrid						
					TTC with All Lines In Service	1600 MW
DUNWODIE_345KV_6						
Sun 04/23/2017	to	Sun 04/23/2017			SPR/DUN-SOUTH	3800 MW
0100	Continuous	0200			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						
Sun 04/23/2017	to	Sun 04/23/2017			SPR/DUN-SOUTH	3800 MW
0100	Continuous	0200			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						
					TTC with All Lines In Service	4600 MW
ROSETON_-EFISHRIL_345_RFK305						
Mon 04/24/2017	to	Fri 05/05/2017			UPNY CONED	4100 MW
0001	Continuous	1900			Impacts Total Transfer Capability	1000 MW
Work scheduled by: NYPA						
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530	OSWEGO EXPORT		4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		400 MW
			TTC with All Lines In Service		5250 MW
STLAWRNC-MOSES 230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY		1750 MW 1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	1750 MW	1900 MW
MOSES -ADIRNDCK 230_MA2				FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<u>UPDATED</u> <u>by NYPA</u> <u>10/23/2016</u>	(Import)	
0700	Continuous	1530	MOSES SOUTH		2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		850 MW
			TTC with All Lines In Service		3150 MW
ALCOA -DENNISON 115_12				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS		100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
ALCOA -DENNISON 115_12 & ALCOA -NOGDNRG 115_13				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700		1800	SCH - HQ_CEDARS		100 MW 60 MW
Work scheduled by:			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW
ILCTLIMIT 115KV_ALCOA_R8105_TIE_B				FWD	
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	
0700	Daily(No Weekends)	1800	MOSES SOUTH		3100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability		50 MW
			TTC with All Lines In Service		3150 MW
ILCTLIMIT 115KV_ALCOA_R8105_TIE_B				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS		100 MW 60 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY_-N.SCTLND_345_18					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600	Continuous	1630				CENTRAL EAST - VC
Work scheduled by: NYPA						2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600		1630				CENTRAL EAST - VC
Work scheduled by:						1855 MW
					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 05/01/2017	to	Fri 05/05/2017				(Import) (Export)
0600	Continuous	1900				SCH - HQ_CEDARS
Work scheduled by: NGrid						70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
ROCHESTR-PANNELL_345_RP2					FWD	
Mon 05/01/2017	to	Mon 05/01/2017				(Import)
0630	Continuous	0700				DYSINGER EAST
Work scheduled by: RGE						2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0630	Continuous	1530		WEST CENTRAL		1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 05/02/2017	to	Tue 05/02/2017			(Import)	(Export)
0001		2359		SCH - PJ - NY		2050 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 05/02/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				2050 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	0800		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
OSWEGO_-ELBRIDGE_345_17					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	1700		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
1630	Daily(No Weekends)	1700		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
ROCHESTR-PANNELL_345_RP2					FWD	
Fri 05/05/2017	to	Fri 05/05/2017			(Import)	
1500	Continuous	1530		DYSINGER EAST		2300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday , September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_3					
Mon 05/08/2017	to	Fri 05/12/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
ARR: 38					
PANNELL_-CLAY_345_2					
Mon 05/08/2017	to	Mon 05/08/2017			
0700	Continuous	0730	WEST CENTRAL	1300 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	950 MW	
			TTC with All Lines In Service	2250 MW	
ROCHESTR-PANNELL_345_RP2					
Mon 05/08/2017	to	Wed 05/10/2017			
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
ROSETON_-ROCKTVRN_345_311					
Mon 05/08/2017	to	Fri 05/26/2017			
0800	Continuous	1600	UPNY CONED	4400 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
PANNELL_-CLAY_345_2					
Wed 05/10/2017	to	Wed 05/10/2017			
1500	Continuous	1530	WEST CENTRAL	1300 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	950 MW	
			TTC with All Lines In Service	2250 MW	
BROWNFLS-TAYLORVL_115_3					
Mon 05/15/2017	to	Fri 05/19/2017			
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
ARR: 38					
FRASER_-GILBOA_345_GF5-35					
Mon 05/15/2017	to	Fri 05/19/2017			
0630	Continuous	1700	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72				FWD	
Mon 05/15/2017	to	Mon 05/15/2017		(Import)	
0800	Continuous	1700	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
FRASER_345_FRASER SVC				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900	Continuous	1430	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
FRASER_345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900		1430	CENTRAL EAST - VC	2700 MW	
Work scheduled by:				Impacts Total Transfer Capability	275 MW
				TTC with All Lines In Service	2975 MW
RAMAPO_-LADENTWN_345_W72				FWD	
Tue 05/16/2017	to	Tue 05/16/2017		(Import)	
0001	Continuous	2330	UPNY CONED	4400 MW	
Work scheduled by: ORU				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
MARCY_765_345_AT1				FWD	
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					ARR: 38
LINDEN_-GOETHALS_230_A2253				FWD	REV
Fri 05/26/2017	to	Sun 05/28/2017		(Import)	(Export)
0001	Continuous	2300	SCH - PJ - NY	2050 MW	1300 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2050 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18			FWD	
Sat 05/27/2017	to	Sat 05/27/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
ARR: 19				
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 05/27/2017	to	Sat 08/05/2017	(Import)	
1600	Continuous	0459	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Tue 05/30/2017	to	Fri 06/02/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
STONYRDG-HILLSIDE_230_72			FWD	
Mon 06/05/2017	to	Mon 06/05/2017	(Import)	
0800	Continuous	1000	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72			FWD	
Fri 06/09/2017	to	Fri 06/09/2017	(Import)	
1500	Continuous	1700	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>							
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017				(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			ARR: 38		Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<hr/>							
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017				(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			ARR: 38		Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<hr/>							
BROWNFLS-TAYLORVL_115_3						FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED	by NGRID	03/02/2017	(Import)	(Export)
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid			ARR: 38			Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
<hr/>							
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	UPDATED	by NGRID	03/02/2017	(Import)	(Export)
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid			ARR: 38			Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
<hr/>							
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	UPDATED	by NGRID	03/02/2017	(Import)	(Export)
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid			ARR: 38			Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
<hr/>							
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017				(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			ARR: 38		Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW
<hr/>							
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 07/31/2017	to	Fri 08/04/2017				(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			ARR: 38		Impacts Total Transfer Capability	120 MW	0 MW
					TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 08/05/2017	to	Mon 11/06/2017	(Import)	
1600	Continuous	0559	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/07/2017	to	Fri 08/11/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/14/2017	to	Fri 08/18/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/21/2017	to	Fri 08/25/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/28/2017	to	Fri 09/01/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Fri 09/08/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 09/11/2017 to Fri 09/15/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3				FWD	
Fri 09/15/2017	to	Sun 09/17/2017		(Import)	
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/18/2017	to	Fri 09/22/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Mon 09/18/2017	to	Fri 10/06/2017		(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA__345_230_AT4				FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	300 MW
			TTC with All Lines In Service	1750 MW	1600 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/25/2017	to	Fri 09/29/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 10/02/2017	to	Fri 10/06/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900		70 MW	40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
NIAGARA_-ROCHESTR_345_NR2				FWD	
Mon 10/02/2017	to	Fri 10/06/2017		(Import)	
0700	Continuous	1530	DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 10/09/2017	to	Fri 10/13/2017	UPDATED by NGRID 03/02/2017		
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
CHATGUAY-MASSENA_765_7040					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA					
				MOSES SOUTH	1550 MW
				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA					
				SCH - HQ - NY	0 MW 0 MW
				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1750 MW
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
MARCY_765_345_AT2					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY_765_MSU1					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA					
				CENTRAL EAST - VC	2265 MW
				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1					
Sat 10/14/2017	to	Sat 10/28/2017			
0700	Continuous	1530			
Work scheduled by: NYPA					
				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone/Outage	Start	End	Time	Day	Work by	Direction	Value
MASSENA -MARCY 765_MSU1	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	FWD (Import)	475 MW
						SCH - HQ - NY	1000 MW
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
						TTC with All Lines In Service	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	FWD (Import)	500 MW
						MOSES SOUTH	2650 MW
						Impacts Total Transfer Capability	3150 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	FWD (Import)	2080 MW
						CENTRAL EAST - VC	895 MW
						Impacts Total Transfer Capability	2975 MW
						TTC with All Lines In Service	2975 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/14/2017	Sat 10/28/2017	0700	Continuous	1530	FWD (Import)	850 MW
						SCH - HQ - NY	0 MW
						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1500 MW
						TTC with All Lines In Service	1000 MW
LEEDS -HURLYAVE 345_301	Mon 10/16/2017	Fri 11/03/2017	0800	Continuous	1600	FWD (Import)	4100 MW
						UPNY CONED	1000 MW
						Impacts Total Transfer Capability	5100 MW
						TTC with All Lines In Service	5100 MW
BROWNFLS-TAYLORVL 115_3	Mon 10/30/2017	Fri 11/03/2017	0700	Continuous	1900	FWD (Import)	70 MW
						SCH - HQ_CEDARS	40 MW
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						TTC with All Lines In Service	40 MW
						ARR: 38	
FRASANX-COOPERS 345_UCC2-41	Mon 11/06/2017	Fri 11/17/2017	0600	Continuous	1700	FWD (Import)	2500 MW
						CENTRAL EAST - VC	475 MW
						Impacts Total Transfer Capability	2975 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017			(Import)	
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 11/06/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid				ARR: 38	SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 11/13/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38	SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 11/17/2017	to	Sat 02/01/2020			(Import)	
1700	Continuous	0000			CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 11/20/2017	to	Wed 11/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38	SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
MOSES___-ADIRNDCK_230_MAI					FWD	
Mon 11/27/2017	to	Fri 12/01/2017			(Import)	
0700	Continuous	1530			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2					FWD	
Mon 12/04/2017	to	Fri 12/08/2017			(Import)	
0500	Continuous	1630			MOSES SOUTH	1700 MW
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, March 22, 2017 to Friday, September 21, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW