

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	SCH	FWD (Import)	REV (Export)	
RAMAPO__345_345_PAR3500	Fri 06/24/2016	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	2200 MW	1450 MW	
1940	Continuous	2359				Impacts Total Transfer Capability	100 MW	0 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	2300 MW	1450 MW
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	4000 MW		
0728	Continuous	2359				Impacts Total Transfer Capability	1100 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	5100 MW	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW		
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/23/2017</u>	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/23/2017</u>	SPR/DUN-SOUTH	3800 MW		
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW	
W49TH_ST_345KV_6	Fri 02/17/2017	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/23/2017</u>	SCH - PJM_HTP	315 MW		
0001	Continuous	0300				Impacts Total Transfer Capability	345 MW		
Work scheduled by: ConEd							TTC with All Lines In Service	660 MW	
DUNWODIE-SHORE_RD_345_Y50	Wed 03/01/2017	Mon 03/20/2017				CONED - LIPA	800 MW		
0001	Continuous	2359				Impacts Total Transfer Capability	700 MW		
Work scheduled by: LI							TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SHORE_RD_345_138_BK 1			FWD
Wed 03/01/2017	to	Mon 03/20/2017	(Import)
0001	Continuous	2359	CONED - LIPA 1350 MW
Work scheduled by: LI			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
SHORE_RD_345_138_BK 2			FWD
Wed 03/01/2017	to	Mon 03/20/2017	(Import)
0001	Continuous	2359	CONED - LIPA 1350 MW
Work scheduled by: LI			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
COOPERS_-DOLSONAV_345_CCDA42			FWD
Thu 03/02/2017	to	Fri 03/24/2017	(Import)
0500	Continuous	1530	UPDATED by NYSEG 02/28/2017
Work scheduled by: NYPA			CENTRAL EAST - VC 2720 MW
			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
DOLSONAV-ROCKTVRN_345_DART44			FWD
Thu 03/02/2017	to	Fri 03/24/2017	(Import)
0500	Continuous	1530	UPDATED by NYSEG 02/28/2017
Work scheduled by: NYPA			CENTRAL EAST - VC 2720 MW
			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
EDIC___-FRASER___345_EF24-40			FWD
Mon 03/13/2017	to	Sun 03/19/2017	(Import)
0600	Continuous	1700	UPDATED by NYSEG 03/12/2017
Work scheduled by: NYSEG			CENTRAL EAST - VC 2500 MW
			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_1000			FWD
Wed 03/15/2017	to	Sat 03/18/2017	(Import)
0800	Continuous	0459	UPDATED by NYISO 03/21/2017
Work scheduled by: PJM			SCH - OH - NY 1300 MW
			Impacts Total Transfer Capability 450 MW
			TTC with All Lines In Service 1750 MW
<hr/>			
SCH-NYISO-PJM_LIMIT_100			REV
Wed 03/15/2017	to	Sat 03/18/2017	(Export)
0800	Continuous	0459	UPDATED by NYISO 03/21/2017
Work scheduled by: PJM			SCH - PJ - NY 400 MW
			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 1450 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
LADENTWN-BUCHAN_S_345_Y88					
FWD					
Sat 03/18/2017	to	Mon 03/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/23/2017</u>
0001	Continuous	2359			
Work scheduled by: ConEd					
(Import)					
UPNY CONED 4150 MW					
Impacts Total Transfer Capability 950 MW					
TTC with All Lines In Service 5100 MW					
<hr/>					
SCH-IMO-NYISO_LIMIT_1350					
FWD					
Sat 03/18/2017	to	Sat 03/18/2017	<u>UPDATED</u>	<u>by IESO</u>	<u>03/16/2017</u>
0630	Continuous	1700			
Work scheduled by: IESO					
(Import)					
SCH - OH - NY 1650 MW					
Impacts Total Transfer Capability 100 MW					
TTC with All Lines In Service 1750 MW					
<hr/>					
SCH-IMO-NYISO_LIMIT_1000					
FWD					
Sat 03/18/2017	to	Wed 03/22/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>
1700	Continuous	2359			
Work scheduled by: PJM					
(Import)					
SCH - OH - NY 1300 MW					
Impacts Total Transfer Capability 450 MW					
TTC with All Lines In Service 1750 MW					
<hr/>					
SCH-NYISO-PJM_LIMIT_100					
REV					
Sat 03/18/2017	to	Mon 04/03/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>
1700	Continuous	1559			
Work scheduled by: PJM					
(Export)					
SCH - PJ - NY 400 MW					
Impacts Total Transfer Capability 1050 MW					
TTC with All Lines In Service 1450 MW					
<hr/>					
NINEMILE-CLAY_____345_8					
FWD					
Mon 03/20/2017	to	Fri 03/24/2017	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/20/2017</u>
0001	Continuous	0200			
Work scheduled by: NGrid					
(Import)					
OSWEGO EXPORT 5150 MW					
Impacts Total Transfer Capability 100 MW					
TTC with All Lines In Service 5250 MW					
<hr/>					
SCH-IMO-NYISO_NIAG_CB_3008_W/BB					
FWD					
REV					
Mon 03/20/2017	to	Tue 03/21/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/17/2017</u>
0500	Continuous	1700			
Work scheduled by: NYPA					
(Import) (Export)					
SCH - OH - NY 1750 MW 1750 MW					
Impacts Total Transfer Capability 0 MW 150 MW					
TTC with All Lines In Service 1750 MW 1900 MW					
<hr/>					
FRASANNX-COOPERS__345_UCC2-41					
FWD					
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>
0500	Continuous	1630			
Work scheduled by: NYPA					
(Import)					
CENTRAL EAST - VC 2500 MW					
Impacts Total Transfer Capability 475 MW					
TTC with All Lines In Service 2975 MW					

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41				FWD
Mon 03/20/2017	to	Fri 03/24/2017	UPDATED	(Import)
0500	Continuous	1630	by NYISO	2500 MW
Work scheduled by: NYPA			ARR: 19	CENTRAL EAST - VC
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2				FWD
Mon 03/20/2017	to	Sat 03/25/2017	UPDATED	(Import)
0700	Continuous	1530	by NYPA	2300 MW
Work scheduled by: NYPA				MOSES SOUTH
				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
SCH-NE-NYISO_LIMIT_200				FWD
Tue 03/21/2017	to	Fri 03/24/2017	UPDATED	(Import)
0001	Continuous	0659	by ISONE	400 MW
Work scheduled by: ISONE				SCH - NE - NY
				Impacts Total Transfer Capability 1000 MW
				TTC with All Lines In Service 1400 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION___-FARRAGUT_345_C3403				FWD
Tue 03/21/2017	to	Mon 05/01/2017		REV
0001		2359		(Import) (Export)
Work scheduled by:				SCH - PJ - NY
				2050 MW 1450 MW
				Impacts Total Transfer Capability 250 MW 0 MW
				TTC with All Lines In Service 2300 MW 1450 MW
MARION___-FARRAGUT_345_C3403				FWD
Tue 03/21/2017	to	Mon 05/01/2017	UPDATED	REV
0001	Continuous	2359	by CONED	(Import) (Export)
Work scheduled by: ConEd				2300 MW 1450 MW
				Impacts Total Transfer Capability 0 MW 0 MW
				TTC with All Lines In Service 2300 MW 1450 MW
HUDSONP_-FARRAGUT_345_B3402				FWD
Tue 03/21/2017	to	Tue 05/02/2017	UPDATED	REV
0001	Continuous	2359	by CONED	(Import) (Export)
Work scheduled by: ConEd				2300 MW 1450 MW
				Impacts Total Transfer Capability 0 MW 0 MW
				TTC with All Lines In Service 2300 MW 1450 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD
Tue 03/21/2017	to	Tue 03/21/2017		(Import)
0700	Daily(No Weekends)	1600		3100 MW
Work scheduled by: NGrid				MOSES SOUTH
				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
Tue 03/21/2017	to	Tue 03/21/2017		(Import)	(Export)
0700	Daily(No Weekends)	1600			
Work scheduled by: NGrid			SCH - HQ_CEDARS	100 MW	60 MW
			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW
<hr/>					
SCH-NE-NYISO_LIMIT_0				FWD	
Tue 03/21/2017	to	Thu 03/23/2017	<u>UPDATED</u> <u>by ISONE</u> <u>03/21/2017</u>	(Import)	
0700	Continuous	2359			
Work scheduled by: ISONE			SCH - NE - NY	200 MW	
			Impacts Total Transfer Capability	1200 MW	
			TTC with All Lines In Service	1400 MW	
<hr/>					
SCH-NYISO-IMO_NIAGARA_CB_3108				FWD	REV
Wed 03/22/2017	to	Thu 03/23/2017	<u>UPDATED</u> <u>by NYISO</u> <u>03/17/2017</u>	(Import)	(Export)
0500	Continuous	1700			
Work scheduled by: NYPA			SCH - OH - NY	1750 MW	1850 MW
			Impacts Total Transfer Capability	0 MW	50 MW
			TTC with All Lines In Service	1750 MW	1900 MW
<hr/>					
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	
Wed 03/22/2017	to	Wed 03/22/2017	<u>CANCELLED</u> <u>by NGrid</u> <u>03/22/2017</u>	(Import)	
0700	Daily(No Weekends)	1600			
Work scheduled by: NGrid			MOSES SOUTH	3100 MW	
			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	3150 MW	
<hr/>					
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B				FWD	REV
Wed 03/22/2017	to	Wed 03/22/2017	<u>CANCELLED</u> <u>by NGrid</u> <u>03/22/2017</u>	(Import)	(Export)
0700	Daily(No Weekends)	1600			
Work scheduled by: NGrid			SCH - HQ_CEDARS	100 MW	60 MW
			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW
<hr/>					
SCH-NYISO-HQ_LIMIT_800					REV
Wed 03/22/2017	to	Thu 03/23/2017	<u>CANCELLED</u> <u>by HQ</u> <u>03/21/2017</u>		(Export)
0700	Continuous	1700			
Work scheduled by: HQ			SCH - HQ - NY		800 MW
			Impacts Total Transfer Capability		200 MW
			TTC with All Lines In Service		1000 MW
<hr/>					
SCH-NE-NYISO_LIMIT_0				FWD	
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u> <u>by ISONE</u> <u>03/21/2017</u>	(Import)	
0700	Continuous	1800			
Work scheduled by: ISONE			SCH - NE - NY	200 MW	
			Impacts Total Transfer Capability	1200 MW	
			TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800					REV
Fri 03/24/2017	to	Sat 03/25/2017			(Export)
0700	Daily	1700		SCH - HQ - NY	800 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW
BERKSHIR-ALPS 345_393					FWD REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by ISONE 03/21/2017</u>	(Import) (Export)
0800	Daily(No Weekends)	0900		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-ALPS 345_393					FWD REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by ISONE 03/21/2017</u>	(Import) (Export)
0800	Daily(No Weekends)	0900		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service 200 MW 200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312					FWD REV
Fri 03/24/2017	to	Fri 03/24/2017			(Import) (Export)
0800		0900		SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability 100 MW 300 MW
					TTC with All Lines In Service 1400 MW 1600 MW
SCH-NYISO-NE_LIMIT_700					REV
Fri 03/24/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by ISONE 03/21/2017</u>	(Export)
0800	Daily(No Weekends)	0900		SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD REV
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 03/21/2017</u>	(Import) (Export)
0800	Continuous	1600		SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 0 MW 150 MW
					TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD REV
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE 03/21/2017</u>	(Import) (Export)
0800	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900					FWD	
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	(Import)
0800	Continuous	1600				1100 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900					REV	
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	(Export)
0800	Continuous	1600				1100 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service	1600 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 03/24/2017	to	Mon 04/17/2017				(Import)
1700	Continuous	0900				2740 MW
Work scheduled by: NYISO					CENTRAL EAST - VC	Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18					FWD	
Sat 03/25/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>03/21/2017</u>	(Import)
0001	Continuous	2200				4350 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 750 MW
					TTC with All Lines In Service	5100 MW
CHAT_DC_GC1					FWD	
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	(Import)
0001	Continuous	0159				2850 MW
Work scheduled by: HQ					MOSES SOUTH	Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	(Export)
0001	Continuous	0159				500 MW
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 03/26/2017	to	Sun 03/26/2017				(Import)
0001		0159				2550 MW
Work scheduled by:					MOSES SOUTH	Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
						(Import)	(Export)
Sun 03/26/2017	to	Sun 03/26/2017					
0001		0159			SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2						FWD	
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	(Import)	
0001	Continuous	0159			MOSES SOUTH	2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>		(Export)
0001	Continuous	0159			SCH - HQ - NY		500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1000						FWD	
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>	(Import)	
0001	Continuous	0159			SCH - HQ - NY	1000 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1500 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Sun 03/26/2017	to	Sun 03/26/2017				(Import)	
1400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Sun 03/26/2017	to	Sun 03/26/2017				(Import)	
1400	Continuous	1800			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
MARCY____345KV_CSC						FWD	
Mon 03/27/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/21/2017</u>	(Import)	
0500	Continuous	1630			CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
0500 1630

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
0900 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_LIMIT_500

Tue 03/28/2017 to Wed 03/29/2017
1500 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 03/31/2017 to Fri 04/14/2017 **UPDATED by NYSEG 03/03/2017**
1600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2300 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

MAINESBG-WATRCURE_345_30

Fri 03/31/2017 to Fri 04/14/2017 **UPDATED by NYSEG 03/03/2017**
1600 Continuous 1600

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2200 MW 1450 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 2300 MW 1450 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/02/2017 to Fri 04/07/2017
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

Mon 04/03/2017 to Sat 04/08/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Mon 04/03/2017 to Wed 04/12/2017
0700 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/03/2017 to Wed 04/12/2017
0700 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_602							
Mon 04/03/2017	to	Wed 04/12/2017					
0700	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603							
Mon 04/03/2017	to	Wed 04/12/2017					
0700		2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603							
Mon 04/03/2017	to	Wed 04/12/2017					
0700	Continuous	2359			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385							
Mon 04/03/2017	to	Wed 04/12/2017					
0700	Continuous	2359			SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
SCH-IMO-NYISO_LIMIT_1000						FWD	
Tue 04/04/2017	to	Fri 04/07/2017	UPDATED	by PJM	03/17/2017	(Import)	
0800	Continuous	0459				1300 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100							REV
Tue 04/04/2017	to	Fri 04/07/2017	UPDATED	by PJM	03/17/2017		(Export)
0800	Continuous	0459					400 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1450 MW
W49TH_ST_345KV_6						FWD	
Wed 04/05/2017	to	Thu 04/13/2017	UPDATED	by CONED	03/23/2017	(Import)	
0001	Continuous	0200				315 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20					FWD
Thu 04/06/2017	to	Thu 04/06/2017			(Import)
0730	Daily(No Weekends)	1630		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
SCH-IMO-NYISO_LIMIT_1000					FWD
Fri 04/07/2017	to	Tue 04/18/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>03/17/2017</u>
1700	Continuous	1559			(Import)
Work scheduled by: PJM					SCH - OH - NY
					1300 MW
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 1750 MW
SCH-NYISO-PJM_LIMIT_100					REV
Fri 04/07/2017	to	Tue 04/18/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>03/17/2017</u>
1700	Continuous	1559			(Export)
Work scheduled by: PJM					SCH - PJ - NY
					400 MW
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 1450 MW
W49TH_ST_345KV_8					FWD
Sat 04/08/2017	to	Thu 04/13/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/23/2017</u>
0201	Continuous	0200			(Import)
Work scheduled by: ConEd					SCH - PJM_HTP
					315 MW
					Impacts Total Transfer Capability 345 MW
					TTC with All Lines In Service 660 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD
Mon 04/10/2017	to	Mon 04/24/2017			(Import)
0630	Continuous	1700			CENTRAL EAST - VC
Work scheduled by: NYPA					2720 MW
					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 2975 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD
Mon 04/10/2017	to	Mon 04/24/2017			(Import)
0630	Continuous	1700			CENTRAL EAST - VC
Work scheduled by: NYPA					2720 MW
					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MAL					FWD
Mon 04/10/2017	to	Thu 04/13/2017			(Import)
0700	Continuous	1530			MOSES SOUTH
Work scheduled by: NYPA					2300 MW
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-LEEDS ___345_93				FWD	
Mon 04/10/2017	to	Mon 04/10/2017		(Import)	
1100	Daily(No Weekends)	1500	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
LEEDS ___-PLSNTVLY_345_92				FWD	
Tue 04/11/2017	to	Thu 04/13/2017		(Import)	
0730	Continuous	1600	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	1300 MW	
			TTC with All Lines In Service	5100 MW	
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 04/17/2017	to	Sat 04/22/2017		(Import)	(Export)
0500	Continuous	1600	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW	330 MW
			TTC with All Lines In Service	330 MW	330 MW
MOSES ___-ADIRNDCK_230_MA2				FWD	
Mon 04/17/2017	to	Thu 04/20/2017	UPDATED	(Import)	
0700	Continuous	1930	by NYPA	03/19/2017	
Work scheduled by: NYPA			MOSES SOUTH	2300 MW	
			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
FRASER ___-COOPERS_345_33				FWD	
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED	(Import)	
0900	Continuous	1400	by NY	01/12/2017	
Work scheduled by: NYSEG			CENTRAL EAST - VC	2395 MW	
			Impacts Total Transfer Capability	580 MW	
			TTC with All Lines In Service	2975 MW	
EFISHKIL-WOOD_ST ___345_F39				FWD	
Mon 04/17/2017	to	Wed 04/19/2017		(Import)	
2100	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	
WOOD_ST ___-PLSNTVLE_345_Y87				FWD	
Mon 04/17/2017	to	Wed 04/19/2017		(Import)	
2100	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

VOLNEY__-CLAY_____345_6

Wed 04/19/2017 to Wed 04/19/2017
 0730 Daily(No Weekends) 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Thu 04/20/2017 to Thu 04/20/2017 **UPDATED by CONED 03/23/2017**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_6

Fri 04/21/2017 to Fri 04/21/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 04/21/2017 to Fri 04/21/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 04/21/2017	to	Sat 05/27/2017		(Import)	
1400	Continuous	0459	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SPRNBRK_-W49TH_ST_345_M51				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	(Import)	(Export)
1500	Daily	1600	by NGRID 03/06/2017	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	(Import)	(Export)
1500	Daily	1600	by NGRID 03/06/2017	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312					
Sat 04/22/2017	to	Sat 04/22/2017			
1500		1600	SCH - NE - NY	1300 MW	1300 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW 300 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000				FWD	
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED by NGRID 03/06/2017	(Import)	
1500	Daily	1600	SCH - NE - NY	1200 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700					REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED by NGRID 03/06/2017		(Export)
1500	Daily	1600	SCH - NE - NY		900 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1600 MW
DUNWODIE_345KV_6				FWD	
Sun 04/23/2017	to	Sun 04/23/2017		(Import)	
0100	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8				FWD	
Sun 04/23/2017	to	Sun 04/23/2017		(Import)	
0100	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
ROSETON_-EFISHKIL_345_RFK305				FWD	
Mon 04/24/2017	to	Fri 05/05/2017		(Import)	
0001	Continuous	1900	UPNY CONED	4100 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	5100 MW
CLAY_-EDIC_345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
STLAWRNC-MOSES _____ 230_L34P		FWD	REV
Mon 04/24/2017 to Fri 04/28/2017		(Import) (Export)	
0700 Continuous 1530		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	1750 MW 1900 MW
<hr/>			
MOSES _____ -ADIRNDCK_230_MA2		FWD	
Mon 04/24/2017 to Sat 04/29/2017	UPDATED by NYPA 10/23/2016	(Import)	
0700 Continuous 1530		MOSES SOUTH	2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
ALCOA _____ -DENNISON_115_12		FWD	REV
Wed 04/26/2017 to Wed 04/26/2017		(Import) (Export)	
0700 Daily(No Weekends) 1800		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid	ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW
<hr/>			
ALCOA _____ -DENNISON_115_12 & ALCOA _____ -NOGDNRBG_115_13		FWD	REV
Wed 04/26/2017 to Wed 04/26/2017		(Import) (Export)	
0700 1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by:	ARR: 38	Impacts Total Transfer Capability	99 MW 40 MW
		TTC with All Lines In Service	199 MW 100 MW
<hr/>			
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B		FWD	
Wed 04/26/2017 to Wed 04/26/2017		(Import)	
0700 Daily(No Weekends) 1800		MOSES SOUTH	3100 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B		FWD	REV
Wed 04/26/2017 to Wed 04/26/2017		(Import) (Export)	
0700 Daily(No Weekends) 1800		SCH - HQ_CEDARS	100 MW 60 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	99 MW 40 MW
		TTC with All Lines In Service	199 MW 100 MW
<hr/>			
NIAGARA _____ -ROCHESTR_345_NR2		FWD	
Fri 04/28/2017 to Fri 04/28/2017		(Import)	
0700 Continuous 1530		DYSINGER EAST	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start	End	Time	Duration	Update	By	Effective Date	Schedule	Impact	TTC
NEPTUNE_-DUFFYAVE_345_NEPTUNE	Mon 05/01/2017	Tue 05/16/2017	0400	Continuous	1800	UPDATED	by LI	02/14/2017	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI										(Import)
Impacts Total Transfer Capability										660 MW
TTC with All Lines In Service										660 MW
NEWBRDGE-DUFFYAVE_345_501	Mon 05/01/2017	Tue 05/16/2017	0400	Continuous	1800	UPDATED	by LI	02/14/2017	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI										(Import)
Impacts Total Transfer Capability										660 MW
TTC with All Lines In Service										660 MW
MARCY_-N.SCTLND_345_18	Mon 05/01/2017	Fri 05/05/2017	0600	Continuous	1630				CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA										(Import)
Impacts Total Transfer Capability										885 MW
TTC with All Lines In Service										2975 MW
MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S	Mon 05/01/2017	Fri 05/05/2017	0600		1630				CENTRAL EAST - VC	1855 MW
Work scheduled by: ARR: 19										(Import)
Impacts Total Transfer Capability										1120 MW
TTC with All Lines In Service										2975 MW
BROWNFLS-TAYLORVL_115_3	Mon 05/01/2017	Fri 05/05/2017	0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid										(Import) (Export)
Impacts Total Transfer Capability										120 MW
TTC with All Lines In Service										190 MW
										40 MW
ROCHESTR-PANNELL_345_RP2	Mon 05/01/2017	Mon 05/01/2017	0630	Continuous	0700				DYSINGER EAST	2300 MW
Work scheduled by: RGE										(Import)
Impacts Total Transfer Capability										850 MW
TTC with All Lines In Service										3150 MW
PANNELL_-CLAY_345_2	Mon 05/01/2017	Fri 05/05/2017	0630	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA										(Import)
Impacts Total Transfer Capability										950 MW
TTC with All Lines In Service										2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 05/02/2017 to Tue 05/02/2017
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

MARION_-FARRAGUT_345_C3403

Tue 05/02/2017 to Sat 05/20/2017 **UPDATED by CE 01/28/2017**
 0001 Continuous 2359

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1300 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
 0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017
 0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
 1630 Daily(No Weekends) 1700

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ROCHESTR-PANNELL_345_RP2

Fri 05/05/2017 to Fri 05/05/2017
 1500 Continuous 1530

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/08/2017 to Fri 05/12/2017
 0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2			FWD	
Mon 05/08/2017	to	Mon 05/08/2017	(Import)	
0700	Continuous	0730	WEST CENTRAL	1300 MW
Work scheduled by: RGE			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
Mon 05/08/2017	to	Wed 05/10/2017	(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
Mon 05/08/2017	to	Fri 05/26/2017	(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5100 MW
PANNELL_-CLAY_345_2			FWD	
Wed 05/10/2017	to	Wed 05/10/2017	(Import)	
1500	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: RGE			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 05/15/2017	to	Fri 05/19/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
FRASER_-GILBOA_345_GF5-35			FWD	
Mon 05/15/2017	to	Fri 05/19/2017	(Import)	
0630	Continuous	1700	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
STONYRDG-HILLSIDE_230_72			FWD	
Mon 05/15/2017	to	Mon 05/15/2017	(Import)	
0800	Continuous	1700	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
FRASER___345_FRASER SVC			FWD
Mon 05/15/2017	to	Fri 05/19/2017	(Import)
0900	Continuous	1430	CENTRAL EAST - VC 2935 MW
Work scheduled by: NYSEG			
Impacts Total Transfer Capability 40 MW			
TTC with All Lines In Service 2975 MW			
<hr/>			
FRASER___345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Mon 05/15/2017	to	Fri 05/19/2017	(Import)
0900		1430	CENTRAL EAST - VC 2700 MW
Work scheduled by:			
Impacts Total Transfer Capability 275 MW			
TTC with All Lines In Service 2975 MW			
<hr/>			
RAMAPO__-LADENTWN_345_W72			FWD
Tue 05/16/2017	to	Tue 05/16/2017	(Import)
0001	Continuous	2330	UPNY CONED 4400 MW
Work scheduled by: ORU			
Impacts Total Transfer Capability 700 MW			
TTC with All Lines In Service 5100 MW			
<hr/>			
MARCY___765_345_AT1			FWD
Mon 05/22/2017	to	Fri 05/26/2017	(Import)
0500	Continuous	1630	MOSES SOUTH 1750 MW
Work scheduled by: NYPA			
Impacts Total Transfer Capability 1400 MW			
TTC with All Lines In Service 3150 MW			
<hr/>			
BROWNFLS-TAYLORVL_115_3			FWD REV
Mon 05/22/2017	to	Fri 05/26/2017	(Import) (Export)
0600	Continuous	1900	SCH - HQ_CEDARS 70 MW 40 MW
Work scheduled by: NGrid			
Impacts Total Transfer Capability 120 MW 0 MW			
TTC with All Lines In Service 190 MW 40 MW			
<hr/>			
LINDEN__-GOETHALS_230_A2253			FWD REV
Fri 05/26/2017	to	Sun 05/28/2017	(Import) (Export)
0001	Continuous	2300	SCH - PJ - NY 2050 MW 1300 MW
Work scheduled by: PJM			
Impacts Total Transfer Capability 0 MW 0 MW			
TTC with All Lines In Service 2050 MW 1300 MW			
<hr/>			
MARCY___-N.SCTLND_345_18			FWD
Sat 05/27/2017	to	Sat 05/27/2017	(Import)
0500	Continuous	1530	CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA			
Impacts Total Transfer Capability 885 MW			
TTC with All Lines In Service 2975 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 05/27/2017	to	Sat 08/05/2017		(Import)	
1600	Continuous	0459		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Tue 05/30/2017	to	Fri 06/02/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/05/2017	to	Mon 06/05/2017		(Import)	
0800	Continuous	1000		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72				FWD	
Fri 06/09/2017	to	Fri 06/09/2017		(Import)	
1500	Continuous	1700		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017		(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_3						
Mon 06/26/2017	to	Fri 06/30/2017				
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/24/2017	to	Fri 07/28/2017				
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/31/2017	to	Fri 08/04/2017				
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW	40 MW
MARCY___-N.SCTLND_345_18						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530		CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
ARR: 19				
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 08/05/2017	to	Mon 10/02/2017	(Import)	
1600	Continuous	0659	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/07/2017	to	Fri 08/11/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/14/2017	to	Fri 08/18/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/21/2017	to	Fri 08/25/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/28/2017	to	Fri 09/01/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
MARCY___765_345_AT2			FWD	
Tue 09/05/2017	to	Sun 09/10/2017	(Import)	
0500	Continuous	1630	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
ARR: 19				

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
BROWNFLS-TAYLORVL_115_3				
Tue 09/05/2017	to	Fri 09/08/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
BROWNFLS-TAYLORVL_115_3				
Mon 09/11/2017	to	Fri 09/15/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
			ARR: 38	
HURLYAVE-ROSETON__345_303				
Mon 09/11/2017	to	Fri 09/29/2017		
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
DUNWODIE_345KV_5				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3				
Fri 09/15/2017	to	Sun 09/17/2017		
2200	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_4						
Mon 09/18/2017	to	Fri 09/22/2017	UPDATED	by NGRID 03/02/2017		
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
GILBOA -N.SCTLND_345_GNS-1						
Mon 09/18/2017	to	Fri 10/06/2017			CENTRAL EAST - VC	2520 MW
0630	Continuous	1700			Impacts Total Transfer Capability	455 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4						
Mon 09/18/2017	to	Tue 09/19/2017			SCH - OH - NY	1750 MW 1300 MW
0700	Continuous	1530			Impacts Total Transfer Capability	0 MW 300 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1750 MW 1600 MW
BROWNFLS-TAYLORVL_115_4						
Mon 09/25/2017	to	Fri 09/29/2017	UPDATED	by NGRID 03/02/2017		
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 10/02/2017	to	Fri 10/06/2017	UPDATED	by NGRID 03/02/2017		
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
NIAGARA -ROCHESTR_345_NR2						
Mon 10/02/2017	to	Fri 10/06/2017			DYSINGER EAST	1700 MW
0700	Continuous	1530			Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
FRASER -COOPERS_345_33						
Mon 10/02/2017	to	Fri 10/13/2017			CENTRAL EAST - VC	2395 MW
0700	Continuous	1900			Impacts Total Transfer Capability	580 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 10/09/2017	to	Fri 10/13/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/02/2017</u>		
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
FWD (Import)					
Fri 10/13/2017	to	Mon 11/06/2017		CENTRAL EAST - VC	2740 MW
1900	Continuous	0559		Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO				TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA_765_7040					
FWD (Import)					
Sat 10/14/2017	to	Sat 10/28/2017		MOSES SOUTH	1550 MW
0700	Continuous	1530		Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					
FWD (Import) (Export)					
Sat 10/14/2017	to	Sat 10/28/2017		SCH - HQ - NY	0 MW 0 MW
0700	Continuous	1530		Impacts Total Transfer Capability	1500 MW 1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW 1000 MW
MARCY___765_345_AT1					
FWD (Import)					
Sat 10/14/2017	to	Sat 10/28/2017		MOSES SOUTH	1750 MW
0700	Continuous	1530		Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA			ARR: 19	TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2					
FWD (Import)					
Sat 10/14/2017	to	Sat 10/28/2017		MOSES SOUTH	1700 MW
0700	Continuous	1530		Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA			ARR: 19	TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1					
FWD (Import)					
Sat 10/14/2017	to	Sat 10/28/2017		CENTRAL EAST - VC	2265 MW
0700	Continuous	1530		Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	Continuous 1530	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1		FWD	REV
Sat 10/14/2017	to Sat 10/28/2017	(Import) (Export)	
0700	Continuous 1530	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	1530	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S		FWD	
Sat 10/14/2017	to Sat 10/28/2017	(Import)	
0700	1530	CENTRAL EAST - VC	2080 MW
Work scheduled by:		Impacts Total Transfer Capability	895 MW
		TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2		FWD	REV
Sat 10/14/2017	to Sat 10/28/2017	(Import) (Export)	
0700	1530	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
LEEDS_-HURLYAVE_345_301		FWD	
Mon 10/16/2017	to Fri 11/03/2017	(Import)	
0800	Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE		Impacts Total Transfer Capability	1000 MW
		TTC with All Lines In Service	5100 MW
BROWNEFLS-TAYLORVL_115_3		FWD	REV
Mon 10/30/2017	to Fri 11/03/2017	(Import) (Export)	
0700	Continuous 1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	120 MW 0 MW
		TTC with All Lines In Service	190 MW 40 MW

UPDATED by NGRID 03/03/2017

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017			(Import)	
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017			(Import)	
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 11/06/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Mon 11/06/2017	to	Thu 11/09/2017			(Import) (Export)	
0800	Continuous	1500				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 11/13/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0600	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 11/17/2017	to	Sat 02/01/2020			(Import)	
1700	Continuous	0000				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 11/20/2017	to	Wed 11/22/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/03/2017</u>	(Import) (Export)
0600	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	100 MW 100 MW
					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,March 23, 2017 to Saturday ,September22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 12/26/2017 to Thu 12/28/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW