

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Reason	By	Effective Date	Impact	FWD	REV
RAMAPO__345_345_PAR3500	Fri 06/24/2016	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	SCH - PJ - NY	(Import)	(Export)
1940	Continuous	2359				Impacts Total Transfer Capability	2200 MW	1450 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW	1450 MW
PLSNTVLE-DUNWODIE_345_W89	Sun 10/30/2016	Sat 04/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>02/01/2017</u>	UPNY CONED	(Import)	
0728	Continuous	2359				Impacts Total Transfer Capability	4000 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW	
HUDSONTP-W49TH_ST_345_Y56	Thu 11/24/2016	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	(Import)	
1500	Continuous	2359				Impacts Total Transfer Capability	0 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/25/2017</u>	SPR/DUN-SOUTH	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	3800 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	800 MW	4600 MW
W49TH_ST-E13THSTA_345_M55	Tue 12/20/2016	Thu 04/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/25/2017</u>	SPR/DUN-SOUTH	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	3800 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	800 MW	4600 MW
W49TH_ST_345KV_6	Fri 02/17/2017	Thu 03/30/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/25/2017</u>	SCH - PJM_HTP	(Import)	
0001	Continuous	0300				Impacts Total Transfer Capability	315 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	345 MW	660 MW
COOPERS_-DOLSONAV_345_CCDA42	Thu 03/02/2017	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/28/2017</u>	CENTRAL EAST - VC	(Import)	
0500	Continuous	1530				Impacts Total Transfer Capability	2720 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	255 MW	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44					FWD	
Thu 03/02/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/28/2017</u>	(Import)
0500	Continuous	1530				2720 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1000					FWD	
Sat 03/18/2017	to	Wed 03/22/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>	(Import)
1700	Continuous	2359				1300 MW
Work scheduled by: PJM					SCH - OH - NY	1300 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100					REV	
Sat 03/18/2017	to	Mon 04/03/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/21/2017</u>	(Export)
1700	Continuous	1559				400 MW
Work scheduled by: PJM					SCH - PJ - NY	400 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW
NINEMILE-CLAY_345_8					FWD	
Mon 03/20/2017	to	Sun 03/26/2017	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/25/2017</u>	(Import)
0001	Continuous	1000				5150 MW
Work scheduled by: NGrid					OSWEGO EXPORT	5150 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5250 MW
FRASANNX-COOPERS_345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	(Import)
0500	Continuous	1630				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY_-FRASANNX_345_UCC2-41					FWD	
Mon 03/20/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/27/2016</u>	(Import)
0500	Continuous	1630				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
					ARR: 19	
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 03/20/2017	to	Sat 03/25/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/13/2017</u>	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_200					FWD	
Tue 03/21/2017	to	Fri 03/24/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	(Import)
0001	Continuous	0659				400 MW
Work scheduled by: ISONE					SCH - NE - NY	1000 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	1400 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 03/21/2017	to	Mon 05/01/2017				(Import) (Export)
0001		2359				2050 MW 1450 MW
Work scheduled by:					SCH - PJ - NY	250 MW 0 MW
					Impacts Total Transfer Capability	2300 MW 1450 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 03/21/2017	to	Mon 05/01/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/21/2017</u>	(Import) (Export)
0001	Continuous	2359				2300 MW 1450 MW
Work scheduled by: ConEd					SCH - PJ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	2300 MW 1450 MW
					TTC with All Lines In Service	2300 MW 1450 MW
HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Tue 03/21/2017	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>03/21/2017</u>	(Import) (Export)
0001	Continuous	2359				2300 MW 1450 MW
Work scheduled by: ConEd					SCH - PJ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	2300 MW 1450 MW
					TTC with All Lines In Service	2300 MW 1450 MW
SCH-NE-NYISO_LIMIT_0					FWD	
Tue 03/21/2017	to	Thu 03/23/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>	(Import)
0700	Continuous	2359				200 MW
Work scheduled by: ISONE					SCH - NE - NY	1200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-IMO_NIAGARA_CB_3108					FWD	REV
Wed 03/22/2017	to	Thu 03/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/17/2017</u>	(Import) (Export)
0500	Continuous	1700				1750 MW 1850 MW
Work scheduled by: NYPA					SCH - OH - NY	0 MW 50 MW
					Impacts Total Transfer Capability	1750 MW 1900 MW
					TTC with All Lines In Service	1750 MW 1900 MW
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B					FWD	
Wed 03/22/2017	to	Wed 03/22/2017	<u>CANCELLED</u>	<u>by NGrid</u>	<u>03/22/2017</u>	(Import)
0700	Daily(No Weekends)	1600				3100 MW
Work scheduled by: NGrid					MOSES SOUTH	50 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B		FWD	REV
Wed 03/22/2017 to Wed 03/22/2017	CANCELLED by NGrid 03/22/2017	(Import)	(Export)
0700 Daily(No Weekends) 1600		100 MW	60 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	99 MW 40 MW
		TTC with All Lines In Service	199 MW 100 MW
<hr/>			
SCH-NE-NYISO_LIMIT_0		FWD	
Fri 03/24/2017 to Fri 03/24/2017	UPDATED by ISONE 03/21/2017	(Import)	
0700 Continuous 1800		200 MW	
Work scheduled by: ISONE		Impacts Total Transfer Capability	1200 MW
		TTC with All Lines In Service	1400 MW
<hr/>			
SCH-NYISO-HQ_LIMIT_800			REV
Fri 03/24/2017 to Sat 03/25/2017			(Export)
0700 Daily 1700		800 MW	
Work scheduled by: HQ		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	1000 MW
<hr/>			
BERKSHIR-ALPS_____345_393		FWD	REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED by ISONE 03/21/2017	(Import)	(Export)
0800 Daily(No Weekends) 0900		1300 MW	1300 MW
Work scheduled by: NGrid	ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-ALPS_____345_393		FWD	REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED by ISONE 03/21/2017	(Import)	(Export)
0800 Daily(No Weekends) 0900		100 MW	100 MW
Work scheduled by: NGrid	ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312		FWD	REV
Fri 03/24/2017 to Fri 03/24/2017		(Import)	(Export)
0800 0900		1300 MW	1300 MW
Work scheduled by:	ARR: 78	Impacts Total Transfer Capability	100 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
SCH-NYISO-NE_LIMIT_700			REV
Fri 03/24/2017 to Fri 03/24/2017	UPDATED by ISONE 03/21/2017		(Export)
0800 Daily(No Weekends) 0900		900 MW	
Work scheduled by: NGrid		Impacts Total Transfer Capability	700 MW
		TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1400 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NPX_1385	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
SCH-NE-NYISO_LIMIT_900							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_900							
Fri 03/24/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/21/2017</u>		
0800	Continuous	1600				SCH - NE - NY	1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1600 MW
ILCTLIMIT_MARCY_SO_COMP_I/S							
Fri 03/24/2017	to	Mon 04/17/2017					
1700	Continuous	0900				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18							
Sat 03/25/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>03/21/2017</u>		
0001	Continuous	2200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
CHAT_DC_GC1							
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>		
0001	Continuous	0159				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
CHAT_DC_GC1					REV
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>
0001	Continuous	0159			
Work scheduled by: HQ					(Export)
					500 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
<hr/>					
CHAT_DC_GC1 & CHAT_DC_GC2					FWD
Sun 03/26/2017	to	Sun 03/26/2017			
0001		0159			
Work scheduled by:					(Import)
					2550 MW
					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 3150 MW
<hr/>					
CHAT_DC_GC1 & CHAT_DC_GC2					FWD
Sun 03/26/2017	to	Sun 03/26/2017			
0001		0159			
Work scheduled by:					(Import) (Export)
					1370 MW 0 MW
					Impacts Total Transfer Capability 130 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW
<hr/>					
CHAT_DC_GC2					FWD
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>
0001	Continuous	0159			
Work scheduled by: HQ					(Import)
					2850 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
<hr/>					
CHAT_DC_GC2					REV
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>
0001	Continuous	0159			
Work scheduled by: HQ					(Export)
					500 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
<hr/>					
SCH-HQ-NYISO_LIMIT_1000					FWD
Sun 03/26/2017	to	Sun 03/26/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>03/08/2017</u>
0001	Continuous	0159			
Work scheduled by: HQ					(Import)
					1000 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1500 MW
<hr/>					
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD
Sun 03/26/2017	to	Sun 03/26/2017			
1400	Continuous	1800			
Work scheduled by: PJM					(Import)
					0 MW
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Sun 03/26/2017 to Sun 03/26/2017
1400 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

Mon 03/27/2017 to Thu 04/13/2017 **UPDATED by NYPA 03/21/2017**
0500 Continuous 1630

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 03/27/2017 to Thu 04/13/2017
0500 1630

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/27/2017 to Sat 04/01/2017 **UPDATED by NYPA 10/23/2016**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_0

Mon 03/27/2017 to Mon 03/27/2017
0800 Daily 1500

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **200 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1400 MW

SCH-NPX_1385-NYISO_LIMIT_100

Mon 03/27/2017 to Mon 03/27/2017
0800 Daily 1500

Work scheduled by: ISONE

FWD
(Import)
SCH - NPX_1385 **100 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 200 MW

FRASER_-GILBOA_345_GF5-35

Mon 03/27/2017 to Fri 04/07/2017
0900 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULED WORK				IMPACTS	
Start Date	End Date	Time	Work	FWD	REV
SCH-NE-NYISO_LIMIT_0					
Tue 03/28/2017	to	Tue 03/28/2017		FWD	
0800	Daily	1700		(Import)	
Work scheduled by: ISONE				SCH - NE - NY	200 MW
				Impacts Total Transfer Capability	1200 MW
				TTC with All Lines In Service	1400 MW
SCH-NPX_1385-NYISO_LIMIT_100					
Tue 03/28/2017	to	Tue 03/28/2017		FWD	
0800	Daily	1700		(Import)	
Work scheduled by: ISONE				SCH - NPX_1385	100 MW
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NYISO-HQ_LIMIT_500					
Tue 03/28/2017	to	Wed 03/29/2017			REV
1500	Continuous	1800		(Export)	
Work scheduled by: HQ				SCH - HQ - NY	500 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
HOMRC_NY-MAINS_NY_345_47					
Fri 03/31/2017	to	Fri 04/14/2017	UPDATED	by NYSEG	03/03/2017
1600	Continuous	1600		(Import)	(Export)
Work scheduled by: NYSEG				SCH - PJ - NY	2300 MW 1450 MW
				Impacts Total Transfer Capability	0 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
MAINESBG-WATRCURE_345_30					
Fri 03/31/2017	to	Fri 04/14/2017	UPDATED	by NYSEG	03/03/2017
1600	Continuous	1600		(Import)	(Export)
Work scheduled by: NYSEG				SCH - PJ - NY	2200 MW 1450 MW
				Impacts Total Transfer Capability	100 MW 0 MW
				TTC with All Lines In Service	2300 MW 1450 MW
LADENTWN-BUCHAN_S_345_Y88					
Sun 04/02/2017	to	Sun 04/02/2017		FWD	
0001	Continuous	2359		(Import)	
Work scheduled by: ORU				UPNY CONED	4150 MW
				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	5100 MW
LINDN_CG-LNDVFT___345_V-3022					
Sun 04/02/2017	to	Fri 04/07/2017		FWD	REV
1400	Continuous	1800		(Import)	(Export)
Work scheduled by: PJM				SCH - PJM_VFT	0 MW 0 MW
				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
SCH-NYISO-HQ_LIMIT_800					
Mon 04/03/2017	to	Thu 04/13/2017			
0600	Continuous	1800			
Work scheduled by: HQ					
				SCH - HQ - NY	800 MW
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1000 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_601					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_602					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-NORTHFLD_345_312 & NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601					
Mon 04/03/2017	to	Wed 04/12/2017			
0700	Continuous	2359			
Work scheduled by: LI					
				SCH - NPX_1385	100 MW 100 MW
				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					
Mon 04/03/2017	to	Wed 04/12/2017			
0700		2359			
Work scheduled by:					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700		2359		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385					FWD	REV
Mon 04/03/2017	to	Wed 04/12/2017			(Import)	(Export)
0700	Continuous	2359		SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 04/03/2017	to	Thu 04/13/2017	UPDATED	by NYPA	03/27/2017	(Import)
0700	Continuous	1730				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1000					FWD	
Tue 04/04/2017	to	Fri 04/07/2017	UPDATED	by PJM	03/17/2017	(Import)
0800	Continuous	0459				1300 MW
Work scheduled by: PJM					SCH - OH - NY	1300 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1750 MW
SCH-NYISO-PJM_LIMIT_100						REV
Tue 04/04/2017	to	Fri 04/07/2017	UPDATED	by PJM	03/17/2017	(Export)
0800	Continuous	0459				400 MW
Work scheduled by: PJM					SCH - PJ - NY	400 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1450 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 04/05/2017 to Thu 04/13/2017
0001 Continuous 0200

UPDATED by CONED 03/25/2017

Work scheduled by: ConEd

FWD
(Import)
315 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

SCRIBA_-VOLNEY__345_20

Thu 04/06/2017 to Thu 04/06/2017
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1000

Fri 04/07/2017 to Tue 04/18/2017
1700 Continuous 1559

UPDATED by PJM 03/17/2017

Work scheduled by: PJM

FWD
(Import)
1300 MW
SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

Fri 04/07/2017 to Tue 04/18/2017
1700 Continuous 1559

UPDATED by PJM 03/17/2017

Work scheduled by: PJM

REV
(Export)
400 MW
SCH - PJ - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1450 MW

W49TH_ST_345KV_8

Sat 04/08/2017 to Thu 04/13/2017
0201 Continuous 0200

UPDATED by CONED 03/25/2017

Work scheduled by: ConEd

FWD
(Import)
315 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
2720 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/10/2017 to Mon 04/24/2017
0630 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
2720 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1				FWD
Mon 04/10/2017	to	Thu 04/13/2017	CANCELLED by NYPA 03/27/2017	(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
N. SCTLND-LEEDS__345_93				FWD
Mon 04/10/2017	to	Mon 04/10/2017		(Import)
1100	Daily(No Weekends)	1500		CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
LEEDS__-PLSNTVLY_345_92				FWD
Tue 04/11/2017	to	Thu 04/13/2017		(Import)
0730	Continuous	1600		UPNY CONED 3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD REV
Mon 04/17/2017	to	Sat 04/22/2017		(Import) (Export)
0500	Continuous	1600		SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 330 MW 330 MW
				TTC with All Lines In Service 330 MW 330 MW
MOSES__-ADIRNDCK_230_MA2				FWD
Mon 04/17/2017	to	Thu 04/20/2017	UPDATED by NYPA 03/19/2017	(Import)
0700	Continuous	1730		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
FRASER__-COOPERS__345_33				FWD
Mon 04/17/2017	to	Fri 04/21/2017	UPDATED by NY 01/12/2017	(Import)
0900	Continuous	1400		CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 580 MW
				TTC with All Lines In Service 2975 MW
EFISHKIL-WOOD_ST__345_F39				FWD
Mon 04/17/2017	to	Wed 04/19/2017		(Import)
2100	Continuous	0200		UPNY CONED 4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/17/2017 to Wed 04/19/2017
 2100 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PORTER_-ROTRDAM_230_31

Tue 04/18/2017 to Tue 04/18/2017
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-CLAY____345_6

Wed 04/19/2017 to Wed 04/19/2017
 0730 Daily(No Weekends) 1700
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PLSNTVLY-WOOD_ST__345_F30

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Wed 04/19/2017 to Thu 04/20/2017
 2200 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

W49TH_ST_345KV_6

Thu 04/20/2017 to Thu 04/20/2017 **UPDATED by CONED 03/25/2017**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_6

Fri 04/21/2017 to Fri 04/21/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8				FWD	
Fri 04/21/2017	to	Fri 04/21/2017		(Import)	
0001	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Fri 04/21/2017	to	Sun 04/23/2017		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 04/21/2017	to	Sat 05/27/2017		(Import)	
1400	Continuous	0459	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
SPRNBK_-W49TH_ST_345_M51				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBK__345KV_RNS5				FWD	
Sat 04/22/2017	to	Mon 05/01/2017		(Import)	
0700	Continuous	1900	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Sat 04/22/2017	to	Sat 04/22/2017	UPDATED	(Import)	(Export)
1500	Daily	1600	by NGRID 03/06/2017	SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
				ARR: 78	

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS 345_393						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>		
1500	Daily	1600			SCH - NPX_1385	100 MW
Work scheduled by: NGrid						100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD 345_312						
Sat 04/22/2017	to	Sat 04/22/2017				
1500		1600			SCH - NE - NY	1300 MW
Work scheduled by:						1300 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	
SCH-NE-NYISO_LIMIT_1000						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>		
1500	Daily	1600			SCH - NE - NY	1200 MW
Work scheduled by: NGrid						
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						
Sat 04/22/2017	to	Sat 04/22/2017	<u>UPDATED</u>	<u>by NGRID 03/06/2017</u>		
1500	Daily	1600			SCH - NE - NY	900 MW
Work scheduled by: NGrid						900 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
DUNWODIE_345KV_6						
Sun 04/23/2017	to	Sun 04/23/2017				
0100	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						
Sun 04/23/2017	to	Sun 04/23/2017				
0100	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
ROSETON_EFISHKIL_345_RFK305						
Mon 04/24/2017	to	Fri 05/05/2017				
0001	Continuous	1900			UPNY CONED	4100 MW
Work scheduled by: NYPA						
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16				FWD	
Mon 04/24/2017	to	Tue 04/25/2017		(Import)	
0630	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
STLAWRNC-MOSES 230_L34P				FWD	REV
Mon 04/24/2017	to	Fri 04/28/2017		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW	1900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	1750 MW	1900 MW
MOSES -ADIRNDCK 230_MA2				FWD	
Mon 04/24/2017	to	Sat 04/29/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1730	<u>by NYPA</u>	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			<u>10/23/2016</u>	Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ALCOA -DENNISON 115_12				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW
ALCOA -DENNISON 115_12 & ALCOA -NOGDNBRG 115_13				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700		1800	SCH - HQ_CEDARS	100 MW	60 MW
Work scheduled by:			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW
ILCTLIMIT 115KV_ALCOA_R8105_TIE_B				FWD	
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	
0700	Daily(No Weekends)	1800	MOSES SOUTH	3100 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	3150 MW	
ILCTLIMIT 115KV_ALCOA_R8105_TIE_B				FWD	REV
Wed 04/26/2017	to	Wed 04/26/2017		(Import)	(Export)
0700	Daily(No Weekends)	1800	SCH - HQ_CEDARS	100 MW	60 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	99 MW	40 MW
			TTC with All Lines In Service	199 MW	100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2					FWD	
Fri 04/28/2017	to	Fri 04/28/2017			(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/01/2017	to	Tue 05/16/2017	<u>UPDATED</u>	<u>by LI</u>	<u>02/14/2017</u>	(Import)
0400	Continuous	1800				SCH - PJM_NEPTUNE
Work scheduled by: LI						0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MARCY_-N.SCTLND_345_18					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600	Continuous	1630				CENTRAL EAST - VC
Work scheduled by: NYPA						2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY_-N.SCTLND_345_18 & ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Mon 05/01/2017	to	Fri 05/05/2017				(Import)
0600		1630				CENTRAL EAST - VC
Work scheduled by:						1855 MW
					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 05/01/2017	to	Fri 05/05/2017				(Import) (Export)
0600	Continuous	1900				SCH - HQ_CEDARS
Work scheduled by: NGrid						70 MW
					Impacts Total Transfer Capability	120 MW
					TTC with All Lines In Service	190 MW
						40 MW
ROCHESTR-PANNELL_345_RP2					FWD	
Mon 05/01/2017	to	Mon 05/01/2017				(Import)
0630	Continuous	0700				DYSINGER EAST
Work scheduled by: RGE						2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2					FWD	
Mon 05/01/2017	to	Fri 05/05/2017			(Import)	
0630	Continuous	1530		WEST CENTRAL		1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 05/02/2017	to	Tue 05/02/2017			(Import)	(Export)
0001		2359		SCH - PJ - NY		2050 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Tue 05/02/2017	to	Sat 05/20/2017	<u>UPDATED</u>	<u>by CE</u>	<u>01/28/2017</u>	(Import) (Export)
0001	Continuous	2359				2050 MW 1300 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2050 MW 1300 MW
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	0800		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
OSWEGO_-ELBRIDGE_345_17					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
0730	Daily(No Weekends)	1700		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
ELBRIDGE-LAFAYTTE_345_17-LE					FWD	
Thu 05/04/2017	to	Thu 05/04/2017			(Import)	
1630	Daily(No Weekends)	1700		OSWEGO EXPORT		5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
						ARR: 75
ROCHESTR-PANNELL_345_RP2					FWD	
Fri 05/05/2017	to	Fri 05/05/2017			(Import)	
1500	Continuous	1530		DYSINGER EAST		2300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Mon 05/08/2017	to	Fri 05/12/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Mon 05/08/2017	to	Mon 05/08/2017	WEST CENTRAL	1300 MW
0700	Continuous	0730	Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE			TTC with All Lines In Service	2250 MW
ROCHESTR-PANNELL_345_RP2			FWD	
			(Import)	
Mon 05/08/2017	to	Wed 05/10/2017	DYSINGER EAST	2300 MW
0700	Continuous	1530	Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
			(Import)	
Mon 05/08/2017	to	Fri 05/26/2017	UPNY CONED	4400 MW
0800	Continuous	1600	Impacts Total Transfer Capability	700 MW
Work scheduled by: CHGE			TTC with All Lines In Service	5100 MW
PANNELL_-CLAY_345_2			FWD	
			(Import)	
Wed 05/10/2017	to	Wed 05/10/2017	WEST CENTRAL	1300 MW
1500	Continuous	1530	Impacts Total Transfer Capability	950 MW
Work scheduled by: RGE			TTC with All Lines In Service	2250 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
			(Import)	(Export)
Mon 05/15/2017	to	Fri 05/19/2017		
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
FRASER_-GILBOA_345_GF5-35			FWD	
			(Import)	
Mon 05/15/2017	to	Fri 05/19/2017	CENTRAL EAST - VC	2650 MW
0630	Continuous	1700	Impacts Total Transfer Capability	325 MW
Work scheduled by: NYPA			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72				FWD	
Mon 05/15/2017	to	Mon 05/15/2017		(Import)	
0800	Continuous	1700	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	
FRASER_345_FRASER SVC				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900	Continuous	1430	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
FRASER_345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Mon 05/15/2017	to	Fri 05/19/2017		(Import)	
0900		1430	CENTRAL EAST - VC	2700 MW	
Work scheduled by:			Impacts Total Transfer Capability	275 MW	
			TTC with All Lines In Service	2975 MW	
RAMAPO_-LADENTWN_345_W72				FWD	
Tue 05/16/2017	to	Tue 05/16/2017		(Import)	
0001	Continuous	2330	UPNY CONED	4400 MW	
Work scheduled by: ORU			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
MARCY_765_345_AT1				FWD	
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/22/2017	to	Fri 05/26/2017		(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
LINDEN_-GOETHALS_230_A2253				FWD	REV
Fri 05/26/2017	to	Sun 05/28/2017	UPDATED	(Import)	(Export)
0001	Continuous	2300	by CE	2050 MW	1300 MW
Work scheduled by: PJM			02/01/2017	Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18			FWD	
Sat 05/27/2017	to	Sat 05/27/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
ARR: 19				
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 05/27/2017	to	Sat 08/05/2017	(Import)	
1600	Continuous	0459	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Tue 05/30/2017	to	Fri 06/02/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 06/05/2017	to	Fri 06/09/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				
STONYRDG-HILLSIDE_230_72			FWD	
Mon 06/05/2017	to	Mon 06/05/2017	(Import)	
0800	Continuous	1000	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
STONYRDG-HILLSIDE_230_72			FWD	
Fri 06/09/2017	to	Fri 06/09/2017	(Import)	
1500	Continuous	1700	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
ARR: 38				

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017			(Import)	(Export)
0600	Continuous	1900				
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017			(Import)	(Export)
0600	Continuous	1900				
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_3					FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED	by NGRID	03/02/2017	
0600	Continuous	1900			(Import)	(Export)
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	UPDATED	by NGRID	03/02/2017	
0600	Continuous	1900			(Import)	(Export)
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	UPDATED	by NGRID	03/02/2017	
0600	Continuous	1900			(Import)	(Export)
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017			(Import)	(Export)
0600	Continuous	1900				
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW
<hr/>						
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/31/2017	to	Fri 08/04/2017			(Import)	(Export)
0600	Continuous	1900				
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW	40 MW
				Impacts Total Transfer Capability	120 MW	0 MW
				TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2			FWD	
Sat 08/05/2017	to	Sat 08/05/2017	(Import)	
0500	Continuous	1530	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Sat 08/05/2017	to	Mon 10/02/2017	(Import)	
1600	Continuous	0659	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/07/2017	to	Fri 08/11/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4			FWD	REV
Mon 08/14/2017	to	Fri 08/18/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/21/2017	to	Fri 08/25/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3			FWD	REV
Mon 08/28/2017	to	Fri 09/01/2017	(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/05/2017 to Fri 09/08/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 09/11/2017 to Fri 09/15/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3					FWD	
Fri 09/15/2017	to	Sun 09/17/2017			(Import)	
2200	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 09/18/2017	to	Fri 09/22/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/06/2017			(Import)	
0630	Continuous	1700		CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017			(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1750 MW 1600 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 09/25/2017	to	Fri 09/29/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 10/02/2017	to	Fri 10/06/2017	<u>UPDATED</u>	<u>by NGRID 03/02/2017</u>	(Import)	(Export)
0600	Continuous	1900			70 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 10/02/2017	to	Fri 10/06/2017			(Import)	
0700	Continuous	1530		DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-COOPERS__345_33					FWD	
Mon 10/02/2017	to	Fri 10/13/2017			(Import)	
0700	Continuous	1900		CENTRAL EAST - VC	2395 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 10/09/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	(Import) (Export)
0600	Continuous	1900				
Work scheduled by: NGrid					ARR: 38	
					SCH - HQ_CEDARS	70 MW 40 MW
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD	
Fri 10/13/2017	to	Mon 11/06/2017			(Import)	
1900	Continuous	0559		CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import) (Export)
0700	Continuous	1530				
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					ARR: 19	
					MOSES SOUTH	1750 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					ARR: 19	
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import)
0700 Continuous 1530			CENTRAL EAST - VC 2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 710 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import)
0700 Continuous 1530			MOSES SOUTH 500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD REV
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import) (Export)
0700 Continuous 1530			SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1025 MW 0 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD
Sat 10/14/2017 to Sat 10/28/2017			(Import)
0700 1530			MOSES SOUTH 500 MW
Work scheduled by:			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Sat 10/14/2017 to Sat 10/28/2017			(Import)
0700 1530			CENTRAL EAST - VC 2080 MW
Work scheduled by:			Impacts Total Transfer Capability 895 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD REV
Sat 10/14/2017 to Sat 10/28/2017			(Import) (Export)
0700 1530			SCH - HQ - NY 850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 650 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
LEEDS -HURLYAVE 345_301			FWD
Mon 10/16/2017 to Fri 11/03/2017			(Import)
0800 Continuous 1600			UPNY CONED 4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability 1000 MW
			TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 27, 2017 to Wednesday,September26, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_3					
Mon 10/30/2017	to	Fri 11/03/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/03/2017</u>		
0700	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
FRASANX-COOPERS_345_UCC2-41					
Mon 11/06/2017	to	Fri 11/17/2017			
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MARCY_-FRASANX_345_UCC2-41					
Mon 11/06/2017	to	Fri 11/17/2017			
0600	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					
Mon 11/06/2017	to	Thu 11/09/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/03/2017</u>		
0700	Continuous	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
LINDN_CG-LNDVFT_345_V-3022					
Mon 11/06/2017	to	Thu 11/09/2017			
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
BROWNFLS-TAYLORVL_115_4					
Mon 11/13/2017	to	Fri 11/17/2017	<u>UPDATED</u> <u>by NGRID</u> <u>03/03/2017</u>		
0600	Continuous	1900		SCH - HQ_CEDARS	100 MW 100 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	99 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					
Fri 11/17/2017	to	Sat 02/01/2020			
1700	Continuous	0000		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW

