

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR3500							
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>		
1940	Continuous	2359				SCH - PJ - NY	2200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2300 MW
							1450 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sun 10/30/2016	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/25/2017</u>	UPNY CONED	4000 MW
0728	Continuous	1600				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST_345_Y56						FWD	
						(Import)	
Thu 11/24/2016	to	Sat 07/15/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>01/27/2017</u>	SCH - PJM_HTP	0 MW
1500	Continuous	2359				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46						FWD	
						(Import)	
Tue 12/20/2016	to	Sat 05/06/2017	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/25/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Tue 12/20/2016	to	Sat 05/06/2017	<u>EXTENDED</u>	<u>by CONED</u>	<u>04/25/2017</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0300				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>	SCH - PJ - NY	2300 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2300 MW
							1450 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017				SCH - PJ - NY	2050 MW
0001		2359				Impacts Total Transfer Capability	250 MW
Work scheduled by:						TTC with All Lines In Service	2300 MW
							1450 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403						FWD	REV
						(Import)	(Export)
Tue 03/21/2017	to	Wed 05/03/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/03/2017</u>		
0001	Continuous	2359				SCH - PJ - NY	2300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2300 MW
							1450 MW
DUNWODIE_345KV_3						FWD	
						(Import)	
Fri 04/07/2017	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/25/2017</u>		
0001	Continuous	1600				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4						FWD	
						(Import)	
Fri 04/07/2017	to	Tue 05/02/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>04/25/2017</u>		
0001	Continuous	1600				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
HOMRC_NY-MAINS_NY_345_47						FWD	REV
						(Import)	(Export)
Fri 04/14/2017	to	Mon 04/24/2017	<u>RETURNED</u>	<u>by PJM</u>	<u>04/24/2017</u>		
1600	Continuous	1600				SCH - PJ - NY	2300 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2300 MW
							1450 MW
DUNWODIE-MOTTHAVN_345_71						FWD	
						(Import)	
Mon 04/17/2017	to	Wed 05/31/2017	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/21/2017</u>		
2120	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
ILCTLIMIT_MARCY_SO_COMP_I/S						FWD	
						(Import)	
Fri 04/21/2017	to	Mon 05/01/2017					
1400	Continuous	0400				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
SCH-NYISO-HQ_LIMIT_900							REV
							(Export)
Sat 04/22/2017	to	Sun 04/30/2017					
2200	Continuous	0600				SCH - HQ - NY	900 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>																
<p>ROSETON_-EFISHKIL_345_RFK305</p> <p>Mon 04/24/2017 to Fri 05/05/2017 0600 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 1000 MW</p> <p>TTC with All Lines In Service 5100 MW</p>															
<hr/>																
<p>CLAY_-EDIC_345_1-16</p> <p>Mon 04/24/2017 to Tue 04/25/2017 0630 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4850 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<hr/>																
<p>STLAWRNC-MOSES_230_L34P</p> <p>Mon 04/24/2017 to Fri 04/28/2017 0700 Continuous 1559</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;">1750 MW</td> <td style="text-align: right;">1900 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">0 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1750 MW</td> <td style="text-align: right;">1900 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	1750 MW	1900 MW	Impacts Total Transfer Capability	0 MW	0 MW	TTC with All Lines In Service	1750 MW	1900 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	1750 MW	1900 MW														
Impacts Total Transfer Capability	0 MW	0 MW														
TTC with All Lines In Service	1750 MW	1900 MW														
<hr/>																
<p>MOSES_-ADIRNDCK_230_MA1</p> <p>Mon 04/24/2017 to Sat 04/29/2017 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<hr/>																
<p>BEAR SWP-EASTOVER_230_E205W</p> <p>Mon 04/24/2017 to Tue 05/30/2017 0700 Continuous 0659</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: center;">UPDATED by NE 04/24/2017</p> <p>SCH - NE - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>															
<hr/>																
<p>ALCOA_-DENNISON_115_12</p> <p>Mon 04/24/2017 to Wed 04/26/2017 0800 Continuous 0659</p> <p>Work scheduled by: NGrid</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ_CEDARS</td> <td style="text-align: right;">100 MW</td> <td style="text-align: right;">100 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">99 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">199 MW</td> <td style="text-align: right;">100 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ_CEDARS	100 MW	100 MW	Impacts Total Transfer Capability	99 MW	0 MW	TTC with All Lines In Service	199 MW	100 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ_CEDARS	100 MW	100 MW														
Impacts Total Transfer Capability	99 MW	0 MW														
TTC with All Lines In Service	199 MW	100 MW														
<hr/>																
<p>ALCOA_-DENNISON_115_12 & ALCOA_-NOGDNBRG_115_13</p> <p>Wed 04/26/2017 to Wed 04/26/2017 0700 1800</p> <p>Work scheduled by:</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ_CEDARS</td> <td style="text-align: right;">100 MW</td> <td style="text-align: right;">60 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">99 MW</td> <td style="text-align: right;">40 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">199 MW</td> <td style="text-align: right;">100 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ_CEDARS	100 MW	60 MW	Impacts Total Transfer Capability	99 MW	40 MW	TTC with All Lines In Service	199 MW	100 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ_CEDARS	100 MW	60 MW														
Impacts Total Transfer Capability	99 MW	40 MW														
TTC with All Lines In Service	199 MW	100 MW														

ARR: 38

ARR: 38

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B			FWD
Wed 04/26/2017 to Wed 04/26/2017	EXTENDED	by NGRID 04/27/2017	(Import)
0700 Daily(No Weekends) 1800			3100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
ILCTLIMIT_115KV_ALCOA_R8105_TIE_B			FWD REV
Wed 04/26/2017 to Wed 04/26/2017	EXTENDED	by NGRID 04/27/2017	(Import) (Export)
0700 Daily(No Weekends) 1800			100 MW 60 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 99 MW 40 MW
			TTC with All Lines In Service 199 MW 100 MW
<hr/>			
ALCOA__-DENNISON_115_12			FWD REV
Wed 04/26/2017 to Fri 04/28/2017	EXTENDED	by NGRID 04/27/2017	(Import) (Export)
0700 Daily(No Weekends) 1800			100 MW 100 MW
Work scheduled by: NGrid		ARR: 38	Impacts Total Transfer Capability 99 MW 0 MW
			TTC with All Lines In Service 199 MW 100 MW
<hr/>			
SCH-NYISO-HQ_CEDARS_LIMIT_0			REV
Thu 04/27/2017 to Thu 04/27/2017			(Export)
0800 Continuous 1500			0 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 100 MW
<hr/>			
SCRIBA__-VOLNEY__345_21			FWD
Thu 04/27/2017 to Thu 04/27/2017			(Import)
0800 Daily(No Weekends) 1630			5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
NIAGARA_-ROCHESTR_345_NR2			FWD
Fri 04/28/2017 to Fri 04/28/2017	UPDATED	by PA 03/29/2017	(Import)
0500 Continuous 1700			1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_1000			FWD
Fri 04/28/2017 to Fri 04/28/2017	UPDATED	by PJM 04/26/2017	(Import)
1100 Continuous 1300			1300 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 450 MW
			TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_100

Fri 04/28/2017 to Fri 04/28/2017
1100 Continuous 1300

Work scheduled by: PJM

UPDATED by PJM 04/26/2017

SCH - PJ - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1050 MW
1450 MW

REV
(Export)

STLAWRNC-MOSES_230_L34P

Fri 04/28/2017 to Sun 04/30/2017
1600 Continuous 1530

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1750 MW 1900 MW
TTC with All Lines In Service 0 MW 0 MW
1750 MW 1900 MW

FWD REV
(Import) (Export)

CLAY -EDIC_345_2-15

Sat 04/29/2017 to Sat 04/29/2017
0630 Daily 1730

Work scheduled by: NGrid

OSWEGO EXPORT
Impacts Total Transfer Capability 4850 MW
TTC with All Lines In Service 400 MW
5250 MW

FWD
(Import)

NEPTUNE -DUFFYAVE_345_NEPTUNE

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

Work scheduled by: LI

UPDATED by LI 02/14/2017

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

FWD
(Import)

NEWRIDGE-DUFFYAVE_345_501

Mon 05/01/2017 to Tue 05/16/2017
0400 Continuous 1800

Work scheduled by: LI

UPDATED by LI 02/14/2017

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 660 MW
660 MW

FWD
(Import)

MARCY -N.SCTLND_345_18

Mon 05/01/2017 to Fri 05/05/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/10/2017

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 2090 MW
TTC with All Lines In Service 885 MW
2975 MW

FWD
(Import)

BROWNFLS-TAYLORVL_115_3

Mon 05/01/2017 to Fri 05/05/2017
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS
Impacts Total Transfer Capability 70 MW 40 MW
TTC with All Lines In Service 120 MW 0 MW
190 MW 40 MW

FWD REV
(Import) (Export)

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 05/01/2017 to Fri 05/05/2017
 0630 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
WEST CENTRAL 1300 MW
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SCH-NYISO-HQ_LIMIT_800

Mon 05/01/2017 to Wed 05/10/2017
 2200 Continuous 0300
 Work scheduled by: HQ

REV
 (Export)
SCH - HQ - NY 800 MW
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

MARION_-FARRAGUT_345_C3403

Thu 05/04/2017 to Wed 05/31/2017 **UPDATED by CE 04/03/2017**
 0001 Continuous 2359
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
SCH - PJ - NY 2050 MW 1300 MW
 Impacts Total Transfer Capability 250 MW 150 MW
 TTC with All Lines In Service 2300 MW 1450 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
 0730 Daily(No Weekends) 0800
 Work scheduled by: NGrid **ARR: 75**

FWD
 (Import)
OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

OSWEGO_-ELBRIDGE_345_17

Thu 05/04/2017 to Thu 05/04/2017
 0730 Daily(No Weekends) 1700
 Work scheduled by: NGrid **ARR: 75**

FWD
 (Import)
OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Thu 05/04/2017 to Thu 05/04/2017
 1630 Daily(No Weekends) 1700
 Work scheduled by: NGrid **ARR: 75**

FWD
 (Import)
OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Fri 05/05/2017 to Sat 05/27/2017
 1700 Continuous 0459
 Work scheduled by: NYISO

FWD
 (Import)
CENTRAL EAST - VC 2740 MW
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90				FWD	
Sat 05/06/2017	to	Wed 05/10/2017		(Import)	
0001	Continuous	2130	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	
W49TH_ST_345KV_6				FWD	
Sat 05/06/2017	to	Sat 05/06/2017	EXTENDED by CONED 04/25/2017	(Import)	
0230	Continuous	0300	SCH - PJM_HTP	320 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	340 MW	
			TTC with All Lines In Service	660 MW	
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 05/08/2017	to	Fri 05/12/2017		(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 05/08/2017	to	Fri 05/26/2017		(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	5100 MW	
ROCHESTR-PANNELL_345_RP2				FWD	
Mon 05/08/2017	to	Wed 05/10/2017		(Import)	
1000	Continuous	1700	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
EFISHKIL-WOOD_ST_345_F39				FWD	
Thu 05/11/2017	to	Sat 05/13/2017	UPDATED by CE 04/13/2017	(Import)	
2100	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Thu 05/11/2017	to	Sat 05/13/2017	UPDATED by CE 04/13/2017	(Import)	
2100	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_900

Thu 05/11/2017 to Sun 05/14/2017
 2200 Continuous 0300
 Work scheduled by: HQ

SCH - HQ - NY
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1000 MW

REV
 (Export)

900 MW

DENNISON-ROSEMNTB_115_2/22

Mon 05/15/2017 to Wed 05/17/2017
 0600 Continuous 1900
 Work scheduled by: HQ

ARR: 38

SCH - HQ_CEDARS
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FWD REV
 (Import) (Export)

95 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 05/15/2017 to Wed 05/17/2017
 0600 Continuous 1900
 Work scheduled by: HQ

SCH - HQ_CEDARS
 Impacts Total Transfer Capability 110 MW
 TTC with All Lines In Service 190 MW

FWD
 (Import)

80 MW

BROWNFLS-TAYLORVL_115_3

Mon 05/15/2017 to Fri 05/19/2017
 0600 Continuous 1900
 Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

FWD REV
 (Import) (Export)

70 MW 40 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/15/2017 to Fri 05/19/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

UPDATED by NYPA 04/13/2017

CENTRAL EAST - VC
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FWD
 (Import)

2650 MW

STONYRDG-HILLSIDE_230_72

Mon 05/15/2017 to Mon 05/15/2017
 0800 Continuous 1700
 Work scheduled by: NYSEG

DYSINGER EAST
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

FWD
 (Import)

2850 MW

FRASER_345_FRASER SVC

Mon 05/15/2017 to Fri 05/19/2017
 0900 Continuous 1430
 Work scheduled by: NYSEG

UPDATED by NY 04/06/2017

CENTRAL EAST - VC
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

FWD
 (Import)

2935 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC & ILCTLIMIT_MARCY_SO_COMP_I/S

Mon 05/15/2017 to Fri 05/19/2017
 0900 1430

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2700 MW**
 Impacts Total Transfer Capability 275 MW
 TTC with All Lines In Service 2975 MW

RAMAPO__-LADENTWN_345_W72

Tue 05/16/2017 to Tue 05/16/2017
 0001 Continuous 2330

Work scheduled by: ORU

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

CHATGUAY-MASSENA__765_7040

Wed 05/17/2017 to Thu 05/18/2017 **UPDATED by HQ 04/26/2017**
 1800 Continuous 0600

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Wed 05/17/2017 to Thu 05/18/2017 **UPDATED by HQ 04/26/2017**
 1800 Continuous 0600

Work scheduled by: HQ

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Wed 05/17/2017 to Thu 05/18/2017 **UPDATED by HQ 04/26/2017**
 1800 Continuous 0600

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Wed 05/17/2017 to Thu 05/18/2017 **UPDATED by HQ 04/26/2017**
 1800 Continuous 0600

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Fri 05/19/2017 to Fri 05/19/2017
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W82

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS4

Fri 05/19/2017 to Fri 05/19/2017
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Sat 05/20/2017 to Sun 05/21/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Sun 05/21/2017 to Sun 05/21/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>SPRNBK__345KV_RNS5</p> <p>Sun 05/21/2017 to Sun 05/21/2017 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>MILLWOOD-EASTVIEW_345_W99</p> <p>Sun 05/21/2017 to Sun 05/21/2017 0001 Continuous 2130</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 750 MW</p> <p>TTC with All Lines In Service 5100 MW</p>
<p>EASTVIEW-SPRNBK__345_W64</p> <p>Sun 05/21/2017 to Sun 05/21/2017 2100 Continuous 2130</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 750 MW</p> <p>TTC with All Lines In Service 5100 MW</p>
<p>SPRNBK__345KV_RNS5</p> <p>Sun 05/21/2017 to Sun 05/21/2017 2100 Continuous 2130</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>MARCY___765_345_AT1</p> <p>Mon 05/22/2017 to Fri 05/26/2017 0500 Continuous 1630</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 1750 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>BROWNFLS-TAYLORVL_115_3</p> <p>Mon 05/22/2017 to Fri 05/26/2017 0600 Continuous 1900</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - HQ_CEDARS 70 MW 40 MW</p> <p>Impacts Total Transfer Capability 120 MW 0 MW</p> <p>TTC with All Lines In Service 190 MW 40 MW</p>
<p>CHAT_DC_GC1</p> <p>Tue 05/23/2017 to Wed 05/31/2017 0600 Continuous 2100</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2850 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

ARR: 19

ARR: 38

UPDATED by HQ 04/13/2017

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Duration	Work Scheduled by	Update Info	Impact	TTC	Other
CHAT_DC_GC1	Tue 05/23/2017	Wed 05/31/2017	0600	Continuous	HQ	UPDATED by HQ 04/13/2017	SCH - HQ - NY	500 MW	REV (Export)
							Impacts Total Transfer Capability	500 MW	
							TTC with All Lines In Service	1000 MW	
MARCY -N.SCTLND_345_18	Sat 05/27/2017	Sat 05/27/2017	0500	Continuous	NYPA		CENTRAL EAST - VC	2090 MW	FWD (Import)
						ARR: 19	Impacts Total Transfer Capability	885 MW	
							TTC with All Lines In Service	2975 MW	
SCH-HQ-NYISO_LIMIT_1150	Sat 05/27/2017	Sat 05/27/2017	0500	Continuous	HQ	UPDATED by HQ 04/13/2017	SCH - HQ - NY	1150 MW	FWD (Import)
							Impacts Total Transfer Capability	350 MW	
							TTC with All Lines In Service	1500 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S	Sat 05/27/2017	Mon 06/05/2017	1600	Continuous	NYISO		CENTRAL EAST - VC	2740 MW	FWD (Import)
							Impacts Total Transfer Capability	235 MW	
							TTC with All Lines In Service	2975 MW	
BROWNFLS-TAYLORVL_115_4	Tue 05/30/2017	Fri 06/02/2017	0600	Continuous	NGrid		SCH - HQ_CEDARS	70 MW	REV (Import) (Export)
						ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
							TTC with All Lines In Service	190 MW	40 MW
BROWNFLS-TAYLORVL_115_4	Mon 06/05/2017	Fri 06/09/2017	0600	Continuous	NGrid		SCH - HQ_CEDARS	70 MW	REV (Import) (Export)
						ARR: 38	Impacts Total Transfer Capability	120 MW	0 MW
							TTC with All Lines In Service	190 MW	40 MW
EDIC -FRASER_345_EF24-40	Mon 06/05/2017	Sat 06/10/2017	0700	Continuous	NYSEG		CENTRAL EAST - VC	2500 MW	FWD (Import)
							Impacts Total Transfer Capability	475 MW	
							TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/05/2017	to	Mon 06/05/2017		(Import)	
0800	Continuous	1000	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	
BECK__-PACKARD_230_BP76				FWD	REV
Tue 06/06/2017	to	Wed 06/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>04/27/2017</u>
0600	Continuous	1800	SCH - OH - NY	900 MW	1150 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	850 MW	750 MW
			TTC with All Lines In Service	1750 MW	1900 MW
LINDEN__-GOETHALS_230_A2253				FWD	REV
Fri 06/09/2017	to	Sun 06/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/04/2017</u>
0200	Continuous	2300	SCH - PJ - NY	2050 MW	1300 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	250 MW	150 MW
			TTC with All Lines In Service	2300 MW	1450 MW
STONYRDG-HILLSIDE_230_72				FWD	
Fri 06/09/2017	to	Fri 06/09/2017		(Import)	
1500	Continuous	1700	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	
ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Sat 06/10/2017	to	Sat 08/05/2017		(Import)	
1700	Continuous	0459	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW	
			TTC with All Lines In Service	2975 MW	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/12/2017	to	Fri 06/16/2017		(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
			ARR: 38		
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017		(Import)	(Export)
0600	Continuous	1900	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
			ARR: 38		

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_3						
Mon 06/26/2017	to	Fri 06/30/2017				
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3						
Wed 07/05/2017	to	Fri 07/07/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3						
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/02/2017</u>	
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4						
Mon 07/24/2017	to	Fri 07/28/2017				
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid				ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
MARCY___-N.SCTLND_345_18						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530		CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2						
Sat 08/05/2017	to	Sat 08/05/2017				
0500	Continuous	1530		MOSES SOUTH	1700 MW	
Work scheduled by: NYPA				ARR: 19	Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Fri 09/15/2017 to Sun 09/17/2017
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>SPRNBK__345KV_RNS3</p> <p>Fri 09/15/2017 to Sun 09/17/2017</p> <p>2200 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<p>GILBOA__-N.SCTLND_345_GNS-1</p> <p>Mon 09/18/2017 to Fri 10/06/2017</p> <p>0630 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2520 MW</p> <p>Impacts Total Transfer Capability 455 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p>NIAGARA__345_230_AT4</p> <p>Mon 09/18/2017 to Tue 09/19/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;">1750 MW</td> <td style="text-align: right;">1300 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">0 MW</td> <td style="text-align: right;">600 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1750 MW</td> <td style="text-align: right;">1900 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	1750 MW	1300 MW	Impacts Total Transfer Capability	0 MW	600 MW	TTC with All Lines In Service	1750 MW	1900 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	1750 MW	1300 MW														
Impacts Total Transfer Capability	0 MW	600 MW														
TTC with All Lines In Service	1750 MW	1900 MW														
<p>MOSES__-ADIRNDCK_230_MAI</p> <p>Mon 09/18/2017 to Sat 09/23/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2100 MW</p> <p>Impacts Total Transfer Capability 1050 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MOSES__-ADIRNDCK_230_MAI</p> <p>Mon 09/25/2017 to Sat 09/30/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2100 MW</p> <p>Impacts Total Transfer Capability 1050 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Mon 10/02/2017 to Fri 10/06/2017</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>FRASER__-COOPERS__345_33</p> <p>Mon 10/02/2017 to Fri 10/13/2017</p> <p>0700 Continuous 1900</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2395 MW</p> <p>Impacts Total Transfer Capability 580 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
HOMR_NYW-PIERC_NY_345_48		FWD	REV
Mon 10/02/2017 to Tue 10/17/2017	<u>CANCELLED</u> by NYSEG <u>04/25/2017</u>	(Import)	(Export)
0800 Continuous 1600		2050 MW	1300 MW
Work scheduled by: NYSEG		Impacts Total Transfer Capability	250 MW 150 MW
		TTC with All Lines In Service	2300 MW 1450 MW
<hr/>			
WETHSRFD-MEYER_230_85/87		FWD	
Mon 10/09/2017 to Fri 10/20/2017		(Import)	
0700 Continuous 1400		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
ILCTLIMIT_MARCY_SO_COMP_I/S		FWD	
Fri 10/13/2017 to Mon 11/06/2017		(Import)	
1900 Continuous 0559		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO		Impacts Total Transfer Capability	235 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/14/2017 to Sat 10/28/2017	<u>UPDATED</u> by NYISO <u>03/24/2017</u>	(Import)	
0700 Continuous 1530		MOSES SOUTH	1550 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
CHATGUAY-MASSENA_765_7040		FWD	REV
Sat 10/14/2017 to Sat 10/28/2017	<u>UPDATED</u> by NYISO <u>03/24/2017</u>	(Import)	(Export)
0700 Continuous 1530		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1500 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<hr/>			
MARCY_765_345_AT1		FWD	
Sat 10/14/2017 to Sat 10/28/2017	<u>UPDATED</u> by NYISO <u>03/24/2017</u>	(Import)	
0700 Continuous 1530		MOSES SOUTH	1750 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
MARCY_765_345_AT2		FWD	
Sat 10/14/2017 to Sat 10/28/2017	<u>UPDATED</u> by NYISO <u>03/24/2017</u>	(Import)	
0700 Continuous 1530		MOSES SOUTH	1700 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import)
0700 Continuous 1530			CENTRAL EAST - VC 2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 710 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import)
0700 Continuous 1530			MOSES SOUTH 500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD REV
Sat 10/14/2017 to Sat 10/28/2017	UPDATED	by NYISO 03/24/2017	(Import) (Export)
0700 Continuous 1530			SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1025 MW 0 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD
Sat 10/14/2017 to Sat 10/28/2017			(Import)
0700 1530			MOSES SOUTH 500 MW
Work scheduled by:			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Sat 10/14/2017 to Sat 10/28/2017			(Import)
0700 1530			CENTRAL EAST - VC 2080 MW
Work scheduled by:			Impacts Total Transfer Capability 895 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD REV
Sat 10/14/2017 to Sat 10/28/2017			(Import) (Export)
0700 1530			SCH - HQ - NY 850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 650 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
LEEDS -HURLYAVE 345_301			FWD
Mon 10/16/2017 to Fri 11/03/2017			(Import)
0800 Continuous 1600			UPNY CONED 4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability 1000 MW
			TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 10/30/2017	to	Fri 11/03/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
FRASANX-COOPERS__345_UCC2-41			FWD	
Mon 11/06/2017	to	Fri 11/17/2017	(Import)	
0600	Continuous	1700	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
MARCY___-FRASANX_345_UCC2-41			FWD	
Mon 11/06/2017	to	Fri 11/17/2017	(Import)	
0600	Continuous	1700	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
			ARR: 19	
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 11/06/2017	to	Thu 11/09/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022			FWD	REV
Mon 11/06/2017	to	Thu 11/09/2017	(Import)	(Export)
0800	Continuous	1500	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 11/13/2017	to	Fri 11/17/2017	(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD	
Fri 11/17/2017	to	Sat 02/01/2020	(Import)	
1700	Continuous	0000	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 28, 2017 to Sunday ,October 28, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/20/2017 to Wed 11/22/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW