

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Fri 09/15/2017	<u>EXT FORCE</u>	<u>by CONED</u>	<u>03/22/2017</u>	(Import) (Export)
1940	Continuous	2359				1700 MW 1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	600 MW 150 MW
					TTC with All Lines In Service	2300 MW 1450 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)
1500	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>05/25/2017</u>	(Import)
0600	Continuous	1700				1400 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>05/25/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
Fri 06/09/2017	to	Sun 06/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>04/04/2017</u>	(Import) (Export)
0200	Continuous	2300				2050 MW 1300 MW
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	250 MW 150 MW
					TTC with All Lines In Service	2300 MW 1450 MW
CHAT_DC_GC1					FWD	
Fri 06/09/2017	to	Wed 06/14/2017	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/13/2017</u>	(Import)
0700	Continuous	2300				2850 MW
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Fri 06/09/2017	to	Wed 06/14/2017	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/13/2017</u>	(Export)
0700	Continuous	2300				500 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Fri 06/09/2017 to Mon 06/12/2017
1801 Continuous 1800

EXT FORCE by HQ 06/11/2017

Work scheduled by: HQ

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Fri 06/09/2017 to Mon 06/12/2017
1801 Continuous 1800

EXT FORCE by HQ 06/11/2017

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ_CEDARS	80 MW	
Impacts Total Transfer Capability	110 MW	
TTC with All Lines In Service	190 MW	

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/11/2017 to Sun 06/11/2017
0001 0200

Work scheduled by:

	FWD	
	(Import)	
MOSES SOUTH	2550 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/11/2017 to Sun 06/11/2017
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 06/11/2017 to Sun 06/11/2017
0001 Continuous 0200

Work scheduled by: HQ

	FWD	
	(Import)	
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 06/11/2017 to Sun 06/11/2017
0001 Continuous 0200

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

SCH-HQ-NYISO_LIMIT_700

Sun 06/11/2017 to Sun 06/11/2017
0001 Continuous 0200

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ - NY	700 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD
Sun 06/11/2017	to	Sun 06/11/2017			(Import)
0001	Continuous	0400		SCH - PJM_HTP	320 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 340 MW
					TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8					FWD
Sun 06/11/2017	to	Sun 06/11/2017			(Import)
0001	Continuous	0400		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 345 MW
					TTC with All Lines In Service 660 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Mon 06/12/2017	to	Mon 06/12/2017			(Import)
0800	Daily	2200		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_1150					FWD
Mon 06/12/2017	to	Tue 06/13/2017			(Import)
1100	Continuous	1959		SCH - OH - NY	1450 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 1750 MW
MAINESBG-WATRCURE_345_30					FWD
Mon 06/12/2017	to	Wed 06/14/2017	FORCED	by NY	06/14/2017
2118	Continuous	2359			
Work scheduled by: NYSEG					(Import) (Export)
					SCH - PJ - NY 2050 MW 1300 MW
					Impacts Total Transfer Capability 250 MW 150 MW
					TTC with All Lines In Service 2300 MW 1450 MW
ILCTLIMIT_MARCY_SO_COMP_I/S					FWD
Tue 06/13/2017	to	Thu 06/15/2017			(Import)
0800	Daily	0600		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 2975 MW
BROWNEFLS-TAYLORVL_115_4					FWD
Wed 06/14/2017	to	Fri 06/16/2017	UPDATED	by NGRID	06/08/2017
0600	Continuous	1900			
Work scheduled by: NGrid					(Import) (Export)
					SCH - HQ_CEDARS 70 MW 40 MW
					Impacts Total Transfer Capability 120 MW 0 MW
					TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
CEDARS__-ROSEMNTA_115_1/11						(Import)	(Export)
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
							0 MW
							40 MW
<hr/>							
DENNISON-ROSEMNTA_115_1/11						FWD	REV
						(Import)	(Export)
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
							0 MW
							40 MW
<hr/>							
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD	
						(Import)	
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700				SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
<hr/>							
SCH-NYISO-NE_LIMIT_600							REV
							(Export)
Wed 06/14/2017	to	Wed 06/14/2017	UPDATED	by ISONE	06/12/2017		
0800	Continuous	1100				SCH - NE - NY	800 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1600 MW
<hr/>							
PLSNTVLE-DUNWODIE_345_W90						FWD	
						(Import)	
Thu 06/15/2017	to	Thu 06/15/2017	CANCELLED	by ConEd	06/14/2017		
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<hr/>							
EDIC___-N.SCTLND_345_14						FWD	
						(Import)	
Thu 06/15/2017	to	Fri 06/16/2017	CANCELLED	by NYISO	06/14/2017		
0630	Continuous	1630				CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
EDIC___-N.SCTLND_345_14						FWD	
						(Import)	
Thu 06/15/2017	to	Fri 06/16/2017				CENTRAL EAST - VC	2240 MW
0630	Continuous	1630				Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS _____ 345_2	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017 <u>CANCELLED</u> by NYISO <u>06/14/2017</u>	(Import)	(Export)
0630 Continuous 1630	750 MW	1350 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	650 MW 250 MW
	TTC with All Lines In Service	1400 MW 1600 MW
<hr/>		
N. SCTLND-ALPS _____ 345_2	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017	(Import)	(Export)
0630 Continuous 1630	750 MW	1350 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	650 MW 250 MW
	TTC with All Lines In Service	1400 MW 1600 MW
<hr/>		
N. SCTLND-ALPS _____ 345_2	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017	(Import)	(Export)
0630 Continuous 1630	100 MW	100 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
<hr/>		
N. SCTLND-ALPS _____ 345_2	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017 <u>CANCELLED</u> by NYISO <u>06/14/2017</u>	(Import)	(Export)
0630 Continuous 1630	100 MW	100 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
<hr/>		
N. SCTLND-LEEDS _____ 345_93	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017 <u>CANCELLED</u> by NYISO <u>06/14/2017</u>	(Import)	(Export)
0630 Continuous 1630	2650 MW	2650 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	325 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
N. SCTLND-LEEDS _____ 345_93	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017	(Import)	(Export)
0630 Continuous 1630	2650 MW	2650 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	325 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
SCH-NE-NYISO_LIMIT_400	FWD	REV
Thu 06/15/2017 to Fri 06/16/2017	(Import)	(Export)
0630 Continuous 1630	600 MW	600 MW
Work scheduled by: NGrid	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SCH-NE-NYISO_LIMIT_400			FWD
Thu 06/15/2017	to	Fri 06/16/2017	(Import)
0630	Continuous	1630	600 MW
Work scheduled by: NGrid			SCH - NE - NY
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 1400 MW
<hr/>			
SCH-NYISO-NE_LIMIT_1000			REV
Thu 06/15/2017	to	Fri 06/16/2017	(Export)
0630	Continuous	1630	1200 MW
Work scheduled by: NGrid			SCH - NE - NY
			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 1600 MW
<hr/>			
SCH-NYISO-NE_LIMIT_800			REV
Thu 06/15/2017	to	Fri 06/16/2017	(Export)
0630	Continuous	1630	1000 MW
Work scheduled by: NGrid			SCH - NE - NY
			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 1600 MW
<hr/>			
ALCOA__-DENNISON_115_12			FWD REV
Thu 06/15/2017	to	Thu 06/15/2017	(Import) (Export)
0800	Daily(No Weekends)	1400	70 MW 40 MW
Work scheduled by: NGrid			SCH - HQ_CEDARS
			Impacts Total Transfer Capability 120 MW 0 MW
			TTC with All Lines In Service 190 MW 40 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W90			FWD
Thu 06/15/2017	to	Thu 06/15/2017	(Import)
1630	Continuous	1700	4000 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 1100 MW
			TTC with All Lines In Service 5100 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_800			FWD
Fri 06/16/2017	to	Fri 06/16/2017	(Import)
0700	Daily(No Weekends)	1830	1100 MW
Work scheduled by: NGrid			SCH - OH - NY
			Impacts Total Transfer Capability 650 MW
			TTC with All Lines In Service 1750 MW
<hr/>			
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Fri 06/16/2017	to	Sat 08/05/2017	(Import)
1700	Continuous	0459	2740 MW
Work scheduled by: NYISO			CENTRAL EAST - VC
			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30				FWD
Sat 06/17/2017	to	Sun 06/18/2017		(Import)
0100	Continuous	0700	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5				FWD
Sat 06/17/2017	to	Sun 06/18/2017		(Import)
0100	Continuous	0700	UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW
HOPATCON-RAMAPO__500_5018				FWD REV
Sat 06/17/2017	to	Sat 06/17/2017		(Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW 450 MW
				TTC with All Lines In Service 2300 MW 1450 MW
HOPATCON-RAMAPO__500_5018				FWD REV
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED by PJM 06/16/2017</u>	(Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 400 MW 450 MW
				TTC with All Lines In Service 2300 MW 1450 MW
HOPATCON-RAMAPO__500_5018				FWD
Sat 06/17/2017	to	Sat 06/17/2017		(Import)
0500	Continuous	2100	TOTAL EAST	6400 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 6500 MW
HOPATCON-RAMAPO__500_5018				FWD
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED by PJM 06/16/2017</u>	(Import)
0500	Continuous	2100	TOTAL EAST	6400 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 6500 MW
HOPATCON-RAMAPO__500_5018				FWD
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED by PJM 06/16/2017</u>	(Import)
0500	Continuous	2100	UPNY CONED	4000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
HOPATCON-RAMAPO___500_5018				FWD
Sat 06/17/2017	to	Sat 06/17/2017		(Import)
0500	Continuous	2100	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
<hr/>				
RAMAPO___345_345_PAR4500				FWD
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED by PJM 06/16/2017	REV (Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1700 MW 1300 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 600 MW 150 MW
				TTC with All Lines In Service 2300 MW 1450 MW
<hr/>				
RAMAPO___345_345_PAR4500				FWD
Sat 06/17/2017	to	Sat 06/17/2017		REV (Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1700 MW 1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 600 MW 150 MW
				TTC with All Lines In Service 2300 MW 1450 MW
<hr/>				
RAMAPO___500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED by PJM 06/16/2017	REV (Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 400 MW 450 MW
				TTC with All Lines In Service 2300 MW 1450 MW
<hr/>				
RAMAPO___500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017		REV (Import) (Export)
0500	Continuous	2100	SCH - PJ - NY	1900 MW 1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW 450 MW
				TTC with All Lines In Service 2300 MW 1450 MW
<hr/>				
RAMAPO___500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017		(Import)
0500	Continuous	2100	TOTAL EAST	6400 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 6500 MW
<hr/>				
RAMAPO___500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017	CANCELLED by PJM 06/16/2017	(Import)
0500	Continuous	2100	TOTAL EAST	6400 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 6500 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u> by <u>PJM</u> <u>06/16/2017</u>	(Import)
0500	Continuous	2100	UPNY CONED	4000 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
RAMAPO__500_345_BK 1500				FWD
Sat 06/17/2017	to	Sat 06/17/2017		(Import)
0500	Continuous	2100	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
SCH-IMO-NYISO_LIMIT_1200				FWD
Sat 06/17/2017	to	Sat 06/24/2017	<u>CANCELLED</u> by <u>NYPA</u> <u>06/15/2017</u>	(Import)
0500	Continuous	2330	SCH - OH - NY	1500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1750 MW
STONYRDG-HILLSIDE_230_72				FWD
Sat 06/17/2017	to	Sat 06/17/2017	<u>EXT FORCE</u> by <u>NYSEG</u> <u>06/15/2017</u>	(Import)
1900	Continuous	1930	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				FWD
Sun 06/18/2017	to	Sun 06/18/2017		(Import)
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				REV
Sun 06/18/2017	to	Sun 06/18/2017		(Export)
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD
Sun 06/18/2017	to	Sun 06/18/2017		(Import)
0001		0200	MOSES SOUTH	2550 MW
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
CHAT_DC_GC1 & CHAT_DC_GC2					
Sun 06/18/2017	to	Sun 06/18/2017			
0001		0200			
Work scheduled by:					
				SCH - HQ - NY	1370 MW 0 MW
				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2				FWD	
Sun 06/18/2017	to	Sun 06/18/2017		(Import)	
0001	Continuous	0200			
Work scheduled by: HQ					
				MOSES SOUTH	2850 MW
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
Sun 06/18/2017	to	Sun 06/18/2017			(Export)
0001	Continuous	0200			
Work scheduled by: HQ					
				SCH - HQ - NY	500 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_700				FWD	
Sun 06/18/2017	to	Sun 06/18/2017		(Import)	
0001	Continuous	0200			
Work scheduled by: HQ					
				SCH - HQ - NY	700 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1500 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/19/2017	to	Fri 06/23/2017	UPDATED by NGRID 06/08/2017	(Import)	(Export)
0600	Continuous	1900			
Work scheduled by: NGrid					
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
					ARR: 38
SCH-NPX_1385-NYISO_LIMIT_25				FWD	
Tue 06/20/2017	to	Wed 06/21/2017		(Import)	
0001	Continuous	2359			
Work scheduled by: LI					
				SCH - NPX_1385	25 MW
				Impacts Total Transfer Capability	175 MW
				TTC with All Lines In Service	200 MW
SCH-NYISO-NPX_1385_LIMIT_25					REV
Tue 06/20/2017	to	Wed 06/21/2017			(Export)
0001	Continuous	2359			
Work scheduled by: LI					
				SCH - NPX_1385	25 MW
				Impacts Total Transfer Capability	175 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
SCH-NYISO-IMO_NIAGARA_CB_3022					
Tue 06/20/2017	to	Tue 06/20/2017			
0500	Continuous	1700			
Work scheduled by: NYPA					
				SCH - OH - NY	1300 MW 1150 MW
				Impacts Total Transfer Capability	450 MW 750 MW
				TTC with All Lines In Service	1750 MW 1900 MW
SCH-IMO-NYISO_LIMIT_950					
Tue 06/20/2017	to	Tue 06/20/2017			
0700	Daily(No Weekends)	1830			
Work scheduled by: NGrid					
				SCH - OH - NY	1250 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1750 MW
BROWNFLS-TAYLORVL_115_3					
Mon 06/26/2017	to	Fri 06/30/2017			
0600	Continuous	1900			
Work scheduled by: NGrid					
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	
SCH-NYISO-IMO_NIAGARA_CB_3122					
Tue 06/27/2017	to	Wed 06/28/2017			
0500	Continuous	1700			
Work scheduled by: NYPA					
				SCH - OH - NY	1200 MW 1400 MW
				Impacts Total Transfer Capability	550 MW 500 MW
				TTC with All Lines In Service	1750 MW 1900 MW
MARCY___765_345_AT2					
Wed 06/28/2017	to	Wed 06/28/2017			
0500	Continuous	1730			
Work scheduled by: NYPA					
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
SCH-IMO-NYISO_NIAGARA_CB_3302					
Thu 06/29/2017	to	Thu 06/29/2017			
0500	Continuous	1700			
Work scheduled by: NYPA					
				SCH - OH - NY	1000 MW 1600 MW
				Impacts Total Transfer Capability	750 MW 300 MW
				TTC with All Lines In Service	1750 MW 1900 MW
BROWNFLS-TAYLORVL_115_3					
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED	by NGRID	03/02/2017
0600	Continuous	1900			
Work scheduled by: NGrid					
				SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
				ARR: 38	

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 07/10/2017 to Mon 07/24/2017
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 07/10/2017 to Mon 07/24/2017
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/10/2017 to Fri 07/14/2017 **UPDATED by NGRID 03/02/2017**
0600 Continuous 1900

Work scheduled by: NGrid **ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/17/2017 to Fri 07/21/2017 **UPDATED by NGRID 03/02/2017**
0600 Continuous 1900

Work scheduled by: NGrid **ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/24/2017 to Fri 07/28/2017
0600 Continuous 1900

Work scheduled by: NGrid **ARR: 38**

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA -MARCY 765_MSU1

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1

Sat 07/29/2017 to Sat 07/29/2017
0500 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 07/29/2017 to Sat 07/29/2017
0500 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 07/29/2017 to Sat 07/29/2017
0500 2000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL 345_RP2

Tue 08/01/2017 to Fri 08/11/2017
0700 Continuous 1700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY -N.SCTLND 345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ILCTLIMIT_MARCY_SO_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

DUNWODIE_345KV_5

Sat 09/16/2017 to Sun 09/17/2017
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CE 06/15/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Outage ID	Start Date	End Date	Status	By	Effective Date	Zone	Impact	TTC
DUNWODIE_345KV_7	Sat 09/16/2017	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	SPR/DUN-SOUTH	3800 MW	4600 MW
0001	Continuous	0100				Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75	Sat 09/16/2017	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	SPR/DUN-SOUTH	3800 MW	4600 MW
0001	Continuous	0100				Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3	Sat 09/16/2017	Sun 09/17/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/15/2017</u>	SPR/DUN-SOUTH	3800 MW	4600 MW
0001	Continuous	0100				Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd							TTC with All Lines In Service	4600 MW
GILBOA_-N.SCTLND_345_GNS-1	Mon 09/18/2017	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	CENTRAL EAST - VC	2520 MW	2975 MW
0630	Continuous	1700				Impacts Total Transfer Capability	455 MW	
Work scheduled by: NYPA							TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4	Mon 09/18/2017	Tue 09/19/2017				SCH - OH - NY	1750 MW	1300 MW
0700	Continuous	1530				Impacts Total Transfer Capability	0 MW	600 MW
Work scheduled by: NYPA							TTC with All Lines In Service	1750 MW
MOSES_-ADIRNDCK_230_MAI	Mon 09/18/2017	Sat 09/23/2017				MOSES SOUTH	2100 MW	3150 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA							TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MAI	Mon 09/25/2017	Sat 09/30/2017				MOSES SOUTH	2100 MW	3150 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW	
Work scheduled by: NYPA							TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

Mon 10/02/2017 to Thu 10/12/2017
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017
 0700 Continuous 1900
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

WETHSRFD-MEYER_230_85/87

Mon 10/09/2017 to Fri 10/20/2017
 0700 Continuous 1400
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT1

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ILCTLIMIT_MARCY_SO_COMP_I/S				FWD	
Fri 10/13/2017	to	Mon 11/06/2017		(Import)	
1900	Continuous	0559		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	(Export)
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
MARCY_765_345_AT2				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
				ARR: 19	
MASSENA -MARCY_765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	(Import)	
0700	Continuous	1530	<u>by NYISO 03/24/2017</u>	MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Status	Updated By	Effective Date	Direction	Value
MASSENA -MARCY 765_MSU1	Sat 10/14/2017 0700	Sat 10/28/2017 1530	UPDATED	NYISO	03/24/2017	FWD (Import)	475 MW
Work scheduled by: NYPA						REV (Export)	1000 MW
Impacts Total Transfer Capability						1025 MW	0 MW
TTC with All Lines In Service						1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/14/2017 0700	Sat 10/28/2017 1530				FWD (Import)	500 MW
Work scheduled by:						MOSES SOUTH	2650 MW
Impacts Total Transfer Capability						3150 MW	
TTC with All Lines In Service							
MASSENA -MARCY 765_MSU1 & ILCTLIMIT_MARCY_SO_COMP_I/S	Sat 10/14/2017 0700	Sat 10/28/2017 1530				FWD (Import)	2080 MW
Work scheduled by:						CENTRAL EAST - VC	895 MW
Impacts Total Transfer Capability						2975 MW	
TTC with All Lines In Service							
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/14/2017 0700	Sat 10/28/2017 1530				FWD (Import) (Export)	850 MW 0 MW
Work scheduled by:						SCH - HQ - NY	650 MW 1000 MW
Impacts Total Transfer Capability						1500 MW 1000 MW	
TTC with All Lines In Service							
HURLYAVE-ROSETON 345_303	Mon 10/16/2017 0800	Fri 11/03/2017 1600	UPDATED	CH	06/07/2017	FWD (Import)	4100 MW
Work scheduled by: CHGE						UPNY CONED	1000 MW
Impacts Total Transfer Capability						5100 MW	
TTC with All Lines In Service							
LEEDS -HURLYAVE 345_301	Mon 10/16/2017 0800	Fri 11/03/2017 1600				FWD (Import)	4100 MW
Work scheduled by: CHGE						UPNY CONED	1000 MW
Impacts Total Transfer Capability						5100 MW	
TTC with All Lines In Service							
MOSES -ADIRNDCK 230_MA2	Mon 10/30/2017 0700	Fri 11/03/2017 1530				FWD (Import)	2100 MW
Work scheduled by: NYPA						MOSES SOUTH	1050 MW
Impacts Total Transfer Capability						3150 MW	
TTC with All Lines In Service							

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41			FWD
Mon 11/06/2017	to	Fri 11/17/2017	(Import)
0600	Continuous	1700	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41			FWD
Mon 11/06/2017	to	Fri 11/17/2017	(Import)
0600	Continuous	1700	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
ARR: 19			TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MA2			FWD
Mon 11/06/2017	to	Thu 11/09/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
LINDN_CG-LNDVFT__345_V-3022			FWD REV
Mon 11/06/2017	to	Thu 11/09/2017	(Import) (Export)
0800	Continuous	1500	SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
MOSES__-ADIRNDCK_230_MA2			FWD
Mon 11/13/2017	to	Fri 11/17/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
ILCTLIMIT_MARCY_SO_COMP_I/S			FWD
Fri 11/17/2017	to	Sat 02/01/2020	(Import)
1700	Continuous	0000	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MA1			FWD
Mon 11/20/2017	to	Wed 11/22/2017	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,June 16, 2017 to Sunday ,December 16, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW