

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
RAMAPO__345_345_PAR3500					(Import)	(Export)
Fri 06/24/2016	to	Fri 09/15/2017	EXT FORCE	by CONED	03/22/2017	
1940	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1650 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2100 MW
<hr/>					FWD	REV
HUDSONTP-W49TH_ST_345_Y56					(Import)	(Export)
Thu 11/24/2016	to	Sat 09/30/2017	UPDATED	by PJM	05/18/2017	
1500	Continuous	2359				
Work scheduled by: ConEd					SCH - PJM_HTP	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<hr/>					FWD	REV
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500					(Import)	(Export)
Tue 05/02/2017	to	Fri 09/15/2017				
1710		2359				
Work scheduled by:					SCH - PJ - NY	1450 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	2100 MW
<hr/>					FWD	REV
S.RIPLEY-DUNKIRK__230_68					(Import)	(Export)
Tue 05/02/2017	to	Mon 10/23/2017	UPDATED	by NYISO	05/17/2017	
1710	Continuous	0759				
Work scheduled by: NYISO					SCH - PJ - NY	1950 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2100 MW
<hr/>					FWD	REV
SCH-HQ-NYISO_LIMIT_1400					(Import)	(Export)
Thu 06/08/2017	to	Fri 12/15/2017	UPDATED	by HQ	05/25/2017	
0600	Continuous	1700				
Work scheduled by: HQ					SCH - HQ - NY	1400 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW
<hr/>					FWD	REV
SCH-NYISO-HQ_LIMIT_800					(Export)	(Export)
Thu 06/08/2017	to	Fri 12/15/2017	UPDATED	by HQ	05/25/2017	
0600	Continuous	1700				
Work scheduled by: HQ					SCH - HQ - NY	800 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
<hr/>					FWD	REV
CEDARS__-ROSEMNTA_115_1/11					(Import)	(Export)
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017	
0700	Continuous	1700				
Work scheduled by: HQ					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
DENNISON-ROSEMNTA_115_1/11						(Import)	(Export)
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
							0 MW
							40 MW
<hr/>						FWD	
SCH-HQ_CEDARS-NYISO_LIMIT_80						(Import)	
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700				SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
<hr/>						FWD	
MARCY_SO_SERIES_COMP_I/S						(Import)	
Fri 06/16/2017	to	Tue 06/20/2017				CENTRAL EAST - VC	2740 MW
1700	Continuous	1828				Impacts Total Transfer Capability	235 MW
Work scheduled by: NYISO						TTC with All Lines In Service	2975 MW
<hr/>						FWD	
BROWNFLS-TAYLORVL_115_4						(Import)	
Mon 06/19/2017	to	Fri 06/23/2017	UPDATED	by NGRID	06/20/2017		
0600	Continuous	1900				SCH - HQ_CEDARS	70 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
<hr/>						FWD	
SCH-NPX_1385-NYISO_LIMIT_25						(Import)	
Tue 06/20/2017	to	Wed 06/21/2017				SCH - NPX_1385	25 MW
0001	Continuous	2359				Impacts Total Transfer Capability	175 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<hr/>						FWD	
SCH-NYISO-NPX_1385_LIMIT_25							REV
Tue 06/20/2017	to	Wed 06/21/2017					(Export)
0001	Continuous	2359				SCH - NPX_1385	25 MW
Work scheduled by: LI						Impacts Total Transfer Capability	175 MW
						TTC with All Lines In Service	200 MW
<hr/>						FWD	
SCH-NYISO-IMO_NIAGARA_CB_3022						(Import)	
Tue 06/20/2017	to	Wed 06/21/2017	EXTENDED	by NYPA	06/20/2017		
0500	Continuous	1530				SCH - OH - NY	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	2000 MW
							1150 MW
							450 MW
							1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_950					FWD	
Tue 06/20/2017	to	Tue 06/20/2017			(Import)	
0700	Daily(No Weekends)	1830		SCH - OH - NY	1250 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	2000 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Tue 06/20/2017	to	Fri 06/23/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/20/2017</u>	(Import) (Export)
0818	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	70 MW 40 MW
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Thu 06/22/2017	to	Thu 06/22/2017	<u>UPDATED</u>	<u>by LI</u>	<u>06/20/2017</u>	(Import) (Export)
0600	Continuous	2359				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Thu 06/22/2017	to	Sat 08/05/2017	<u>CANCELLED</u>	<u>by NYISO</u>	<u>06/22/2017</u>	(Import)
1349	Continuous	0459				
Work scheduled by: NYISO					CENTRAL EAST - VC	2740 MW
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
STONYRDG-HILLSIDE_230_72					FWD	
Thu 06/22/2017	to	Thu 06/22/2017	<u>EXT FORCE</u>	<u>by NYSEG</u>	<u>06/21/2017</u>	(Import)
1500	Continuous	1600				
Work scheduled by: NYSEG					DYSINGER EAST	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
MARION__-FARRAGUT_345_C3403					FWD	REV
Sat 06/24/2017	to	Tue 06/27/2017				(Import) (Export)
0000	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW 1350 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
W49TH_ST_345KV_6					FWD	
Sat 06/24/2017	to	Sat 06/24/2017				(Import)
0001	Continuous	0500				
Work scheduled by: ConEd					SCH - PJM_HTP	320 MW
					Impacts Total Transfer Capability	340 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 06/24/2017 to Sat 06/24/2017
 0001 Continuous 0500
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

BROWNFLS-TAYLORVL_115_3

Mon 06/26/2017 to Fri 06/30/2017 **UPDATED by NYISO 06/21/2017**
 0600 Continuous 1900
 Work scheduled by: NGrid **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/26/2017 to Fri 06/30/2017 **UPDATED by NYISO 06/21/2017**
 0600 Continuous 1900
 Work scheduled by: NGrid **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SCH-IMO-NYISO_LIMIT_1050

Mon 06/26/2017 to Fri 06/30/2017
 0730 Continuous 1400
 Work scheduled by: NYSEG

FWD
 (Import)
 SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 650 MW
 TTC with All Lines In Service 2000 MW

SCH-NYISO-PJM_LIMIT_100

Mon 06/26/2017 to Thu 06/29/2017 **UPDATED by PJM 06/23/2017**
 0800 Continuous 1600
 Work scheduled by: PJM

REV
 (Export)
 SCH - PJ - NY **400 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 1350 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Tue 06/27/2017 to Wed 06/28/2017 **UPDATED by NYISO 06/22/2017**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1700 MW 1400 MW**
 Impacts Total Transfer Capability 300 MW 200 MW
 TTC with All Lines In Service 2000 MW 1600 MW

MARCY_765_345_AT2

Wed 06/28/2017 to Wed 06/28/2017
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_700				FWD
Wed 06/28/2017	to	Thu 06/29/2017	CANCELLED by IESO 06/23/2017	(Import)
0800	Continuous	1800		1000 MW
Work scheduled by: IESO				Impacts Total Transfer Capability 1000 MW
				TTC with All Lines In Service 2000 MW
CHATGUAY-MASSENA_765_7040				FWD
Thu 06/29/2017	to	Thu 06/29/2017		(Import)
0001	Continuous	0600		1550 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040				FWD
Thu 06/29/2017	to	Thu 06/29/2017		(Import) (Export)
0001	Continuous	0600		0 MW 0 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
CHAT_DC_GC1				FWD
Thu 06/29/2017	to	Thu 06/29/2017		(Import)
0001	Continuous	0600		2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				REV
Thu 06/29/2017	to	Thu 06/29/2017		(Export)
0001	Continuous	0600		500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD
Thu 06/29/2017	to	Thu 06/29/2017		(Import)
0001		0600		2550 MW
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD
Thu 06/29/2017	to	Thu 06/29/2017		(Import) (Export)
0001		0600		1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability 130 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Work Scheduled by	Location	Direction	Value
CHAT_DC_GC2	Thu 06/29/2017	Thu 06/29/2017	0001 Continuous 0600	HQ	MOSES SOUTH	FWD (Import)	2850 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2	Thu 06/29/2017	Thu 06/29/2017	0001 Continuous 0600	HQ	SCH - HQ - NY	REV (Export)	500 MW
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-IMO-NYISO_NIAGARA_CB_3302	Thu 06/29/2017	Thu 06/29/2017	0500 Continuous 1700	NYPA	SCH - OH - NY	FWD (Import) REV (Export)	1000 MW 1600 MW
						Impacts Total Transfer Capability	1000 MW 0 MW
						TTC with All Lines In Service	2000 MW 1600 MW
EASTVIEW-SPRNBK__345_W65	Sat 07/01/2017	Sat 07/01/2017	0001 Continuous 0030	ConEd	UPNY CONED	FWD (Import)	4350 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W82	Sat 07/01/2017	Sat 07/01/2017	0001 Continuous 0030	ConEd	UPNY CONED	FWD (Import)	4350 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
EASTVIEW-SPRNBK__345_W65	Sun 07/02/2017	Sun 07/02/2017	0130 Continuous 0200	ConEd	UPNY CONED	FWD (Import)	4350 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW
MILLWOOD-EASTVIEW_345_W82	Sun 07/02/2017	Sun 07/02/2017	0130 Continuous 0200	ConEd	UPNY CONED	FWD (Import)	4350 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
BROWNFLS-TAYLORVL_115_3		FWD	REV
Wed 07/05/2017 to Fri 07/07/2017	UPDATED	(Import) (Export)	
0600 Continuous 1900	by NGRID 06/19/2017		
Work scheduled by: NGrid	ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
		Impacts Total Transfer Capability	120 MW 0 MW
		TTC with All Lines In Service	190 MW 40 MW
<hr/>			
BROWNFLS-TAYLORVL_115_4		FWD	REV
Wed 07/05/2017 to Fri 07/07/2017	UPDATED	(Import) (Export)	
0600 Continuous 1900	by NGRID 06/19/2017		
Work scheduled by: NGrid	ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
		Impacts Total Transfer Capability	120 MW 0 MW
		TTC with All Lines In Service	190 MW 40 MW
<hr/>			
E13THSTA-FARRAGUT_345_45		FWD	
Sun 07/09/2017 to Sun 07/09/2017		(Import)	
0001 Continuous 0215		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
W49TH_ST-E13THSTA_345_M54		FWD	
Sun 07/09/2017 to Sun 07/09/2017		(Import)	
0001 Continuous 0215		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
COOPERS_-DOLSONAV_345_CCDA42		FWD	
Mon 07/10/2017 to Mon 07/24/2017		(Import)	
0500 Continuous 1730		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	255 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
DOLSONAV-ROCKTVRN_345_DART44		FWD	
Mon 07/10/2017 to Mon 07/24/2017		(Import)	
0500 Continuous 1730		CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	255 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
BROWNFLS-TAYLORVL_115_3		FWD	REV
Mon 07/10/2017 to Fri 07/14/2017	UPDATED	(Import) (Export)	
0600 Continuous 1900	by NGRID 06/19/2017		
Work scheduled by: NGrid	ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
		Impacts Total Transfer Capability	120 MW 0 MW
		TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900				70 MW	40 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
						ARR: 38	40 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 07/29/2017	to	Sat 07/29/2017				(Import)	(Export)
0500	Continuous	2000				1550 MW	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 07/29/2017	to	Sat 07/29/2017				(Import)	(Export)
0500	Continuous	2000				0 MW	0 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
						1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA -MARCY 765_MSU1</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2265 MW</p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MASSENA -MARCY 765_MSU1</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA -MARCY 765_MSU1</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - HQ - NY 475 MW 1000 MW</p> <p>Impacts Total Transfer Capability 1025 MW 0 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p>MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 2000</p> <p>Work scheduled by:</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S</p> <p>Sat 07/29/2017 to Sat 07/29/2017 0500 2000</p> <p>Work scheduled by:</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2080 MW</p> <p>Impacts Total Transfer Capability 895 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>ROCHESTR-PANNELL 345_RP2</p> <p>Tue 08/01/2017 to Fri 08/11/2017 0700 Continuous 1700</p> <p>Work scheduled by: RGE</p>	<p>FWD (Import)</p> <p>DYSINGER EAST 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MARCY -N.SCTLND 345_18</p> <p>Sat 08/05/2017 to Sat 08/05/2017 0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2090 MW</p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 09/09/2017 to Sun 09/10/2017 **UPDATED by CE 06/20/2017**
2200 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
 0800 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/11/2017 to Fri 09/29/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK__345KV_RNS5

Sat 09/16/2017 to Sat 09/16/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Sat 09/16/2017 to Sun 09/17/2017 **CANCELLED by ConEd 06/20/2017**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/16/2017 to Sun 09/17/2017 **CANCELLED by ConEd 06/20/2017**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 09/16/2017 to Sun 09/17/2017 **CANCELLED by ConEd 06/20/2017**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

Sat 09/16/2017 to Sun 09/17/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

CANCELLED by ConEd 06/20/2017

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 09/16/2017 to Tue 09/26/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/13/2017
 0630 Continuous 1700
 Work scheduled by: NYPA

EXTENDED by NYPA 06/09/2017

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **2000 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 2000 MW 1600 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/18/2017 to Sat 09/23/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/25/2017 to Sat 09/30/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5

Tue 09/26/2017 to Tue 09/26/2017
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

Mon 10/02/2017 to Thu 10/12/2017
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017
 0700 Continuous 1900
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

WETHSRFD-MEYER_230_85/87

Mon 10/09/2017 to Fri 10/20/2017
 0700 Continuous 1400
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT1

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Fri 10/13/2017 to Fri 11/17/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S					FWD	
Fri 10/13/2017	to	Mon 11/06/2017			(Import)	
1900	Continuous	0559		CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	(Export)
0700	Continuous	1530		SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY___765_345_AT1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1750 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
						ARR: 19
MARCY___765_345_AT2					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
						ARR: 19
MASSENA_-MARCY___765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1					FWD	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO 03/24/2017</u>	(Import)	
0700	Continuous	1530		MOSES SOUTH	500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone/Outage	Start	End	Status	By	Effective Date	SCH	FWD	REV
MASSENA_-MARCY_765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	0700 Continuous	(Import)	(Export)
							475 MW	1000 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability 1025 MW	0 MW
							TTC with All Lines In Service 1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	Sat 10/14/2017	Sat 10/28/2017				0700	(Import)	
							MOSES SOUTH 500 MW	
Work scheduled by:							Impacts Total Transfer Capability 2650 MW	
							TTC with All Lines In Service 3150 MW	
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S	Sat 10/14/2017	Sat 10/28/2017				0700	(Import)	
							CENTRAL EAST - VC 2080 MW	
Work scheduled by:							Impacts Total Transfer Capability 895 MW	
							TTC with All Lines In Service 2975 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	Sat 10/14/2017	Sat 10/28/2017				0700	(Import)	(Export)
							SCH - HQ - NY 850 MW	0 MW
Work scheduled by:							Impacts Total Transfer Capability 650 MW	1000 MW
							TTC with All Lines In Service 1500 MW	1000 MW
COOPERS_-MIDDLETP_345_CCRT34	Mon 10/16/2017	Sat 10/28/2017	UPDATED	by NYISO	06/21/2017	0700 Continuous	(Import)	
							CENTRAL EAST - VC 2720 MW	
Work scheduled by: NYSEG							Impacts Total Transfer Capability 255 MW	
							TTC with All Lines In Service 2975 MW	
HURLYAVE-ROSETON_345_303	Mon 10/16/2017	Fri 11/03/2017	UPDATED	by CH	06/07/2017	0800 Continuous	(Import)	
							UPNY CONED 4100 MW	
Work scheduled by: CHGE							Impacts Total Transfer Capability 1000 MW	
							TTC with All Lines In Service 5100 MW	
LEEDS_-HURLYAVE_345_301	Mon 10/16/2017	Fri 11/03/2017				0800 Continuous	(Import)	
							UPNY CONED 4100 MW	
Work scheduled by: CHGE							Impacts Total Transfer Capability 1000 MW	
							TTC with All Lines In Service 5100 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S. RIPLEY-DUNKIRK__230_68						FWD	REV
(Import)	(Export)						
Mon 10/23/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>02/17/2017</u>		
0800	Continuous	0959				SCH - PJ - NY	1950 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2100 MW
							1350 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 10/30/2017	to	Fri 11/03/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
FRASANNX-COOPERS__345_UCC2-41						FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)	
0600	Continuous	1700				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY__-FRASANNX_345_UCC2-41						FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)	
0600	Continuous	1700				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 11/06/2017	to	Thu 11/09/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022						FWD	REV
Mon 11/06/2017	to	Thu 11/09/2017				(Import)	(Export)
0800	Continuous	1500				SCH - PJM_VFT	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 11/13/2017	to	Fri 11/17/2017				(Import)	
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
 1700 Continuous 0000
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/20/2017 to Wed 11/22/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/27/2017 to Fri 12/01/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017 **UPDATED by NYPA 10/23/2016**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 24, 2017 to Monday ,December 24, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 03/19/2018 to Fri 04/20/2018
 1000 Continuous 1559
 Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2300 MW	1450 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

S.RIPLEY-DUNKIRK__230_68

Fri 04/20/2018 to Sat 02/01/2020 **UPDATED by NYISO 05/17/2017**
 1600 Continuous 0000
 Work scheduled by: NYISO

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2300 MW	1450 MW