

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Sun 10/15/2017	<u>EXT FORCE</u>	<u>by PJM</u>	<u>09/25/2017</u>	(Import)
1500	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK_230_68					FWD	REV
Tue 05/02/2017	to	Tue 10/10/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	(Import) (Export)
1710	Continuous	0759				1950 MW 1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	150 MW 0 MW
					Impacts Total Transfer Capability	2100 MW 1350 MW
					TTC with All Lines In Service	
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	200 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	
SCH-HQ-NYISO_LIMIT_1450					FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				1450 MW
Work scheduled by: HQ					SCH - HQ - NY	50 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1450					FWD	
Tue 08/29/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)
1230	Continuous	2359				1750 MW
Work scheduled by: NYISO					SCH - OH - NY	250 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1150					FWD	
Sat 09/09/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/09/2017</u>	(Import)
0500	Continuous	2100				1450 MW
Work scheduled by: NGrid					SCH - OH - NY	550 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2017</u>	(Import)
0630	Continuous	1700				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29				FWD	REV
Thu 09/28/2017	to	Tue 10/17/2017	<u>UPDATED</u> <u>by NYISO</u> <u>09/25/2017</u>	(Import)	(Export)
0700	Continuous	1400		2100 MW	1350 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2100 MW
				1350 MW	
SPRNBRK_-W49TH_ST_345_M52				FWD	
Sun 10/01/2017	to	Sat 11/04/2017		(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLY-EFISHKIL_345_F36				FWD	
Mon 10/02/2017	to	Mon 10/16/2017		(Import)	
0001	Continuous	0300		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
SCH-NYISO-IMO_NIAGARA_SOUTH_BUS				FWD	REV
Mon 10/02/2017	to	Fri 10/06/2017	<u>UPDATED</u> <u>by NYISO</u> <u>09/22/2017</u>	(Import)	(Export)
0500	Continuous	1630		900 MW	800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	2000 MW
				1600 MW	
CHAT_DC_GC2				FWD	
Mon 10/02/2017	to	Wed 11/15/2017		(Import)	
0500	Continuous	2000		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
Mon 10/02/2017	to	Wed 11/15/2017			(Export)
0500	Continuous	2000		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150				FWD	
Mon 10/02/2017	to	Wed 11/15/2017		(Import)	
0500	Continuous	2000		SCH - HQ - NY	1150 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/02/2017	to	Sun 10/08/2017	<u>EXTENDED</u>	<u>by LI</u>	<u>10/07/2017</u>		
0600	Continuous	1600				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
NIAGARA - ROCHESTR_345_NR2						FWD	
Mon 10/02/2017	to	Fri 10/06/2017				(Import)	
0700	Continuous	1530				DYSINGER EAST	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
FRASER - COOPERS_345_33						FWD	
Mon 10/02/2017	to	Fri 10/13/2017				(Import)	
0700	Continuous	1900				CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	580 MW
						TTC with All Lines In Service	2975 MW
ROTTRDAM-EASTOVER_230_38							REV
Mon 10/02/2017	to	Wed 10/04/2017				(Export)	
0800	Continuous	1200				SCH - NE - NY	1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1600 MW
							ARR: 77
BECK - NIAGARA_345_PA302						FWD	REV
Mon 10/02/2017	to	Fri 10/06/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/27/2017</u>	(Import)	(Export)
0800	Continuous	1700				SCH - OH - NY	900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	2000 MW
							1600 MW
SCH-NYISO-PJM_LIMIT_100							REV
Mon 10/02/2017	to	Fri 10/06/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>09/25/2017</u>	(Export)	
0800	Continuous	2000				SCH - PJ - NY	400 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	1350 MW
SPRNBRK_345KV_RNS4						FWD	
Mon 10/02/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2017</u>	(Import)	
1901	Continuous	0300				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30					FWD	
Tue 10/03/2017	to	Wed 10/04/2017			(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
CEDARS__-ROSEMNTB_115_2/22					FWD	REV
Wed 10/04/2017	to	Wed 10/04/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>09/29/2017</u>	(Import) (Export)
0530	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	95 MW 40 MW
					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80					FWD	
Wed 10/04/2017	to	Wed 10/04/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>09/29/2017</u>	(Import)
0530	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	80 MW
					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	190 MW
SCH-NYISO-NE_LIMIT_700						REV
Fri 10/06/2017	to	Sat 10/07/2017		<u>by ISONE</u>	<u>10/06/2017</u>	(Export)
0700	Continuous	2359				
Work scheduled by: ISONE					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 10/06/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	(Import) (Export)
0700	Continuous	0700				
Work scheduled by: NGrid					SCH - NE - NY	950 MW 1000 MW
					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Fri 10/06/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	(Import) (Export)
0700	Continuous	0700				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Fri 10/06/2017	to	Fri 10/13/2017				(Import) (Export)
0700		0700				
Work scheduled by:					SCH - NE - NY	950 MW 1000 MW
					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
BERKSHIR-NORTHFLD_345_312			FWD	REV
Fri 10/06/2017 to Sat 10/28/2017	<u>by ISONE</u>	<u>10/06/2017</u>	(Import)	(Export)
0700 Continuous 1600			900 MW	1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW 400 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-NORTHFLD_345_312			FWD	REV
Fri 10/06/2017 to Sat 10/28/2017	<u>by ISONE</u>	<u>10/06/2017</u>	(Import)	(Export)
0700 Continuous 1600			100 MW	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<hr/>				
SCH-NE-NYISO_LIMIT_500			FWD	
Fri 10/06/2017 to Sat 10/28/2017	<u>by ISONE</u>	<u>10/06/2017</u>	(Import)	
0700 Continuous 1600			700 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
<hr/>				
BERKSHIR-ALPS_345_393			FWD	REV
Fri 10/06/2017 to Tue 10/31/2017	<u>CANCELLED</u>	<u>by NYISO</u>	(Import)	(Export)
0700 Daily(No Weekends) 0700		<u>10/06/2017</u>	950 MW	1000 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability	450 MW 600 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-ALPS_345_393			FWD	REV
Fri 10/06/2017 to Tue 10/31/2017	<u>CANCELLED</u>	<u>by NYISO</u>	(Import)	(Export)
0700 Daily(No Weekends) 0700		<u>10/06/2017</u>	100 MW	100 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<hr/>				
BERKSHIR-ALPS_345_393			FWD	REV
Fri 10/06/2017 to Thu 10/12/2017	<u>CANCELLED</u>	<u>by ISONE</u>	(Import)	(Export)
0800 Continuous 1700		<u>10/05/2017</u>	950 MW	1000 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability	450 MW 600 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-ALPS_345_393			FWD	REV
Fri 10/06/2017 to Thu 10/12/2017	<u>CANCELLED</u>	<u>by ISONE</u>	(Import)	(Export)
0800 Continuous 1700		<u>10/05/2017</u>	100 MW	100 MW
Work scheduled by: NGrid		ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1			FWD
Sun 10/08/2017	to	Sun 10/08/2017	(Import)
0001	Continuous	0200	MOSES SOUTH 2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC1			REV
Sun 10/08/2017	to	Sun 10/08/2017	(Export)
0001	Continuous	0200	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD
Sun 10/08/2017	to	Sun 10/08/2017	(Import)
0001		0200	MOSES SOUTH 2550 MW
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD REV
Sun 10/08/2017	to	Sun 10/08/2017	(Import) (Export)
0001		0200	SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 130 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
SCH-HQ-NYISO_LIMIT_700			FWD
Sun 10/08/2017	to	Sun 10/08/2017	(Import)
0001	Continuous	0200	SCH - HQ - NY 700 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 1500 MW
SCH-NYISO-NE_LIMIT_600			REV
Sun 10/08/2017	to	Sat 10/28/2017	(Export)
0001	Continuous	1600	SCH - NE - NY 800 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 1600 MW
SCH-NE-NYISO_LIMIT_800			FWD
Mon 10/09/2017	to	Thu 10/12/2017	(Import)
0700	Continuous	1700	SCH - NE - NY 1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
HOMRC_NY-MAINS_NY_345_47					(Import)	(Export)
Tue 10/10/2017	to	Fri 10/27/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>10/02/2017</u>	
0700	Continuous	1730				
Work scheduled by: NYSEG					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2100 MW
<hr/>					FWD	REV
CLAY -EDIC 345_1-16					(Import)	(Export)
Wed 10/11/2017	to	Thu 10/12/2017				
0700	Continuous	1700				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<hr/>					FWD	REV
SCH-NE-NYISO_LIMIT_600					(Import)	(Export)
Thu 10/12/2017	to	Thu 10/12/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	
0700	Continuous	0759				
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
<hr/>					FWD	REV
SCH-NYISO-NE_LIMIT_500					(Import)	(Export)
Thu 10/12/2017	to	Thu 10/12/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	
0700	Continuous	0759				
Work scheduled by: ISONE					SCH - NE - NY	700 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
<hr/>					FWD	REV
S.RIPLEY-DUNKIRK_230_68					(Import)	(Export)
Fri 10/13/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	
1500	Continuous	0759				
Work scheduled by: NYISO					SCH - PJ - NY	1950 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2100 MW
<hr/>					FWD	REV
BERKSHIR-ALPS 345_393					(Import)	(Export)
Fri 10/13/2017	to	Sat 10/28/2017	<u>CANCELLED</u>	<u>by NYISO</u>	<u>10/06/2017</u>	
1800	Daily(No Weekends)	1600				
Work scheduled by: NGrid					SCH - NE - NY	950 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
<hr/>					FWD	REV
BERKSHIR-ALPS 345_393					(Import)	(Export)
Fri 10/13/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	
1800	Continuous	1600				
Work scheduled by: NGrid					SCH - NE - NY	950 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS	345_393			FWD	REV
Fri 10/13/2017	to	Sat 10/28/2017	CANCELLED by NYISO <u>10/06/2017</u>	(Import)	(Export)
1800	Daily(No Weekends)	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS	345_393			FWD	REV
Fri 10/13/2017	to	Sat 10/28/2017	UPDATED by ISONE <u>10/06/2017</u>	(Import)	(Export)
1800	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS	345_393 & BERKSHIR-NORTHFLD	345_312		FWD	REV
Fri 10/13/2017	to	Sat 10/28/2017		(Import)	(Export)
1800		1600		SCH - NE - NY	950 MW 1000 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	450 MW 600 MW
				TTC with All Lines In Service	1400 MW 1600 MW
MARCY_SO_SERIES_COMP_I/S				FWD	
Fri 10/13/2017	to	Tue 10/31/2017		(Import)	
1900	Continuous	2359		CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA	765_7040			FWD	
Sat 10/14/2017	to	Sat 10/21/2017	UPDATED by HQ <u>10/03/2017</u>	(Import)	
0100	Continuous	2000		MOSES SOUTH	1550 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA	765_7040			FWD	REV
Sat 10/14/2017	to	Sat 10/21/2017	UPDATED by HQ <u>10/03/2017</u>	(Import)	(Export)
0100	Continuous	2000		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES	-MASSENA	230_MMS1 & MOSES		FWD	
MASSENA	230_MMS2			(Import)	
Sat 10/14/2017	to	Sat 10/21/2017		MOSES SOUTH	1950 MW
0100		2000		Impacts Total Transfer Capability	1200 MW
Work scheduled by:				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCYS___765_MSU1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCYS___765_MSU1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCYS___765_MSU1						FWD	REV
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	(Export)
0100	Continuous	2000				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCYS___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/14/2017	to	Sat 10/21/2017				(Import)	
0100		2000				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCYS___765_MSU1 & MARCY_SO_SERIES_COMP_I/S						FWD	
Sat 10/14/2017	to	Sat 10/21/2017				(Import)	
0100		2000				CENTRAL EAST - VC	2080 MW
Work scheduled by:						Impacts Total Transfer Capability	895 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						
Sat 10/14/2017	to	Sat 10/21/2017			SCH - HQ - NY	
0100		2000			Impacts Total Transfer Capability	850 MW 0 MW
Work scheduled by:					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC1						
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/03/2017</u>	FWD
0100	Continuous	2000			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/03/2017</u>	REV
0100	Continuous	2000			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						
Sat 10/14/2017	to	Sat 10/28/2017			MOSES SOUTH	2550 MW
0100		2000			Impacts Total Transfer Capability	600 MW
Work scheduled by:					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						
Sat 10/14/2017	to	Sat 10/28/2017			SCH - HQ - NY	1370 MW 0 MW
0100		2000			Impacts Total Transfer Capability	130 MW 1000 MW
Work scheduled by:					TTC with All Lines In Service	1500 MW 1000 MW
SCH-HQ-NYISO_LIMIT_700						
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/03/2017</u>	FWD
0100	Continuous	2000			SCH - HQ - NY	700 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1500 MW
SCH-IMO_NY_NIAG_NRTH_BUS_W/BB						
Mon 10/16/2017	to	Fri 10/20/2017			SCH - OH - NY	1000 MW 1150 MW
0500	Continuous	1700			Impacts Total Transfer Capability	1000 MW 450 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34					FWD	
Mon 10/16/2017	to	Sat 10/28/2017	UPDATED	by NYISO	06/21/2017	(Import)
0700	Continuous	1500				CENTRAL EAST - VC 2720 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 255 MW
						TTC with All Lines In Service 2975 MW
HURLYAVE-ROSETON_345_303					FWD	
Mon 10/16/2017	to	Fri 11/03/2017	UPDATED	by CH	06/07/2017	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 10/18/2017	to	Wed 10/18/2017	CANCELLED	by ISONE	10/05/2017	(Import) (Export)
0700	Continuous	1700				SCH - NE - NY 950 MW 1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 450 MW 600 MW
						TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 10/18/2017	to	Wed 10/18/2017	CANCELLED	by ISONE	10/05/2017	(Import) (Export)
0700	Continuous	1700				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
NIAGARA_-KINTIGH_345_NS1-38					FWD	
Mon 10/23/2017	to	Wed 10/25/2017	UPDATED	by NYISO	10/09/2017	(Import)
0600	Continuous	1559				DYSINGER EAST 1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
S.RIPLEY-DUNKIRK_230_68					FWD	REV
Mon 10/23/2017	to	Thu 10/26/2017	UPDATED	by NYISO	08/01/2017	(Import) (Export)
0800	Continuous	1500				SCH - PJ - NY 1950 MW 1350 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 150 MW 0 MW
						TTC with All Lines In Service 2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA301				FWD	REV
Tue 10/24/2017 to Wed 10/25/2017				(Import) (Export)	
0500	Continuous	1700		SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1100 MW 800 MW
				TTC with All Lines In Service	2000 MW 1600 MW
BERKSHIR-ALPS 345_393				FWD	REV
Wed 10/25/2017 to Wed 10/25/2017				(Import) (Export)	
0700	Continuous	1700	CANCELLED by ISONE 10/05/2017	SCH - NE - NY	950 MW 1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW 600 MW
				TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS 345_393				FWD	REV
Wed 10/25/2017 to Wed 10/25/2017				(Import) (Export)	
0700	Continuous	1700	CANCELLED by ISONE 10/05/2017	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NIAGARA -KINTIGH 345_NS1-38				FWD	
Wed 10/25/2017 to Thu 11/09/2017				(Import)	
1600	Continuous	1600	UPDATED by NYISO 10/09/2017	DYSINGER EAST	1700 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
S.RIPLEY-DUNKIRK 230_68				FWD	REV
Thu 10/26/2017 to Mon 03/19/2018				(Import) (Export)	
1501	Continuous	0959	UPDATED by NYISO 10/09/2017	SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability	150 MW 0 MW
				TTC with All Lines In Service	2100 MW 1350 MW
W49TH_ST_345KV_5				FWD	
Fri 10/27/2017 to Sat 11/04/2017				(Import)	
0001	Continuous	2359		SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
SPRNBRK 345KV_RNS4				FWD	
Sat 10/28/2017 to Sat 11/04/2017				(Import)	
0301	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Status	By	Date	Schedule	FWD	REV	
<hr/>									
BERKSHIR-ALPS	345	393					FWD	REV	
Sat 10/28/2017	to	Sat 10/28/2017	CANCELLED	by ISONE	10/05/2017		(Import)	(Export)	
1500	Daily	1600				SCH - NE - NY	950 MW	1000 MW	
Work scheduled by: NGrid							Impacts Total Transfer Capability	450 MW	600 MW
							TTC with All Lines In Service	1400 MW	1600 MW
<hr/>									
BERKSHIR-ALPS	345	393					FWD	REV	
Sat 10/28/2017	to	Sat 10/28/2017	CANCELLED	by ISONE	10/05/2017		(Import)	(Export)	
1500	Daily	1600				SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: NGrid							Impacts Total Transfer Capability	100 MW	100 MW
							TTC with All Lines In Service	200 MW	200 MW
<hr/>									
MOSES	-ADIRNDCK	230	MA2				FWD		
Mon 10/30/2017	to	Sat 11/04/2017	EXTENDED	by NYPA	10/02/2017		(Import)		
0700	Continuous	1530				MOSES SOUTH	2100 MW		
Work scheduled by: NYPA							Impacts Total Transfer Capability	1050 MW	
							TTC with All Lines In Service	3150 MW	
<hr/>									
NEPTUNE	-DUFFYAVE	345	NEPTUNE				FWD		
Tue 10/31/2017	to	Thu 11/02/2017					(Import)		
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW		
Work scheduled by: LI							Impacts Total Transfer Capability	660 MW	
							TTC with All Lines In Service	660 MW	
<hr/>									
NEWBRDGE	-DUFFYAVE	345	501				FWD		
Tue 10/31/2017	to	Thu 11/02/2017					(Import)		
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW		
Work scheduled by: LI							Impacts Total Transfer Capability	660 MW	
							TTC with All Lines In Service	660 MW	
<hr/>									
NEWBRDGE	345	138	BK_1				FWD		
Tue 10/31/2017	to	Thu 11/02/2017					(Import)		
0001	Continuous	2359				SCH - PJM_NEPTUNE	375 MW		
Work scheduled by: LI							Impacts Total Transfer Capability	285 MW	
							TTC with All Lines In Service	660 MW	
<hr/>									
NEWBRDGE	345	138	BK_2				FWD		
Tue 10/31/2017	to	Thu 11/02/2017					(Import)		
0001	Continuous	2359				SCH - PJM_NEPTUNE	375 MW		
Work scheduled by: LI							Impacts Total Transfer Capability	285 MW	
							TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36					FWD	
Wed 11/01/2017	to	Sat 11/04/2017			(Import)	
0001	Continuous	0300		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
LAFAYTTE-CLRKSCRN_345_4-46					FWD	
Wed 11/01/2017	to	Thu 11/02/2017			(Import)	
0630	Continuous	1630		CENTRAL EAST - VC	2650 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Wed 11/01/2017	to	Sat 11/04/2017			(Import)	
0830	Continuous	1800		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
MARION_-FARRAGUT_345_C3403					FWD	REV
Thu 11/02/2017	to	Sat 12/02/2017	UPDATED	by CE	09/29/2017	(Import) (Export)
0001	Continuous	0100				
Work scheduled by: ConEd					SCH - PJ - NY	2300 MW 1450 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	10/05/2017	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	10/05/2017	(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017			(Import) (Export)	
0700		1900				
Work scheduled by:					SCH - NE - NY	1300 MW 1300 MW
					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/05/2017</u>		
0700	Continuous	1900				SCH - NE - NY	1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
							150 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312							
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/05/2017</u>		
0700	Continuous	1900				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							100 MW
							200 MW
SCH-NE-NYISO_LIMIT_500							
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/05/2017</u>		
0700	Continuous	1900				SCH - NE - NY	700 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700							
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/05/2017</u>		
0700	Continuous	1900				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1600 MW
E13THSTA-FARRAGUT_345_46							
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2017</u>		
0230	Continuous	0300				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
PLSNTVLY-EFISHKIL_345_F36							
Mon 11/06/2017	to	Wed 11/08/2017					
0001	Continuous	0300				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA2							
Mon 11/06/2017	to	Thu 11/09/2017					
0700	Continuous	1530				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41				FWD
Mon 11/06/2017	to	Fri 11/17/2017		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41				FWD
Mon 11/06/2017	to	Fri 11/17/2017		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
ARR: 19				TTC with All Lines In Service 2975 MW
LINDN_CG-LNDVFT__345_V-3022				FWD
Mon 11/06/2017	to	Thu 11/09/2017		(Import) (Export)
0800	Continuous	1500		SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 315 MW 315 MW
				TTC with All Lines In Service 315 MW 315 MW
SCRIBA__-VOLNEY__345_20				FWD
Mon 11/06/2017	to	Fri 11/17/2017		(Import)
0800	Continuous	1630		OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
W49TH_ST_345KV_5				FWD
Fri 11/10/2017	to	Fri 11/10/2017	UPDATED by CONED 10/03/2017	(Import)
0001	Continuous	0030		SCH - PJM_HTP 315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 345 MW
				TTC with All Lines In Service 660 MW
SPRNBRK_-W49TH_ST_345_M52				FWD
Fri 11/10/2017	to	Mon 11/13/2017	UPDATED by CONED 10/03/2017	(Import)
0001	Continuous	0300		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK__345KV_RNS4				FWD
Fri 11/10/2017	to	Mon 11/13/2017	UPDATED by CONED 10/03/2017	(Import)
0001	Continuous	0300		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
 Sun 11/12/2017 to Wed 11/15/2017
 0001 0300

Work scheduled by:

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5
 Mon 11/13/2017 to Mon 11/13/2017
 0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 10/03/2017

FWD
 (Import)
SCH - PJM_HTP 315 MW
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2
 Mon 11/13/2017 to Fri 11/17/2017
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS4
 Wed 11/15/2017 to Fri 11/17/2017
 0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 10/03/2017

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45
 Sat 11/18/2017 to Tue 05/15/2018
 0000 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54
 Sat 11/18/2017 to Tue 05/15/2018
 0000 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1
 Sun 11/19/2017 to Sun 12/24/2017
 0001 Continuous 0300

Work scheduled by: LI

UPDATED by LI 08/01/2017

FWD
 (Import)
CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

UPDATED by LI 08/01/2017

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

UPDATED by LI 08/01/2017

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER_230_85/87

Mon 11/20/2017 to Fri 12/01/2017
1630 Continuous 1400

UPDATED by NYSEG 09/13/2017

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS_345_93

Tue 11/21/2017 to Wed 11/22/2017
0800 Continuous 1500

UPDATED by NGRID 10/09/2017

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start	End	Time	Work by	ARR	Impact	FWD	REV
ROTRDAM-EASTOVER_230_38	Mon 11/27/2017	Thu 11/30/2017	0900 Continuous 1500	NGrid	77	SCH - NE - NY	1400 MW	1400 MW
						Impacts Total Transfer Capability	0 MW	200 MW
						TTC with All Lines In Service	1400 MW	1600 MW
ROSETON_-EFISHKIL_345_RFK305	Sat 12/02/2017	Sat 12/02/2017	0001 Continuous 2359	ConEd		UPNY CONED	4800 MW	
						Impacts Total Transfer Capability	300 MW	
						TTC with All Lines In Service	5100 MW	
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4	Sun 12/03/2017	Tue 12/05/2017	0001 0300			UPNY CONED	3800 MW	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5100 MW	
LEEDS___-PLSNTVLY_345_92	Mon 12/04/2017	Mon 12/18/2017	0001 Continuous 0300	ConEd		UPNY CONED	3800 MW	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5100 MW	
PLSNTVLY_345KV_RNS5	Mon 12/04/2017	Mon 12/18/2017	0001 Continuous 0300	ConEd		UPNY CONED	3800 MW	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5100 MW	
MARCY___765_345_AT2	Mon 12/04/2017	Fri 12/08/2017	0500 Continuous 1630	NYPA	19	MOSES SOUTH	1700 MW	
						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MA2	Mon 12/11/2017	Fri 12/15/2017	0700 Continuous 1530	NYPA		MOSES SOUTH	2300 MW	
						Impacts Total Transfer Capability	850 MW	
						TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

N. SCTLND-LEEDS_345_94

Tue 12/19/2017 to Wed 12/20/2017
0800 Continuous 1500

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MARCY_765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>09/22/2017</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 150 MW	TTC with All Lines In Service 1500 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Tue 01/02/2018	to	Fri 01/05/2018				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	TTC with All Lines In Service 3150 MW
LEEDS__-PLSNTVLY_345_92					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD	
Fri 01/05/2018	to	Sun 01/07/2018				(Import)
0001		2359				UPNY CONED 3800 MW
Work scheduled by:					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 01/08/2018	to	Wed 01/10/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Mon 01/08/2018	to	Fri 01/12/2018				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 01/15/2018 to Fri 01/19/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 01/22/2018 to Fri 01/26/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 01/29/2018 to Fri 02/02/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Work Scheduled by	Transfer Type	Impact	TTC	FWD	REV
HUDSONP_-FARRAGUT_345_B3402	Sun 02/18/2018	Sun 04/01/2018	0001 Continuous 2359	PJM	SCH - PJ - NY	2300 MW	1450 MW	(Import)	(Export)
					Impacts Total Transfer Capability	0 MW	0 MW		
					TTC with All Lines In Service	2300 MW	1450 MW		
MARCY_-EDIC_345_UE1-7	Tue 02/20/2018	Fri 02/23/2018	0500 Continuous 1730	NYPA	OSWEGO EXPORT	5250 MW		(Import)	
					Impacts Total Transfer Capability	0 MW			
					TTC with All Lines In Service	5250 MW			
					ARR: 19&16				
MOSES_-ADIRNDCK_230_MA1	Tue 02/20/2018	Fri 02/23/2018	0700 Continuous 1730	NYPA	MOSES SOUTH	2300 MW		(Import)	
					Impacts Total Transfer Capability	850 MW			
					TTC with All Lines In Service	3150 MW			
DUNWODIE_345KV_7	Sat 02/24/2018	Sat 02/24/2018	0001 Continuous 0030	ConEd	SPR/DUN-SOUTH	3800 MW		(Import)	
					Impacts Total Transfer Capability	800 MW			
					TTC with All Lines In Service	4600 MW			
DUNWODIE_345KV_8	Sat 02/24/2018	Sat 02/24/2018	0001 Continuous 0030	ConEd	SPR/DUN-SOUTH	3800 MW		(Import)	
					Impacts Total Transfer Capability	800 MW			
					TTC with All Lines In Service	4600 MW			
DUNWODIE-MOTTHAVN_345_72	Sat 02/24/2018	Sat 03/31/2018	0001 Continuous 0300	ConEd	SPR/DUN-SOUTH	3800 MW		(Import)	
					Impacts Total Transfer Capability	800 MW			
					TTC with All Lines In Service	4600 MW			
LONG_MTN-PLSNTVLY_345_398	Mon 02/26/2018	Wed 05/02/2018	0001 Continuous 0300	ConEd	SCH - NE - NY	700 MW	1300 MW	(Import)	(Export)
					Impacts Total Transfer Capability	700 MW	300 MW		
					TTC with All Lines In Service	1400 MW	1600 MW		

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398	FWD	REV
(Import)	(Export)	
Mon 02/26/2018 to Wed 05/02/2018		
0001 Continuous 0300	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
<hr/>		
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 02/26/2018 to Fri 03/02/2018	(Import)	
0700 Continuous 1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 03/05/2018 to Fri 03/09/2018	(Import)	
0700 Continuous 1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
MARCY -N.SCTLND_345_18	FWD	
Tue 03/06/2018 to Wed 03/07/2018	(Import)	
0600 Continuous 1530	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	885 MW
	TTC with All Lines In Service	2975 MW
		ARR: 19
<hr/>		
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 03/12/2018 to Fri 03/16/2018	(Import)	
0700 Continuous 1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
S.RIPLEY-DUNKIRK_230_68	FWD	REV
Mon 03/19/2018 to Fri 04/20/2018	(Import)	(Export)
1000 Continuous 1559	SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: PJM	Impacts Total Transfer Capability	350 MW 100 MW
	TTC with All Lines In Service	2300 MW 1450 MW
<hr/>		
DUNWODIE_345KV_7	FWD	
Sat 03/31/2018 to Sat 03/31/2018	(Import)	
0230 Continuous 0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Duration	Work by	Transfer Type	Impact	TTC
DUNWODIE_345KV_8	Sat 03/31/2018	Sat 03/31/2018	0230	Continuous	0300	ConEd	SPR/DUN-SOUTH	3800 MW
							Impacts Total Transfer Capability	800 MW
							TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT_345_V-3022	Sun 04/08/2018	Fri 04/13/2018	1400	Continuous	1800	PJM	SCH - PJM_VFT	0 MW
							Impacts Total Transfer Capability	315 MW
							TTC with All Lines In Service	315 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE	Mon 04/16/2018	Tue 05/01/2018	0001	Continuous	1800	PJM	SCH - PJM_NEPTUNE	0 MW
							Impacts Total Transfer Capability	660 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501	Mon 04/16/2018	Tue 05/01/2018	0001	Continuous	1800	PJM	SCH - PJM_NEPTUNE	0 MW
							Impacts Total Transfer Capability	660 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1	Mon 04/16/2018	Tue 05/01/2018	0001	Continuous	1800	PJM	SCH - PJM_NEPTUNE	375 MW
							Impacts Total Transfer Capability	285 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2	Mon 04/16/2018	Tue 05/01/2018	0001	Continuous	1800	PJM	SCH - PJM_NEPTUNE	375 MW
							Impacts Total Transfer Capability	285 MW
							TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK_230_68	Fri 04/20/2018	Sat 02/01/2020	1600	Continuous	0000	NYISO	SCH - PJ - NY	1950 MW
							Impacts Total Transfer Capability	350 MW
							TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

WETHSRFD-MEYER___230_85/87

Mon 04/23/2018 to Fri 05/11/2018
0700 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/30/2018 to Fri 05/25/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
0001 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
 0500 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 09, 2017 to Wednesday, April 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW