

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Wed 11/01/2017	<u>EXT FORCE</u>	<u>by PJM</u>	<u>10/10/2017</u>	(Import)
1500	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK_230_68					FWD	REV
Tue 05/02/2017	to	Tue 10/10/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	(Import) (Export)
1710	Continuous	0759				1950 MW 1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	150 MW 0 MW
					Impacts Total Transfer Capability	2100 MW 1350 MW
					TTC with All Lines In Service	
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	200 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	
SCH-HQ-NYISO_LIMIT_1450					FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				1450 MW
Work scheduled by: HQ					SCH - HQ - NY	50 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1450					FWD	
Tue 08/29/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)
1230	Continuous	2359				1750 MW
Work scheduled by: NYISO					SCH - OH - NY	250 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1150					FWD	
Sat 09/09/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/12/2017</u>	(Import)
0500	Continuous	1330				1450 MW
Work scheduled by: NGrid					SCH - OH - NY	550 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Wed 10/11/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2017</u>	(Import)
0630	Continuous	1900				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
FIVEMILE-STOLLERD_345_29					
Thu 09/28/2017	to	Thu 10/19/2017	<u>UPDATED</u> <u>by NGRID</u> <u>10/13/2017</u>		
0700	Continuous	1500		SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	2100 MW
SPRNBRK_-W49TH_ST_345_M52					
Sun 10/01/2017	to	Sat 11/04/2017			
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLY-EFISHKIL_345_F36					
Mon 10/02/2017	to	Mon 10/16/2017			
0001	Continuous	0300		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
CHAT_DC_GC2					
Mon 10/02/2017	to	Wed 11/15/2017			
0500	Continuous	2000		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					
Mon 10/02/2017	to	Wed 11/15/2017			
0500	Continuous	2000		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					
Mon 10/02/2017	to	Wed 11/15/2017			
0500	Continuous	2000		SCH - HQ - NY	1150 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
FRASER_-COOPERS_345_33					
Mon 10/02/2017	to	Fri 10/13/2017			
0700	Continuous	1900		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	580 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD		
SPRNBRK__345KV_RNS4						(Import)		
Mon 10/02/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2017</u>			
1901	Continuous	0300				SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	4600 MW	
<hr/>						FWD		
SCH-NE-NYISO_LIMIT_500						(Import)		
Fri 10/06/2017	to	Tue 10/10/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/10/2017</u>	SCH - NE - NY	700 MW	
0700	Continuous	1600				Impacts Total Transfer Capability	700 MW	
Work scheduled by: ISONE						TTC with All Lines In Service	1400 MW	
<hr/>						FWD	REV	
BERKSHIR-ALPS____345_393						(Import)	(Export)	
Fri 10/06/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/13/2017</u>	SCH - NE - NY	950 MW	1000 MW
0700	Continuous	1359				Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by: NGrid					ARR: 78	TTC with All Lines In Service	1400 MW	1600 MW
<hr/>						FWD	REV	
BERKSHIR-ALPS____345_393						(Import)	(Export)	
Fri 10/06/2017	to	Fri 10/13/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/13/2017</u>	SCH - NPX_1385	100 MW	100 MW
0700	Continuous	1359				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid					ARR: 78	TTC with All Lines In Service	200 MW	200 MW
<hr/>						FWD	REV	
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312						(Import)	(Export)	
Fri 10/06/2017	to	Fri 10/13/2017				SCH - NE - NY	950 MW	1000 MW
0700		1359				Impacts Total Transfer Capability	450 MW	600 MW
Work scheduled by:					ARR: 78	TTC with All Lines In Service	1400 MW	1600 MW
<hr/>						FWD	REV	
BERKSHIR-NORTHFLD_345_312						(Import)	(Export)	
Fri 10/06/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/10/2017</u>	SCH - NE - NY	900 MW	1200 MW
0700	Continuous	1600				Impacts Total Transfer Capability	500 MW	400 MW
Work scheduled by: ISONE						TTC with All Lines In Service	1400 MW	1600 MW
<hr/>						FWD	REV	
BERKSHIR-NORTHFLD_345_312						(Import)	(Export)	
Fri 10/06/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/10/2017</u>	SCH - NPX_1385	100 MW	100 MW
0700	Continuous	1600				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: ISONE						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_600					REV	
Sun 10/08/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/10/2017</u>	(Export)
0001	Continuous	1600				800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
SCH-NE-NYISO_LIMIT_800					FWD	
Mon 10/09/2017	to	Thu 10/12/2017				(Import)
0700	Continuous	1700				1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
CLAY -EDIC 345_1-16					FWD	
Wed 10/11/2017	to	Wed 10/11/2017				(Import)
0700	Continuous	1700				4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
SCH-NE-NYISO_LIMIT_600					FWD	
Thu 10/12/2017	to	Thu 10/12/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	(Import)
0700	Continuous	0759				800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500					REV	
Thu 10/12/2017	to	Thu 10/12/2017	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/06/2017</u>	(Export)
0700	Continuous	0759				700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
FRASER 345_FRASER SVC					FWD	
Fri 10/13/2017	to	Mon 10/16/2017	<u>EXT FORCE</u>	<u>by NYSEG</u>	<u>10/14/2017</u>	(Import)
1219	Continuous	2359				2935 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
S.RIPLEY-DUNKIRK_230_68					FWD	
Fri 10/13/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	(Import) (Export)
1500	Continuous	0759				1950 MW 1350 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BERKSHIR-ALPS _____ 345_393						
Fri 10/13/2017	to	Sat 10/28/2017	UPDATED	by ISONE <u>10/13/2017</u>		
1516	Continuous	1600				
Work scheduled by: NGrid						
					SCH - NE - NY	950 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
						1000 MW
						600 MW
						1600 MW
BERKSHIR-ALPS _____ 345_393						
Fri 10/13/2017	to	Sat 10/28/2017	UPDATED	by ISONE <u>10/13/2017</u>		
1516	Continuous	1600				
Work scheduled by: NGrid						
					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						100 MW
						100 MW
						200 MW
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD 345_312						
Fri 10/13/2017	to	Sat 10/28/2017				
1516		1600				
Work scheduled by:						
					SCH - NE - NY	950 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
						1000 MW
						600 MW
						1600 MW
W49TH_ST_345KV_8						
Sat 10/14/2017	to	Wed 10/18/2017	UPDATED	by CE <u>10/13/2017</u>		
0001	Continuous	2200				
Work scheduled by: ConEd						
					SCH - PJM_HTP	315 MW
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
CHATGUAY-MASSENA _____ 765_7040						
Sat 10/14/2017	to	Sat 10/21/2017	UPDATED	by HQ <u>10/11/2017</u>		
0100	Continuous	2000				
Work scheduled by: HQ						
					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA _____ 765_7040						
Sat 10/14/2017	to	Sat 10/21/2017	UPDATED	by HQ <u>10/11/2017</u>		
0100	Continuous	2000				
Work scheduled by: HQ						
					SCH - HQ - NY	0 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	1500 MW
						0 MW
						1000 MW
						1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES _____ -MASSENA 230_MMS1 & MOSES _____ -MASSENA 230_MMS2						
Sat 10/14/2017	to	Sat 10/21/2017				
0100		2000				
Work scheduled by:						
					MOSES SOUTH	1950 MW
					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1						FWD	
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	REV
Sat 10/14/2017	to	Sat 10/21/2017	<u>UPDATED</u>	<u>by PA</u>	<u>09/22/2017</u>	(Import)	(Export)
0100	Continuous	2000				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 10/14/2017	to	Sat 10/21/2017				(Import)	
0100		2000				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 10/14/2017	to	Sat 10/21/2017				(Import)	(Export)
0100		2000				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/11/2017</u>	(Import)	
0100	Continuous	2000				2850 MW	
Work scheduled by: HQ					MOSES SOUTH		
					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1					REV		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/11/2017</u>	(Export)	
0100	Continuous	2000				500 MW	
Work scheduled by: HQ					SCH - HQ - NY		
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD		
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	
0100		2000				2550 MW	
Work scheduled by:					MOSES SOUTH		
					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV	
Sat 10/14/2017	to	Sat 10/28/2017				(Import)	(Export)
0100		2000				1370 MW	0 MW
Work scheduled by:					SCH - HQ - NY		
					Impacts Total Transfer Capability	130 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
SCH-HQ-NYISO_LIMIT_700					FWD		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>10/11/2017</u>	(Import)	
0100	Continuous	2000				700 MW	
Work scheduled by: HQ					SCH - HQ - NY		
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	1500 MW	
HOMRC_NY-MAINS_NY_345_47					FWD	REV	
Sat 10/14/2017	to	Fri 10/27/2017	<u>UPDATED</u>	<u>by NYSEG</u>	<u>10/11/2017</u>	(Import)	(Export)
0700	Continuous	1730				2100 MW	1350 MW
Work scheduled by: NYSEG					SCH - PJ - NY		
					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2100 MW	1350 MW
W49TH_ST_345KV_7					FWD		
Sun 10/15/2017	to	Sun 10/15/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/13/2017</u>	(Import)	
0001	Continuous	2100				350 MW	
Work scheduled by: ConEd					SCH - PJM_HTP		
					Impacts Total Transfer Capability	310 MW	
					TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULED WORK					IMPACTS	
DATE	TIME	DURATION	STATUS	BY	IMPACTS	TTC
SCH-IMO-NYISO_LIMIT_600						
Mon 10/16/2017	0500	Continuous	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/12/2017</u>	
to Fri 10/20/2017 1700					SCH - OH - NY	FWD (Import) 900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	2000 MW
SCH-IMO_NY_NIAG_NRTH_BUS_W/BB						
Mon 10/16/2017	0500	Continuous	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/12/2017</u>	
to Fri 10/20/2017 1700					SCH - OH - NY	FWD (Import) (Export) 1000 MW 1150 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1000 MW 450 MW
					TTC with All Lines In Service	2000 MW 1600 MW
COOPERS_-MIDDLETP_345_CCRT34						
Mon 10/16/2017	0700	Continuous	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/21/2017</u>	
to Sat 10/28/2017 1500					CENTRAL EAST - VC	FWD (Import) 2720 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
HURLYAVE-ROSETON__345_303						
Mon 10/16/2017	0800	Continuous	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	
to Fri 11/03/2017 1600					UPNY CONED	FWD (Import) 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
LEEDS__-HURLYAVE_345_301						
Mon 10/16/2017	0800	Continuous	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	
to Fri 11/03/2017 1600					UPNY CONED	FWD (Import) 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
MARCY_SO_SERIES_COMP_I/S						
Sat 10/21/2017	2000	Continuous	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/11/2017</u>	
to Tue 10/31/2017 2359					CENTRAL EAST - VC	FWD (Import) 2740 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-KINTIGH__345_NS1-38						
Mon 10/23/2017	0600	Continuous	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/09/2017</u>	
to Wed 10/25/2017 1559					DYSINGER EAST	FWD (Import) 1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S. RIPLEY-DUNKIRK__230_68				
Mon 10/23/2017	to	Thu 10/26/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>08/01/2017</u>
0800	Continuous	1500		
Work scheduled by: PJM				
			SCH - PJ - NY	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	1950 MW 1350 MW
			TTC with All Lines In Service	2100 MW 1350 MW
BECK__-NIAGARA__345_PA301				
Tue 10/24/2017	to	Wed 10/25/2017		
0500	Continuous	1700		
Work scheduled by: NYPA				
			SCH - OH - NY	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	900 MW 800 MW
			TTC with All Lines In Service	2000 MW 1600 MW
NIAGARA__-KINTIGH__345_NS1-38				
Wed 10/25/2017	to	Thu 11/09/2017	<u>UPDATED</u>	<u>by NYISO</u> <u>10/09/2017</u>
1600	Continuous	1600		
Work scheduled by: NYSEG				
			DYSINGER EAST	FWD (Import)
			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	1450 MW 3150 MW
S. RIPLEY-DUNKIRK__230_68				
Thu 10/26/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u> <u>10/09/2017</u>
1501	Continuous	0959		
Work scheduled by: NYISO				
			SCH - PJ - NY	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	1950 MW 1350 MW
			TTC with All Lines In Service	2100 MW 1350 MW
W49TH_ST_345KV_5				
Fri 10/27/2017	to	Sat 11/04/2017		
0001	Continuous	2359		
Work scheduled by: ConEd				
			SCH - PJM_HTP	FWD (Import)
			Impacts Total Transfer Capability	315 MW
			TTC with All Lines In Service	345 MW 660 MW
SPRNBRK__345KV_RNS4				
Sat 10/28/2017	to	Sat 11/04/2017		
0301	Continuous	2359		
Work scheduled by: ConEd				
			SPR/DUN-SOUTH	FWD (Import)
			Impacts Total Transfer Capability	3200 MW
			TTC with All Lines In Service	1400 MW 4600 MW
MOSES__-ADIRNDCK_230_MA2				
Mon 10/30/2017	to	Sat 11/04/2017	<u>EXTENDED</u>	<u>by NYPA</u> <u>10/02/2017</u>
0700	Continuous	1530		
Work scheduled by: NYPA				
			MOSES SOUTH	FWD (Import)
			Impacts Total Transfer Capability	2100 MW
			TTC with All Lines In Service	1050 MW 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 10/31/2017 to Thu 11/02/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 10/31/2017 to Thu 11/02/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 10/31/2017 to Thu 11/02/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 10/31/2017 to Thu 11/02/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

LAFAYTTE-CLRKSCRN_345_4-46

Wed 11/01/2017 to Thu 11/02/2017
 0630 Continuous 1630
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Wed 11/01/2017 to Sat 11/04/2017
 0830 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403						FWD	REV
Thu 11/02/2017	to	Sat 12/02/2017	<u>UPDATED</u>	<u>by CE</u>	<u>09/29/2017</u>	(Import)	(Export)
0001	Continuous	0100				2300 MW	1450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2300 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Import)	(Export)
0700	Continuous	1900				1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017				(Import)	(Export)
0700		1900				1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Import)	(Export)
0700	Continuous	1900				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Import)	(Export)
0700	Continuous	1900				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Import)	
0700	Continuous	1900				700 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Thu 11/02/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by NE</u>	<u>10/10/2017</u>	(Export)
0700	Continuous	1900				900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1600 MW
E13THSTA-FARRAGUT_345_46						FWD
Sat 11/04/2017	to	Sat 11/04/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2017</u>	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLY-EFISHKIL_345_F36						FWD
Mon 11/06/2017	to	Wed 11/08/2017				(Import)
0001	Continuous	0300				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 5100 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Mon 11/06/2017	to	Thu 11/09/2017				(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
FRASANNX-COOPERS__345_UCC2-41						FWD
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0700	Continuous	1530				2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MARCY__-FRASANNX_345_UCC2-41						FWD
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0700	Continuous	1530				2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
LINDN_CG-LNDVFT__345_V-3022						FWD
Mon 11/06/2017	to	Thu 11/09/2017				(Import)
0800	Continuous	1500				0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 315 MW
						TTC with All Lines In Service 315 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_20

Mon 11/06/2017 to Fri 11/17/2017
 0800 Continuous 1630
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017 **UPDATED by CONED 10/03/2017**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017 **UPDATED by CONED 10/03/2017**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Fri 11/10/2017 to Mon 11/13/2017 **UPDATED by CONED 10/03/2017**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sun 11/12/2017 to Wed 11/15/2017
 0001 0300
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Mon 11/13/2017 to Mon 11/13/2017 **UPDATED by CONED 10/03/2017**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4					FWD	
Wed 11/15/2017	to	Fri 11/17/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2017</u>	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
E13THSTA-FARRAGUT_345_45					FWD	
Sat 11/18/2017	to	Tue 05/15/2018				(Import)
0000	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M54					FWD	
Sat 11/18/2017	to	Tue 05/15/2018				(Import)
0000	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EGRDNCTY_345_138_AT1					FWD	
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sun 11/19/2017	to	Sun 12/24/2017	<u>UPDATED</u>	<u>by LI</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
MOSES__-ADIRNDCK_230_MAL					FWD	
Mon 11/20/2017	to	Wed 11/22/2017	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2017</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER _____230_85/87				FWD
Mon 11/20/2017	to	Fri 12/01/2017	UPDATED by NYSEG 09/13/2017	(Import)
1630	Continuous	1400		DYSINGER EAST 2850 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
N. SCTLND-LEEDS _____345_93				FWD
Tue 11/21/2017	to	Wed 11/22/2017	UPDATED by NGRID 10/09/2017	(Import)
0800	Continuous	1500		CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
MOSES ____-ADIRNDCK_230_MAL				FWD
Mon 11/27/2017	to	Fri 12/01/2017		(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
ROSETON ____-EFISHKIL_345_RFK305				FWD
Mon 11/27/2017	to	Fri 12/01/2017		(Import)
0800	Continuous	1600		UPNY CONED 4800 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 5100 MW
ROTTDAM-EASTOVER _230_38				FWD REV
Mon 11/27/2017	to	Thu 11/30/2017		(Import) (Export)
0900	Continuous	1500		SCH - NE - NY 1400 MW 1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 0 MW 200 MW
				TTC with All Lines In Service 1400 MW 1600 MW
ROSETON ____-EFISHKIL_345_RFK305				FWD
Sat 12/02/2017	to	Sat 12/02/2017		(Import)
0001	Continuous	2359		UPNY CONED 4800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD
Sun 12/03/2017	to	Tue 12/05/2017		(Import)
0001		0300		UPNY CONED 3800 MW
Work scheduled by:				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 12/04/2017 to Mon 12/18/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

N. SCTLND-LEEDS___345_94

Tue 12/19/2017 to Wed 12/20/2017
 0800 Continuous 1500
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
 0500 Continuous 1630
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Tue 01/02/2018 to Thu 01/04/2018
 0001 Continuous 2359
 Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Tue 01/02/2018 to Thu 01/04/2018
 0001 Continuous 2359
 Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 01/02/2018 to Thu 01/04/2018
 0001 Continuous 2359
 Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Tue 01/02/2018 to Thu 01/04/2018
 0001 Continuous 2359
 Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Tue 01/02/2018 to Thu 01/04/2018
 0001 Continuous 2359
 Work scheduled by: ConEd

EXTENDED by LI 09/22/2017

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA1

Tue 01/02/2018 to Fri 01/05/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS -PLSNTVLY_345_92

Wed 01/03/2018 to Sat 01/06/2018
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Wed 01/03/2018 to Sat 01/06/2018
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 01/05/2018 to Sun 01/07/2018
0001 2359

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 01/08/2018 to Wed 01/10/2018
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W64

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W99

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

Mon 01/08/2018 to Fri 02/23/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAL

Mon 01/08/2018 to Fri 01/12/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 01/15/2018 to Fri 01/19/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 01/22/2018 to Fri 01/26/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 01/29/2018 to Fri 02/02/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 02/12/2018 to Fri 02/16/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Sun 02/18/2018	to	Sun 04/01/2018				
0001	Continuous	2359			SCH - PJ - NY	2300 MW 1450 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
MARCY_-EDIC_345_UE1-7					FWD	
					(Import)	
Tue 02/20/2018	to	Fri 02/23/2018			OSWEGO EXPORT	5250 MW
0500	Continuous	1730			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	5250 MW
						ARR: 19&16
MOSES_-ADIRNDCK_230_MA1					FWD	
					(Import)	
Tue 02/20/2018	to	Fri 02/23/2018			MOSES SOUTH	2300 MW
0700	Continuous	1730			Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW
DUNWODIE_345KV_7					FWD	
					(Import)	
Sat 02/24/2018	to	Sat 02/24/2018	UPDATED	by CE	09/22/2017	
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
					(Import)	
Sat 02/24/2018	to	Sat 02/24/2018	UPDATED	by CE	09/22/2017	
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_72					FWD	
					(Import)	
Sat 02/24/2018	to	Sat 03/31/2018	UPDATED	by CE	09/22/2017	
0001	Continuous	0300			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
LONG_MTN-PLSNTVLY_345_398					FWD	REV
					(Import)	(Export)
Mon 02/26/2018	to	Wed 05/02/2018			SCH - NE - NY	700 MW 1300 MW
0001	Continuous	0300			Impacts Total Transfer Capability	700 MW 300 MW
Work scheduled by: ConEd					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398	FWD	REV
(Import)	(Export)	
Mon 02/26/2018 to Wed 05/02/2018 0001 Continuous 0300 Work scheduled by: ConEd	SCH - NPX_1385 Impacts Total Transfer Capability TTC with All Lines In Service	100 MW 100 MW 200 MW
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 02/26/2018 to Fri 03/02/2018 0700 Continuous 1730 Work scheduled by: NYPA	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	2300 MW 850 MW 3150 MW
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 03/05/2018 to Fri 03/09/2018 0700 Continuous 1730 Work scheduled by: NYPA	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	2300 MW 850 MW 3150 MW
MARCY -N.SCTLND_345_18	FWD	
Tue 03/06/2018 to Wed 03/07/2018 0600 Continuous 1530 Work scheduled by: NYPA	CENTRAL EAST - VC Impacts Total Transfer Capability TTC with All Lines In Service	2090 MW 885 MW 2975 MW
MOSES -ADIRNDCK_230_MAI	FWD	
Mon 03/12/2018 to Fri 03/16/2018 0700 Continuous 1730 Work scheduled by: NYPA	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	2300 MW 850 MW 3150 MW
S.RIPLEY-DUNKIRK_230_68	FWD	REV
Mon 03/19/2018 to Fri 04/20/2018 1000 Continuous 1559 Work scheduled by: PJM	SCH - PJ - NY Impacts Total Transfer Capability TTC with All Lines In Service	1350 MW 100 MW 1450 MW
MOSES -ADIRNDCK_230_MA2	FWD	
Mon 03/26/2018 to Thu 03/29/2018 0700 Continuous 1530 Work scheduled by: NYPA	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	2300 MW 850 MW 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD	
Sat 03/31/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CE</u>	<u>09/22/2017</u>	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018				(Import) (Export)
1400	Continuous	1800				0 MW 0 MW
Work scheduled by: PJM					SCH - PJM_VFT	Impacts Total Transfer Capability 315 MW 315 MW
						TTC with All Lines In Service 315 MW 315 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				0 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				0 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_1					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				375 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_2					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				375 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	Impacts Total Transfer Capability 285 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
S.RIPLEY-DUNKIRK__230_68			FWD	REV
Fri 04/20/2018	to	Sat 02/01/2020	(Import)	(Export)
1600	Continuous	0000		
Work scheduled by: NYISO				
		UPDATED by NYISO 10/09/2017	SCH - PJ - NY	1950 MW 1350 MW
			Impacts Total Transfer Capability	350 MW 100 MW
			TTC with All Lines In Service	2300 MW 1450 MW
<hr/>				
MARCY___765_345_AT1			FWD	
Mon 04/23/2018	to	Mon 04/23/2018	(Import)	
0500	Continuous	1730		
Work scheduled by: NYPA				
		ARR: 19	MOSES SOUTH	1750 MW
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
<hr/>				
WETHSRFD-MEYER___230_85/87			FWD	
Mon 04/23/2018	to	Fri 05/11/2018	(Import)	
0700	Continuous	1500		
Work scheduled by: NYSEG				
			DYSINGER EAST	2850 MW
			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
<hr/>				
HURLYAVE-ROSETON__345_303			FWD	
Mon 04/30/2018	to	Fri 05/25/2018	(Import)	
0800	Continuous	1600		
Work scheduled by: CHGE				
			UPNY CONED	4100 MW
			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	5100 MW
<hr/>				
MARCY_SO_SERIES_COMP_I/S			FWD	
Tue 05/01/2018	to	Wed 10/31/2018	(Import)	
0001	Continuous	2359		
Work scheduled by: NYISO				
			CENTRAL EAST - VC	2740 MW
			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	2975 MW
<hr/>				
MARCY___765_345_AT2			FWD	
Mon 05/21/2018	to	Fri 05/25/2018	(Import)	
0500	Continuous	1730		
Work scheduled by: NYPA				
		ARR: 19	MOSES SOUTH	1700 MW
			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
<hr/>				
MARCY___765_345_AT1			FWD	
Sat 08/04/2018	to	Sun 08/05/2018	(Import)	
0500	Continuous	1730		
Work scheduled by: NYPA				
		ARR: 19	MOSES SOUTH	1750 MW
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 14, 2017 to Monday ,April 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW