

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
W49TH_ST-E13THSTA_345_M54					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Thu 03/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/14/2018</u>	(Import) (Export)
0001	Continuous	2359				2600 MW 1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Thu 03/15/2018				(Import) (Export)
0001		2359				2000 MW 1300 MW
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability 750 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Thu 03/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/14/2018</u>	(Import) (Export)
0001	Continuous	2359				2600 MW 1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
S.RIPLEY-DUNKIRK_230_68					FWD	
Wed 02/07/2018	to	Mon 04/30/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/22/2018</u>	(Import) (Export)
1629	Continuous	0959				2600 MW 1300 MW
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
LONG_MTN-PLSNTVLY_345_398					FWD	
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	(Import) (Export)
0001	Continuous	0300				700 MW 1300 MW
Work scheduled by: ConEd					SCH - NE - NY	
					Impacts Total Transfer Capability 700 MW 300 MW	
					TTC with All Lines In Service 1400 MW 1600 MW	

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398	FWD	REV
Mon 02/26/2018 to Tue 05/01/2018		(Import) (Export)
0001 Continuous 0300	100 MW	100 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	200 MW
<hr/>		
Thu 03/01/2018 to Fri 04/06/2018		(Import)
0001 Continuous 0200	3800 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
Mon 03/05/2018 to Fri 03/09/2018		(Import)
0700 Continuous 1730	2300 MW	
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
Mon 03/05/2018 to Tue 03/13/2018		(Import)
0730 Continuous 1730	1600 MW	
Work scheduled by: NGrid	Impacts Total Transfer Capability	150 MW
	TTC with All Lines In Service	1750 MW
<hr/>		
Mon 03/05/2018 to Tue 05/01/2018		(Export)
1400 Continuous 0300	700 MW	
Work scheduled by: ConEd	Impacts Total Transfer Capability	900 MW
	TTC with All Lines In Service	1600 MW
<hr/>		
Tue 03/06/2018 to Wed 03/07/2018		(Import)
0500 Continuous 1730	2090 MW	
Work scheduled by: NYPA	Impacts Total Transfer Capability	885 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
Wed 03/07/2018 to Fri 03/23/2018		(Import)
0001 Continuous 0500	160 MW	
Work scheduled by: HQ	Impacts Total Transfer Capability	39 MW
	TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD	
Wed 03/07/2018	to	Wed 03/07/2018			(Import)	
1700		1730		SPR/DUN-SOUTH	3800 MW	
Work scheduled by:					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
OSWEGO__VOLNEY__345_12					FWD	
Thu 03/08/2018	to	Sat 03/10/2018	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/09/2018</u>	(Import)
0700	Continuous	1600		OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB					FWD	REV
Fri 03/09/2018	to	Fri 03/09/2018			(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	1350 MW	1450 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1750 MW
CHAT_DC_GC1					FWD	
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0400		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)
2300	Continuous	0400		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sat 03/10/2018	to	Sun 03/11/2018			(Import)	
2300		0400		MOSES SOUTH	2550 MW	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sat 03/10/2018	to	Sun 03/11/2018			(Import)	(Export)
2300		0400		SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						FWD
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0400				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)
2300	Continuous	0400				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1200						FWD
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0400				SCH - HQ - NY 1200 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1500 MW
CHAT_DC_GC1						FWD
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0300				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)
2300	Continuous	0300				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD
Sun 03/11/2018	to	Mon 03/12/2018				(Import)
2300		0300				MOSES SOUTH 2550 MW
Work scheduled by:						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD
Sun 03/11/2018	to	Mon 03/12/2018				(Import) (Export)
2300		0300				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability 130 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2					FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0300				2850 MW
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)
2300	Continuous	0300				500 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1200					FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)
2300	Continuous	0300				1200 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1500 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Mon 03/12/2018	to	Mon 03/12/2018				(Import)
0600	Continuous	1600				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 03/12/2018	to	Fri 03/16/2018				(Import)
0700	Continuous	1730				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1300					FWD	
Wed 03/14/2018	to	Tue 03/27/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2018</u>	(Import)
0600	Continuous	1630				1600 MW
Work scheduled by: NGrid					SCH - OH - NY	
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1750 MW
LEEDS___345KV_R94301					FWD	
Thu 03/15/2018	to	Thu 03/15/2018				(Import)
0800	Daily(No Weekends)	1430				3800 MW
Work scheduled by: NGrid					UPNY CONED	
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8				FWD
Fri 03/16/2018	to	Fri 03/16/2018		(Import)
2000	Continuous	2100	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 5250 MW
SCRIBA -VOLNEY _____ 345_21				FWD
Sat 03/17/2018	to	Sat 03/17/2018		(Import)
0600	Daily	1500	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
EASTVIEW-SPRNBRK _____ 345_W79				FWD
Mon 03/19/2018	to	Mon 03/19/2018	UPDATED by CONED 02/01/2018	(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
BUCHAN_N-EASTVIEW _____ 345_W93				FWD
Mon 03/19/2018	to	Sun 03/25/2018	UPDATED by CONED 02/01/2018	(Import)
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
RAMAPO -BUCHAN_N _____ 345_Y94				FWD
Mon 03/19/2018	to	Fri 03/30/2018	UPDATED by CONED 02/01/2018	(Import)
0001	Continuous	0100	UPNY CONED	4800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 900 MW
				TTC with All Lines In Service 5700 MW
W49TH_ST_345KV_6				FWD
Mon 03/19/2018	to	Tue 03/20/2018	UPDATED by CONED 01/02/2018	(Import)
0200	Continuous	0200	SCH - PJM_HTP	350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 310 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8				FWD
Mon 03/19/2018	to	Tue 03/20/2018	UPDATED by CONED 01/02/2018	(Import)
0200	Continuous	0200	SCH - PJM_HTP	350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 310 MW
				TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>NINEMILE-CLAY_____ 345_8</p> <p>Tue 03/20/2018 to Tue 03/20/2018</p> <p style="padding-left: 40px;">1730 Continuous 1830</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5150 MW</p> <p>Impacts Total Transfer Capability 100 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>W49TH_ST_345KV_6</p> <p>Wed 03/21/2018 to Wed 03/21/2018 <u>UPDATED</u> <u>by CONED</u> <u>01/02/2018</u></p> <p style="padding-left: 40px;">0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - PJM_HTP 350 MW</p> <p>Impacts Total Transfer Capability 310 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>W49TH_ST_345KV_8</p> <p>Wed 03/21/2018 to Wed 03/21/2018 <u>UPDATED</u> <u>by CONED</u> <u>01/02/2018</u></p> <p style="padding-left: 40px;">0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - PJM_HTP 350 MW</p> <p>Impacts Total Transfer Capability 310 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>VOLNEY__-CLAY_____ 345_6</p> <p>Thu 03/22/2018 to Thu 03/22/2018</p> <p style="padding-left: 40px;">0730 Daily(No Weekends) 1700</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5250 MW</p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>MARCY_____ 345KV_CSC</p> <p>Mon 03/26/2018 to Fri 04/13/2018</p> <p style="padding-left: 40px;">0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2925 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MOSES__-ADIRNDCK_ 230_MA2</p> <p>Mon 03/26/2018 to Thu 03/29/2018</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>SCH-NYISO-HQ_CEDARS_LIMIT_0</p> <p>Mon 03/26/2018 to Fri 04/13/2018</p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - HQ_CEDARS 0 MW</p> <p>Impacts Total Transfer Capability 100 MW</p> <p>TTC with All Lines In Service 100 MW</p>

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
MAINESBG-WATRCURE_345_30					
Mon 03/26/2018	to	Tue 03/27/2018			
0900	Daily	1530	SCH - PJ - NY	2000 MW	1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	750 MW 0 MW
				TTC with All Lines In Service	2750 MW 1300 MW
HANAWAFL-COLTON_115_5					
Wed 03/28/2018	to	Wed 03/28/2018			
0600	Continuous	1200	SCH - HQ_CEDARS	150 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
					ARR: 38
LAWRNCAL-HANAWAFL_115_5					
Wed 03/28/2018	to	Wed 03/28/2018			
0600	Continuous	1200	SCH - HQ_CEDARS	150 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
					ARR: 38
DENNISON-LAWRNCAL_115_5					
Wed 03/28/2018	to	Sat 03/31/2018			
0600	Continuous	1500	SCH - HQ_CEDARS	150 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	49 MW 0 MW
				TTC with All Lines In Service	199 MW 100 MW
					ARR: 38
LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_601					
Wed 03/28/2018	to	Sat 03/31/2018			
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_602					
Wed 03/28/2018	to	Sat 03/31/2018			
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_603					
Wed 03/28/2018	to	Sat 03/31/2018			
0600		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
NRTH1385-NOR HBR__138_601				
Wed 03/28/2018	to	Sat 03/31/2018		
0600	Continuous	2359		
Work scheduled by: LI				
			SCH - NPX_1385	100 MW 100 MW
			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				
Wed 03/28/2018	to	Sat 03/31/2018		
0600		2359		
Work scheduled by:				
			SCH - NPX_1385	0 MW 0 MW
			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				
Wed 03/28/2018	to	Sat 03/31/2018		
0600		2359		
Work scheduled by:				
			SCH - NPX_1385	0 MW 0 MW
			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				
Wed 03/28/2018	to	Sat 03/31/2018		
0600	Continuous	2359		
Work scheduled by: LI				
			SCH - NPX_1385	100 MW 100 MW
			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				
Wed 03/28/2018	to	Sat 03/31/2018		
0600		2359		
Work scheduled by:				
			SCH - NPX_1385	0 MW 0 MW
			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				
Wed 03/28/2018	to	Sat 03/31/2018		
0600	Continuous	2359		
Work scheduled by: LI				
			SCH - NPX_1385	100 MW 100 MW
			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				
Wed 03/28/2018	to	Sat 03/31/2018		
0600	Continuous	2359		
Work scheduled by: LI				
			SCH - NPX_1385	0 MW 0 MW
			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79						FWD	
Fri 03/30/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Fri 03/30/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 04/02/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 04/02/2018	to	Fri 04/06/2018				(Import)	
0700	Continuous	1730				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
VOLNEY__-MARCY__345_19						FWD	
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630				CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19					FWD	
Mon 04/02/2018	to	Mon 04/02/2018			(Import)	
0800	Daily(No Weekends)	1630				
Work scheduled by: NGrid						
					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
MALONE -WILLIS 115_1-910						REV
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>	(Export)
0700	Continuous	1530				
Work scheduled by: NYPA						
					SCH - HQ_CEDARS	60 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	100 MW
SHOR_NPX-SHOREHAM 138_CSC					FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import) (Export)
0600	Continuous	1700				
Work scheduled by: LI						
					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
GILBOA -N.SCTLND 345_GNS-1					FWD	
Thu 04/05/2018	to	Thu 04/05/2018			(Import)	
0830	Daily(No Weekends)	1300				
Work scheduled by: NGrid						
					CENTRAL EAST - VC	2520 MW
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
DUNWODIE_345KV_7					FWD	
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd						
					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd						
					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT 345_V-3022					FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018			(Import) (Export)	
1400	Continuous	1800				
Work scheduled by: PJM						
					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA302					FWD	REV
Mon 04/09/2018	to	Fri 04/13/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/22/2018</u>	(Import) (Export)
0500	Continuous	1700				1100 MW 950 MW
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	650 MW 950 MW
					TTC with All Lines In Service	1750 MW 1900 MW
<hr/>						
MOSES -ADIRNDCK 230_MAI					FWD	
Mon 04/09/2018	to	Fri 04/13/2018				(Import)
0700	Continuous	1730				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
FRASER -GILBOA 345_GF5-35					FWD	
Mon 04/09/2018	to	Fri 04/20/2018				(Import)
0700	Continuous	1730				2650 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
CHAT_DC_GC1					FWD	
Tue 04/10/2018	to	Fri 05/25/2018				(Import)
1700	Continuous	1800				2850 MW
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
CHAT_DC_GC1						REV
Tue 04/10/2018	to	Fri 05/25/2018				(Export)
1700	Continuous	1800				500 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<hr/>						
PLSNTVLE-DUNWODIE 345_W89					FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)
0001	Continuous	0100				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
EFISHKIL-WOOD_ST 345_F38					FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)
0001	Continuous	2330				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Impact	TTC with All Lines In Service	Notes
WOOD_ST_-PLSNTVLE_345_Y86				
Fri 04/13/2018 0001 to Fri 04/13/2018 2330	Continuous	ConEd	4000 MW	FWD (Import)
Work scheduled by: ConEd		Impacts Total Transfer Capability	1700 MW	
		TTC with All Lines In Service	5700 MW	
SCH-HQ-NYISO_LIMIT_1150				
Fri 04/13/2018 0500 to Fri 04/13/2018 1730	Continuous	HQ	1150 MW	FWD (Import)
Work scheduled by: HQ		Impacts Total Transfer Capability	350 MW	
		TTC with All Lines In Service	1500 MW	
PLSNTVLE-DUNWODIE_345_W89				
Fri 04/13/2018 2230 to Fri 04/13/2018 2330	Continuous	ConEd	4000 MW	FWD (Import)
Work scheduled by: ConEd		Impacts Total Transfer Capability	1700 MW	
		TTC with All Lines In Service	5700 MW	
CHATGUAY-MASSENA__765_7040				
Sat 04/14/2018 0100 to Thu 04/19/2018 0600	Continuous	HQ	1550 MW	FWD (Import)
Work scheduled by: HQ		Impacts Total Transfer Capability	1600 MW	
		TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040				
Sat 04/14/2018 0100 to Thu 04/19/2018 0600	Continuous	HQ	0 MW	FWD (Import) (Export)
Work scheduled by: HQ		Impacts Total Transfer Capability	1500 MW	1000 MW
		TTC with All Lines In Service	1500 MW	1000 MW
WOOD_ST_-PLSNTVLE_345_Y87				
Mon 04/16/2018 0001 to Mon 04/16/2018 0100	Continuous	ConEd	4000 MW	FWD (Import)
Work scheduled by: ConEd		Impacts Total Transfer Capability	1700 MW	
		TTC with All Lines In Service	5700 MW	
PLSNTVLE-DUNWODIE_345_W90				
Mon 04/16/2018 0001 to Wed 04/18/2018 2330	Continuous	ConEd	4000 MW	FWD (Import)
Work scheduled by: ConEd		Impacts Total Transfer Capability	1700 MW	
		TTC with All Lines In Service	5700 MW	

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MAI

Mon 04/16/2018 to Fri 04/20/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 04/16/2018 to Fri 04/20/2018
 0800 Continuous 1659
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 04/18/2018 to Wed 04/18/2018
 2230 Continuous 2330
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Fri 04/20/2018 to Fri 04/20/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/20/2018 to Sun 04/22/2018
 0001 Continuous 2329
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Sun 04/22/2018 to Sun 04/22/2018
 2230 Continuous 2329
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 04/22/2018 to Sun 04/22/2018 **UPDATED by CONED 02/01/2018**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W79

Sun 04/22/2018 to Sun 04/22/2018 **UPDATED by CONED 02/01/2018**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

EDIC___-N.SCTLND_345_14

Mon 04/23/2018 to Wed 04/25/2018
 0600 Continuous 1800
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Work Scheduled by	ARR	Impact	FWD (Import)	REV (Export)
CEDARS__-ROSEMNTB_115_2/22	Mon 04/23/2018	Wed 04/25/2018	0830 Continuous 1530	HQ	38	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	95 MW 104 MW 199 MW	100 MW 0 MW 100 MW
SCH-HQ_CEDARS-NYISO_LIMIT_100	Mon 04/23/2018	Wed 04/25/2018	0830 Continuous 1530	HQ		SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	100 MW 99 MW 199 MW	
PLSNTVLE-DUNWODIE_345_W89	Tue 04/24/2018	Thu 04/26/2018	0001 Continuous 2330	ConEd		UPNY CONED Impacts Total Transfer Capability TTC with All Lines In Service	4000 MW 1700 MW 5700 MW	
LOWVILLE-BOONVILLE_115_5	Tue 04/24/2018	Tue 04/24/2018	0800 Daily(No Weekends) 1430	NGrid	38	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	199 MW 0 MW 199 MW	100 MW 0 MW 100 MW
BULYMO__-BOONVILLE_115_6	Wed 04/25/2018	Wed 04/25/2018	0800 Daily(No Weekends) 1430	NGrid	38	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	199 MW 0 MW 199 MW	100 MW 0 MW 100 MW
OAKDALE_-FRASER_345_32	Thu 04/26/2018	Fri 04/27/2018	0700 Continuous 1700	NYSEG		UPDATED by NYSEG 03/09/2018 CENTRAL EAST - VC Impacts Total Transfer Capability TTC with All Lines In Service	2650 MW 325 MW 2975 MW	
MOSES__-ADIRNDCK_230_MA2	Mon 04/30/2018	Fri 05/04/2018	0700 Continuous 1530	NYPA		MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	2300 MW 850 MW 3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47					FWD	REV
Mon 04/30/2018	to	Fri 05/25/2018			(Import)	(Export)
0700	Continuous	1730		SCH - PJ - NY	2500 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	2750 MW 1300 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Tue 05/01/2018	to	Mon 05/21/2018			(Import)	
0001	Continuous	0559		CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 05/01/2018	to	Sat 06/02/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>01/22/2018</u>	(Import) (Export)
1000	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	1950 MW 1350 MW
					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Wed 05/02/2018	to	Wed 05/02/2018			(Import)	
0001	Continuous	0100		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
N.SCTLND-ALPS____345_2					FWD	REV
Wed 05/02/2018	to	Fri 05/04/2018			(Import) (Export)	
0800	Continuous	1500		SCH - NE - NY	750 MW 1350 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW 250 MW
					TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS____345_2					FWD	REV
Wed 05/02/2018	to	Fri 05/04/2018			(Import) (Export)	
0800	Continuous	1500		SCH - NPX_1385	100 MW 100 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Fri 05/04/2018	to	Fri 05/04/2018			(Import)	
2230	Continuous	2330		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SCH-NYISO-NE_LIMIT_800			REV
Sun 05/06/2018	to	Sun 05/06/2018	(Export)
0600	Continuous	1900	
Work scheduled by: ISONE			
		SCH - NE - NY	1000 MW
		Impacts Total Transfer Capability	600 MW
		TTC with All Lines In Service	1600 MW
<hr/>			
NIAGARA_KINTIGH_345_NS1-38			FWD
Mon 05/07/2018	to	Fri 05/11/2018	(Import)
0500	Continuous	1700	
Work scheduled by: NYPA			
		DYSINGER EAST	1700 MW
		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
MOSES_ADIRNDCK_230_MA2			FWD
Mon 05/07/2018	to	Fri 05/11/2018	(Import)
0700	Continuous	1530	
Work scheduled by: NYPA			
		MOSES SOUTH	2100 MW
		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
N.SCTLND-LEEDS_345_93			FWD
Mon 05/07/2018	to	Fri 05/11/2018	(Import)
0800	Continuous	1500	
Work scheduled by: NGrid			
		CENTRAL EAST - VC	2650 MW
		Impacts Total Transfer Capability	325 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
SCH-NYISO-NE_LIMIT_800			REV
Mon 05/07/2018	to	Wed 05/23/2018	(Export)
0800	Continuous	1900	
Work scheduled by: ISONE			
		SCH - NE - NY	1000 MW
		Impacts Total Transfer Capability	600 MW
		TTC with All Lines In Service	1600 MW
<hr/>			
ERIE E_S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87			FWD
Sat 05/12/2018	to	Fri 06/01/2018	(Import)
0700		1500	
Work scheduled by:			
		DYSINGER EAST	2850 MW
		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
WETHSRFD-MEYER_230_85/87			FWD
Sat 05/12/2018	to	Fri 06/01/2018	(Import)
0700	Continuous	1500	
Work scheduled by: NYSEG			
		DYSINGER EAST	2850 MW
		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 05/14/2018	to	Fri 05/18/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
CLAY___-EDIC___345_1-16			FWD	
Mon 05/14/2018	to	Fri 05/18/2018	(Import)	
0700	Continuous	1700	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
N. SCTLND-LEEDS___345_94			FWD	
Mon 05/14/2018	to	Mon 05/14/2018	(Import)	
0730	Daily(No Weekends)	1500	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
FROST_BR-LONG_MTN_345_352			FWD	REV
Thu 05/17/2018	to	Tue 05/22/2018	(Import)	(Export)
0730	Continuous	1600	SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	1400 MW 1600 MW
MARCY___765_345_AT2			FWD	
Mon 05/21/2018	to	Fri 05/25/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
SCH-HQ-NYISO_LIMIT_1400			FWD	
Mon 05/21/2018	to	Fri 05/25/2018	(Import)	
0600	Continuous	1800	SCH - HQ - NY	1400 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1500 MW
FRASANX-COOPERS___345_UCC2-41			FWD	
Mon 05/21/2018	to	Fri 06/01/2018	(Import)	
0600	Continuous	1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
MARCY___-FRASANNX_345_UCC2-41			FWD
Mon 05/21/2018	to	Fri 06/01/2018	(Import)
0600	Continuous	1730	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MOSES___-ADIRNDCK_230_MAI			FWD
Mon 05/28/2018	to	Fri 06/01/2018	(Import)
0700	Continuous	1730	MOSES SOUTH 2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
STLAWRNC-MOSES___230_L33P			FWD
Mon 05/28/2018	to	Fri 06/01/2018	(Import) (Export)
0700	Continuous	2000	SCH - OH - NY 2000 MW 1600 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 0 MW 0 MW
			TTC with All Lines In Service 2000 MW 1600 MW
<hr/>			
MARCY_SO_SERIES_COMP_I/S			FWD
Fri 06/01/2018	to	Wed 10/31/2018	(Import)
1800	Continuous	2359	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
S.RIPLEY-DUNKIRK__230_68			FWD
Sat 06/02/2018	to	Sat 02/01/2020	(Import) (Export)
1600	Continuous	0000	SCH - PJ - NY 1950 MW 1350 MW
Work scheduled by: NYISO		UPDATED by NYISO 01/22/2018	Impacts Total Transfer Capability 150 MW 0 MW
			TTC with All Lines In Service 2100 MW 1350 MW
<hr/>			
MARCY___765_345_AT1			FWD
Sat 08/04/2018	to	Sun 08/05/2018	(Import)
0500	Continuous	1730	MOSES SOUTH 1750 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MARCY___765_345_AT2			FWD
Tue 09/04/2018	to	Sun 09/09/2018	(Import)
0500	Continuous	1730	MOSES SOUTH 1700 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36

Thu 09/06/2018 to Fri 09/07/2018
 0700 Continuous 1530
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

MARCY__345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
 0500 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MARCY__765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2			FWD
Mon 09/17/2018	to	Fri 09/21/2018	(Import)
0500	Continuous	1700	DYSINGER EAST 1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA1			FWD
Mon 09/17/2018	to	Fri 09/21/2018	(Import)
0700	Continuous	1530	MOSES SOUTH 2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA1			FWD
Mon 09/24/2018	to	Fri 09/28/2018	(Import)
0700	Continuous	1530	MOSES SOUTH 2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
CLAY_-EDIC_345_2-15			FWD
Mon 09/24/2018	to	Fri 09/28/2018	(Import)
0700	Continuous	1700	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW
BECK_-NIAGARA_345_PA302			FWD
Mon 10/01/2018	to	Fri 10/05/2018	(Import) (Export)
0500	Continuous	1700	SCH - OH - NY 900 MW 800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1100 MW 800 MW
			TTC with All Lines In Service 2000 MW 1600 MW
MOSES_-ADIRNDCK_230_MA2			FWD
Mon 10/01/2018	to	Wed 10/03/2018	(Import)
0700	Continuous	1530	MOSES SOUTH 2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
PANNELL_-CLAY_345_1			FWD
Mon 10/01/2018	to	Fri 10/05/2018	(Import)
0700	Continuous	1700	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Tue 10/02/2018 to Tue 11/13/2018
 0001 Continuous 2359
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 10/08/2018 to Fri 10/12/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	Continuous 1730	MOSES SOUTH 1750 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability 1400 MW
		TTC with All Lines In Service 3150 MW
MARCY___765_345_AT2		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	Continuous 1730	MOSES SOUTH 1700 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability 1450 MW
		TTC with All Lines In Service 3150 MW
MASSENA_-MARCY___765_MSU1		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	Continuous 1730	CENTRAL EAST - VC 2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 710 MW
		TTC with All Lines In Service 2975 MW
MASSENA_-MARCY___765_MSU1		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	Continuous 1730	MOSES SOUTH 500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 2650 MW
		TTC with All Lines In Service 3150 MW
MASSENA_-MARCY___765_MSU1		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import) (Export)
0100	Continuous 1730	SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 1025 MW 0 MW
		TTC with All Lines In Service 1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	1730	MOSES SOUTH 500 MW
Work scheduled by:		Impacts Total Transfer Capability 2650 MW
		TTC with All Lines In Service 3150 MW
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S		FWD
Sat 10/13/2018	to Sat 10/27/2018	(Import)
0100	1730	CENTRAL EAST - VC 2080 MW
Work scheduled by:		Impacts Total Transfer Capability 895 MW
		TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

LEEDS -HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

KINTIGH -ROCHESTR_345_SRL-39

Mon 10/29/2018 to Fri 11/02/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 11/05/2018 to Fri 11/09/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,March 12, 2018 to Wednesday,September11, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW