

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45						FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)	
0001	Continuous	2359				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M54						FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)	
0001	Continuous	2359				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
HUDSONP_-FARRAGUT_345_B3402						FWD	REV
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	(Import)	(Export)
0001	Continuous	2359				2600 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW 0 MW
						TTC with All Lines In Service	2750 MW 1300 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						FWD	REV
Mon 01/15/2018	to	Sun 04/15/2018				(Import)	(Export)
0001		2359				2000 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	750 MW 0 MW
						TTC with All Lines In Service	2750 MW 1300 MW
MARION_-FARRAGUT_345_C3403						FWD	REV
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	(Import)	(Export)
0001	Continuous	2359				2600 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	150 MW 0 MW
						TTC with All Lines In Service	2750 MW 1300 MW
S.RIPLEY-DUNKIRK_230_68						FWD	REV
Wed 02/07/2018	to	Thu 05/17/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/22/2018</u>	(Import)	(Export)
1629	Continuous	0759				2600 MW	1300 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	150 MW 0 MW
						TTC with All Lines In Service	2750 MW 1300 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	(Import)	(Export)
0001	Continuous	0300				700 MW	1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Status	By	Effective Date	Zone	FWD	REV	
LONG_MTN-PLSNTVLY_345_398	Mon 02/26/2018	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>		(Import)	(Export)	
0001	Continuous	0300				SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: ConEd							Impacts Total Transfer Capability	100 MW	100 MW
							TTC with All Lines In Service	200 MW	200 MW
DUNWODIE-MOTTHAVN_345_72	Thu 03/01/2018	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>		(Import)		
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW		
Work scheduled by: ConEd							Impacts Total Transfer Capability	800 MW	
							TTC with All Lines In Service	4600 MW	
MOSES__-ADIRNDCK_230_MA2	Mon 03/05/2018	Fri 03/09/2018					(Import)		
0700	Continuous	1730				MOSES SOUTH	2300 MW		
Work scheduled by: NYPA							Impacts Total Transfer Capability	850 MW	
							TTC with All Lines In Service	3150 MW	
SCH-IMO-NYISO_LIMIT_1300	Mon 03/05/2018	Tue 03/13/2018					(Import)		
0730	Continuous	1730				SCH - OH - NY	1600 MW		
Work scheduled by: NGrid							Impacts Total Transfer Capability	150 MW	
							TTC with All Lines In Service	1750 MW	
SCH-NYISO-NE_LIMIT_500	Mon 03/05/2018	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>			(Export)	
1400	Continuous	0300				SCH - NE - NY		700 MW	
Work scheduled by: ConEd							Impacts Total Transfer Capability		900 MW
							TTC with All Lines In Service		1600 MW
SCH-HQ_CEDARS-NYISO_LIMIT_160	Wed 03/07/2018	Fri 03/23/2018					(Import)		
0001	Continuous	0500				SCH - HQ_CEDARS	160 MW		
Work scheduled by: HQ							Impacts Total Transfer Capability	39 MW	
							TTC with All Lines In Service	199 MW	
OSWEGO__-VOLNEY__345_12	Thu 03/08/2018	Sat 03/10/2018	<u>EXTENDED</u>	<u>by NGRID</u>	<u>03/09/2018</u>		(Import)		
0700	Continuous	1600				OSWEGO EXPORT	5250 MW		
Work scheduled by: NGrid							Impacts Total Transfer Capability	0 MW	
							TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/09/2018 to Fri 03/09/2018
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1350 MW	1450 MW
Impacts Total Transfer Capability	400 MW	450 MW
TTC with All Lines In Service	1750 MW	1900 MW

CHAT_DC_GC1

Sat 03/10/2018 to Sun 03/11/2018 UPDATED by HQ 03/09/2018
 2300 Continuous 0400
 Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sat 03/10/2018 to Sun 03/11/2018 UPDATED by HQ 03/09/2018
 2300 Continuous 0400
 Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 03/10/2018 to Sun 03/11/2018
 2300 0400
 Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	2550 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 03/10/2018 to Sun 03/11/2018
 2300 0400
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 03/10/2018 to Sun 03/11/2018 UPDATED by HQ 03/09/2018
 2300 Continuous 0400
 Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 03/10/2018 to Sun 03/11/2018 UPDATED by HQ 03/09/2018
 2300 Continuous 0400
 Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200						FWD	
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0400				SCH - HQ - NY	1200 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC1						FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0300				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)	
2300	Continuous	0300				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sun 03/11/2018	to	Mon 03/12/2018				(Import)	
2300		0300				MOSES SOUTH	2550 MW
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sun 03/11/2018	to	Mon 03/12/2018				(Import) (Export)	
2300		0300				SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2						FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0300				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)	
2300	Continuous	0300				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200

Sun 03/11/2018 to Mon 03/12/2018
2300 Continuous 0300

Work scheduled by: HQ

UPDATED by HQ 03/09/2018

FWD
(Import)
SCH - HQ - NY **1200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 03/12/2018 to Mon 03/12/2018
0600 Continuous 1600

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1300

Wed 03/14/2018 to Sat 03/24/2018
0600 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGRID 03/09/2018

FWD
(Import)
SCH - OH - NY **1600 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1750 MW

LEEDS__345KV_R94301

Thu 03/15/2018 to Thu 03/15/2018
0800 Daily(No Weekends) 1430

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NINEMILE-CLAY__345_8

Fri 03/16/2018 to Fri 03/16/2018
2000 Continuous 2100

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SCRIBA__VOLNEY__345_21

Sat 03/17/2018 to Sat 03/17/2018
0600 Daily 1500

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 03/19/2018 to Mon 03/19/2018
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CONED 02/01/2018

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/19/2018 to Sun 03/25/2018
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 02/01/2018

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/19/2018 to Fri 03/30/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

UPDATED by CONED 02/01/2018

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

W49TH_ST_345KV_6

Mon 03/19/2018 to Tue 03/20/2018
 0200 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Mon 03/19/2018 to Tue 03/20/2018
 0200 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

NINEMILE-CLAY__345_8

Tue 03/20/2018 to Tue 03/20/2018
 1730 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_6

Wed 03/21/2018 to Wed 03/21/2018
 0100 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 01/02/2018

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
W49TH_ST_345KV_8			FWD
Wed 03/21/2018	to	Wed 03/21/2018	(Import)
0100	Continuous	0200	
Work scheduled by: ConEd			
		UPDATED by CONED 01/02/2018	
		SCH - PJM_HTP	350 MW
		Impacts Total Transfer Capability	310 MW
		TTC with All Lines In Service	660 MW
<hr/>			
VOLNEY__-CLAY__345_6			FWD
Thu 03/22/2018	to	Thu 03/22/2018	(Import)
0730	Daily(No Weekends)	1700	
Work scheduled by: NGrid			
		OSWEGO EXPORT	5250 MW
		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW
<hr/>			
MARCY__345KV_CSC			FWD
Mon 03/26/2018	to	Fri 04/13/2018	(Import)
0500	Continuous	1730	
Work scheduled by: NYPA			
		CENTRAL EAST - VC	2925 MW
		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
MOSES__-ADIRNDCK_230_MA2			FWD
Mon 03/26/2018	to	Thu 03/29/2018	(Import)
0700	Continuous	1530	
Work scheduled by: NYPA			
		MOSES SOUTH	2300 MW
		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
SCH-NYISO-HQ_CEDARS_LIMIT_0			REV
Mon 03/26/2018	to	Fri 04/13/2018	(Export)
0800	Continuous	1600	
Work scheduled by: HQ			
		SCH - HQ_CEDARS	0 MW
		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	100 MW
<hr/>			
MAINESBG-WATRCURE_345_30			FWD REV
Mon 03/26/2018	to	Tue 03/27/2018	(Import) (Export)
0900	Daily	1530	
Work scheduled by: NYSEG			
		SCH - PJ - NY	2000 MW 1300 MW
		Impacts Total Transfer Capability	750 MW 0 MW
		TTC with All Lines In Service	2750 MW 1300 MW
<hr/>			
HANAWAFL-COLTON__115_5			FWD REV
Wed 03/28/2018	to	Wed 03/28/2018	(Import) (Export)
0600	Continuous	1200	
Work scheduled by: NGrid			
		SCH - HQ_CEDARS	150 MW 100 MW
		Impacts Total Transfer Capability	49 MW 0 MW
		TTC with All Lines In Service	199 MW 100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Wed 03/28/2018 to Sat 03/31/2018
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Wed 03/28/2018 to Sat 03/31/2018
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Wed 03/28/2018 to Sat 03/31/2018
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Wed 03/28/2018 to Sat 03/31/2018
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Wed 03/28/2018 to Sat 03/31/2018
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

EASTVIEW-SPRNBK__345_W79

Fri 03/30/2018 to Sat 03/31/2018 **UPDATED by CONED 02/01/2018**
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 03/30/2018 to Thu 04/12/2018 **UPDATED by CONED 02/01/2018**
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 04/02/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
MOSES__-ADIRNDCK_230_MAL						FWD	
Mon 04/02/2018	to	Fri 04/06/2018				(Import)	
0700	Continuous	1730				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
VOLNEY__-MARCY__345_19						FWD	
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630				CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY__345_19						FWD	
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630				OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
MALONE__-WILLIS__115_1-910							REV
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>	(Export)	
0700	Continuous	1530				SCH - HQ_CEDARS	60 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV	
						(Import)	(Export)	
SHOR_NPX-SHOREHAM_138_CSC						0 MW	0 MW	
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	Impacts Total Transfer Capability	330 MW	
0600	Continuous	1700					TTC with All Lines In Service	330 MW
Work scheduled by: LI								
GILBOA_-N.SCTLND_345_GNS-1						2520 MW		
Thu 04/05/2018	to	Thu 04/05/2018					Impacts Total Transfer Capability	455 MW
0830	Daily(No Weekends)	1300					TTC with All Lines In Service	2975 MW
Work scheduled by: NGrid								
DUNWODIE_345KV_7						3800 MW		
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	Impacts Total Transfer Capability	800 MW	
0130	Continuous	0200					TTC with All Lines In Service	4600 MW
Work scheduled by: ConEd								
DUNWODIE_345KV_8						3800 MW		
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	Impacts Total Transfer Capability	800 MW	
0130	Continuous	0200					TTC with All Lines In Service	4600 MW
Work scheduled by: ConEd								
LINDN_CG-LNDVFT__345_V-3022						0 MW	0 MW	
Sun 04/08/2018	to	Fri 04/13/2018					Impacts Total Transfer Capability	315 MW
1400	Continuous	1800					TTC with All Lines In Service	315 MW
Work scheduled by: PJM								
BECK_-NIAGARA_345_PA302						1100 MW	950 MW	
Mon 04/09/2018	to	Fri 04/13/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/22/2018</u>	Impacts Total Transfer Capability	650 MW	
0500	Continuous	1700					TTC with All Lines In Service	1750 MW
Work scheduled by: NYPA								
MOSES_-ADIRNDCK_230_MAL						2300 MW		
Mon 04/09/2018	to	Fri 04/13/2018					Impacts Total Transfer Capability	850 MW
0700	Continuous	1730					TTC with All Lines In Service	3150 MW
Work scheduled by: NYPA								

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35			FWD	
Mon 04/09/2018	to	Fri 04/20/2018	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
PLSNTVLE-DUNWODIE 345_W89			FWD	
Fri 04/13/2018	to	Fri 04/13/2018	(Import)	
0001	Continuous	0100	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
EFISHKIL-WOOD_ST 345_F38			FWD	
Fri 04/13/2018	to	Fri 04/13/2018	(Import)	
0001	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
WOOD_ST -PLSNTVLE 345_Y86			FWD	
Fri 04/13/2018	to	Fri 04/13/2018	(Import)	
0001	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
PLSNTVLE-DUNWODIE 345_W89			FWD	
Fri 04/13/2018	to	Fri 04/13/2018	(Import)	
2230	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
CHATGUAY-MASSENA 765_7040			FWD	
Sat 04/14/2018	to	Thu 04/19/2018	(Import)	
0100	Continuous	0600	MOSES SOUTH	1550 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040			FWD	REV
Sat 04/14/2018	to	Thu 04/19/2018	(Import)	(Export)
0100	Continuous	0600	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 04/14/2018 to Fri 05/25/2018
1700 Continuous 1800

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/14/2018 to Fri 05/25/2018
1700 Continuous 1800

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/16/2018 to Mon 04/16/2018
0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 04/16/2018 to Wed 04/18/2018
0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2			FWD
Mon 04/16/2018	to	Tue 05/01/2018	(Import)
0001	Continuous	1800	SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 285 MW
			TTC with All Lines In Service 660 MW
MOSES -ADIRNDCK_230_MAI			FWD
Mon 04/16/2018	to	Fri 04/20/2018	(Import)
0700	Continuous	1730	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
FRASER_345_FRASER SVC			FWD
Mon 04/16/2018	to	Fri 04/20/2018	(Import)
0800	Continuous	1659	CENTRAL EAST - VC 2935 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability 40 MW
			TTC with All Lines In Service 2975 MW
WOOD_ST -PLSNTVLE_345_Y87			FWD
Wed 04/18/2018	to	Wed 04/18/2018	(Import)
2230	Continuous	2330	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
EFISHKIL-WOOD_ST_345_F39			FWD
Fri 04/20/2018	to	Fri 04/20/2018	(Import)
0001	Continuous	0100	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
WOOD_ST -PLSNTVLE_345_Y87			FWD
Fri 04/20/2018	to	Sun 04/22/2018	(Import)
0001	Continuous	2329	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
EFISHKIL-WOOD_ST_345_F39			FWD
Sun 04/22/2018	to	Sun 04/22/2018	(Import)
2230	Continuous	2329	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93				FWD
Sun 04/22/2018	to	Sun 04/22/2018	<u>UPDATED</u> <u>by CONED</u> <u>02/01/2018</u>	(Import)
2330	Continuous	2359		4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK_345_W79				FWD
Sun 04/22/2018	to	Sun 04/22/2018	<u>UPDATED</u> <u>by CONED</u> <u>02/01/2018</u>	(Import)
2330	Continuous	2359		4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
MARCY_765_345_AT1				FWD
Mon 04/23/2018	to	Mon 04/23/2018		(Import)
0500	Continuous	1730		1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 3150 MW
EDIC-N.SCTLND_345_14				FWD
Mon 04/23/2018	to	Wed 04/25/2018		(Import)
0600	Continuous	1800		2240 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 735 MW
				TTC with All Lines In Service 2975 MW
CEDARS-ROSEMNTB_115_2/22				FWD REV
Mon 04/23/2018	to	Wed 04/25/2018		(Import) (Export)
0830	Continuous	1530		95 MW 100 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 104 MW 0 MW
				TTC with All Lines In Service 199 MW 100 MW
SCH-HQ_CEDARS-NYISO_LIMIT_100				FWD
Mon 04/23/2018	to	Wed 04/25/2018		(Import)
0830	Continuous	1530		100 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 99 MW
				TTC with All Lines In Service 199 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Tue 04/24/2018	to	Thu 04/26/2018		(Import)
0001	Continuous	2330		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Frequency	Work Scheduled by	ARR	Transfer Type	FWD (Import)	REV (Export)
LOWVILLE-BOONVILLE_115_5	Tue 04/24/2018	to	Tue 04/24/2018	0800	Daily(No Weekends)	1430	SCH - HQ_CEDARS	199 MW	100 MW
Work scheduled by: NGrid								Impacts Total Transfer Capability	0 MW
								TTC with All Lines In Service	199 MW
BULYMO__-BOONVILLE_115_6	Wed 04/25/2018	to	Wed 04/25/2018	0800	Daily(No Weekends)	1430	SCH - HQ_CEDARS	199 MW	100 MW
Work scheduled by: NGrid								Impacts Total Transfer Capability	0 MW
								TTC with All Lines In Service	199 MW
OAKDALE_-FRASER___345_32	Thu 04/26/2018	to	Fri 04/27/2018	0700	Continuous	1700	<u>UPDATED</u> <u>by NYSEG</u> <u>03/09/2018</u>	2650 MW	
Work scheduled by: NYSEG								Impacts Total Transfer Capability	325 MW
								TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA2	Mon 04/30/2018	to	Fri 05/04/2018	0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA								Impacts Total Transfer Capability	850 MW
								TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47	Mon 04/30/2018	to	Fri 05/25/2018	0700	Continuous	1730	SCH - PJ - NY	2500 MW	1300 MW
Work scheduled by: NYSEG								Impacts Total Transfer Capability	250 MW
								TTC with All Lines In Service	2750 MW
MARCY_SO_SERIES_COMP_I/S	Tue 05/01/2018	to	Mon 05/21/2018	0001	Continuous	0559	CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO								Impacts Total Transfer Capability	235 MW
								TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST__345_F30	Wed 05/02/2018	to	Wed 05/02/2018	0001	Continuous	0100	UPNY CONED	4000 MW	
Work scheduled by: ConEd								Impacts Total Transfer Capability	1700 MW
								TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS_____345_2			FWD	REV
			(Import)	(Export)
Wed 05/02/2018	to	Fri 05/04/2018		
0800	Continuous	1500	SCH - NE - NY	750 MW 1350 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	650 MW 250 MW
			TTC with All Lines In Service	1400 MW 1600 MW
N. SCTLND-ALPS_____345_2			FWD	REV
			(Import)	(Export)
Wed 05/02/2018	to	Fri 05/04/2018		
0800	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
			(Import)	
Fri 05/04/2018	to	Fri 05/04/2018		
2230	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
SCH-NYISO-NE_LIMIT_800				REV
				(Export)
Sun 05/06/2018	to	Sun 05/06/2018		
0600	Continuous	1900	SCH - NE - NY	1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	1600 MW
NIAGARA_-KINTIGH__345_NS1-38			FWD	
			(Import)	
Mon 05/07/2018	to	Fri 05/11/2018		
0500	Continuous	1700	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2			FWD	
			(Import)	
Mon 05/07/2018	to	Fri 05/11/2018		
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
N. SCTLND-LEEDS_____345_93			FWD	
			(Import)	
Mon 05/07/2018	to	Fri 05/11/2018		
0800	Continuous	1500	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULED WORK				REV
SCH-NYISO-NE_LIMIT_800				(Export)
Mon 05/07/2018	to	Wed 05/23/2018		
0800	Continuous	1900		
Work scheduled by: ISONE				
				SCH - NE - NY 1000 MW
				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 1600 MW
ERIE E -S.RIPLEY_230_69 & WETHSRFD-MEYER 230_85/87				FWD
				(Import)
Sat 05/12/2018	to	Thu 05/17/2018		
0700		0759		
Work scheduled by:				
				DYSINGER EAST 2850 MW
				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
WETHSRFD-MEYER 230_85/87				FWD
				(Import)
Sat 05/12/2018	to	Fri 06/01/2018	UPDATED by NYSEG 02/15/2018	
0700	Continuous	1500		
Work scheduled by: NYSEG				
				DYSINGER EAST 2850 MW
				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
MOSES -ADIRNDCK_230_MA2				FWD
				(Import)
Mon 05/14/2018	to	Fri 05/18/2018		
0700	Continuous	1530		
Work scheduled by: NYPA				
				MOSES SOUTH 2100 MW
				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
CLAY -EDIC 345_1-16				FWD
				(Import)
Mon 05/14/2018	to	Fri 05/18/2018		
0700	Continuous	1700		
Work scheduled by: NYPA				
				OSWEGO EXPORT 4850 MW
				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 5250 MW
N. SCTLND-LEEDS 345_94				FWD
				(Import)
Mon 05/14/2018	to	Mon 05/14/2018		
0730	Daily(No Weekends)	1500		
Work scheduled by: NGrid				
				CENTRAL EAST - VC 2650 MW
				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
FROST_BR-LONG_MTN_345_352				FWD
				REV
Thu 05/17/2018	to	Tue 05/22/2018		
0730	Continuous	1600		
Work scheduled by: ISONE				
				SCH - NE - NY 1150 MW 1600 MW
				Impacts Total Transfer Capability 250 MW 0 MW
				TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ERIE E__-S.RIPLEY_230_69 & WETHSRFD-MEYER_____230_85/87

Thu 05/17/2018 to Fri 06/01/2018
0800 1500

Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Thu 05/17/2018 to Sat 06/16/2018 **UPDATED by PJM 01/22/2018**
0800 Continuous 1600

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 05/21/2018 to Fri 05/25/2018
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAL

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P	FWD	REV
	(Import)	(Export)
Mon 05/28/2018 to Fri 06/01/2018		
0700 Continuous 2000	SCH - OH - NY	2000 MW 1600 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	2000 MW 1600 MW
<hr/>		
MARCY_SO_SERIES_COMP_I/S	FWD	
	(Import)	
Fri 06/01/2018 to Wed 10/31/2018		
1800 Continuous 2359	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO	Impacts Total Transfer Capability	235 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
S.RIPLEY-DUNKIRK__230_68	FWD	REV
	(Import)	(Export)
Sat 06/16/2018 to Sat 02/01/2020		
1601 Continuous 0000	SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: NYISO	Impacts Total Transfer Capability	150 MW 0 MW
	TTC with All Lines In Service	2100 MW 1350 MW
<hr/>		
MARCY___765_345_AT1	FWD	
	(Import)	
Sat 08/04/2018 to Sun 08/05/2018		
0500 Continuous 1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1400 MW
	TTC with All Lines In Service	3150 MW
		ARR: 19
<hr/>		
MARCY___765_345_AT2	FWD	
	(Import)	
Tue 09/04/2018 to Sun 09/09/2018		
0500 Continuous 1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1450 MW
	TTC with All Lines In Service	3150 MW
		ARR: 19
<hr/>		
CLRKSCRN-OAKDALE__345_36	FWD	
	(Import)	
Thu 09/06/2018 to Fri 09/07/2018		
0700 Continuous 1530	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG	Impacts Total Transfer Capability	325 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
FRASER_-GILBOA___345_GF5-35	FWD	
	(Import)	
Mon 09/10/2018 to Fri 10/05/2018		
0700 Continuous 1730	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	325 MW
	TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311		FWD	
Mon 09/10/2018	to Fri 09/28/2018	(Import)	
0800	Continuous 1600	UPNY CONED	4400 MW
Work scheduled by: CHGE		Impacts Total Transfer Capability	1300 MW
		TTC with All Lines In Service	5700 MW
MARCY___345KV_CSC		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	Continuous 1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW
MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	1730	CENTRAL EAST - VC	2690 MW
Work scheduled by:		Impacts Total Transfer Capability	285 MW
		TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	Continuous 1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
			ARR: 19
NIAGARA__345_230_AT4		FWD	REV
Fri 09/14/2018	to Fri 09/14/2018	(Import)	(Export)
0500	Continuous 1700	SCH - OH - NY	2000 MW 1400 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 200 MW
		TTC with All Lines In Service	2000 MW 1600 MW
NIAGARA_-ROCHESTR_345_NR2		FWD	
Mon 09/17/2018	to Fri 09/21/2018	(Import)	
0500	Continuous 1700	DYSINGER EAST	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MOSES___-ADIRNDCK_230_MAL		FWD	
Mon 09/17/2018	to Fri 09/21/2018	(Import)	
0700	Continuous 1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
CLAY -EDIC_345_2-15			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1700	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
BECK -NIAGARA_345_PA302			FWD	REV
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1100 MW 800 MW
			TTC with All Lines In Service	2000 MW 1600 MW
MOSES -ADIRNDCK_230_MA2			FWD	
Mon 10/01/2018	to	Wed 10/03/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
PANNELL -CLAY_345_1			FWD	
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	
0700	Continuous	1700	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
HUDSONP -FARRAGUT_345_B3402			FWD	REV
Tue 10/02/2018	to	Tue 11/13/2018	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2100 MW 1350 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	2100 MW 1350 MW
MARCY_765_345_AT2			FWD	
Thu 10/04/2018	to	Fri 10/05/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100		1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100		1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
LEEDS -HURLYAVE 345_301			FWD	
Mon 10/22/2018	to	Fri 11/16/2018	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,March 13, 2018 to Thursday ,September12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW