

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>E13THSTA-FARRAGUT_345_45</b>					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)
0001	Continuous	2359				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)
0001	Continuous	2359				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	(Import) (Export)
0001	Continuous	2359				<b>2600 MW 1300 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 01/15/2018	to	Sun 04/15/2018				(Import) (Export)
0001		2359				<b>2000 MW 1300 MW</b>
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability 750 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	(Import) (Export)
0001	Continuous	2359				<b>2600 MW 1300 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
<b>S.RIPLEY-DUNKIRK_230_68</b>					FWD	
Wed 02/07/2018	to	Thu 05/17/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/22/2018</u>	(Import) (Export)
1629	Continuous	0759				<b>2600 MW 1300 MW</b>
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2750 MW 1300 MW	
<b>LONG_MTN-PLSNTVLY_345_398</b>					FWD	
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	(Import) (Export)
0001	Continuous	0300				<b>700 MW 1300 MW</b>
Work scheduled by: ConEd					SCH - NE - NY	
					Impacts Total Transfer Capability 700 MW 300 MW	
					TTC with All Lines In Service 1400 MW 1600 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LONG_MTN-PLSNTVLY_345_398</b>			
Mon 02/26/2018	to	Tue 05/01/2018	FWD
0001	Continuous	0300	(Import) (Export)
Work scheduled by: ConEd			SCH - NPX_1385 <b>100 MW</b>
			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 200 MW
<b>DUNWODIE-MOTTHAVN_345_72</b>			
Thu 03/01/2018	to	Fri 04/06/2018	FWD
0001	Continuous	0200	(Import)
Work scheduled by: ConEd			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>MOSES -ADIRNDCK_230_MA2</b>			
Mon 03/05/2018	to	Fri 03/09/2018	FWD
0700	Continuous	1730	(Import)
Work scheduled by: NYPA			MOSES SOUTH <b>2300 MW</b>
			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<b>SCH-IMO-NYISO_LIMIT_1300</b>			
Mon 03/05/2018	to	Tue 03/13/2018	FWD
0730	Continuous	1730	(Import)
Work scheduled by: NGrid			SCH - OH - NY <b>1600 MW</b>
			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 1750 MW
<b>SCH-NYISO-NE_LIMIT_500</b>			
Mon 03/05/2018	to	Tue 05/01/2018	REV
1400	Continuous	0300	(Export)
Work scheduled by: ConEd			SCH - NE - NY <b>700 MW</b>
			Impacts Total Transfer Capability 900 MW
			TTC with All Lines In Service 1600 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_160</b>			
Wed 03/07/2018	to	Fri 03/23/2018	FWD
0001	Continuous	0500	(Import)
Work scheduled by: HQ			SCH - HQ_CEDARS <b>160 MW</b>
			Impacts Total Transfer Capability 39 MW
			TTC with All Lines In Service 199 MW
<b>OSWEGO -VOLNEY_345_12</b>			
Thu 03/08/2018	to	Sat 03/10/2018	FWD
0700	Continuous	1600	(Import)
Work scheduled by: NGrid			OSWEGO EXPORT <b>5250 MW</b>
			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB</b>							
Fri 03/09/2018	to	Fri 03/09/2018					
0500	Continuous	1700			SCH - OH - NY	<b>1350 MW</b>	<b>1450 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW 450 MW
						TTC with All Lines In Service	1750 MW 1900 MW
<b>CHAT_DC_GC1</b>						FWD	
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0400			MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							REV
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>		(Export)
2300	Continuous	0400			SCH - HQ - NY		<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sat 03/10/2018	to	Sun 03/11/2018				(Import)	
2300		0400			MOSES SOUTH	<b>2550 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sat 03/10/2018	to	Sun 03/11/2018				(Import)	(Export)
2300		0400			SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0400			MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>		(Export)
2300	Continuous	0400			SCH - HQ - NY		<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	
<b>SCH-HQ-NYISO_LIMIT_1200</b>						(Import)	
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	<b>1200 MW</b>
2300	Continuous	0400				Impacts Total Transfer Capability	300 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW
<b>CHAT_DC_GC1</b>						FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0300				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							REV
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)	
2300	Continuous	0300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 03/11/2018	to	Mon 03/12/2018				(Import)	
2300		0300				MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 03/11/2018	to	Mon 03/12/2018				(Import) (Export)	
2300		0300				SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0300				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Export)	
2300	Continuous	0300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1200						FWD	
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	(Import)	
2300	Continuous	0300				SCH - HQ - NY	<b>1200 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1500 MW
<hr/>							
MONSONTP-W49TH_ST_345_Y56						FWD	
Mon 03/12/2018	to	Mon 03/12/2018				(Import)	
0600	Continuous	1600				SCH - PJM_HTP	<b>0 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
<hr/>							
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 03/12/2018	to	Fri 03/16/2018				(Import)	
0700	Continuous	1730				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
SCH-IMO-NYISO_LIMIT_1300						FWD	
Wed 03/14/2018	to	Sat 03/24/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2018</u>	(Import)	
0600	Continuous	1630				SCH - OH - NY	<b>1600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1750 MW
<hr/>							
LEEDS__345KV_R94301						FWD	
Thu 03/15/2018	to	Thu 03/15/2018				(Import)	
0800	Daily(No Weekends)	1430				UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Fri 03/16/2018	to	Fri 03/16/2018				(Import)	(Export)
0800	Continuous	1600				SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
<hr/>							
LONG_MTN-PLSNTVLY_345_398 & ROTTRDAM-EASTOVER_230_38						FWD	REV
Fri 03/16/2018	to	Fri 03/16/2018				(Import)	(Export)
0900		1100				SCH - NE - NY	<b>600 MW 1100 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	800 MW 500 MW
						TTC with All Lines In Service	1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start	End	Time	Frequency	Work by	Notes	FWD	REV	
ROTTRDAM-EASTOVER_230_38	Fri 03/16/2018	Fri 03/16/2018	0900	Daily (No Weekends)	1100	NGrid	SCH - NE - NY	1400 MW	1600 MW
						ARR: 77	Impacts Total Transfer Capability	0 MW	0 MW
							TTC with All Lines In Service	1400 MW	1600 MW
NINEMILE-CLAY_345_8	Fri 03/16/2018	Fri 03/16/2018	2000	Continuous	2100	NGrid	OSWEGO EXPORT	5150 MW	
							Impacts Total Transfer Capability	100 MW	
							TTC with All Lines In Service	5250 MW	
SCRIBA-VOLNEY_345_21	Sat 03/17/2018	Sat 03/17/2018	0600	Daily	1500	NGrid	OSWEGO EXPORT	5250 MW	
							Impacts Total Transfer Capability	0 MW	
							TTC with All Lines In Service	5250 MW	
SHORE_RD_345_138_BK_2	Sat 03/17/2018	Sat 03/17/2018	0800	Continuous	1500	LI	CONED - LIPA	1350 MW	
							Impacts Total Transfer Capability	150 MW	
							TTC with All Lines In Service	1500 MW	
EASTVIEW-SPRNBK_345_W79	Mon 03/19/2018	Mon 03/19/2018	0001	Continuous	0030	ConEd	UPNY CONED	4350 MW	
							Impacts Total Transfer Capability	1350 MW	
							TTC with All Lines In Service	5700 MW	
BUCHAN_N-EASTVIEW_345_W93	Mon 03/19/2018	Sun 03/25/2018	0001	Continuous	0200	ConEd	UPNY CONED	4350 MW	
							Impacts Total Transfer Capability	1350 MW	
							TTC with All Lines In Service	5700 MW	
RAMAPO-BUCHAN_N_345_Y94	Mon 03/19/2018	Fri 03/30/2018	0001	Continuous	0100	ConEd	UPNY CONED	4800 MW	
							Impacts Total Transfer Capability	900 MW	
							TTC with All Lines In Service	5700 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

Mon 03/19/2018 to Sat 03/31/2018  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Mon 03/19/2018 to Tue 03/20/2018 **UPDATED by CONED 01/02/2018**  
 0200 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Mon 03/19/2018 to Tue 03/20/2018 **UPDATED by CONED 01/02/2018**  
 0200 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

**NINEMILE-CLAY\_345\_8**

Tue 03/20/2018 to Tue 03/20/2018  
 1730 Continuous 1830  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**W49TH\_ST\_345KV\_6**

Wed 03/21/2018 to Wed 03/21/2018 **UPDATED by CONED 01/02/2018**  
 0100 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Wed 03/21/2018 to Wed 03/21/2018 **UPDATED by CONED 01/02/2018**  
 0100 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

**VOLNEY-CLAY\_345\_6**

Thu 03/22/2018 to Thu 03/22/2018  
 0730 Daily(No Weekends) 1700  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___345KV_CSC</b>			FWD	
Mon 03/26/2018	to	Fri 04/13/2018	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>			FWD	
Mon 03/26/2018	to	Thu 03/29/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>			REV	
Mon 03/26/2018	to	Fri 04/13/2018	(Export)	
0800	Continuous	1600	SCH - HQ_CEDARS	<b>0 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	100 MW
<b>MAINESBG-WATRCURE_345_30</b>			FWD	REV
Mon 03/26/2018	to	Tue 03/27/2018	(Import)	(Export)
0900	Daily	1530	SCH - PJ - NY	<b>2000 MW 1300 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	750 MW 0 MW
			TTC with All Lines In Service	2750 MW 1300 MW
<b>HANAWAFL-COLTON___115_5</b>			FWD	REV
Wed 03/28/2018	to	Wed 03/28/2018	(Import)	(Export)
0600	Continuous	1200	SCH - HQ_CEDARS	<b>150 MW 100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
			TTC with All Lines In Service	199 MW 100 MW
				<b>ARR: 38</b>
<b>LAWRNCAV-HANAWAFL_115_5</b>			FWD	REV
Wed 03/28/2018	to	Wed 03/28/2018	(Import)	(Export)
0600	Continuous	1200	SCH - HQ_CEDARS	<b>150 MW 100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
			TTC with All Lines In Service	199 MW 100 MW
				<b>ARR: 38</b>
<b>DENNISON-LAWRNCAV_115_5</b>			FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018	(Import)	(Export)
0600	Continuous	1500	SCH - HQ_CEDARS	<b>150 MW 100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
			TTC with All Lines In Service	199 MW 100 MW
				<b>ARR: 38</b>



# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W79</b>						FWD	
Fri 03/30/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>						FWD	
Fri 03/30/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>EASTVIEW-SPRNBK__345_W79</b>						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>						FWD	
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>4800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	5700 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 04/02/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>						FWD	
Mon 04/02/2018	to	Fri 04/06/2018				(Import)	
0700	Continuous	1730				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>VOLNEY__-MARCY__345_19</b>						FWD	
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630				CENTRAL EAST - VC	<b>2825 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>VOLNEY -MARCY 345_19</b>					FWD	
Mon 04/02/2018	to	Mon 04/02/2018			(Import)	
0800	Daily(No Weekends)	1630				
Work scheduled by: NGrid						
					OSWEGO EXPORT	<b>4900 MW</b>
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
<b>MALONE -WILLIS 115_1-910</b>						REV
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>	(Export)
0700	Continuous	1530				
Work scheduled by: NYPA						
					SCH - HQ_CEDARS	<b>60 MW</b>
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	100 MW
<b>SHOR_NPX-SHOREHAM 138_CSC</b>					FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import) (Export)
0600	Continuous	1700				
Work scheduled by: LI						
					SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>GILBOA -N.SCTLND 345_GNS-1</b>					FWD	
Thu 04/05/2018	to	Thu 04/05/2018			(Import)	
0830	Daily(No Weekends)	1300				
Work scheduled by: NGrid						
					CENTRAL EAST - VC	<b>2520 MW</b>
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>DUNWODIE_345KV_7</b>					FWD	
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd						
					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd						
					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>LINDN_CG-LNDVFT 345_V-3022</b>					FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018			(Import) (Export)	
1400	Continuous	1800				
Work scheduled by: PJM						
					SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA302	FWD	REV
Mon 04/09/2018 to Fri 04/13/2018 0500 Continuous 1700	(Import)	(Export)
<b>UPDATED by NYPA 01/22/2018</b>		
SCH - OH - NY	<b>1100 MW</b>	<b>950 MW</b>
Impacts Total Transfer Capability	650 MW	950 MW
TTC with All Lines In Service	1750 MW	1900 MW
Work scheduled by: NYPA		
<b>MOSES -ADIRNDCK 230_MAI</b>	FWD	
Mon 04/09/2018 to Fri 04/13/2018 0700 Continuous 1730	(Import)	
MOSES SOUTH	<b>2300 MW</b>	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	
Work scheduled by: NYPA		
<b>FRASER -GILBOA 345_GF5-35</b>	FWD	
Mon 04/09/2018 to Fri 04/20/2018 0700 Continuous 1730	(Import)	
CENTRAL EAST - VC	<b>2650 MW</b>	
Impacts Total Transfer Capability	325 MW	
TTC with All Lines In Service	2975 MW	
Work scheduled by: NYPA		
<b>PLSNTVLE-DUNWODIE 345_W89</b>	FWD	
Fri 04/13/2018 to Fri 04/13/2018 0001 Continuous 0100	(Import)	
UPNY CONED	<b>4000 MW</b>	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd		
<b>EFISHKIL-WOOD_ST 345_F38</b>	FWD	
Fri 04/13/2018 to Fri 04/13/2018 0001 Continuous 2330	(Import)	
UPNY CONED	<b>4000 MW</b>	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd		
<b>WOOD_ST -PLSNTVLE 345_Y86</b>	FWD	
Fri 04/13/2018 to Fri 04/13/2018 0001 Continuous 2330	(Import)	
UPNY CONED	<b>4000 MW</b>	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd		
<b>PLSNTVLE-DUNWODIE 345_W89</b>	FWD	
Fri 04/13/2018 to Fri 04/13/2018 2230 Continuous 2330	(Import)	
UPNY CONED	<b>4000 MW</b>	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd		

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/14/2018 to Thu 04/19/2018  
 0100 Continuous 0600  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/14/2018 to Thu 04/19/2018  
 0100 Continuous 0600  
 Work scheduled by: HQ

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**CHAT\_DC\_GC1**

Sat 04/14/2018 to Fri 05/25/2018  
 1700 Continuous 1800  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHAT\_DC\_GC1**

Sat 04/14/2018 to Fri 05/25/2018  
 1700 Continuous 1800  
 Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

-----  
**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Mon 04/16/2018 to Mon 04/16/2018  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**PLSNTVLE-DUNWODIE\_345\_W90**

Mon 04/16/2018 to Wed 04/18/2018  
 0001 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 04/16/2018 to Fri 04/20/2018  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**FRASER\_\_345\_FRASER SVC**

Mon 04/16/2018 to Fri 04/20/2018  
 0800 Continuous 1659  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Wed 04/18/2018 to Wed 04/18/2018  
 2230 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Fri 04/20/2018 to Fri 04/20/2018  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WOOD_ST_-PLSNTVLE_345_Y87</b>				FWD	
Fri 04/20/2018	to	Sun 04/22/2018		(Import)	
0001	Continuous	2329	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
<b>EFISHKIL-WOOD_ST_345_F39</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018		(Import)	
2230	Continuous	2329	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
<b>BUCHAN_N-EASTVIEW_345_W93</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018	<b>UPDATED</b>	<b>by CONED</b>	<b>02/01/2018</b>
2330	Continuous	2359	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
<b>EASTVIEW-SPRNBK_345_W79</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018	<b>UPDATED</b>	<b>by CONED</b>	<b>02/01/2018</b>
2330	Continuous	2359	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
<b>MARCY_765_345_AT1</b>				FWD	
Mon 04/23/2018	to	Mon 04/23/2018		(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
<b>EDIC_-N.SCTLND_345_14</b>				FWD	
Mon 04/23/2018	to	Wed 04/25/2018		(Import)	
0600	Continuous	1800	CENTRAL EAST - VC	<b>2240 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	735 MW	
			TTC with All Lines In Service	2975 MW	
<b>CEDARS_-ROSEMNTB_115_2/22</b>				FWD	REV
Mon 04/23/2018	to	Wed 04/25/2018		(Import)	(Export)
0830	Continuous	1530	SCH - HQ_CEDARS	<b>95 MW</b>	<b>100 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	104 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Duration	Work Scheduled by	Impact	TTC with All Lines In Service	FWD	REV
SCH-HQ_CEDARS-NYISO_LIMIT_100	Mon 04/23/2018	Wed 04/25/2018	0830	Continuous	HQ	SCH - HQ_CEDARS	199 MW	100 MW	
						Impacts Total Transfer Capability	99 MW	(Import)	
						TTC with All Lines In Service	199 MW		
PLSNTVLE-DUNWODIE_345_W89	Tue 04/24/2018	Thu 04/26/2018	0001	Continuous	ConEd	UPNY CONED	5700 MW	4000 MW	
						Impacts Total Transfer Capability	1700 MW	(Import)	
						TTC with All Lines In Service	5700 MW		
LOWVILLE-BOONVILLE_115_5	Tue 04/24/2018	Tue 04/24/2018	0800	Daily (No Weekends)	NGrid	SCH - HQ_CEDARS	199 MW	100 MW	100 MW
						Impacts Total Transfer Capability	0 MW	(Import)	(Export)
						TTC with All Lines In Service	199 MW	100 MW	100 MW
									<b>ARR: 38</b>
BULYMO__-BOONVILLE_115_6	Wed 04/25/2018	Wed 04/25/2018	0800	Daily (No Weekends)	NGrid	SCH - HQ_CEDARS	199 MW	100 MW	100 MW
						Impacts Total Transfer Capability	0 MW	(Import)	(Export)
						TTC with All Lines In Service	199 MW	100 MW	100 MW
									<b>ARR: 38</b>
OAKDALE_-FRASER_345_32	Thu 04/26/2018	Fri 04/27/2018	0700	Continuous	NYSEG	CENTRAL EAST - VC	2975 MW	2650 MW	
						Impacts Total Transfer Capability	325 MW	(Import)	
						TTC with All Lines In Service	2975 MW		
									<b>UPDATED by NYSEG 03/09/2018</b>
MOSES_-ADIRNDCK_230_MA2	Mon 04/30/2018	Fri 05/04/2018	0700	Continuous	NYPA	MOSES SOUTH	3150 MW	2300 MW	
						Impacts Total Transfer Capability	850 MW	(Import)	
						TTC with All Lines In Service	3150 MW		
HOMRC_NY-MAINS_NY_345_47	Mon 04/30/2018	Fri 05/25/2018	0700	Continuous	NYSEG	SCH - PJ - NY	2750 MW	2500 MW	1300 MW
						Impacts Total Transfer Capability	250 MW	(Import)	(Export)
						TTC with All Lines In Service	2750 MW	1300 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S						FWD		
Tue 05/01/2018	to	Mon 05/21/2018				(Import)		
0001	Continuous	0559			CENTRAL EAST - VC	<b>2740 MW</b>		
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW	
						TTC with All Lines In Service	2975 MW	
PLSNTVLY-WOOD_ST_345_F30						FWD		
Wed 05/02/2018	to	Wed 05/02/2018				(Import)		
0001	Continuous	0100			UPNY CONED	<b>4000 MW</b>		
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
NRTH1385-NOR HBR_138_601						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>	(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>	(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR__138_603</b>							
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>		
0600	Continuous	2359					
Work scheduled by: LI						SCH - NPX_1385	<b>100 MW</b>
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>							
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>		
0600	Continuous	2359					
Work scheduled by: LI						SCH - NPX_1385	<b>0 MW</b>
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800	Continuous	1500					
Work scheduled by: NGrid						SCH - NE - NY	<b>750 MW</b>
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
<b>N. SCTLND-ALPS____345_2</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800	Continuous	1500					
Work scheduled by: NGrid						SCH - NPX_1385	<b>100 MW</b>
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_601</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500					
Work scheduled by:						SCH - NPX_1385	<b>0 MW</b>
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_602</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500					
Work scheduled by:						SCH - NPX_1385	<b>0 MW</b>
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_603</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500					
Work scheduled by:						SCH - NPX_1385	<b>0 MW</b>
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD\_ST\_\_345\_F30

Fri 05/04/2018 to Fri 05/04/2018  
 2230 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

SCH-NYISO-NE\_LIMIT\_800

Sun 05/06/2018 to Sun 05/06/2018  
 0600 Continuous 1900  
 Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 05/07/2018 to Fri 05/11/2018  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-ADIRNDCK\_230\_MA2

Mon 05/07/2018 to Fri 05/11/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS\_\_345\_93

Mon 05/07/2018 to Fri 05/11/2018  
 0800 Continuous 1500  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

SCH-NYISO-NE\_LIMIT\_800

Mon 05/07/2018 to Wed 05/23/2018  
 0800 Continuous 1900  
 Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

ERIE E\_-S.RIPLEY\_230\_69 & WETHSRFD-MEYER\_\_230\_85/87

Sat 05/12/2018 to Thu 05/17/2018  
 0700 0759  
 Work scheduled by:

FWD  
 (Import)  
 DYSINGER EAST **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WETHSRFD-MEYER</b> _____ <b>230_85/87</b>	FWD	
Sat 05/12/2018 to Fri 06/01/2018 <b>UPDATED by NYSEG 02/15/2018</b>	(Import)	
0700 Continuous 1500	<b>DYSINGER EAST 2850 MW</b>	
Work scheduled by: NYSEG	Impacts Total Transfer Capability 300 MW	
	TTC with All Lines In Service 3150 MW	
<hr style="border-top: 1px dashed #000;"/>		
<b>MOSES</b> _____ <b>-ADIRNDCK_230_MA2</b>	FWD	
Mon 05/14/2018 to Fri 05/18/2018	(Import)	
0700 Continuous 1530	<b>MOSES SOUTH 2100 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability 1050 MW	
	TTC with All Lines In Service 3150 MW	
<hr style="border-top: 1px dashed #000;"/>		
<b>CLAY</b> _____ <b>-EDIC</b> _____ <b>345_1-16</b>	FWD	
Mon 05/14/2018 to Fri 05/18/2018	(Import)	
0700 Continuous 1700	<b>OSWEGO EXPORT 4850 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability 400 MW	
	TTC with All Lines In Service 5250 MW	
<hr style="border-top: 1px dashed #000;"/>		
<b>N. SCTLND-LEEDS</b> _____ <b>345_94</b>	FWD	
Mon 05/14/2018 to Mon 05/14/2018	(Import)	
0730 Daily(No Weekends) 1500	<b>CENTRAL EAST - VC 2650 MW</b>	
Work scheduled by: NGrid	Impacts Total Transfer Capability 325 MW	
	TTC with All Lines In Service 2975 MW	
<hr style="border-top: 1px dashed #000;"/>		
<b>FROST_BR-LONG_MTN_345_352</b>	FWD	REV
Thu 05/17/2018 to Tue 05/22/2018	(Import)	(Export)
0730 Continuous 1600	<b>SCH - NE - NY 1150 MW</b>	<b>1600 MW</b>
Work scheduled by: ISONE	Impacts Total Transfer Capability 250 MW	0 MW
	TTC with All Lines In Service 1400 MW	1600 MW
<hr style="border-top: 1px dashed #000;"/>		
<b>ERIE E</b> _____ <b>-S.RIPLEY_230_69 &amp; WETHSRFD-MEYER</b> _____ <b>230_85/87</b>	FWD	
Thu 05/17/2018 to Fri 06/01/2018	(Import)	
0800 1500	<b>DYSINGER EAST 2850 MW</b>	
Work scheduled by:	Impacts Total Transfer Capability 300 MW	
	TTC with All Lines In Service 3150 MW	
<hr style="border-top: 1px dashed #000;"/>		
<b>S.RIPLEY-DUNKIRK</b> _____ <b>230_68</b>	FWD	REV
Thu 05/17/2018 to Sat 06/16/2018 <b>UPDATED by PJM 01/22/2018</b>	(Import)	(Export)
0800 Continuous 1600	<b>SCH - PJ - NY 1950 MW</b>	<b>1350 MW</b>
Work scheduled by: PJM	Impacts Total Transfer Capability 150 MW	0 MW
	TTC with All Lines In Service 2100 MW	1350 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

Mon 05/21/2018 to Fri 05/25/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Mon 05/21/2018 to Fri 05/25/2018  
0600 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

**FRASANX-COOPERS\_\_345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018  
0600 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_-FRASANX\_345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018  
0600 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**STLAWRNC-MOSES\_\_\_230\_L33P**

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1600 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2000 MW 1600 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 06/01/2018 to Wed 10/31/2018  
1800 Continuous 2359

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work ID	Start Date	End Date	Time	Duration	Work by	Notes	FWD	REV
<b>S. RIPLEY-DUNKIRK__230_68</b>	Sat 06/16/2018	Sat 02/01/2020	1601	Continuous	0000	<b>UPDATED by NYISO 01/22/2018</b>	(Import)	(Export)
						SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
						Impacts Total Transfer Capability	150 MW	0 MW
						TTC with All Lines In Service	2100 MW	1350 MW
<b>MARCY___765_345_AT1</b>	Sat 08/04/2018	Sun 08/05/2018	0500	Continuous	1730		(Import)	
						MOSES SOUTH	<b>1750 MW</b>	
						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
						<b>ARR: 19</b>		
<b>MARCY___765_345_AT2</b>	Tue 09/04/2018	Sun 09/09/2018	0500	Continuous	1730		(Import)	
						MOSES SOUTH	<b>1700 MW</b>	
						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
						<b>ARR: 19</b>		
<b>CLRKSCRN-OAKDALE__345_36</b>	Thu 09/06/2018	Fri 09/07/2018	0700	Continuous	1530		(Import)	
						CENTRAL EAST - VC	<b>2650 MW</b>	
						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
<b>FRASER__-GILBOA__345_GF5-35</b>	Mon 09/10/2018	Fri 10/05/2018	0700	Continuous	1730		(Import)	
						CENTRAL EAST - VC	<b>2650 MW</b>	
						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
<b>ROSETON_-ROCKTVRN_345_311</b>	Mon 09/10/2018	Fri 09/28/2018	0800	Continuous	1600		(Import)	
						UPNY CONED	<b>4400 MW</b>	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5700 MW	
<b>MARCY___345KV_CSC</b>	Tue 09/11/2018	Tue 09/11/2018	0500	Continuous	1730		(Import)	
						CENTRAL EAST - VC	<b>2925 MW</b>	
						Impacts Total Transfer Capability	50 MW	
						TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT2

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_\_345\_230\_AT4

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/17/2018 to Fri 09/21/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/17/2018 to Fri 09/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

CLAY\_\_\_-EDIC\_\_\_345\_2-15

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK</b> -NIAGARA 345_PA302		FWD	REV
Mon 10/01/2018 to Fri 10/05/2018		(Import) (Export)	
0500 Continuous 1700	SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1100 MW	800 MW
	TTC with All Lines In Service	2000 MW	1600 MW
<hr/>			
<b>MOSES</b> -ADIRNDCK 230_MA2		FWD	
Mon 10/01/2018 to Wed 10/03/2018		(Import)	
0700 Continuous 1530	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW	
	TTC with All Lines In Service	3150 MW	
<hr/>			
<b>PANNELL</b> -CLAY 345_1		FWD	
Mon 10/01/2018 to Fri 10/05/2018		(Import)	
0700 Continuous 1700	WEST CENTRAL	<b>1300 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability	950 MW	
	TTC with All Lines In Service	2250 MW	
<hr/>			
<b>HUDSONP</b> -FARRAGUT 345_B3402		FWD	REV
Tue 10/02/2018 to Tue 11/13/2018		(Import) (Export)	
0001 Continuous 2359	SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Work scheduled by: PJM	Impacts Total Transfer Capability	0 MW	0 MW
	TTC with All Lines In Service	2100 MW	1350 MW
<hr/>			
<b>MARCY</b> 765_345_AT2		FWD	
Thu 10/04/2018 to Fri 10/05/2018		(Import)	
0500 Continuous 1730	MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability	1450 MW	
	TTC with All Lines In Service	3150 MW	
<b>ARR: 19</b>			
<hr/>			
<b>MOSES</b> -ADIRNDCK 230_MA1		FWD	
Mon 10/08/2018 to Fri 10/12/2018		(Import)	
0700 Continuous 1530	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW	
	TTC with All Lines In Service	3150 MW	
<hr/>			
<b>CHAT_DC_GC2</b>		FWD	
Mon 10/08/2018 to Fri 11/23/2018		(Import)	
0700 Continuous 1700	MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ	Impacts Total Transfer Capability	300 MW	
	TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer	Start	End	Time	Day	Work by	Impact	TTC	REV
<b>CHAT_DC_GC2</b>	Mon 10/08/2018	Fri 11/23/2018	0700	Continuous	HQ	SCH - HQ - NY	500 MW	(Export)
						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1000 MW	
<b>CHATGUAY-MASSENA_765_7040</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	MOSES SOUTH	1550 MW	(Import)
						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW	
<b>CHATGUAY-MASSENA_765_7040</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	SCH - HQ - NY	0 MW	(Export)
						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<b>MARCY_765_345_AT1</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	MOSES SOUTH	1750 MW	(Import)
						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
								<b>ARR: 19</b>
<b>MARCY_765_345_AT2</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	MOSES SOUTH	1700 MW	(Import)
						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
								<b>ARR: 19</b>
<b>MASSENA -MARCY_765_MSU1</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	CENTRAL EAST - VC	2265 MW	(Import)
						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
<b>MASSENA -MARCY_765_MSU1</b>	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	NYPA	MOSES SOUTH	500 MW	(Import)
						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	



# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Time	Work Scheduled by	SCH	FWD	REV
MASSENA -MARCY 765_MSU1	Sat 10/13/2018	Sat 10/27/2018	0100 Continuous 1730	NYPA	HQ - NY	475 MW	1000 MW
					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/13/2018	Sat 10/27/2018	0100 1730		MOSES SOUTH	500 MW	
					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S	Sat 10/13/2018	Sat 10/27/2018	0100 1730		CENTRAL EAST - VC	2080 MW	
					Impacts Total Transfer Capability	895 MW	
					TTC with All Lines In Service	2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/13/2018	Sat 10/27/2018	0100 1730		HQ - NY	850 MW	0 MW
					Impacts Total Transfer Capability	650 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
LINDN_CG-LNDVFT 345_V-3022	Mon 10/22/2018	Thu 10/25/2018	0800 Continuous 1500	PJM	PJM_VFT	0 MW	0 MW
					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service	315 MW	315 MW
LEEDS -HURLYAVE 345_301	Mon 10/22/2018	Fri 11/16/2018	0800 Continuous 1600	CHGE	UPNY CONED	4100 MW	
					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	5700 MW	
KINTIGH -ROCHESTR 345_SRL-39	Mon 10/29/2018	Fri 11/02/2018	0500 Continuous 1700	NYPA	DYSINGER EAST	1700 MW	
					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 10/29/2018 to Fri 11/02/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_345KV\_CSC**

Fri 11/16/2018 to Sat 11/17/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 11/19/2018 to Wed 11/21/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/26/2018 to Fri 12/21/2018  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 14, 2018 to Friday, September 13, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/10/2018 to Fri 12/14/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_765\_345\_AT2

Mon 12/17/2018 to Fri 12/21/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Wed 12/26/2018 to Fri 12/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW