

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Line ID	Start Date	End Date	Status	By	Effective Date	Impact	TTC	FWD	REV
<b>E13THSTA-FARRAGUT_345_45</b>									
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	SPR/DUN-SOUTH		FWD	
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW	(Import)	
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW		
<b>W49TH_ST-E13THSTA_345_M54</b>									
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	SPR/DUN-SOUTH		FWD	
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW	(Import)	
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW		
<b>HUDSONP_-FARRAGUT_345_B3402</b>									
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	SCH - PJ - NY		FWD	REV
0001	Continuous	2359				Impacts Total Transfer Capability	150 MW	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	2750 MW	2600 MW	1300 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>									
Mon 01/15/2018	to	Sun 04/15/2018				SCH - PJ - NY		FWD	REV
0001		2359				Impacts Total Transfer Capability	750 MW	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	2750 MW	2000 MW	1300 MW
<b>MARION_-FARRAGUT_345_C3403</b>									
Mon 01/15/2018	to	Sun 04/15/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>03/13/2018</u>	SCH - PJ - NY		FWD	REV
0001	Continuous	2359				Impacts Total Transfer Capability	150 MW	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	2750 MW	2600 MW	1300 MW
<b>S.RIPLEY-DUNKIRK_230_68</b>									
Wed 02/07/2018	to	Thu 05/17/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/22/2018</u>	SCH - PJ - NY		FWD	REV
1629	Continuous	0759				Impacts Total Transfer Capability	150 MW	(Import)	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	2750 MW	2600 MW	1300 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>									
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	SCH - NE - NY		FWD	REV
0001	Continuous	0300				Impacts Total Transfer Capability	700 MW	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW	700 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
<b>LONG_MTN-PLSNTVLY_345_398</b>					(Import)	(Export)
Mon 02/26/2018	to	Tue 05/01/2018	<b>UPDATED</b>	<b>by ISONE</b>	<b>02/21/2018</b>	
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - NPX_1385	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<hr/>					FWD	
<b>DUNWODIE-MOTTHAVN_345_72</b>					(Import)	
Thu 03/01/2018	to	Fri 04/06/2018	<b>EXTENDED</b>	<b>by CONED</b>	<b>03/05/2018</b>	
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<hr/>					FWD	
<b>SCH-IMO-NYISO_LIMIT_1300</b>					(Import)	
Mon 03/05/2018	to	Tue 03/13/2018				
0730	Continuous	1730				
Work scheduled by: NGrid					SCH - OH - NY	<b>1600 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1750 MW
<hr/>						REV
<b>SCH-NYISO-NE_LIMIT_500</b>						(Export)
Mon 03/05/2018	to	Tue 05/01/2018	<b>UPDATED</b>	<b>by ISONE</b>	<b>02/21/2018</b>	
1400	Continuous	0300				
Work scheduled by: ConEd					SCH - NE - NY	<b>700 MW</b>
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
<hr/>					FWD	
<b>SCH-HQ_CEDARS-NYISO_LIMIT_160</b>					(Import)	
Wed 03/07/2018	to	Fri 03/23/2018				
0001	Continuous	0500				
Work scheduled by: HQ					SCH - HQ_CEDARS	<b>160 MW</b>
					Impacts Total Transfer Capability	39 MW
					TTC with All Lines In Service	199 MW
<hr/>					FWD	
<b>CHAT_DC_GC1</b>					(Import)	
Sat 03/10/2018	to	Sun 03/11/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>	
2300	Continuous	0400				
Work scheduled by: HQ					MOSES SOUTH	<b>2850 MW</b>
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<hr/>						REV
<b>CHAT_DC_GC1</b>						(Export)
Sat 03/10/2018	to	Sun 03/11/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>	
2300	Continuous	0400				
Work scheduled by: HQ					SCH - HQ - NY	<b>500 MW</b>
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD
Sat 03/10/2018	to	Sun 03/11/2018			(Import)
2300		0400		MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD      REV
Sat 03/10/2018	to	Sun 03/11/2018			(Import) (Export)
2300		0400		SCH - HQ - NY	<b>1370 MW   0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 130 MW   1000 MW
					TTC with All Lines In Service 1500 MW   1000 MW
<b>CHAT_DC_GC2</b>					FWD
Sat 03/10/2018	to	Sun 03/11/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>
2300	Continuous	0400			
Work scheduled by: HQ					(Import)
					MOSES SOUTH <b>2850 MW</b>
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC2</b>					REV
Sat 03/10/2018	to	Sun 03/11/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>
2300	Continuous	0400			
Work scheduled by: HQ					(Export)
					SCH - HQ - NY <b>500 MW</b>
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
<b>SCH-HQ-NYISO_LIMIT_1200</b>					FWD
Sat 03/10/2018	to	Sun 03/11/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>
2300	Continuous	0400			
Work scheduled by: HQ					(Import)
					SCH - HQ - NY <b>1200 MW</b>
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 1500 MW
<b>CHAT_DC_GC1</b>					FWD
Sun 03/11/2018	to	Mon 03/12/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>
2300	Continuous	0300			
Work scheduled by: HQ					(Import)
					MOSES SOUTH <b>2850 MW</b>
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>					REV
Sun 03/11/2018	to	Mon 03/12/2018	<b>UPDATED</b>	<b>by HQ</b>	<b>03/09/2018</b>
2300	Continuous	0300			
Work scheduled by: HQ					(Export)
					SCH - HQ - NY <b>500 MW</b>
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 03/11/2018 to Mon 03/12/2018  
2300 0300

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 03/11/2018 to Mon 03/12/2018  
2300 0300

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sun 03/11/2018 to Mon 03/12/2018 **UPDATED by HQ 03/09/2018**  
2300 Continuous 0300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 03/11/2018 to Mon 03/12/2018 **UPDATED by HQ 03/09/2018**  
2300 Continuous 0300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1200**

Sun 03/11/2018 to Mon 03/12/2018 **UPDATED by HQ 03/09/2018**  
2300 Continuous 0300

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1200 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1500 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Mon 03/12/2018 to Mon 03/12/2018  
0600 Continuous 1600

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 03/12/2018 to Thu 03/15/2018 **UPDATED by NYPA 03/15/2018**  
0700 Continuous 0938

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1300					FWD	
Wed 03/14/2018	to	Sat 03/24/2018	<u>UPDATED</u>	<u>by NGRID</u>	<u>03/09/2018</u>	(Import)
0600	Continuous	1630				1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1750 MW
LEEDS_345KV_R94301					FWD	
Thu 03/15/2018	to	Thu 03/15/2018				(Import)
0800	Daily(No Weekends)	1430				3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Fri 03/16/2018	to	Fri 03/16/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/15/2018</u>	(Import) (Export)
0600	Continuous	1600				0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability 330 MW 330 MW
						TTC with All Lines In Service 330 MW 330 MW
LONG_MTN-PLSNTVLY_345_398 & ROTTRDAM-EASTOVER_230_38					FWD	REV
Fri 03/16/2018	to	Fri 03/16/2018				(Import) (Export)
0900		1100				600 MW 1100 MW
Work scheduled by:						Impacts Total Transfer Capability 800 MW 500 MW
						TTC with All Lines In Service 1400 MW 1600 MW
ROTTRDAM-EASTOVER_230_38					FWD	REV
Fri 03/16/2018	to	Fri 03/16/2018				(Import) (Export)
0900	Daily(No Weekends)	1100				1400 MW 1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW 0 MW
ARR: 77						TTC with All Lines In Service 1400 MW 1600 MW
NINEMILE-CLAY_345_8					FWD	
Fri 03/16/2018	to	Fri 03/16/2018				(Import)
2000	Continuous	2100				5150 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 5250 MW
SCRIBA_-VOLNEY_345_21					FWD	
Sat 03/17/2018	to	Sat 03/17/2018				(Import)
0600	Daily	1500				5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 2</b>					FWD
Sat 03/17/2018	to	Sat 03/17/2018			(Import)
0800	Continuous	1500		CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD
Mon 03/19/2018	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2018</u>	(Import)
0001	Continuous	0030		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD
Mon 03/19/2018	to	Sun 03/25/2018	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2018</u>	(Import)
0001	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>					FWD
Mon 03/19/2018	to	Fri 03/30/2018	<u>UPDATED</u>	<u>by CONED</u> <u>03/16/2018</u>	(Import)
0001	Continuous	0100		UPNY CONED	<b>4800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 900 MW
					TTC with All Lines In Service 5700 MW
<b>DUNWODIE_345KV_8</b>					FWD
Mon 03/19/2018	to	Sat 03/31/2018			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_6</b>					FWD
Mon 03/19/2018	to	Tue 03/20/2018	<u>UPDATED</u>	<u>by CONED</u> <u>03/15/2018</u>	(Import)
0200	Continuous	0200		SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 310 MW
					TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_8</b>					FWD
Mon 03/19/2018	to	Tue 03/20/2018	<u>UPDATED</u>	<u>by CONED</u> <u>03/15/2018</u>	(Import)
0200	Continuous	0200		SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 310 MW
					TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO\_LIMIT\_1000

Mon 03/19/2018 to Fri 03/23/2018  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - OH - NY **1300 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 1750 MW

NINEMILE-CLAY 345\_8

Tue 03/20/2018 to Tue 03/20/2018  
1730 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

W49TH\_ST\_345KV\_6

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 03/15/2018  
0100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_8

Wed 03/21/2018 to Wed 03/21/2018 UPDATED by CONED 03/15/2018  
0100 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

VOLNEY\_-CLAY 345\_6

Thu 03/22/2018 to Thu 03/22/2018  
0730 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

MARCY 345KV\_CSC

Mon 03/26/2018 to Fri 04/13/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 03/26/2018 to Fri 04/13/2018  
0500 Continuous 1800

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Updated by	Updated Date	MOSES SOUTH	FWD	REV
<b>MOSES -ADIRNDCK_230_MA2</b> Mon 03/26/2018 to Thu 03/29/2018 0700 Continuous 1530 Work scheduled by: NYPA				MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	(Import) <b>2300 MW</b> 850 MW 3150 MW	
<b>MAINESBG-WATRCURE_345_30</b> Mon 03/26/2018 to Tue 03/27/2018 0900 Daily 1530 Work scheduled by: NYSEG				SCH - PJ - NY Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) <b>2000 MW 1300 MW</b> 750 MW 0 MW 2750 MW 1300 MW	
<b>W49TH_ST_345KV_6</b> Tue 03/27/2018 to Tue 03/27/2018 0100 Continuous 0159 Work scheduled by: ConEd		<u>UPDATED</u>	<u>by CONED 03/15/2018</u>	SCH - PJM_HTP Impacts Total Transfer Capability TTC with All Lines In Service	(Import) <b>350 MW</b> 310 MW 660 MW	
<b>W49TH_ST_345KV_8</b> Tue 03/27/2018 to Tue 03/27/2018 0100 Continuous 0159 Work scheduled by: ConEd		<u>UPDATED</u>	<u>by CONED 03/15/2018</u>	SCH - PJM_HTP Impacts Total Transfer Capability TTC with All Lines In Service	(Import) <b>350 MW</b> 310 MW 660 MW	
<b>HANAWAFL-COLTON_115_5</b> Wed 03/28/2018 to Wed 03/28/2018 0600 Continuous 1200 Work scheduled by: NGrid			<b>ARR: 38</b>	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) <b>150 MW 100 MW</b> 49 MW 0 MW 199 MW 100 MW	
<b>LAWRNCAV-HANAWAFL_115_5</b> Wed 03/28/2018 to Wed 03/28/2018 0600 Continuous 1200 Work scheduled by: NGrid			<b>ARR: 38</b>	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) <b>150 MW 100 MW</b> 49 MW 0 MW 199 MW 100 MW	
<b>DENNISON-LAWRNCAV_115_5</b> Wed 03/28/2018 to Sat 03/31/2018 0600 Continuous 1500 Work scheduled by: NGrid			<b>ARR: 38</b>	SCH - HQ_CEDARS Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) <b>150 MW 100 MW</b> 49 MW 0 MW 199 MW 100 MW	



# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W79</b>						FWD
Fri 03/30/2018	to	Sat 03/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2018</u>	(Import)
0001	Continuous	0200				<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>						FWD
Fri 03/30/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2018</u>	(Import)
0001	Continuous	0200				<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>EASTVIEW-SPRNBK__345_W79</b>						FWD
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2018</u>	(Import)
0001	Continuous	0200				<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>						FWD
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>03/16/2018</u>	(Import)
0001	Continuous	0200				<b>4800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 5700 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD      REV
Mon 04/02/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import) (Export)
0700	Continuous	1700				<b>0 MW      0 MW</b>
Work scheduled by: ISONE						SCH - NPX_CSC
						Impacts Total Transfer Capability 330 MW      330 MW
						TTC with All Lines In Service 330 MW      330 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>						FWD
Mon 04/02/2018	to	Fri 04/06/2018				(Import)
0700	Continuous	1730				<b>2300 MW</b>
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
<b>VOLNEY__-MARCY__345_19</b>						FWD
Mon 04/02/2018	to	Mon 04/02/2018				(Import)
0800	Daily(No Weekends)	1630				<b>2825 MW</b>
Work scheduled by: NGrid						CENTRAL EAST - VC
						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19					FWD
Mon 04/02/2018	to	Mon 04/02/2018			(Import)
0800	Daily(No Weekends)	1630			OSWEGO EXPORT <b>4900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 5250 MW
MALONE__-WILLIS___115_1-910					REV
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>
0700	Continuous	1530			(Export)
Work scheduled by: NYPA					SCH - HQ_CEDARS <b>60 MW</b>
					Impacts Total Transfer Capability 40 MW
					TTC with All Lines In Service 100 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>
0600	Continuous	1700			(Import) (Export)
Work scheduled by: LI					SCH - NPX_CSC <b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability 330 MW 330 MW
					TTC with All Lines In Service 330 MW 330 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD
Thu 04/05/2018	to	Thu 04/05/2018			(Import)
0830	Daily(No Weekends)	1300			CENTRAL EAST - VC <b>2520 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 455 MW
					TTC with All Lines In Service 2975 MW
DUNWODIE_345KV_7					FWD
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>
0130	Continuous	0200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Fri 04/06/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>
0130	Continuous	0200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
LINDN_CG-LNDVFT___345_V-3022					FWD
Sun 04/08/2018	to	Fri 04/13/2018			(Import) (Export)
1400	Continuous	1800			SCH - PJM_VFT <b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK	-NIAGARA	345_PA302				FWD	REV
Mon 04/09/2018	to	Fri 04/13/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/22/2018</u>	(Import)	(Export)
0500	Continuous	1700				1100 MW	950 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	650 MW 950 MW
						TTC with All Lines In Service	1750 MW 1900 MW
<hr/>							
MOSES	-ADIRNDCK	230_MAI				FWD	
Mon 04/09/2018	to	Fri 04/13/2018				(Import)	
0700	Continuous	1730				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
FRASER	-GILBOA	345_GF5-35				FWD	
Mon 04/09/2018	to	Fri 04/20/2018				(Import)	
0700	Continuous	1730				2650 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
PLSNTVLE-DUNWODIE	345_W89					FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)	
0001	Continuous	0100				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
EFISHKIL-WOOD_ST	345_F38					FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)	
0001	Continuous	2330				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
WOOD_ST	-PLSNTVLE	345_Y86				FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)	
0001	Continuous	2330				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
PLSNTVLE-DUNWODIE	345_W89					FWD	
Fri 04/13/2018	to	Fri 04/13/2018				(Import)	
2230	Continuous	2330				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/14/2018 to Thu 04/19/2018  
 0100 Continuous 0600  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/14/2018 to Thu 04/19/2018  
 0100 Continuous 0600  
 Work scheduled by: HQ

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**CHAT\_DC\_GC1**

Sat 04/14/2018 to Fri 05/25/2018  
 1700 Continuous 1800  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHAT\_DC\_GC1**

Sat 04/14/2018 to Fri 05/25/2018  
 1700 Continuous 1800  
 Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

-----  
**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Mon 04/16/2018 to Mon 04/16/2018  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**PLSNTVLE-DUNWODIE\_345\_W90**

Mon 04/16/2018 to Wed 04/18/2018  
 0001 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 04/16/2018 to Tue 05/01/2018  
 0001 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 04/16/2018 to Fri 04/20/2018  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**FRASER\_\_345\_FRASER SVC**

Mon 04/16/2018 to Fri 04/20/2018  
 0800 Continuous 1659  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Wed 04/18/2018 to Wed 04/18/2018  
 2230 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

Fri 04/20/2018 to Fri 04/20/2018  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WOOD_ST_-PLSNTVLE_345_Y87</b>				FWD	
Fri 04/20/2018	to	Sun 04/22/2018		(Import)	
0001	Continuous	2329	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
<b>EFISHKIL-WOOD_ST__345_F39</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018		(Import)	
2230	Continuous	2329	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
<b>BUCHAN_N-EASTVIEW_345_W93</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018	<b>UPDATED</b>	<b>by CONED</b>	<b>03/16/2018</b>
2330	Continuous	2359	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
<b>EASTVIEW-SPRNBK__345_W79</b>				FWD	
Sun 04/22/2018	to	Sun 04/22/2018	<b>UPDATED</b>	<b>by CONED</b>	<b>03/16/2018</b>
2330	Continuous	2359	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
<b>MARCY___765_345_AT1</b>				FWD	
Mon 04/23/2018	to	Mon 04/23/2018		(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
<b>EDIC___-N.SCTLND_345_14</b>				FWD	
Mon 04/23/2018	to	Wed 04/25/2018		(Import)	
0600	Continuous	1800	CENTRAL EAST - VC	<b>2240 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	735 MW	
			TTC with All Lines In Service	2975 MW	
<b>CEDARS_-ROSEMNTB_115_2/22</b>				FWD	REV
Mon 04/23/2018	to	Wed 04/25/2018		(Import)	(Export)
0830	Continuous	1530	SCH - HQ_CEDARS	<b>95 MW</b>	<b>100 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	104 MW	0 MW
			TTC with All Lines In Service	199 MW	100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULED		IMPACTS		TTC	
DATE	TIME	IMPACTS	TTC	IMPACTS	TTC
<b>SCH-HQ_CEDARS-NYISO_LIMIT_100</b>					
Mon 04/23/2018	to Wed 04/25/2018			FWD	
0830	Continuous 1530			(Import)	
Work scheduled by: HQ		SCH - HQ_CEDARS		<b>100 MW</b>	
		Impacts Total Transfer Capability		99 MW	
		TTC with All Lines In Service		199 MW	
<b>PLSNTVLE-DUNWODIE_345_W89</b>					
Tue 04/24/2018	to Thu 04/26/2018			FWD	
0001	Continuous 2330			(Import)	
Work scheduled by: ConEd		UPNY CONED		<b>4000 MW</b>	
		Impacts Total Transfer Capability		1700 MW	
		TTC with All Lines In Service		5700 MW	
<b>LOWVILLE-BOONVILLE_115_5</b>					
Tue 04/24/2018	to Tue 04/24/2018			FWD	REV
0800	Daily(No Weekends) 1430			(Import)	(Export)
Work scheduled by: NGrid		SCH - HQ_CEDARS		<b>199 MW</b>	<b>100 MW</b>
		Impacts Total Transfer Capability		0 MW	0 MW
		TTC with All Lines In Service		199 MW	100 MW
					<b>ARR: 38</b>
<b>BULYMO__-BOONVILLE_115_6</b>					
Wed 04/25/2018	to Wed 04/25/2018			FWD	REV
0800	Daily(No Weekends) 1430			(Import)	(Export)
Work scheduled by: NGrid		SCH - HQ_CEDARS		<b>199 MW</b>	<b>100 MW</b>
		Impacts Total Transfer Capability		0 MW	0 MW
		TTC with All Lines In Service		199 MW	100 MW
					<b>ARR: 38</b>
<b>OAKDALE_-FRASER__345_32</b>					
Thu 04/26/2018	to Fri 04/27/2018			FWD	
0700	Continuous 1700			(Import)	
Work scheduled by: NYSEG		CENTRAL EAST - VC		<b>2650 MW</b>	
		Impacts Total Transfer Capability		325 MW	
		TTC with All Lines In Service		2975 MW	
					<b>UPDATED by NYSEG 03/09/2018</b>
<b>MOSES_-ADIRNDCK_230_MA2</b>					
Mon 04/30/2018	to Fri 05/04/2018			FWD	
0700	Continuous 1530			(Import)	
Work scheduled by: NYPA		MOSES SOUTH		<b>2300 MW</b>	
		Impacts Total Transfer Capability		850 MW	
		TTC with All Lines In Service		3150 MW	
<b>HOMRC_NY-MAINS_NY_345_47</b>					
Mon 04/30/2018	to Fri 05/25/2018			FWD	REV
0700	Continuous 1730			(Import)	(Export)
Work scheduled by: NYSEG		SCH - PJ - NY		<b>2500 MW</b>	<b>1300 MW</b>
		Impacts Total Transfer Capability		250 MW	0 MW
		TTC with All Lines In Service		2750 MW	1300 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S						FWD		
Tue 05/01/2018	to	Mon 05/21/2018				(Import)		
0001	Continuous	0559			CENTRAL EAST - VC	<b>2740 MW</b>		
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW	
						TTC with All Lines In Service	2975 MW	
PLSNTVLY-WOOD_ST_345_F30						FWD		
Wed 05/02/2018	to	Wed 05/02/2018				(Import)		
0001	Continuous	0100			UPNY CONED	<b>4000 MW</b>		
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
NRTH1385-NOR HBR_138_601						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>	(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018	<u>UPDATED</u>	<u>by LI</u>	<u>03/14/2018</u>	(Import)	(Export)	
0600	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>	
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603						FWD	REV	
Wed 05/02/2018	to	Sat 05/05/2018				(Import)	(Export)	
0600		2359			SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW



# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR__138_603</b>							
Wed 05/02/2018	to	Sat 05/05/2018	<b>UPDATED</b>	<b>by LI</b>	<b>03/14/2018</b>		
0600	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>							
Wed 05/02/2018	to	Sat 05/05/2018	<b>UPDATED</b>	<b>by LI</b>	<b>03/14/2018</b>		
0600	Continuous	2359				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800	Continuous	1500				SCH - NE - NY	<b>750 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
<b>N. SCTLND-ALPS____345_2</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800	Continuous	1500				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_601</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_602</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>N. SCTLND-ALPS____345_2 &amp; NRTH1385-NOR HBR__138_603</b>							
Wed 05/02/2018	to	Fri 05/04/2018					
0800		1500				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Fri 05/04/2018 to Fri 05/04/2018  
 2230 Continuous 2330  
 Work scheduled by: ConEd

FWD  
 (Import)  
**UPNY CONED 4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**SCH-NYISO-NE\_LIMIT\_800**

Sun 05/06/2018 to Sun 05/06/2018  
 0600 Continuous 1900  
 Work scheduled by: ISONE

REV  
 (Export)  
**SCH - NE - NY 1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

-----  
**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 05/07/2018 to Fri 05/11/2018  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
**DYSINGER EAST 1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 05/07/2018 to Fri 05/11/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**N.SCTLND-LEEDS\_\_345\_93**

Mon 05/07/2018 to Fri 05/11/2018  
 0800 Continuous 1500  
 Work scheduled by: NGrid

FWD  
 (Import)  
**CENTRAL EAST - VC 2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

-----  
**SCH-NYISO-NE\_LIMIT\_800**

Mon 05/07/2018 to Wed 05/23/2018  
 0800 Continuous 1900  
 Work scheduled by: ISONE

REV  
 (Export)  
**SCH - NE - NY 1000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

-----  
**ERIE E\_-S.RIPLEY\_230\_69 & WETHSRFD-MEYER\_\_230\_85/87**

Sat 05/12/2018 to Thu 05/17/2018  
 0700 0759  
 Work scheduled by:

FWD  
 (Import)  
**DYSINGER EAST 2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WETHSRFD-MEYER</b> _____ <b>230_85/87</b>				FWD	
Sat 05/12/2018	to	Fri 06/01/2018	<b>UPDATED</b> <b>by NYSEG</b> <b>02/15/2018</b>	(Import)	
0700	Continuous	1500		DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES</b> _____ <b>-ADIRNDCK_230_MA2</b>				FWD	
Mon 05/14/2018	to	Fri 05/18/2018		(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
<b>CLAY</b> _____ <b>-EDIC</b> _____ <b>345_1-16</b>				FWD	
Mon 05/14/2018	to	Fri 05/18/2018		(Import)	
0700	Continuous	1700		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>N. SCTLND-LEEDS</b> _____ <b>345_94</b>				FWD	
Mon 05/14/2018	to	Mon 05/14/2018		(Import)	
0730	Daily(No Weekends)	1500		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>FROST_BR-LONG_MTN_345_352</b>				FWD	REV
Thu 05/17/2018	to	Tue 05/22/2018		(Import)	(Export)
0730	Continuous	1600		SCH - NE - NY	<b>1150 MW 1600 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	1400 MW 1600 MW
<b>ERIE E</b> _____ <b>-S.RIPLEY_230_69 &amp; WETHSRFD-MEYER</b> _____ <b>230_85/87</b>				FWD	
Thu 05/17/2018	to	Fri 06/01/2018		(Import)	
0800		1500		DYSINGER EAST	<b>2850 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<b>S.RIPLEY-DUNKIRK</b> _____ <b>230_68</b>				FWD	REV
Thu 05/17/2018	to	Sat 06/16/2018	<b>UPDATED</b> <b>by PJM</b> <b>01/22/2018</b>	(Import)	(Export)
0800	Continuous	1600		SCH - PJ - NY	<b>1950 MW 1350 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	150 MW 0 MW
				TTC with All Lines In Service	2100 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT2**

Mon 05/21/2018 to Fri 05/25/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Mon 05/21/2018 to Fri 05/25/2018  
0600 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

**FRASANX-COOPERS\_\_345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018  
0600 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_-FRASANX\_345\_UCC2-41**

Mon 05/21/2018 to Fri 06/01/2018  
0600 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**STLAWRNC-MOSES\_\_\_230\_L33P**

Mon 05/28/2018 to Fri 06/01/2018  
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1600 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2000 MW 1600 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 06/01/2018 to Wed 10/31/2018  
1800 Continuous 2359

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work ID	Start Date	End Date	Time	Duration	Work by	Notes	FWD	REV
S.RIPLEY-DUNKIRK__230_68	Sat 06/16/2018	Sat 02/01/2020	1601	Continuous	0000	UPDATED by NYISO 01/22/2018	(Import)	(Export)
						SCH - PJ - NY	1950 MW	1350 MW
						Impacts Total Transfer Capability	150 MW	0 MW
						TTC with All Lines In Service	2100 MW	1350 MW
MARCY___765_345_AT1	Sat 08/04/2018	Sun 08/05/2018	0500	Continuous	1730		(Import)	
						MOSES SOUTH	1750 MW	
						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
						ARR: 19		
MARCY___765_345_AT2	Tue 09/04/2018	Sun 09/09/2018	0500	Continuous	1730		(Import)	
						MOSES SOUTH	1700 MW	
						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
						ARR: 19		
CLRKSCRN-OAKDALE__345_36	Thu 09/06/2018	Fri 09/07/2018	0700	Continuous	1530		(Import)	
						CENTRAL EAST - VC	2650 MW	
						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
FRASER__-GILBOA__345_GF5-35	Mon 09/10/2018	Fri 10/05/2018	0700	Continuous	1730		(Import)	
						CENTRAL EAST - VC	2650 MW	
						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
ROSETON_-ROCKTVRN_345_311	Mon 09/10/2018	Fri 09/28/2018	0800	Continuous	1600		(Import)	
						UPNY CONED	4400 MW	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5700 MW	
MARCY___345KV_CSC	Tue 09/11/2018	Tue 09/11/2018	0500	Continuous	1730		(Import)	
						CENTRAL EAST - VC	2925 MW	
						Impacts Total Transfer Capability	50 MW	
						TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

Tue 09/11/2018 to Tue 09/11/2018  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_765\_345\_AT2**

Tue 09/11/2018 to Tue 09/11/2018  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_\_345\_230\_AT4**

Fri 09/14/2018 to Fri 09/14/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **2000 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2000 MW 1600 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/17/2018 to Fri 09/21/2018  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/17/2018 to Fri 09/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

Mon 09/24/2018 to Fri 09/28/2018  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA___345_PA302	FWD	REV
Mon 10/01/2018 to Fri 10/05/2018	(Import)	(Export)
0500 Continuous 1700	SCH - OH - NY	<b>900 MW 800 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1100 MW 800 MW
	TTC with All Lines In Service	2000 MW 1600 MW
<hr/>		
MOSES___-ADIRNDCK_230_MA2	FWD	
Mon 10/01/2018 to Wed 10/03/2018	(Import)	
0700 Continuous 1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
PANNELL_-CLAY___345_1	FWD	
Mon 10/01/2018 to Fri 10/05/2018	(Import)	
0700 Continuous 1700	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	950 MW
	TTC with All Lines In Service	2250 MW
<hr/>		
HUDSONP_-FARRAGUT_345_B3402	FWD	REV
Tue 10/02/2018 to Tue 11/13/2018	(Import)	(Export)
0001 Continuous 2359	SCH - PJ - NY	<b>2100 MW 1350 MW</b>
Work scheduled by: PJM	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	2100 MW 1350 MW
<hr/>		
MARCY___765_345_AT2	FWD	
Thu 10/04/2018 to Fri 10/05/2018	(Import)	
0500 Continuous 1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1450 MW
	TTC with All Lines In Service	3150 MW
		<b>ARR: 19</b>
<hr/>		
MOSES___-ADIRNDCK_230_MA1	FWD	
Mon 10/08/2018 to Fri 10/12/2018	(Import)	
0700 Continuous 1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
CHAT_DC_GC2	FWD	
Mon 10/08/2018 to Fri 11/23/2018	(Import)	
0700 Continuous 1700	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT\_DC\_GC2

Mon 10/08/2018 to Fri 11/23/2018  
 0700 Continuous 1700  
 Work scheduled by: HQ

SCH - HQ - NY  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

REV  
 (Export)

CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 1550 MW  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA\_\_765\_7040

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY 0 MW 0 MW  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY\_\_\_765\_345\_AT1

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 1750 MW  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

MARCY\_\_\_765\_345\_AT2

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 1700 MW  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC 2265 MW  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/13/2018 to Sat 10/27/2018  
 0100 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 500 MW  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Start	End	Zone	FWD	REV
MASSENA -MARCY 765_MSU1	Sat 10/13/2018	Sat 10/27/2018		(Import)	(Export)
0100 Continuous 1730			SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW	0 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/13/2018	Sat 10/27/2018		(Import)	
0100 1730			MOSES SOUTH	500 MW	
Work scheduled by:			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S	Sat 10/13/2018	Sat 10/27/2018		(Import)	
0100 1730			CENTRAL EAST - VC	2080 MW	
Work scheduled by:			Impacts Total Transfer Capability	895 MW	
			TTC with All Lines In Service	2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/13/2018	Sat 10/27/2018		(Import)	(Export)
0100 1730			SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
LINDN_CG-LNDVFT 345_V-3022	Mon 10/22/2018	Thu 10/25/2018		(Import)	(Export)
0800 Continuous 1500			SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
LEEDS -HURLYAVE 345_301	Mon 10/22/2018	Fri 11/16/2018		(Import)	
0800 Continuous 1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	5700 MW	
KINTIGH -ROCHESTR 345_SRL-39	Mon 10/29/2018	Fri 11/02/2018		(Import)	
0500 Continuous 1700			DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 10/29/2018 to Fri 11/02/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_345KV\_CSC**

Fri 11/16/2018 to Sat 11/17/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

Fri 11/16/2018 to Sat 11/17/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**MOSES SOUTH 1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 11/19/2018 to Wed 11/21/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/26/2018 to Fri 11/30/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/26/2018 to Fri 12/21/2018  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
**UPNY CONED 4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 16, 2018 to Sunday ,September15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/03/2018 to Fri 12/07/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/10/2018 to Fri 12/14/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

Mon 12/17/2018 to Fri 12/21/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Wed 12/26/2018 to Fri 12/28/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW