

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>E13THSTA-FARRAGUT_345_45</b>					FWD	
Sun 11/26/2017	to	Thu 05/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>05/17/2018</u>	(Import)
0001	Continuous	2359				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Sun 11/26/2017	to	Thu 05/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>05/17/2018</u>	(Import)
0001	Continuous	2359				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	
Mon 01/15/2018	to	Wed 05/30/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/09/2018</u>	(Import) (Export)
0001	Continuous	2359				<b>2100 MW 1350 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 01/15/2018	to	Wed 05/30/2018				(Import) (Export)
0001		2359				<b>2050 MW 1300 MW</b>
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability 50 MW 50 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 01/15/2018	to	Wed 05/30/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/09/2018</u>	(Import) (Export)
0001	Continuous	2359				<b>2100 MW 1350 MW</b>
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
<b>S.RIPLEY-DUNKIRK_230_68</b>					FWD	
Wed 02/07/2018	to	Mon 06/04/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/14/2018</u>	(Import) (Export)
1629	Continuous	2000				<b>1950 MW 1350 MW</b>
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
<b>CHAT_DC_GC1</b>					FWD	
Sat 04/14/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>04/11/2018</u>	(Import)
0100	Continuous	1800				<b>2850 MW</b>
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability 300 MW	
					TTC with All Lines In Service 3150 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>						REV	
Sat 04/14/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>04/11/2018</u>	(Export)	
0100	Continuous	1800					
Work scheduled by: HQ						SCH - HQ - NY	<b>500 MW</b>
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>STLAWRNC-MOSES 230_L33P</b>						FWD	REV
Mon 04/30/2018	to	Tue 05/29/2018	<u>EXT FORCE</u>	<u>by IESO</u>	<u>05/11/2018</u>	(Import)	(Export)
0456	Continuous	0659					
Work scheduled by: IESO						SCH - OH - NY	<b>2000 MW 1600 MW</b>
						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2000 MW 1600 MW
<b>SCH-HQ-NYISO_LIMIT_1200</b>						FWD	
Thu 05/10/2018	to	Fri 05/25/2018				(Import)	
1500	Continuous	2100					
Work scheduled by: HQ						SCH - HQ - NY	<b>1200 MW</b>
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1500 MW
<b>SCH-NE-NYISO_LIMIT_400</b>						FWD	
Fri 05/11/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>	(Import)	
1800	Continuous	0759					
Work scheduled by: ISONE						SCH - NE - NY	<b>600 MW</b>
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_1100</b>						FWD	REV
Fri 05/11/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>	(Export)	
1800	Continuous	0759					
Work scheduled by: ISONE						SCH - NE - NY	<b>1300 MW</b>
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1600 MW
<b>ERIE E -S.RIPLEY_230_69 &amp; WETHSRFD-S.PERRY_230_85</b>						FWD	
Sat 05/12/2018	to	Fri 06/01/2018				(Import)	
0700		1500					
Work scheduled by:						DYSINGER EAST	<b>2850 MW</b>
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>S.PERRY_-MEYER_230_87</b>						FWD	
Sat 05/12/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2018</u>	(Import)	
0700	Continuous	1500					
Work scheduled by: NYSEG						DYSINGER EAST	<b>2850 MW</b>
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WETHSRFD-S.PERRY__230_85</b>						FWD		
Sat 05/12/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2018</u>	(Import)		
0700	Continuous	1500				DYSINGER EAST	<b>2850 MW</b>	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW	
						TTC with All Lines In Service	3150 MW	
<b>MASSENA -MARCY__765_MSU1</b>						FWD		
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)		
0500	Continuous	0700				CENTRAL EAST - VC	<b>2265 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
<b>MASSENA -MARCY__765_MSU1</b>						FWD		
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)		
0500	Continuous	0700				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<b>MASSENA -MARCY__765_MSU1</b>						FWD	REV	
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)	(Export)	
0500	Continuous	0700				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<b>SCH-HQ-NYISO_LIMIT_0</b>						FWD		
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)		
0500	Continuous	0700				SCH - HQ - NY	<b>0 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	
						TTC with All Lines In Service	1500 MW	
<b>SCH-NYISO-HQ_LIMIT_0</b>							REV	
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>		(Export)	
0500	Continuous	0700				SCH - HQ - NY	<b>0 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	1000 MW	
<b>MARCY__765_345_AT2</b>						FWD		
Mon 05/14/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)		
0500	Continuous	2300				MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
								<b>ARR: 19</b>

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-LEEDS</b> 345_94					FWD	
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/11/2018</u>	(Import)
0730	Daily(No Weekends)	1500				CENTRAL EAST - VC <b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/11/2018</u>	(Import)
0800	Daily(No Weekends)	1459				SCH - NE - NY <b>700 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Mon 05/14/2018	to	Mon 05/14/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/11/2018</u>	(Export)
0800	Daily(No Weekends)	1459				SCH - NE - NY <b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1600 MW
<b>HOMR_NYW-PIERC_NY_345_48</b>					FWD	REV
Mon 05/14/2018	to	Fri 05/18/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>05/14/2018</u>	(Import) (Export)
0800	Continuous	2000				SCH - PJ - NY <b>2100 MW 1350 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<b>SCH-NE-NYISO_LIMIT_400</b>					FWD	
Mon 05/14/2018	to	Mon 05/21/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>	(Import)
1500	Continuous	1859				SCH - NE - NY <b>600 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_1100</b>						REV
Mon 05/14/2018	to	Mon 05/21/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>	(Export)
1500	Continuous	1859				SCH - NE - NY <b>1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1600 MW
<b>NRTH1385-NOR_HBR_138_601</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	(Import) (Export)
0600	Continuous	2359				SCH - NPX_1385 <b>100 MW 100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018				
0600		2359				
Work scheduled by:			SCH - NPX_1385	0 MW	0 MW	
			Impacts Total Transfer Capability	200 MW	200 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_603</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018				
0600		2359				
Work scheduled by:			SCH - NPX_1385	0 MW	0 MW	
			Impacts Total Transfer Capability	200 MW	200 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>NRTH1385-NOR HBR_138_602</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	
0600	Continuous	2359				
Work scheduled by: LI			SCH - NPX_1385	100 MW	100 MW	
			Impacts Total Transfer Capability	100 MW	100 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>NRTH1385-NOR HBR_138_602 &amp; NRTH1385-NOR HBR_138_603</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018				
0600		2359				
Work scheduled by:			SCH - NPX_1385	0 MW	0 MW	
			Impacts Total Transfer Capability	200 MW	200 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>NRTH1385-NOR HBR_138_603</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	
0600	Continuous	2359				
Work scheduled by: LI			SCH - NPX_1385	100 MW	100 MW	
			Impacts Total Transfer Capability	100 MW	100 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>NRTH1385-NRTHPORT_138_NNC</b>					FWD	REV
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	
0600	Continuous	2359				
Work scheduled by: LI			SCH - NPX_1385	0 MW	0 MW	
			Impacts Total Transfer Capability	200 MW	200 MW	
			TTC with All Lines In Service	200 MW	200 MW	
<b>SCH-IMO-NYISO_LIMIT_900</b>					FWD	
Tue 05/15/2018	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/10/2018</u>	
0800	Daily(No Weekends)	1530				
Work scheduled by: NGrid			SCH - OH - NY	1200 MW		
			Impacts Total Transfer Capability	800 MW		
			TTC with All Lines In Service	2000 MW		

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DENNISON-ROSEMNTB\_115\_2/22**

Tue 05/15/2018 to Tue 05/15/2018  
 0800 Daily(No Weekends) 1630  
 Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>95 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Tue 05/15/2018 to Tue 05/15/2018  
 1030 Continuous 1630  
 Work scheduled by: HQ

	REV
	(Export)
SCH - HQ_CEDARS	<b>0 MW</b>
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	40 MW

**DUNWODIE\_345KV\_3**

Wed 05/16/2018 to Wed 05/16/2018  
 0201 Continuous 0230  
 Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**DUNWODIE\_345KV\_4**

Wed 05/16/2018 to Wed 05/16/2018  
 0201 Continuous 0230  
 Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Wed 05/16/2018 to Wed 05/16/2018  
 0201 Continuous 0230  
 Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Wed 05/16/2018 to Sat 05/19/2018  
 1704 Continuous 2059  
 Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**DUNWODIE\_345KV\_3**

Wed 05/16/2018 to Wed 05/16/2018  
 1730 Continuous 1800  
 Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_4</b>				FWD
Wed 05/16/2018	to	Wed 05/16/2018		(Import)
1730	Continuous	1800	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD
Wed 05/16/2018	to	Wed 05/16/2018		(Import)
1730	Continuous	1800	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD
Thu 05/17/2018	to	Thu 05/17/2018		(Import)
0001		0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD
Fri 05/18/2018	to	Fri 05/18/2018	<b>CANCELLED by ConEd 05/16/2018</b>	(Import)
0001	Continuous	0100	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>				FWD
Fri 05/18/2018	to	Fri 05/18/2018	<b>CANCELLED by ConEd 05/16/2018</b>	(Import)
0001	Continuous	2330	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>				FWD
Fri 05/18/2018	to	Fri 05/18/2018	<b>CANCELLED by ConEd 05/16/2018</b>	(Import)
0001	Continuous	2330	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD
Fri 05/18/2018	to	Fri 05/18/2018	<b>CANCELLED by ConEd 05/16/2018</b>	(Import)
2230	Continuous	2330	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MILLWOOD_345KV_18</b>						FWD
Sat 05/19/2018	to	Sat 05/19/2018				(Import)
0001	Continuous	0030			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)
2100	Continuous	2300			CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 710 MW
						TTC with All Lines In Service 2975 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)
2100	Continuous	2300			MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 2650 MW
						TTC with All Lines In Service 3150 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD      REV
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import) (Export)
2100	Continuous	2300			SCH - HQ - NY	<b>475 MW    1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1025 MW    0 MW
						TTC with All Lines In Service 1500 MW    1000 MW
<b>SCH-HQ-NYISO_LIMIT_0</b>						FWD
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)
2100	Continuous	2300			SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1500 MW
						TTC with All Lines In Service 1500 MW
<b>SCH-NYISO-HQ_LIMIT_0</b>						REV
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Export)
2100	Continuous	2300			SCH - HQ - NY	<b>0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1000 MW
<b>SPRNBK_345KV_RS3 &amp; SPRNBK_345KV_RS4</b>						FWD
Sun 05/20/2018	to	Sun 05/20/2018				(Import)
2130		2200			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_1-16</b>						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/01/2018</u>	(Import)	
0700	Continuous	1530				OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
<b>MOSES -ADIRNDCK 230_MA2</b>						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/10/2018</u>	(Import)	
0700	Continuous	1730				MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>04/11/2018</u>	(Import)	
0700	Continuous	1800				SCH - HQ - NY	<b>1400 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1500 MW
<b>FRASANX-COOPERS 345_UCC2-41</b>						FWD	
Mon 05/21/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/10/2018</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY -FRASANX 345_UCC2-41</b>						FWD	
Mon 05/21/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/10/2018</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>SCH-NYISO-NE_LIMIT_900</b>							REV
Mon 05/21/2018	to	Mon 05/21/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2018</u>	(Export)	
0730	Continuous	1859				SCH - NE - NY	<b>1100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1600 MW
<b>FROST_BR-LONG_MTN_345_352</b>						FWD	REV
Mon 05/21/2018	to	Tue 05/22/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2018</u>	(Import)	(Export)
0730	Continuous	1600				SCH - NE - NY	<b>1150 MW 1600 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	250 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FROST\_BR-LONG\_MTN\_345\_352 & NRTH1385-NOR HBR\_\_138\_601**

Mon 05/21/2018 to Tue 05/22/2018  
0730 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**FROST\_BR-LONG\_MTN\_345\_352 & NRTH1385-NOR HBR\_\_138\_602**

Mon 05/21/2018 to Tue 05/22/2018  
0730 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**FROST\_BR-LONG\_MTN\_345\_352 & NRTH1385-NOR HBR\_\_138\_603**

Mon 05/21/2018 to Tue 05/22/2018  
0730 1600

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Mon 05/21/2018 to Tue 05/22/2018 **UPDATED by ISONE 05/14/2018**  
1900 Continuous 1600

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>1400 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Tue 05/22/2018 to Tue 05/22/2018  
0200 Continuous 0230

Work scheduled by: ConEd

	FWD	
	(Import)	
UPNY CONED	<b>4350 MW</b>	
Impacts Total Transfer Capability	1350 MW	
TTC with All Lines In Service	5700 MW	

**EASTVIEW-SPRNBRK\_\_345\_W79**

Tue 05/22/2018 to Tue 05/22/2018  
0200 Continuous 0230

Work scheduled by: ConEd

	FWD	
	(Import)	
UPNY CONED	<b>4350 MW</b>	
Impacts Total Transfer Capability	1350 MW	
TTC with All Lines In Service	5700 MW	

**N.SCTLND-ALPS\_\_\_\_345\_2 & NRTH1385-NOR HBR\_\_138\_601**

Tue 05/22/2018 to Wed 05/23/2018  
0800 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**N. SCTLND-ALPS\_\_\_\_\_345\_2 & NRTH1385-NOR HBR\_\_138\_602**

Tue 05/22/2018 to Wed 05/23/2018  
0800 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**N. SCTLND-ALPS\_\_\_\_\_345\_2 & NRTH1385-NOR HBR\_\_138\_603**

Tue 05/22/2018 to Wed 05/23/2018  
0800 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**N. SCTLND-ALPS\_\_\_\_\_345\_2**

Tue 05/22/2018 to Thu 05/24/2018  
0800 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>750 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	650 MW	250 MW
TTC with All Lines In Service	1400 MW	1600 MW

**N. SCTLND-ALPS\_\_\_\_\_345\_2**

Tue 05/22/2018 to Thu 05/24/2018  
0800 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**DENNISON-NORFOLK\_\_115\_4**

Tue 05/22/2018 to Tue 05/22/2018  
0815 Daily(No Weekends) 1615

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>150 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Wed 05/23/2018 to Wed 05/23/2018  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

**DUNWODIE\_345KV\_6**

Wed 05/23/2018 to Thu 05/24/2018  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

Wed 05/23/2018 to Thu 05/24/2018  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W90**

Wed 05/23/2018 to Thu 05/24/2018  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**BECK -NIAGARA\_345\_PA302**

Wed 05/23/2018 to Thu 05/24/2018  
 0500 Continuous 1800  
 Work scheduled by: IESO

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **900 MW 800 MW**  
 Impacts Total Transfer Capability 1100 MW 800 MW  
 TTC with All Lines In Service 2000 MW 1600 MW

**FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_138\_601**

Wed 05/23/2018 to Wed 05/23/2018  
 0700 2359  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

**FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_138\_602**

Wed 05/23/2018 to Wed 05/23/2018  
 0700 2359  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

**FROST\_BR-SOUTHNGT\_345\_329 & NRTH1385-NOR HBR\_138\_603**

Wed 05/23/2018 to Wed 05/23/2018  
 0700 2359  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Thu 05/24/2018 to Thu 05/24/2018  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLE-DUNWODIE_345_W89</b>			FWD
Sat 05/26/2018	to	Sat 05/26/2018	(Import)
0001	Continuous	0030	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>			FWD
Sat 05/26/2018	to	Sat 05/26/2018	(Import)
0001	Continuous	0030	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>			FWD
Sat 05/26/2018	to	Sat 05/26/2018	(Import)
0001	Continuous	2330	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>			REV
Sat 05/26/2018	to	Sat 05/26/2018	(Export)
0700	Continuous	1800	SCH - HQ - NY <b>800 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 200 MW
			TTC with All Lines In Service 1000 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>			FWD
Sat 05/26/2018	to	Sat 05/26/2018	(Import)
2300	Continuous	2330	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>			FWD
Sat 05/26/2018	to	Sat 05/26/2018	(Import)
2300	Continuous	2330	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD
Mon 05/28/2018	to	Mon 05/28/2018	(Import)
0130	Continuous	0200	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W79</b>					FWD
Mon 05/28/2018	to	Mon 05/28/2018			(Import)
0130	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>EASTVIEW-SPRNBK__345_W78</b>					FWD
Mon 05/28/2018	to	Tue 05/29/2018	<u>UPDATED</u>	<u>by CONED</u> <u>05/16/2018</u>	(Import)
0300	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD
Mon 05/28/2018	to	Tue 05/29/2018	<u>UPDATED</u>	<u>by CONED</u> <u>05/16/2018</u>	(Import)
0300	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RNS3</b>					FWD
Mon 05/28/2018	to	Tue 05/29/2018	<u>UPDATED</u>	<u>by CONED</u> <u>05/16/2018</u>	(Import)
0300	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>SCH-IMO-NYISO_LIMIT_1000</b>					FWD
Tue 05/29/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYISO</u> <u>05/15/2018</u>	(Import)
0500	Continuous	1700		SCH - OH - NY	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 2000 MW
<b>STLAWRNC-MOSES__230_L33P</b>					FWD      REV
Tue 05/29/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYPA</u> <u>05/09/2018</u>	(Import) (Export)
0700	Continuous	2000		SCH - OH - NY	<b>2000 MW    1600 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW    0 MW
					TTC with All Lines In Service 2000 MW    1600 MW
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD      REV
Tue 05/29/2018	to	Sat 06/02/2018			(Import) (Export)
0700	Continuous	1800		SCH - HQ_CEDARS	<b>70 MW    40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 120 MW    0 MW
					TTC with All Lines In Service 190 MW    40 MW

**ARR: 38**

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE\_LIMIT\_800

Wed 05/30/2018 to Wed 05/30/2018  
 0600 Continuous 1800  
 Work scheduled by: ISONE

REV  
 (Export)  
**1000 MW**  
 SCH - NE - NY  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

DENNISON-ROSEMNTB\_115\_2/22

Thu 05/31/2018 to Thu 05/31/2018  
 0800 Daily(No Weekends) 1630  
 Work scheduled by: NGrid

ARR: 38

FWD REV  
 (Import) (Export)  
**95 MW 40 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 95 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

MARCY\_SO\_SERIES\_COMP\_I/S

Fri 06/01/2018 to Wed 10/31/2018  
 1800 Continuous 2359  
 Work scheduled by: NYISO

FWD  
 (Import)  
**2740 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 235 MW  
 TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL\_115\_3

Mon 06/04/2018 to Sat 06/09/2018  
 0700 Continuous 1800  
 Work scheduled by: NGrid

ARR: 38

FWD REV  
 (Import) (Export)  
**70 MW 40 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL\_115\_3

Mon 06/04/2018 to Sat 06/09/2018  
 0700 Daily 1800  
 Work scheduled by: NGrid

**CANCELLED by NGrid 05/16/2018**

ARR: 38

FWD REV  
 (Import) (Export)  
**70 MW 40 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

LEEDS 345 LEEDS SVC

Mon 06/04/2018 to Fri 06/15/2018  
 0800 Continuous 1500  
 Work scheduled by: NGrid

FWD  
 (Import)  
**2950 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

LEEDS 345 LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Mon 06/04/2018 to Fri 06/15/2018  
 0800 1500  
 Work scheduled by:

FWD  
 (Import)  
**2715 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 260 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD
Mon 06/18/2018	to	Thu 06/21/2018			(Import)
0500	Continuous	1700		DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1450 MW
					TTC with All Lines In Service 3150 MW
<b>S.RIPLEY-DUNKIRK_230_68</b>					FWD REV
Fri 06/22/2018	to	Sat 02/01/2020	<b>UPDATED</b>	<b>by NYISO 05/14/2018</b>	(Import) (Export)
2000	Continuous	0000		SCH - PJ - NY	<b>1950 MW 1350 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability 150 MW 0 MW
					TTC with All Lines In Service 2100 MW 1350 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3022</b>					FWD REV
Thu 06/28/2018	to	Thu 06/28/2018			(Import) (Export)
0500	Continuous	1700		SCH - OH - NY	<b>1300 MW 1150 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 700 MW 450 MW
					TTC with All Lines In Service 2000 MW 1600 MW
<b>MARCY___765_345_AT1</b>					FWD
Sat 08/04/2018	to	Sun 08/05/2018	<b>UPDATED</b>	<b>by NYPA 04/17/2018</b>	(Import)
0500	Continuous	1730		MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 3150 MW
<b>MARCY___765_345_AT2</b>					FWD
Tue 09/04/2018	to	Sun 09/09/2018			(Import)
0500	Continuous	1730		MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1450 MW
					TTC with All Lines In Service 3150 MW
<b>CLRKSCRN-OAKDALE_345_36</b>					FWD
Thu 09/06/2018	to	Fri 09/07/2018			(Import)
0700	Continuous	1530		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
<b>FRASER_-GILBOA_345_GF5-35</b>					FWD
Mon 09/10/2018	to	Fri 10/05/2018			(Import)
0700	Continuous	1730		CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ROSETON_-ROCKTVRN_345_311</b>		FWD	
Mon 09/10/2018	to Fri 09/28/2018	(Import)	
0800	Continuous 1600	UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE		Impacts Total Transfer Capability	1300 MW
		TTC with All Lines In Service	5700 MW
<b>MARCY_345KV_CSC</b>		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	Continuous 1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW
<b>MARCY_345KV_CSC &amp; MARCY_SO_SERIES_COMP_I/S</b>		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	1730	CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	285 MW
		TTC with All Lines In Service	2975 MW
<b>MARCY_765_345_AT2</b>		FWD	
Tue 09/11/2018	to Tue 09/11/2018	(Import)	
0500	Continuous 1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
<b>NIAGARA_345_230_AT4</b>		FWD	REV
Fri 09/14/2018	to Fri 09/14/2018	(Import)	(Export)
0500	Continuous 1700	SCH - OH - NY	<b>2000 MW 1400 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 200 MW
		TTC with All Lines In Service	2000 MW 1600 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>		FWD	
Sat 09/15/2018	to Mon 09/17/2018	(Import)	
0001	Continuous 0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_3</b>		FWD	
Sat 09/15/2018	to Mon 09/17/2018	(Import)	
0001	Continuous 0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_5</b>			FWD	
Sat 09/15/2018	to	Mon 09/17/2018	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>NIAGARA -ROCHESTR_345_NR2</b>			FWD	
Mon 09/17/2018	to	Fri 09/21/2018	(Import)	
0500	Continuous	1700	DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MA1</b>			FWD	
Mon 09/17/2018	to	Fri 09/21/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>NIAGARA_345_230_AT4</b>			FWD	REV
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	<b>2000 MW 1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 200 MW
			TTC with All Lines In Service	2000 MW 1600 MW
<b>MOSES -ADIRNDCK_230_MA1</b>			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>CLAY -EDIC_345_2-15</b>			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1700	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
<b>WATRCURE_345_230_BK_1</b>			FWD	REV
Mon 09/24/2018	to	Thu 09/27/2018	(Import)	(Export)
0800	Continuous	1530	SCH - PJ - NY	<b>2100 MW 1350 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	2100 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Time	Day	Zone	FWD	REV
BECK - NIAGARA 345_PA302	Mon 10/01/2018	Fri 10/05/2018	0500	Continuous	SCH - OH - NY	900 MW	800 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1100 MW	800 MW
					TTC with All Lines In Service	2000 MW	1600 MW
MOSES - ADIRNDCK 230_MA2	Mon 10/01/2018	Wed 10/03/2018	0700	Continuous	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	
PANNELL - CLAY 345_1	Mon 10/01/2018	Fri 10/05/2018	0700	Continuous	WEST CENTRAL	1300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
HUDSONP - FARRAGUT 345_B3402	Tue 10/02/2018	Tue 11/13/2018	0001	Continuous	SCH - PJ - NY	2100 MW	1350 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2100 MW	1350 MW
MARCY 765_345_AT2	Thu 10/04/2018	Fri 10/05/2018	0500	Continuous	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
MOSES - ADIRNDCK 230_MA1	Mon 10/08/2018	Fri 10/12/2018	0700	Continuous	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC2	Mon 10/08/2018	Fri 11/23/2018	0700	Continuous	MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Duration	Work Scheduled by	Transfer Direction	Impact	TTC
CHAT_DC_GC2	Mon 10/08/2018	Fri 11/23/2018	0700	Continuous	1700	SCH - HQ - NY	500 MW	1000 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service		1000 MW
CHATGUAY-MASSENA_765_7040	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	MOSES SOUTH	1550 MW	3150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service		3150 MW
CHATGUAY-MASSENA_765_7040	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	SCH - HQ - NY	0 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MARCY_765_345_AT1	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	MOSES SOUTH	1750 MW	3150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service		3150 MW
								ARR: 19
MARCY_765_345_AT2	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	MOSES SOUTH	1700 MW	3150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service		3150 MW
								ARR: 19
MASSENA -MARCY_765_MSU1	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	CENTRAL EAST - VC	2265 MW	2975 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service		2975 MW
MASSENA -MARCY_765_MSU1	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	MOSES SOUTH	500 MW	3150 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service		3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Schedule			FWD	REV
Start Date	End Date	Time	(Import)	(Export)
<b>MASSENA -MARCY 765_MSU1</b>				
Sat 10/13/2018	to Sat 10/27/2018	0100 Continuous 1730		
Work scheduled by: NYPA			SCH - HQ - NY	<b>475 MW 1000 MW</b>
			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>				
Sat 10/13/2018	to Sat 10/27/2018	0100 1730		
Work scheduled by:			MOSES SOUTH	<b>500 MW</b>
			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1 &amp; MARCY_SO_SERIES_COMP_I/S</b>				
Sat 10/13/2018	to Sat 10/27/2018	0100 1730		
Work scheduled by:			CENTRAL EAST - VC	<b>2080 MW</b>
			Impacts Total Transfer Capability	895 MW
			TTC with All Lines In Service	2975 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				
Sat 10/13/2018	to Sat 10/27/2018	0100 1730		
Work scheduled by:			SCH - HQ - NY	<b>850 MW 0 MW</b>
			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>STONYRDG-HILLSIDE_230_72</b>				
Wed 10/17/2018	to Thu 10/18/2018	0800 Continuous 1530		
Work scheduled by: NYSEG			DYSINGER EAST	<b>2850 MW</b>
			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
<b>LINDN_CG-LNDVFT 345_V-3022</b>				
Mon 10/22/2018	to Thu 10/25/2018	0800 Continuous 1500		
Work scheduled by: PJM			SCH - PJM_VFT	<b>0 MW 0 MW</b>
			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
<b>LEEDS -HURLYAVE_345_301</b>				
Mon 10/22/2018	to Fri 11/16/2018	0800 Continuous 1600		
Work scheduled by: CHGE			UPNY CONED	<b>4100 MW</b>
			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 10/29/2018 to Fri 11/02/2018  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 10/29/2018 to Fri 11/02/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Sat 11/03/2018 to Sun 11/18/2018  
 0001 Continuous 1800  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 11/05/2018 to Fri 11/09/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
<b>FROST_BR-LONG_MTN_345_352</b>				
Sun 11/11/2018	to	Sun 11/11/2018		
0700	Continuous	1800	SCH - NE - NY	<b>1300 MW</b> <b>1600 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 0 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<b>SCH-NE-NYISO_LIMIT_1000</b>				
Sun 11/11/2018	to	Sun 11/11/2018		
0700	Continuous	1800	SCH - NE - NY	<b>1200 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1400 MW
<b>MARCY___345KV_CSC</b>				
Fri 11/16/2018	to	Sat 11/17/2018		
0500	Continuous	1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
<b>MARCY___765_345_AT2</b>				
Fri 11/16/2018	to	Sat 11/17/2018		
0500	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				
Mon 11/19/2018	to	Wed 11/21/2018		
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>				
Mon 11/26/2018	to	Fri 11/30/2018		
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
<b>HURLYAVE-ROSETON__345_303</b>				
Mon 11/26/2018	to	Fri 12/21/2018		
0800	Continuous	1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,May 17, 2018 to Saturday ,November 16, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/03/2018 to Fri 12/07/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/10/2018 to Fri 12/14/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

Mon 12/17/2018 to Fri 12/21/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Wed 12/26/2018 to Fri 12/28/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**LEEDS\_\_\_345\_LEEDS SVC**

Mon 03/11/2019 to Fri 03/22/2019  
 0800 Continuous 1600  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW