

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45					FWD	
Sun 11/26/2017	to	Thu 05/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>05/17/2018</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
W49TH_ST-E13THSTA_345_M54					FWD	
Sun 11/26/2017	to	Thu 05/31/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>05/17/2018</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Wed 05/30/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/09/2018</u>	(Import) (Export)
0001	Continuous	2359				2100 MW 1350 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Wed 05/30/2018				(Import) (Export)
0001		2359				2050 MW 1300 MW
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability 50 MW 50 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Wed 05/30/2018	<u>EXT FORCE</u>	<u>by CE</u>	<u>04/09/2018</u>	(Import) (Export)
0001	Continuous	2359				2100 MW 1350 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability 0 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
S.RIPLEY-DUNKIRK_230_68					FWD	
Wed 02/07/2018	to	Mon 06/04/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/14/2018</u>	(Import) (Export)
1629	Continuous	2000				1950 MW 1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
CHAT_DC_GC1					FWD	
Sat 04/14/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>04/11/2018</u>	(Import)
0100	Continuous	1800				2850 MW
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability 300 MW	
					TTC with All Lines In Service 3150 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Duration	Update	By	Effective Date	Impact	TTC	Notes
CHAT_DC_GC1	Sat 04/14/2018	Fri 05/25/2018	0100	Continuous	1800	UPDATED	by HQ	04/11/2018	SCH - HQ - NY	500 MW
Work scheduled by: HQ										
Impacts Total Transfer Capability 500 MW										
TTC with All Lines In Service 1000 MW										
STLAWRNC-MOSES	Mon 04/30/2018	Tue 05/29/2018	0456	Continuous	0659	EXT FORCE	by IESO	05/11/2018	SCH - OH - NY	2000 MW
Work scheduled by: IESO										
Impacts Total Transfer Capability 0 MW										
TTC with All Lines In Service 2000 MW										
SCH-HQ-NYISO	Thu 05/10/2018	Fri 05/25/2018	1500	Continuous	2100				SCH - HQ - NY	1200 MW
Work scheduled by: HQ										
Impacts Total Transfer Capability 300 MW										
TTC with All Lines In Service 1500 MW										
ERIE E	Sat 05/12/2018	Fri 06/01/2018	0700		1500				DYSINGER EAST	2850 MW
Work scheduled by:										
Impacts Total Transfer Capability 300 MW										
TTC with All Lines In Service 3150 MW										
S.PERRY	Sat 05/12/2018	Fri 06/01/2018	0700	Continuous	1500	UPDATED	by NYSEG	02/15/2018	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG										
Impacts Total Transfer Capability 300 MW										
TTC with All Lines In Service 3150 MW										
WETHSRFD-S.PERRY	Sat 05/12/2018	Fri 06/01/2018	0700	Continuous	1500	UPDATED	by NYSEG	02/15/2018	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG										
Impacts Total Transfer Capability 300 MW										
TTC with All Lines In Service 3150 MW										
MARCY	Mon 05/14/2018	Sat 05/19/2018	0500	Continuous	2300	UPDATED	by NYPA	05/16/2018	MOSES SOUTH	1700 MW
Work scheduled by: NYPA										
Impacts Total Transfer Capability 1450 MW										
TTC with All Lines In Service 3150 MW										

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
HOMR_NYW-PIERC_NY_345_48						(Import)	(Export)
Mon 05/14/2018	to	Fri 05/18/2018	<u>UPDATED</u>	<u>by NYSEG</u>	<u>05/14/2018</u>		
0800	Continuous	2000				SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2100 MW
<hr/>						FWD	REV
SCH-NE-NYISO_LIMIT_400						(Import)	(Export)
Mon 05/14/2018	to	Mon 05/21/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>		
1500	Continuous	1859				SCH - NE - NY	600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<hr/>						FWD	REV
SCH-NYISO-NE_LIMIT_1100						(Import)	(Export)
Mon 05/14/2018	to	Mon 05/21/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/11/2018</u>		
1500	Continuous	1859				SCH - NE - NY	1300 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1600 MW
<hr/>						FWD	REV
NRTH1385-NOR_HBR__138_601						(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>		
0600	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<hr/>						FWD	REV
NRTH1385-NOR_HBR__138_601 & NRTH1385-NOR_HBR__138_602						(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018				SCH - NPX_1385	0 MW
0600		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
<hr/>						FWD	REV
NRTH1385-NOR_HBR__138_601 & NRTH1385-NOR_HBR__138_603						(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018				SCH - NPX_1385	0 MW
0600		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
<hr/>						FWD	REV
NRTH1385-NOR_HBR__138_602						(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>		
0600	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018				
0600		2359		SCH - NPX_1385	0 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<hr/>						
NRTH1385-NOR HBR__138_603					FWD	REV
					(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	
0600	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<hr/>						
NRTH1385-NRTHPORT_138_NNC					FWD	REV
					(Import)	(Export)
Tue 05/15/2018	to	Wed 05/23/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>05/17/2018</u>	
0600	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	0 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_900					FWD	
					(Import)	
Tue 05/15/2018	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/10/2018</u>	
0800	Daily(No Weekends)	1530				
Work scheduled by: NGrid					SCH - OH - NY	1200 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
DENNISON-ROSEMNTB_115_2/22					FWD	REV
					(Import)	(Export)
Tue 05/15/2018	to	Tue 05/15/2018				
0800	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW
						40 MW
						0 MW
						40 MW
<hr/>						
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
						(Export)
Tue 05/15/2018	to	Tue 05/15/2018				
1030	Continuous	1630				
Work scheduled by: HQ					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	40 MW
<hr/>						
DUNWODIE_345KV_3					FWD	
					(Import)	
Wed 05/16/2018	to	Wed 05/16/2018				
0201	Continuous	0230				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			FWD
DUNWODIE_345KV_4			(Import)
Wed 05/16/2018	to	Wed 05/16/2018	
0201	Continuous	0230	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W89			FWD
			(Import)
Wed 05/16/2018	to	Wed 05/16/2018	
0201	Continuous	0230	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
MARCY_SO_SERIES_COMP_I/S			FWD
			(Import)
Wed 05/16/2018	to	Fri 05/18/2018	
1704	Continuous	2059	CENTRAL EAST - VC 2740 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
DUNWODIE_345KV_3			FWD
			(Import)
Wed 05/16/2018	to	Wed 05/16/2018	
1730	Continuous	1800	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
DUNWODIE_345KV_4			FWD
			(Import)
Wed 05/16/2018	to	Wed 05/16/2018	
1730	Continuous	1800	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W89			FWD
			(Import)
Wed 05/16/2018	to	Wed 05/16/2018	
1730	Continuous	1800	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4			FWD
			(Import)
Thu 05/17/2018	to	Thu 05/17/2018	
0001		0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by:			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 05/18/2018 to Fri 05/18/2018
 0001 Continuous 0100
 Work scheduled by: ConEd

CANCELLED by ConEd 05/16/2018

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F38

Fri 05/18/2018 to Fri 05/18/2018
 0001 Continuous 2330
 Work scheduled by: ConEd

CANCELLED by ConEd 05/16/2018

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 05/18/2018 to Fri 05/18/2018
 0001 Continuous 2330
 Work scheduled by: ConEd

CANCELLED by ConEd 05/16/2018

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/18/2018 to Fri 05/18/2018
 2230 Continuous 2330
 Work scheduled by: ConEd

CANCELLED by ConEd 05/16/2018

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD_345KV_18

Sat 05/19/2018 to Sat 05/19/2018
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MASSENA_-MARCY_765_MSU1

Sat 05/19/2018 to Sat 05/19/2018
 2100 Continuous 2300
 Work scheduled by: NYPA

UPDATED by NYPA 05/16/2018

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 05/19/2018 to Sat 05/19/2018
 2100 Continuous 2300
 Work scheduled by: NYPA

UPDATED by NYPA 05/16/2018

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD	REV
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)	(Export)
2100	Continuous	2300				475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_0						FWD	
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>	(Import)	
2100	Continuous	2300				0 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
SCH-NYISO-HQ_LIMIT_0							REV
Sat 05/19/2018	to	Sat 05/19/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/16/2018</u>		(Export)
2100	Continuous	2300					0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1000 MW
SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4						FWD	
Sun 05/20/2018	to	Sun 05/20/2018				(Import)	
2130		2200				3200 MW	
Work scheduled by:						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
CLAY___-EDIC___345_1-16						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/01/2018</u>	(Import)	
0700	Continuous	1530				4850 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/10/2018</u>	(Import)	
0700	Continuous	1730				2100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
SCH-HQ-NYISO_LIMIT_1400						FWD	
Mon 05/21/2018	to	Fri 05/25/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>04/11/2018</u>	(Import)	
0700	Continuous	1800				1400 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD	
Mon 05/21/2018	to	Fri 06/01/2018	UPDATED	by NYPA	05/10/2018	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD	
Mon 05/21/2018	to	Fri 06/01/2018	UPDATED	by NYPA	05/10/2018	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
					ARR: 19	TTC with All Lines In Service 2975 MW
SCH-NYISO-NE_LIMIT_900						REV
Mon 05/21/2018	to	Mon 05/21/2018	CANCELLED	by ISONE	05/20/2018	(Export)
0730	Continuous	1859				SCH - NE - NY 1100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1600 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Mon 05/21/2018	to	Tue 05/22/2018	CANCELLED	by ISONE	05/20/2018	(Import) (Export)
0730	Continuous	1600				SCH - NE - NY 1150 MW 1600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 250 MW 0 MW
						TTC with All Lines In Service 1400 MW 1600 MW
SCH-NYISO-NE_LIMIT_1200						REV
Mon 05/21/2018	to	Tue 05/22/2018	CANCELLED	by ISONE	05/20/2018	(Export)
1900	Continuous	1600				SCH - NE - NY 1400 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Tue 05/22/2018	to	Tue 05/22/2018				(Import)
0200	Continuous	0230				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Tue 05/22/2018	to	Tue 05/22/2018				(Import)
0200	Continuous	0230				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
LADENTWN-BUCHAN_S_345_Y88				(Import)	
Tue 05/22/2018	to	Wed 05/23/2018	UPDATED by CONED 05/20/2018		
0500	Continuous	0300	UPNY CONED	4800 MW	
Work scheduled by: ORU				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW
N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601				(Import)	(Export)
Tue 05/22/2018	to	Wed 05/23/2018			
0800		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_602				(Import)	(Export)
Tue 05/22/2018	to	Wed 05/23/2018			
0800		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_603				(Import)	(Export)
Tue 05/22/2018	to	Wed 05/23/2018			
0800		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
N.SCTLND-ALPS_345_2				(Import)	(Export)
Tue 05/22/2018	to	Thu 05/24/2018			
0800	Continuous	1500	SCH - NE - NY	750 MW	1350 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	650 MW 250 MW
				TTC with All Lines In Service	1400 MW 1600 MW
N.SCTLND-ALPS_345_2				(Import)	(Export)
Tue 05/22/2018	to	Thu 05/24/2018			
0800	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
DENNINGSON-NORFOLK_115_4				(Import)	(Export)
Tue 05/22/2018	to	Tue 05/22/2018			
0815	Daily(No Weekends)	1615	SCH - HQ_CEDARS	150 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	40 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87			FWD
Wed 05/23/2018	to	Wed 05/23/2018	(Import)
0301	Continuous	0330	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
DUNWODIE_345KV_6			FWD
Wed 05/23/2018	to	Thu 05/24/2018	(Import)
0301	Continuous	0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
DUNWODIE_345KV_8			FWD
Wed 05/23/2018	to	Thu 05/24/2018	(Import)
0301	Continuous	0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W90			FWD
Wed 05/23/2018	to	Thu 05/24/2018	(Import)
0301	Continuous	0200	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
BECK___-NIAGARA_345_PA302			FWD
Wed 05/23/2018	to	Thu 05/24/2018	(Import) (Export)
0500	Continuous	1800	SCH - OH - NY 900 MW 800 MW
Work scheduled by: IESO			Impacts Total Transfer Capability 1100 MW 800 MW
			TTC with All Lines In Service 2000 MW 1600 MW
<hr/>			
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_601			FWD
Wed 05/23/2018	to	Wed 05/23/2018	(Import) (Export)
0700		2359	SCH - NPX_1385 0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 200 MW 200 MW
			TTC with All Lines In Service 200 MW 200 MW
<hr/>			
FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR_138_602			FWD
Wed 05/23/2018	to	Wed 05/23/2018	(Import) (Export)
0700		2359	SCH - NPX_1385 0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 200 MW 200 MW
			TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-SOUTHNGT_345_329 & NRTH1385-NOR HBR__138_603

Wed 05/23/2018 to Wed 05/23/2018
0700 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Wed 05/23/2018 to Thu 05/24/2018
0700 Continuous 1500

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_700

Wed 05/23/2018 to Thu 05/24/2018
0700 Continuous 1500

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 05/24/2018 to Thu 05/24/2018
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 05/26/2018 to Sat 05/26/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sat 05/26/2018 to Sat 05/26/2018
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

EFISHKIL-WOOD_ST__345_F38

Sat 05/26/2018 to Sat 05/26/2018
0001 Continuous 2330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800				REV
Sat 05/26/2018	to	Sat 05/26/2018		(Export)
0700	Continuous	1800	SCH - HQ - NY	800 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 200 MW
				TTC with All Lines In Service 1000 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Sat 05/26/2018	to	Sat 05/26/2018		(Import)
2300	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
WOOD_ST_-PLSNTVLE_345_Y86				FWD
Sat 05/26/2018	to	Sat 05/26/2018		(Import)
2300	Continuous	2330	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Mon 05/28/2018	to	Mon 05/28/2018		(Import)
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W79				FWD
Mon 05/28/2018	to	Mon 05/28/2018		(Import)
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W78				FWD
Mon 05/28/2018	to	Tue 05/29/2018	UPDATED by CONED 05/16/2018	(Import)
0300	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
MILLWOOD-EASTVIEW_345_W85				FWD
Mon 05/28/2018	to	Tue 05/29/2018	UPDATED by CONED 05/16/2018	(Import)
0300	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3					FWD	
Mon 05/28/2018	to	Tue 05/29/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>05/16/2018</u>	(Import)
0300	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1000					FWD	
Tue 05/29/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/15/2018</u>	(Import)
0500	Continuous	1700				1300 MW
Work scheduled by: NYPA					SCH - OH - NY	700 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	
STLAWRNC-MOSES__230_L33P					FWD	REV
Tue 05/29/2018	to	Fri 06/01/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/09/2018</u>	(Import) (Export)
0700	Continuous	2000				2000 MW 1600 MW
Work scheduled by: NYPA					SCH - OH - NY	0 MW 0 MW
					Impacts Total Transfer Capability	2000 MW 1600 MW
					TTC with All Lines In Service	
BROWNFLS-TAYLORVL_115_4					FWD	REV
Tue 05/29/2018	to	Sat 06/02/2018				(Import) (Export)
0700	Continuous	1800				70 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	120 MW 0 MW
					Impacts Total Transfer Capability	190 MW 40 MW
					TTC with All Lines In Service	
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Wed 05/30/2018	to	Wed 05/30/2018				(Import)
0600	Continuous	1000				0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	
NEWBRDGE-DUFFYAVE_345_501					FWD	
Wed 05/30/2018	to	Wed 05/30/2018				(Import)
0600	Continuous	1000				0 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 05/30/2018	to	Wed 05/30/2018				(Import)
0600	Continuous	1000				375 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE	285 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Work Scheduled by	Transfer Type	Capacity (MW)	Impact	TTC with All Lines In Service
NEWBRDGE_345_138_BK_2	Wed 05/30/2018	Wed 05/30/2018	0600	Continuous	LI	FWD (Import)	375 MW	285 MW	660 MW
						SCH - PJM_NEPTUNE	375 MW	285 MW	660 MW
						Impacts Total Transfer Capability	285 MW		
						TTC with All Lines In Service	660 MW		
SCH-NYISO-NE_LIMIT_800	Wed 05/30/2018	Wed 05/30/2018	0600	Continuous	ISONE	REV (Export)	1000 MW	600 MW	1600 MW
						SCH - NE - NY	1000 MW	600 MW	1600 MW
						Impacts Total Transfer Capability	600 MW		
						TTC with All Lines In Service	1600 MW		
DENNISON-ROSEMNTB_115_2/22	Thu 05/31/2018	Thu 05/31/2018	0800	Daily(No Weekends)	NGrid	FWD (Import)	95 MW	0 MW	40 MW
						SCH - HQ_CEDARS	95 MW	0 MW	40 MW
						Impacts Total Transfer Capability	95 MW	0 MW	40 MW
						TTC with All Lines In Service	190 MW	40 MW	
						ARR: 38			
MARCY_SO_SERIES_COMP_I/S	Fri 06/01/2018	Wed 10/31/2018	1800	Continuous	NYISO	FWD (Import)	2740 MW	235 MW	2975 MW
						CENTRAL EAST - VC	2740 MW	235 MW	2975 MW
						Impacts Total Transfer Capability	235 MW		
						TTC with All Lines In Service	2975 MW		
SCH-IMO_NY_NIAG_CB_3122_W/BB	Sat 06/02/2018	Sat 06/02/2018	0500	Continuous	NYPA	FWD (Import)	1700 MW	200 MW	1600 MW
						SCH - OH - NY	1700 MW	200 MW	1600 MW
						Impacts Total Transfer Capability	300 MW	200 MW	1600 MW
						TTC with All Lines In Service	2000 MW	1600 MW	
BROWNFLS-TAYLORVL_115_3	Mon 06/04/2018	Sat 06/09/2018	0700	Continuous	NGrid	FWD (Import)	70 MW	0 MW	40 MW
						SCH - HQ_CEDARS	70 MW	0 MW	40 MW
						Impacts Total Transfer Capability	120 MW	0 MW	40 MW
						TTC with All Lines In Service	190 MW	40 MW	
						ARR: 38			
BROWNFLS-TAYLORVL_115_3	Mon 06/04/2018	Sat 06/09/2018	0700	Daily	NGrid	FWD (Import)	70 MW	0 MW	40 MW
						SCH - HQ_CEDARS	70 MW	0 MW	40 MW
						Impacts Total Transfer Capability	120 MW	0 MW	40 MW
						TTC with All Lines In Service	190 MW	40 MW	
						ARR: 38			
						CANCELLED by NGrid 05/16/2018			

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC				FWD	
Mon 06/04/2018	to	Fri 06/15/2018		(Import)	
0800	Continuous	1500	CENTRAL EAST - VC	2950 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	25 MW	
			TTC with All Lines In Service	2975 MW	
LEEDS___345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S				FWD	
Mon 06/04/2018	to	Fri 06/15/2018		(Import)	
0800		1500	CENTRAL EAST - VC	2715 MW	
Work scheduled by:			Impacts Total Transfer Capability	260 MW	
			TTC with All Lines In Service	2975 MW	
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 06/11/2018	to	Sat 06/16/2018		(Import)	(Export)
0700	Continuous	1800	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
NIAGARA_-ROCHESTR_345_NR2				FWD	
Mon 06/18/2018	to	Thu 06/21/2018		(Import)	
0500	Continuous	1700	DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 06/18/2018	to	Sat 06/23/2018		(Import)	(Export)
0700	Continuous	1800	SCH - HQ_CEDARS	70 MW	40 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	120 MW	0 MW
			TTC with All Lines In Service	190 MW	40 MW
S.RIPLEY-DUNKIRK_230_68				FWD	REV
Fri 06/22/2018	to	Sat 02/01/2020	UPDATED by NYISO 05/14/2018	(Import)	(Export)
2000	Continuous	0000	SCH - PJ - NY	1950 MW	1350 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	150 MW	0 MW
			TTC with All Lines In Service	2100 MW	1350 MW
SCH-NYISO-IMO_NIAGARA_CB_3022				FWD	REV
Thu 06/28/2018	to	Thu 06/28/2018		(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1300 MW	1150 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW	450 MW
			TTC with All Lines In Service	2000 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1 FWD
 (Import)
 Sat 08/04/2018 to Sun 08/05/2018 **UPDATED** **by NYPA** **04/17/2018**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2 FWD
 (Import)
 Tue 09/04/2018 to Sun 09/09/2018
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE__345_36 FWD
 (Import)
 Thu 09/06/2018 to Fri 09/07/2018
 0700 Continuous 1530
 Work scheduled by: NYSEG
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

FRASER_-GILBOA__345_GF5-35 FWD
 (Import)
 Mon 09/10/2018 to Fri 10/05/2018
 0700 Continuous 1730
 Work scheduled by: NYPA
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311 FWD
 (Import)
 Mon 09/10/2018 to Fri 09/28/2018
 0800 Continuous 1600
 Work scheduled by: CHGE
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

MARCY___345KV_CSC FWD
 (Import)
 Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S FWD
 (Import)
 Tue 09/11/2018 to Tue 09/11/2018
 0500 1730
 Work scheduled by:
 CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

DUNWODIE-MOTTHAVN_345_71

Sat 09/15/2018 to Mon 09/17/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 09/15/2018 to Mon 09/17/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Sat 09/15/2018 to Mon 09/17/2018
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MAL

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 09/24/2018 to Fri 09/28/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES__-ADIRNDCK_230_MAI

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

WATRCURE_345_230_BK 1

Mon 09/24/2018 to Thu 09/27/2018
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

BECK__-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

PANNELL_-CLAY__345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Tue 10/02/2018 to Tue 11/13/2018
 0001 Continuous 2359
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2100 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAL

Mon 10/08/2018 to Fri 10/12/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
 0700 Continuous 1700
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/13/2018 to Sat 10/27/2018
 0100 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import) (Export)	
0100	Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	1730	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:		Impacts Total Transfer Capability	895 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

STONYRDG-HILLSIDE_230_72

Wed 10/17/2018 to Thu 10/18/2018
 0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 10/22/2018 to Thu 10/25/2018
 0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS -HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

KINTIGH -ROCHESTR_345_SRL-39

Mon 10/29/2018 to Fri 11/02/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MA1

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Sat 11/03/2018 to Sun 11/18/2018
 0001 Continuous 1800

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501			FWD	
Sat 11/03/2018	to	Sun 11/18/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1			FWD	
Sat 11/03/2018	to	Sun 11/18/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2			FWD	
Sat 11/03/2018	to	Sun 11/18/2018	(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
MOSES__-ADIRNDCK_230_MA1			FWD	
Mon 11/05/2018	to	Fri 11/09/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
FROST_BR-LONG_MTN_345_352			FWD	REV
Sun 11/11/2018	to	Sun 11/11/2018	(Import)	(Export)
0700	Continuous	1800	SCH - NE - NY	1300 MW 1600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 0 MW
			TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_1000			FWD	
Sun 11/11/2018	to	Sun 11/11/2018	(Import)	
0700	Continuous	1800	SCH - NE - NY	1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1400 MW
MARCY___345KV_CSC			FWD	
Fri 11/16/2018	to	Sat 11/17/2018	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 20, 2018 to Tuesday ,November 19, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS___345_LEEDS SVC

Mon 03/11/2019 to Fri 03/22/2019
 0800 Continuous 1600

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW