

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
HUDSONP_-FARRAGUT_345_B3402		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
Work scheduled by: ConEd	SCH - PJ - NY	2600 MW 1300 MW
	Impacts Total Transfer Capability	0 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
Work scheduled by:	SCH - PJ - NY	2000 MW 1300 MW
	Impacts Total Transfer Capability	600 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
Work scheduled by: ConEd	SCH - PJ - NY	2600 MW 1300 MW
	Impacts Total Transfer Capability	0 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
STLAWRNC-MOSES_230_L33P		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359		
<u>EXT FORCE</u> by <u>IESO</u> <u>08/21/2018</u>		
Work scheduled by: IESO	SCH - OH - NY	2250 MW 2000 MW
	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	2250 MW 2000 MW
DUNWODIE_345KV_6		
Wed 01/23/2019 to Thu 04/18/2019		FWD (Import)
0001 Continuous 0300		
<u>EXTENDED</u> by <u>CE</u> <u>03/28/2019</u>		
Work scheduled by: ConEd	SPR/DUN-SOUTH	3800 MW
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
SCH-IMO-NYISO_LIMIT_1750		
Tue 02/26/2019 to Fri 12/31/2021		FWD (Import)
0001 Continuous 2359		
<u>UPDATED</u> by <u>IESO</u> <u>03/14/2019</u>		
Work scheduled by: IESO	SCH - OH - NY	2050 MW
	Impacts Total Transfer Capability	200 MW
	TTC with All Lines In Service	2250 MW
LONG_MTN-CRICKVLY_345_398		
Fri 03/01/2019 to Sun 05/19/2019		FWD (Import) (Export)
0001 Continuous 2359		
<u>UPDATED</u> by <u>ISONE</u> <u>03/27/2019</u>		
Work scheduled by: ConEd	SCH - NE - NY	700 MW 1250 MW
	Impacts Total Transfer Capability	700 MW 550 MW
	TTC with All Lines In Service	1400 MW 1800 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LONG_MTN-CRICKVLY_345_398							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>		
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_400						FWD	
						(Import)	
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	SCH - NE - NY	600 MW
0001	Continuous	2359				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW
SCH-NYISO-IMO_LIMIT_1600							REV
							(Export)
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	SCH - OH - NY	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: IESO						TTC with All Lines In Service	2000 MW
SCH-NYISO-NE_LIMIT_600							REV
							(Export)
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	SCH - NE - NY	800 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1000 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1800 MW
VOLNEY_-MARCY_345_19						FWD	
						(Import)	
Mon 04/01/2019	to	Wed 04/10/2019				CENTRAL EAST - VC	2825 MW
0500	Continuous	1730				Impacts Total Transfer Capability	150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
							ARR: 19
VOLNEY_-MARCY_345_19						FWD	
						(Import)	
Mon 04/01/2019	to	Wed 04/10/2019				OSWEGO EXPORT	4900 MW
0500	Continuous	1730				Impacts Total Transfer Capability	350 MW
Work scheduled by: NYPA						TTC with All Lines In Service	5250 MW
							ARR: 19
SCH-IMO-NYISO_LIMIT_1000						FWD	
						(Import)	
Mon 04/01/2019	to	Wed 04/10/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/11/2019</u>	SCH - OH - NY	1300 MW
0700	Continuous	0830				Impacts Total Transfer Capability	950 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
LINDN_CG-LNDVFT___345_V-3022						
Sun 04/07/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/15/2019</u>	
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW
					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4						
Mon 04/08/2019	to	Sat 04/13/2019				
0001		0300				
Work scheduled by:					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB						
Mon 04/08/2019	to	Fri 04/12/2019				
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	2000 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2250 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/14/2019</u>	
0600	Continuous	2359				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/14/2019</u>	
0600	Continuous	2359				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1						
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/14/2019</u>	
0600	Continuous	2359				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2						
Mon 04/08/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/14/2019</u>	
0600	Continuous	1800				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
S.RIPLEY-DUNKIRK__230_68		FWD	REV
Mon 04/08/2019 to Mon 04/15/2019	<u>UPDATED</u> by <u>PJM</u> <u>02/11/2019</u>	(Import)	(Export)
0800 Continuous 2000		2600 MW	1300 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	0 MW 250 MW
		TTC with All Lines In Service	2600 MW 1550 MW
<hr/>			
COOPERS_-MIDDLETP_345_CCRT34		FWD	
Wed 04/10/2019 to Wed 04/10/2019		(Import)	
0700 Continuous 1600		2720 MW	
Work scheduled by: ORU		Impacts Total Transfer Capability	255 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
MARCY___345KV_CSC		FWD	
Thu 04/11/2019 to Wed 04/17/2019		(Import)	
0500 Continuous 1730		2925 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
MARCY_-EDIC_____345_UE1-7		FWD	
Thu 04/11/2019 to Sat 04/20/2019		(Import)	
0500 Continuous 1730		5250 MW	
Work scheduled by: NYPA	ARR: 19&16	Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW
<hr/>			
SCH-IMO-NYISO_LIMIT_300		FWD	
Sat 04/13/2019 to Sat 04/13/2019	<u>UPDATED</u> by <u>NYISO</u> <u>04/05/2019</u>	(Import)	
0001 Continuous 2359		600 MW	
Work scheduled by: NYISO		Impacts Total Transfer Capability	1650 MW
		TTC with All Lines In Service	2250 MW
<hr/>			
SCH-NYISO-IMO_LIMIT_500			REV
Sat 04/13/2019 to Sat 04/13/2019	<u>UPDATED</u> by <u>NYISO</u> <u>04/05/2019</u>		(Export)
0001 Continuous 2359		800 MW	800 MW
Work scheduled by: NYISO		Impacts Total Transfer Capability	1200 MW
		TTC with All Lines In Service	2000 MW
<hr/>			
SCH-NYISO-PJM_LIMIT_200			REV
Sat 04/13/2019 to Sat 04/13/2019	<u>UPDATED</u> by <u>NYISO</u> <u>04/05/2019</u>		(Export)
0001 Continuous 2359		500 MW	500 MW
Work scheduled by: NYISO		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	1550 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	(Import)
0301	Continuous	0259			800 MW
Work scheduled by: ConEd					CONED - LIPA
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1500 MW
DUNWODIE_345KV_4					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	(Import)
0301	Continuous	0259			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	(Import)
0301	Continuous	0259			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	(Import)
0301	Continuous	0259			4000 MW
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 1700 MW
					TTC with All Lines In Service 5700 MW
CHAT_DC_GC1					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700			2850 MW
Work scheduled by: HQ					MOSES SOUTH
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sat 04/13/2019	to	Sat 04/13/2019			(Export)
0700	Continuous	1700			500 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700			1150 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8				FWD
Sun 04/14/2019	to	Sun 04/14/2019	CANCELLED <u>by NGrid</u> <u>04/14/2019</u>	(Import)
0200	Continuous	0230	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 5250 MW
SPRNBRK _____ 345KV_RNS5				FWD
Sun 04/14/2019	to	Sun 04/14/2019	UPDATED <u>by CE</u> <u>04/15/2019</u>	(Import)
1000	Continuous	1030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK _____ -W49TH_ST_345_M51				FWD
Sun 04/14/2019	to	Sun 04/21/2019	UPDATED <u>by CE</u> <u>04/15/2019</u>	(Import)
1000	Continuous	2200	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
SCH-NYISO-HQ_LIMIT_800				REV
Mon 04/15/2019	to	Fri 05/24/2019		(Export)
0400	Continuous	1700	SCH - HQ - NY	800 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 200 MW
				TTC with All Lines In Service 1000 MW
SCRIBA _____ -VOLNEY _____ 345_20				FWD
Mon 04/15/2019	to	Tue 04/16/2019		(Import)
0600	Continuous	1800	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
PORTER _____ -ROTTRDAM_230_30				FWD
Mon 04/15/2019	to	Mon 04/15/2019		(Import)
0700	Daily(No Weekends)	1630	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
SPRNBRK _____ 345KV_RNS5				FWD
Mon 04/15/2019	to	Sat 04/20/2019	CANCELLED <u>by ConEd</u> <u>04/15/2019</u>	(Import)
1137	Continuous	2200	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD	
Mon 04/15/2019	to	Sat 04/20/2019	UPDATED	by CE	04/15/2019	(Import)
1137	Continuous	2200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_7					FWD	
Thu 04/18/2019	to	Thu 04/18/2019	CANCELLED	by ConEd	04/11/2019	(Import)
0301	Continuous	0330				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD	
Thu 04/18/2019	to	Thu 04/18/2019	CANCELLED	by ConEd	04/11/2019	(Import)
0301	Continuous	0330				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_72					FWD	
Thu 04/18/2019	to	Thu 04/25/2019	CANCELLED	by ConEd	04/11/2019	(Import)
0301	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Fri 04/19/2019	to	Fri 04/19/2019				(Import)
0200	Continuous	2230				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	TTC with All Lines In Service 5700 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Fri 04/19/2019	to	Mon 04/22/2019				(Import)
0200	Continuous	0300				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_300					FWD	
Sat 04/20/2019	to	Sat 04/20/2019	UPDATED	by NYISO	04/05/2019	(Import)
0001	Continuous	2359				SCH - OH - NY 600 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 1650 MW	TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_500

Sat 04/20/2019 to Sat 04/20/2019
0001 Continuous 2359

UPDATED by NYISO 04/05/2019

Work scheduled by: NYISO

SCH - OH - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

800 MW

SCH-NYISO-PJM_LIMIT_200

Sat 04/20/2019 to Sat 04/20/2019
0001 Continuous 2359

UPDATED by NYISO 04/05/2019

Work scheduled by: NYISO

SCH - PJ - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

500 MW

SPRBRK__345KV_RNS5

Sun 04/21/2019 to Sun 04/21/2019
2130 Continuous 2200

UPDATED by CE 04/15/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

EASTVIEW-SPRBRK__345_W79

Mon 04/22/2019 to Mon 04/22/2019
0230 Continuous 0300

UPDATED by CE 04/15/2019

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4350 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 04/22/2019 to Mon 04/22/2019
0500 Continuous 1700

UPDATED by NYISO 04/05/2019

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 2250 MW

FWD REV
(Import) (Export)

1550 MW 1400 MW

EDIC__-FRASER__345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

UPDATED by NYISO 04/05/2019

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2500 MW

MARCY__765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

UPDATED by NYISO 04/05/2019

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

1700 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38				FWD
Thu 04/25/2019	to	Thu 04/25/2019		(Import)
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Thu 04/25/2019	to	Thu 04/25/2019		(Import)
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
WOOD_ST_-PLSNTVLE_345_Y86				FWD
Thu 04/25/2019	to	Sun 04/28/2019		(Import)
0001	Continuous	0259	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
DUNWODIE_345KV_7				FWD
Thu 04/25/2019	to	Thu 04/25/2019	CANCELLED by ConEd 04/11/2019	(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8				FWD
Thu 04/25/2019	to	Thu 04/25/2019	CANCELLED by ConEd 04/11/2019	(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
FRASANX-COOPERS__345_UCC2-41				FWD
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED by NYPA 08/22/2018	(Import)
0500	Continuous	1730		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				ARR: 19
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41				FWD
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED by NYPA 08/22/2018	(Import)
0500	Continuous	1730		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				ARR: 19
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F38

Sun 04/28/2019 to Sun 04/28/2019
 0230 Continuous 0259
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 04/28/2019 to Sun 04/28/2019
 0230 Continuous 0259
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 04/29/2019 to Thu 05/02/2019 **UPDATED by NYSEG 11/08/2018**
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/29/2019 to Fri 05/03/2019 **CANCELLED by NYPA 04/12/2019**
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 04/29/2019 to Fri 05/03/2019
 0700 Continuous 1730
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
 0700 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
 0700 Continuous 1700
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3			FWD
Wed 05/01/2019	to	Wed 05/01/2019	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4			FWD
Wed 05/01/2019	to	Wed 05/01/2019	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89			FWD
Wed 05/01/2019	to	Thu 05/02/2019	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
			UPNY CONED 4000 MW
			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
EGRDNCTY_345_138_AT2			FWD
Wed 05/01/2019	to	Wed 05/15/2019	(Import)
0001	Continuous	2359	
Work scheduled by: LI			
			CONED - LIPA 1250 MW
			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 1500 MW
HUDSONTP-W49TH_ST_345_Y56			FWD
Wed 05/01/2019	to	Tue 05/07/2019	(Import)
0600	Continuous	1800	
Work scheduled by: PJM			
			SCH - PJM_HTP 0 MW
			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
DUNWODIE_345KV_3			FWD
Thu 05/02/2019	to	Thu 05/02/2019	(Import)
0230	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4			FWD
Thu 05/02/2019	to	Thu 05/02/2019	(Import)
0230	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			FWD
STONYRDG-HILLSIDE_230_72			(Import)
Fri 05/03/2019	to	Fri 05/03/2019	DYSINGER EAST 2850 MW
0800	Continuous	1530	Impacts Total Transfer Capability 300 MW
Work scheduled by: NYSEG			TTC with All Lines In Service 3150 MW
<hr/>			FWD
CHATGUAY-MASSENA_765_7040			(Import)
Sat 05/04/2019	to	Sat 05/04/2019	MOSES SOUTH 1550 MW
0530	Continuous	1930	Impacts Total Transfer Capability 1600 MW
Work scheduled by: NYPA			TTC with All Lines In Service 3150 MW
<hr/>			FWD
CHATGUAY-MASSENA_765_7040			REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import) (Export)
0530	Continuous	1930	SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1500 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			FWD
MASSENA_-MARCY___765_MSU1			(Import)
Sat 05/04/2019	to	Sat 05/04/2019	CENTRAL EAST - VC 2265 MW
0530	Continuous	1930	Impacts Total Transfer Capability 710 MW
Work scheduled by: NYPA			TTC with All Lines In Service 2975 MW
<hr/>			FWD
MASSENA_-MARCY___765_MSU1			(Import)
Sat 05/04/2019	to	Sat 05/04/2019	MOSES SOUTH 500 MW
0530	Continuous	1930	Impacts Total Transfer Capability 2650 MW
Work scheduled by: NYPA			TTC with All Lines In Service 3150 MW
<hr/>			FWD
MASSENA_-MARCY___765_MSU1			REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import) (Export)
0530	Continuous	1930	SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1025 MW 0 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			FWD
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040			(Import)
Sat 05/04/2019	to	Sat 05/04/2019	MOSES SOUTH 500 MW
0530		1930	Impacts Total Transfer Capability 2650 MW
Work scheduled by:			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S. PERRY -MEYER 230_87					FWD
Mon 05/06/2019	to	Mon 05/06/2019			(Import)
0600	Continuous	1600		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD REV
Mon 05/06/2019	to	Fri 05/10/2019			(Import) (Export)
0700	Continuous	1800		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW
					TTC with All Lines In Service 330 MW 330 MW
ROSETON -ROCKTVRN_345_311					FWD
Mon 05/06/2019	to	Sat 06/08/2019	<u>EXTENDED</u>	<u>by CHGE</u>	<u>03/26/2019</u>
0800	Continuous	1600			(Import)
Work scheduled by: CHGE					UPNY CONED 4400 MW
					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5700 MW
SPRNBRK_345KV_RNS4					FWD
Tue 05/07/2019	to	Tue 05/07/2019			(Import)
0001	Continuous	2359		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBRK_345_W65					FWD
Tue 05/07/2019	to	Wed 05/08/2019			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
MILLWOOD-EASTVIEW_345_W82					FWD
Tue 05/07/2019	to	Wed 05/08/2019			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
EGRDNCTY_345_138_AT1					FWD
Wed 05/08/2019	to	Fri 05/10/2019			(Import)
0300	Continuous	2200		CONED - LIPA	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49			FWD
Wed 05/08/2019	to	Fri 05/10/2019	(Import)
0300	Continuous	2200	CONED - LIPA 775 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 725 MW
			TTC with All Lines In Service 1500 MW
EASTVIEW-SPRNBK_345_W64			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0001	Continuous	0030	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
SPRNBK_345KV_RNS5			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99			FWD
Sat 05/11/2019	to	Tue 05/14/2019	(Import)
0001	Continuous	2230	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
CHATGUAY-MASSENA_765_7040			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0530	Continuous	1930	MOSES SOUTH 1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1600 MW
			TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040			FWD REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import) (Export)
0530	Continuous	1930	SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1500 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0530	Continuous	1930	CENTRAL EAST - VC 2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 710 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530		1930	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0700		2300	MOSES SOUTH	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0700		2300	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0700	Continuous	2300	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				REV
Sat 05/11/2019	to	Sat 05/11/2019		(Export)
0700	Continuous	2300	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0700	Continuous	2300	SCH - HQ - NY	1150 MW	
Work scheduled by: HQ			Impacts Total Transfer Capability	350 MW	
			TTC with All Lines In Service	1500 MW	
NIAGARA -ROCHESTR_345_NR2				FWD	
Mon 05/13/2019	to	Fri 05/17/2019	UPDATED	by NYPA	04/09/2019
0500	Continuous	1700	DYSINGER EAST		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW	
			TTC with All Lines In Service	3150 MW	
EASTVIEW-SPRNBRK_345_W64				FWD	
Tue 05/14/2019	to	Tue 05/14/2019	(Import)		
2200	Continuous	2230	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
SPRNBRK_345KV_RNS5				FWD	
Tue 05/14/2019	to	Tue 05/14/2019	(Import)		
2200	Continuous	2230	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
CHATGUAY-MASSENA_765_7040				FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)		
0530	Continuous	1930	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import) (Export)		
0530	Continuous	1930	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY_765_MSU1				FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)		
0530	Continuous	1930	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1			FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530		1930	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_500			FWD	
Mon 05/20/2019	to	Thu 05/23/2019	(Import)	
0600	Continuous	2000	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200				REV
Mon 05/20/2019	to	Thu 05/23/2019		(Export)
0600	Continuous	2000	SCH - NE - NY	1400 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1600 MW
ADIRNDCK-PORTER 230_12			FWD	
Mon 05/20/2019	to	Fri 05/24/2019	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
PANNELL -CLAY 345_1			FWD	
Mon 05/20/2019	to	Fri 05/24/2019	(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
0800 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SCRIBA_-VOLNEY_345_20

Tue 05/28/2019 to Tue 05/28/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY_345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/03/2019 to Fri 06/07/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2				FWD
Mon 07/08/2019	to	Fri 07/12/2019		(Import)
0700	Continuous	1500		MOSES SOUTH 2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
ADIRNDCK-CHASLAKE_230_13				FWD
Mon 07/08/2019	to	Fri 07/12/2019		(Import)
0700	Continuous	1530		MOSES SOUTH 2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
MARCY___765_345_AT2				FWD
Sat 08/03/2019	to	Sun 08/04/2019		(Import)
0500	Continuous	1730		MOSES SOUTH 1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1450 MW
ARR: 19				TTC with All Lines In Service 3150 MW
NIAGARA_345_230_AT4				FWD REV
Mon 08/05/2019	to	Tue 08/06/2019		(Import) (Export)
0500	Continuous	1700		SCH - OH - NY 1900 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW 350 MW
				TTC with All Lines In Service 1900 MW 1750 MW
MOSES___-ADIRNDCK_230_MA1				FWD
Mon 08/12/2019	to	Mon 08/12/2019	UPDATED by NYPA 10/10/2018	(Import)
0700	Continuous	1459		MOSES SOUTH 2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD REV
Tue 09/03/2019	to	Wed 09/04/2019	UPDATED by ISONE 02/15/2019	(Import) (Export)
0300	Continuous	1600		SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 330 MW 330 MW
				TTC with All Lines In Service 330 MW 330 MW
MARCY___765_345_AT1				FWD
Tue 09/03/2019	to	Tue 09/03/2019		(Import)
0500	Continuous	1730		MOSES SOUTH 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
ARR: 19				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 885 MW
						TTC with All Lines In Service 2975 MW
MARCY___345KV_CSC					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
ADIRNDCK-PORTER___230_12					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
ADIRNDCK-CHASLAKE_230_13					FWD	
Thu 09/05/2019	to	Thu 09/05/2019				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 09/09/2019	to	Sat 09/21/2019				(Import)
0500	Continuous	1700				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
LEEDS___345KV_R395					FWD	
Mon 09/09/2019	to	Mon 09/09/2019				(Import)
0700	Continuous	0730				UPNY CONED 3800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA -LEEDS 345_GL3

Mon 09/09/2019 to Fri 09/27/2019
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2200 MW**
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

MARCY -N.SCTLND 345_18

Wed 09/11/2019 to Fri 09/13/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

GOETHALS 345KV_5

Fri 09/20/2019 to Tue 09/24/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ROCHESTR-PANNELL 345_RP2

Mon 09/23/2019 to Mon 09/30/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS 345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
 1700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16		FWD	
Mon 09/30/2019	to Fri 10/04/2019	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
LEEDS -HURLYAVE 345_301		FWD	
Mon 09/30/2019	to Sat 10/26/2019	(Import)	
0800	Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	5700 MW
CLAY -EDIC 345_2-15		FWD	
Mon 10/07/2019	to Thu 10/17/2019	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
MARCY -N.SCTLND 345_18		FWD	
Wed 10/09/2019	to Fri 10/11/2019	(Import)	
0500	Continuous 1730	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	885 MW
		TTC with All Lines In Service	2975 MW
		ARR: 19	
CHATGUAY-MASSENA 765_7040		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1550 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040		FWD	REV
Sat 10/12/2019	to Sat 10/26/2019	(Import) (Export)	
0100	Continuous 1900	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1500 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_AT1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
		ARR: 19	

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
DUNWODIE_345KV_5					(Import)
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>
0001	Continuous	0030			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE-MOTTHAVN_345_71					(Import)
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>
0001	Continuous	2359			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
GILBOA_-N.SCTLND_345_GNS-1					(Import)
Tue 10/22/2019	to	Thu 10/24/2019			
0700	Continuous	1530			
Work scheduled by: NYPA					CENTRAL EAST - VC 2520 MW
					Impacts Total Transfer Capability 455 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
GILBOA_-N.SCTLND_345_GNS-1					(Import)
Fri 10/25/2019	to	Fri 10/25/2019			
1330	Continuous	1530			
Work scheduled by: NYPA					CENTRAL EAST - VC 2520 MW
					Impacts Total Transfer Capability 455 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
NIAGARA_345_230_AT4					REV
Mon 10/28/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>
0500	Continuous	1700			
Work scheduled by: NYPA					SCH - OH - NY 1900 MW 1400 MW
					Impacts Total Transfer Capability 0 MW 350 MW
					TTC with All Lines In Service 1900 MW 1750 MW
<hr/>					FWD
LINDN_CG-LNDVFT_345_V-3022					REV
Mon 11/04/2019	to	Thu 11/07/2019			
0800	Continuous	1500			
Work scheduled by: PJM					SCH - PJM_VFT 0 MW 0 MW
					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
<hr/>					FWD
HURLYAVE-ROSETON_345_303					(Import)
Mon 11/04/2019	to	Fri 12/06/2019			
0800	Continuous	1600			
Work scheduled by: CHGE					UPNY CONED 4100 MW
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY_-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

MOSES__-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MOSES__-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MOSES__-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,April 15, 2019 to Wednesday,October 14, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD (Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD (Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD (Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 09/15/2020 to Wed 10/14/2020
0001 Continuous 2359

CANCELLED by ORU 04/10/2019

Work scheduled by: ORU

FWD (Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW