

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
<b>HUDSONP_-FARRAGUT_345_B3402</b>	(Import)	(Export)
Mon 01/15/2018 to Tue 12/31/2019 <b><u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u></b>		
0001 Continuous 2359		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>2600 MW</b>
	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	2600 MW
		1550 MW
<hr/>		
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>	(Import)	(Export)
Mon 01/15/2018 to Tue 12/31/2019		
0001 2359		
Work scheduled by:		
	SCH - PJ - NY	<b>2000 MW</b>
	Impacts Total Transfer Capability	600 MW
	TTC with All Lines In Service	2600 MW
		1550 MW
<hr/>		
<b>MARION_-FARRAGUT_345_C3403</b>	(Import)	(Export)
Mon 01/15/2018 to Tue 12/31/2019 <b><u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u></b>		
0001 Continuous 2359		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>2600 MW</b>
	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	2600 MW
		1550 MW
<hr/>		
<b>STLAWRNC-MOSES_230_L33P</b>	(Import)	(Export)
Mon 04/30/2018 to Fri 12/31/2021 <b><u>EXT FORCE</u> by <u>IESO</u> <u>08/21/2018</u></b>		
0456 Continuous 2359		
Work scheduled by: IESO		
	SCH - OH - NY	<b>2250 MW</b>
	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	2250 MW
		2000 MW
<hr/>		
<b>DUNWODIE_345KV_6</b>	(Import)	
Wed 01/23/2019 to Thu 04/18/2019 <b><u>EXTENDED</u> by <u>CE</u> <u>03/28/2019</u></b>		
0001 Continuous 0300		
Work scheduled by: ConEd		
	SPR/DUN-SOUTH	<b>3800 MW</b>
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
<b>SCH-IMO-NYISO_LIMIT_1750</b>	(Import)	
Tue 02/26/2019 to Fri 12/31/2021 <b><u>UPDATED</u> by <u>IESO</u> <u>03/14/2019</u></b>		
0001 Continuous 2359		
Work scheduled by: IESO		
	SCH - OH - NY	<b>2050 MW</b>
	Impacts Total Transfer Capability	200 MW
	TTC with All Lines In Service	2250 MW
<hr/>		
<b>LONG_MTN-CRICKVLY_345_398</b>	(Import)	(Export)
Fri 03/01/2019 to Sun 05/19/2019 <b><u>UPDATED</u> by <u>ISONE</u> <u>04/16/2019</u></b>		
0001 Continuous 2359		
Work scheduled by: ConEd		
	SCH - NE - NY	<b>700 MW</b>
	Impacts Total Transfer Capability	700 MW
	TTC with All Lines In Service	1400 MW
		1800 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>LONG_MTN-CRICKVLY_345_398</b>							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		
0001	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		
0001	Continuous	2359				SCH - NE - NY	<b>600 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>							
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>		
0001	Continuous	2359				SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW
<b>SCH-NYISO-NE_LIMIT_600</b>							
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		
0001	Continuous	2359				SCH - NE - NY	<b>800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1800 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>							
Sun 04/07/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/15/2019</u>		
1400	Continuous	1800				SCH - PJM_VFT	<b>0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>							
Mon 04/08/2019	to	Sat 04/13/2019					
0001		0300				UPNY CONED	<b>3800 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
<b>SCH-IMO_NY_NIAG_CB_3122_W/BB</b>							
Mon 04/08/2019	to	Fri 04/12/2019					
0500	Continuous	1700				SCH - OH - NY	<b>2000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 04/08/2019 to Fri 04/12/2019  
0600 Continuous 2359

**UPDATED by PJM 04/14/2019**

Work scheduled by: LI

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 04/08/2019 to Fri 04/12/2019  
0600 Continuous 2359

**UPDATED by PJM 04/14/2019**

Work scheduled by: LI

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 04/08/2019 to Fri 04/12/2019  
0600 Continuous 2359

**UPDATED by PJM 04/14/2019**

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 04/08/2019 to Sat 04/13/2019  
0600 Continuous 1800

**UPDATED by PJM 04/14/2019**

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

Mon 04/08/2019 to Mon 04/15/2019  
0800 Continuous 2000

**UPDATED by PJM 02/11/2019**

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
**2600 MW 1300 MW**  
SCH - PJ - NY  
Impacts Total Transfer Capability 0 MW 250 MW  
TTC with All Lines In Service 2600 MW 1550 MW

**MARCY\_\_345KV\_CSC**

Thu 04/11/2019 to Wed 04/17/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2925 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-EDIC\_\_345\_UE1-7**

Thu 04/11/2019 to Sat 04/20/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
**5250 MW**  
OSWEGO EXPORT  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_300</b>					FWD	
Sat 04/13/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Import)
0001	Continuous	2359				<b>600 MW</b>
Work scheduled by: NYISO					SCH - OH - NY	Impacts Total Transfer Capability 1650 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_500</b>					REV	
Sat 04/13/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Export)
0001	Continuous	2359				<b>800 MW</b>
Work scheduled by: NYISO					SCH - OH - NY	Impacts Total Transfer Capability 1200 MW
					TTC with All Lines In Service	2000 MW
<b>SCH-NYISO-PJM_LIMIT_200</b>					REV	
Sat 04/13/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Export)
0001	Continuous	2359				<b>500 MW</b>
Work scheduled by: NYISO					SCH - PJ - NY	Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service	1550 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				<b>800 MW</b>
Work scheduled by: ConEd					CONED - LIPA	Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service	1500 MW
<b>DUNWODIE_345KV_4</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	4600 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				<b>4000 MW</b>
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1700 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700		MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>					REV
Sat 04/13/2019	to	Sat 04/13/2019			(Export)
0700	Continuous	1700		SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700		SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>
0808	Continuous	0259			(Import)
Work scheduled by: ConEd					CONED - LIPA <b>1350 MW</b>
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>
0809	Continuous	0259			(Import)
Work scheduled by: ConEd					CONED - LIPA <b>1350 MW</b>
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
<b>NINEMILE-CLAY 345_8</b>					FWD
Sun 04/14/2019	to	Sun 04/14/2019	<b><u>CANCELLED</u></b>	<b><u>by NGrid</u></b>	<b><u>04/14/2019</u></b>
0200	Continuous	0230			(Import)
Work scheduled by: NGrid					OSWEGO EXPORT <b>5150 MW</b>
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW
<b>SPRNBRK 345KV_RNS5</b>					FWD
Sun 04/14/2019	to	Sun 04/14/2019	<b><u>UPDATED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>
1000	Continuous	1030			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBRK_-W49TH_ST_345_M51</b>					FWD
Sun 04/14/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	(Import)
1000	Continuous	2200			<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>					REV
Mon 04/15/2019	to	Fri 05/24/2019			(Export)
0400	Continuous	1700			<b>800 MW</b>
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW
<b>SCRIBA_-VOLNEY___345_20</b>					FWD
Mon 04/15/2019	to	Tue 04/16/2019			(Import)
0600	Continuous	1800			<b>5250 MW</b>
Work scheduled by: NGrid					OSWEGO EXPORT
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
<b>PORTER_-ROTTDAM_230_30</b>					FWD
Mon 04/15/2019	to	Mon 04/15/2019			(Import)
0700	Daily(No Weekends)	1630			<b>2805 MW</b>
Work scheduled by: NGrid					CENTRAL EAST - VC
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD
Mon 04/15/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by CE</u>	(Import)
1137	Continuous	2200			<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD
Mon 04/15/2019	to	Sat 04/20/2019	<u>CANCELLED</u>	<u>by ConEd</u>	(Import)
1137	Continuous	2200			<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_7</b>					FWD
Thu 04/18/2019	to	Thu 04/18/2019	<u>CANCELLED</u>	<u>by ConEd</u>	(Import)
0301	Continuous	0330			<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
<b>DUNWODIE_345KV_8</b>						(Import)
Thu 04/18/2019	to	Thu 04/18/2019	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>04/11/2019</u></b>	
0301	Continuous	0330				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>800 MW</b>
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						FWD
<b>DUNWODIE-MOTTHAVN_345_72</b>						(Import)
Thu 04/18/2019	to	Thu 04/25/2019	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>04/11/2019</u></b>	
0301	Continuous	0300				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>800 MW</b>
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						FWD
<b>EASTVIEW-SPRNBK__345_W79</b>						(Import)
Fri 04/19/2019	to	Fri 04/19/2019				
0200	Continuous	2230				<b>4350 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1350 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						FWD
<b>BUCHAN_N-EASTVIEW_345_W93</b>						(Import)
Fri 04/19/2019	to	Mon 04/22/2019				
0200	Continuous	0300				<b>4350 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1350 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						FWD
<b>SCH-IMO-NYISO_LIMIT_300</b>						(Import)
Sat 04/20/2019	to	Sat 04/20/2019	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>04/05/2019</u></b>	
0001	Continuous	2359				<b>600 MW</b>
Work scheduled by: NYISO					SCH - OH - NY	<b>1650 MW</b>
					Impacts Total Transfer Capability	2250 MW
					TTC with All Lines In Service	2250 MW
<hr/>						REV
<b>SCH-NYISO-IMO_LIMIT_500</b>						(Export)
Sat 04/20/2019	to	Sat 04/20/2019	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>04/05/2019</u></b>	
0001	Continuous	2359				<b>800 MW</b>
Work scheduled by: NYISO					SCH - OH - NY	<b>1200 MW</b>
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	2000 MW
<hr/>						REV
<b>SCH-NYISO-PJM_LIMIT_200</b>						(Export)
Sat 04/20/2019	to	Sat 04/20/2019	<b><u>UPDATED</u></b>	<b><u>by NYISO</u></b>	<b><u>04/05/2019</u></b>	
0001	Continuous	2359				<b>500 MW</b>
Work scheduled by: NYISO					SCH - PJ - NY	<b>1050 MW</b>
					Impacts Total Transfer Capability	1550 MW
					TTC with All Lines In Service	1550 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
<b>SPRNBK__345KV_RNS5</b>						(Import)
Sun 04/21/2019	to	Sun 04/21/2019	<b>UPDATED</b>	<b>by CE</b>	<b>04/15/2019</b>	
2130	Continuous	2200				<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>1400 MW</b>
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						FWD
<b>EASTVIEW-SPRNBK__345_W79</b>						(Import)
Mon 04/22/2019	to	Mon 04/22/2019				
0230	Continuous	0300				<b>4350 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1350 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						FWD
<b>SCH-NYISO-IMO_NIAGARA_CB_3002</b>						REV
Mon 04/22/2019	to	Mon 04/22/2019				(Import) (Export)
0500	Continuous	1700				<b>1550 MW 1400 MW</b>
Work scheduled by: NYPA					SCH - OH - NY	<b>700 MW 600 MW</b>
					Impacts Total Transfer Capability	2250 MW 2000 MW
					TTC with All Lines In Service	2250 MW 2000 MW
<hr/>						FWD
<b>EDIC__-FRASER__345_EF24-40</b>						(Import)
Mon 04/22/2019	to	Fri 04/26/2019				
0500	Continuous	1730				<b>2500 MW</b>
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>475 MW</b>
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
<hr/>						FWD
<b>MARCY__765_345_AT2</b>						(Import)
Mon 04/22/2019	to	Fri 04/26/2019				
0500	Continuous	1730				<b>1700 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	<b>1450 MW</b>
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
<hr/>						FWD
<b>LADENTWN-BUCHAN_S_345_Y88</b>						(Import)
Tue 04/23/2019	to	Wed 04/24/2019	<b>UPDATED</b>	<b>by CE</b>	<b>04/16/2019</b>	
0001	Continuous	2359				<b>4800 MW</b>
Work scheduled by: ORU					UPNY CONED	<b>900 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						FWD
<b>EFISHKIL-WOOD_ST__345_F38</b>						(Import)
Thu 04/25/2019	to	Thu 04/25/2019				
0001	Continuous	0030				<b>4000 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1700 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

Thu 04/25/2019 to Thu 04/25/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

Thu 04/25/2019 to Sun 04/28/2019  
 0001 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**DUNWODIE\_345KV\_7**

Thu 04/25/2019 to Thu 04/25/2019 **CANCELLED by ConEd 04/11/2019**  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Thu 04/25/2019 to Thu 04/25/2019 **CANCELLED by ConEd 04/11/2019**  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**FRASANX-COOPERS\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANX\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**EFISHKIL-WOOD\_ST\_345\_F38**

Sun 04/28/2019 to Sun 04/28/2019  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

Sun 04/28/2019 to Sun 04/28/2019  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

Mon 04/29/2019 to Thu 05/02/2019 **UPDATED by NYSEG 11/08/2018**  
 0600 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MAL**

Mon 04/29/2019 to Fri 05/03/2019 **CANCELLED by NYPA 04/12/2019**  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Mon 04/29/2019 to Fri 05/03/2019  
 0700 Continuous 1730  
 Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1400 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC1**

Mon 04/29/2019 to Fri 05/24/2019  
 0700 Continuous 1700  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Mon 04/29/2019 to Fri 05/24/2019  
 0700 Continuous 1700  
 Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**DUNWODIE\_345KV\_3**

Wed 05/01/2019 to Wed 05/01/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_4</b>			FWD
Wed 05/01/2019	to	Wed 05/01/2019	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>			FWD
Wed 05/01/2019	to	Thu 05/02/2019	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
			UPNY CONED <b>4000 MW</b>
			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<b>EGRDNCTY_345_138_AT2</b>			FWD
Wed 05/01/2019	to	Wed 05/15/2019	(Import)
0001	Continuous	2359	
Work scheduled by: LI			
			CONED - LIPA <b>1250 MW</b>
			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 1500 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>			FWD
Wed 05/01/2019	to	Tue 05/07/2019	(Import)
0600	Continuous	1800	
Work scheduled by: PJM			
			SCH - PJM_HTP <b>0 MW</b>
			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
<b>DUNWODIE_345KV_3</b>			FWD
Thu 05/02/2019	to	Thu 05/02/2019	(Import)
0230	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_4</b>			FWD
Thu 05/02/2019	to	Thu 05/02/2019	(Import)
0230	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>STONYRDG-HILLSIDE_230_72</b>			FWD
Fri 05/03/2019	to	Fri 05/03/2019	(Import)
0800	Continuous	1530	
Work scheduled by: NYSEG			
			DYSINGER EAST <b>2850 MW</b>
			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>S.PERRY_-MEYER___230_87</b>			FWD	
Mon 05/06/2019	to	Mon 05/06/2019	(Import)	
0600	Continuous	1600	DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Time	Day	Work by	Impact	FWD	REV
SHOR_NPX-SHOREHAM_138_CSC	Mon 05/06/2019	Fri 05/10/2019	0700	Continuous	LI	SCH - NPX_CSC	0 MW	0 MW
						Impacts Total Transfer Capability	330 MW	330 MW
						TTC with All Lines In Service	330 MW	330 MW
ROSETON_-ROCKTVRN_345_311	Mon 05/06/2019	Sat 06/08/2019	0800	Continuous	CHGE	UPNY CONED	4400 MW	
						Impacts Total Transfer Capability	1300 MW	
						TTC with All Lines In Service	5700 MW	
SPRNBRK__345KV_RNS4	Tue 05/07/2019	Tue 05/07/2019	0001	Continuous	ConEd	SPR/DUN-SOUTH	3200 MW	
						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	4600 MW	
EASTVIEW-SPRNBRK__345_W65	Tue 05/07/2019	Wed 05/08/2019	0001	Continuous	ConEd	UPNY CONED	4350 MW	
						Impacts Total Transfer Capability	1350 MW	
						TTC with All Lines In Service	5700 MW	
MILLWOOD-EASTVIEW_345_W82	Tue 05/07/2019	Wed 05/08/2019	0001	Continuous	ConEd	UPNY CONED	4350 MW	
						Impacts Total Transfer Capability	1350 MW	
						TTC with All Lines In Service	5700 MW	
EGRDNCTY_345_138_AT1	Wed 05/08/2019	Fri 05/10/2019	0300	Continuous	ConEd	CONED - LIPA	1250 MW	
						Impacts Total Transfer Capability	250 MW	
						TTC with All Lines In Service	1500 MW	
SPRNBRK_-EGRDNCTR_345_Y49	Wed 05/08/2019	Fri 05/10/2019	0300	Continuous	ConEd	CONED - LIPA	775 MW	
						Impacts Total Transfer Capability	725 MW	
						TTC with All Lines In Service	1500 MW	

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW
<b>SPRNBK__345KV_RNS5</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>			FWD	
Sat 05/11/2019	to	Tue 05/14/2019	(Import)	
0001	Continuous	2230	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1			FWD	REV
			(Import)	(Export)
Sat 05/11/2019	to	Sat 05/11/2019		
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
			(Import)	
Sat 05/11/2019	to	Sat 05/11/2019		
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	
			(Import)	
Sat 05/11/2019	to	Sat 05/11/2019		
0700		2300	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	REV
			(Import)	(Export)
Sat 05/11/2019	to	Sat 05/11/2019		
0700		2300	SCH - HQ - NY	<b>1370 MW</b> <b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2			FWD	
			(Import)	
Sat 05/11/2019	to	Sat 05/11/2019		
0700	Continuous	2300	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				REV
				(Export)
Sat 05/11/2019	to	Sat 05/11/2019		
0700	Continuous	2300	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150			FWD	
			(Import)	
Sat 05/11/2019	to	Sat 05/11/2019		
0700	Continuous	2300	SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	350 MW
			TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA_-ROCHESTR_345_NR2</b>				FWD
Mon 05/13/2019	to	Fri 05/17/2019	<b>UPDATED by NYPA 04/09/2019</b>	(Import)
0500	Continuous	1700	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD
Tue 05/14/2019	to	Tue 05/14/2019		(Import)
2200	Continuous	2230	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RNS5</b>				FWD
Tue 05/14/2019	to	Tue 05/14/2019		(Import)
2200	Continuous	2230	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>CHATGUAY-MASSENA__765_7040</b>				FWD
Sat 05/18/2019	to	Sat 05/18/2019		(Import)
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>				FWD
Sat 05/18/2019	to	Sat 05/18/2019		(Import) (Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<b>MASSENA_-MARCY____765_MSU1</b>				FWD
Sat 05/18/2019	to	Sat 05/18/2019		(Import)
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 710 MW
				TTC with All Lines In Service 2975 MW
<b>MASSENA_-MARCY____765_MSU1</b>				FWD
Sat 05/18/2019	to	Sat 05/18/2019		(Import)
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 2650 MW
				TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Duration	Work Scheduled by	Location	FWD (Import)	REV (Export)
MASSENA -MARCY 765_MSU1	Sat 05/18/2019	Sat 05/18/2019	0530	Continuous	1930	NYPA	475 MW	1000 MW
							Impacts Total Transfer Capability	1025 MW
							TTC with All Lines In Service	1500 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 05/18/2019	Sat 05/18/2019	0530	Continuous	1930	NYPA	500 MW	
							Impacts Total Transfer Capability	2650 MW
							TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_500	Mon 05/20/2019	Thu 05/23/2019	0600	Continuous	2000	ISONE	700 MW	
							Impacts Total Transfer Capability	700 MW
							TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200	Mon 05/20/2019	Thu 05/23/2019	0600	Continuous	2000	ISONE		1400 MW
							Impacts Total Transfer Capability	200 MW
							TTC with All Lines In Service	1600 MW
ADIRNDCK-PORTER 230_12	Mon 05/20/2019	Fri 05/24/2019	0700	Continuous	1530	NYPA	2100 MW	
							Impacts Total Transfer Capability	1050 MW
							TTC with All Lines In Service	3150 MW
PANNELL -CLAY 345_1	Mon 05/20/2019	Fri 05/24/2019	0700	Continuous	1530	NYPA	1300 MW	
							Impacts Total Transfer Capability	950 MW
							TTC with All Lines In Service	2250 MW
ROSETON -EFISHRIL 345_RFK305	Thu 05/23/2019	Thu 05/23/2019	0800	Daily	1600	CHGE	4800 MW	
							Impacts Total Transfer Capability	900 MW
							TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**SCRIBA -VOLNEY 345\_20**

Tue 05/28/2019 to Tue 05/28/2019  
 0600 Continuous 1800  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

-----  
**PANNELL -CLAY 345\_2**

Mon 06/03/2019 to Fri 06/07/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

-----  
**NIAGARA -KINTIGH 345\_NS1-38**

Mon 06/03/2019 to Fri 06/07/2019  
 0800 Continuous 1430  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

-----  
**FRASER 345\_FRASER SVC**

Mon 06/03/2019 to Fri 06/07/2019  
 0800 Continuous 1700  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

-----  
**NIAGARA -KINTIGH 345\_NS1-38**

Mon 06/10/2019 to Fri 06/14/2019  
 0800 Continuous 1430  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES -ADIRNDCK 230\_MA2**

Mon 06/24/2019 to Fri 06/28/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES -ADIRNDCK 230\_MA2**

Mon 07/08/2019 to Fri 07/12/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ADIRNDCK-CHASLAKE_230_13</b>				FWD
Mon 07/08/2019	to	Fri 07/12/2019		(Import)
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
<b>MARCY_765_345_AT2</b>				FWD
Sat 08/03/2019	to	Sun 08/04/2019		(Import)
0500	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1450 MW
<b>ARR: 19</b>				TTC with All Lines In Service 3150 MW
<b>NIAGARA_345_230_AT4</b>				FWD
Mon 08/05/2019	to	Tue 08/06/2019		(Import) (Export)
0500	Continuous	1700	SCH - OH - NY	<b>1900 MW 1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW 350 MW
				TTC with All Lines In Service 1900 MW 1750 MW
<b>MOSES_-ADIRNDCK_230_MA1</b>				FWD
Mon 08/12/2019	to	Mon 08/12/2019	<b>UPDATED by NYPA 10/10/2018</b>	(Import)
0700	Continuous	1459	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD
Tue 09/03/2019	to	Wed 09/04/2019	<b>UPDATED by ISONE 02/15/2019</b>	(Import) (Export)
0300	Continuous	1600	SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability 330 MW 330 MW
				TTC with All Lines In Service 330 MW 330 MW
<b>MARCY_765_345_AT1</b>				FWD
Tue 09/03/2019	to	Tue 09/03/2019		(Import)
0500	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
<b>ARR: 19</b>				TTC with All Lines In Service 3150 MW
<b>MARCY_-N.SCTLND_345_18</b>				FWD
Wed 09/04/2019	to	Wed 09/04/2019	<b>UPDATED by NYPA 11/06/2018</b>	(Import)
0500	Continuous	1730	CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 885 MW
				TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

**UPDATED by NYPA 11/06/2018**

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**GILBOA\_-LEEDS\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**ROCHESTR-PANNELL\_\_\_345\_RP2**

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

Mon 09/23/2019 to Fri 09/27/2019  
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS -HURLYAVE\_345\_301**

Mon 09/30/2019 to Sat 10/26/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**CLAY -EDIC\_345\_2-15**

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**MARCY -N.SCTLND\_345\_18**

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;"><b>475 MW</b></td> <td style="text-align: right;"><b>1000 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>														
Impacts Total Transfer Capability	1025 MW	0 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p><b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p><b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 1900</p> <p>Work scheduled by:</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;"><b>850 MW</b></td> <td style="text-align: right;"><b>0 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>														
Impacts Total Transfer Capability	650 MW	1000 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p><b>DUNWODIE_345KV_3</b></p> <p>Tue 10/22/2019 to Tue 10/22/2019</p> <p style="padding-left: 40px;">0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH <b>3800 MW</b></p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<p><b>DUNWODIE_345KV_5</b></p> <p>Tue 10/22/2019 to Tue 10/22/2019</p> <p style="padding-left: 40px;">0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH <b>3800 MW</b></p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD		
<b>DUNWODIE-MOTTHAVN_345_71</b>						(Import)		
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>			
0001	Continuous	2359				SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
<hr/>								
<b>GILBOA__-N.SCTLND_345_GNS-1</b>						FWD		
						(Import)		
Tue 10/22/2019	to	Thu 10/24/2019				CENTRAL EAST - VC	<b>2520 MW</b>	
0700	Continuous	1530				Impacts Total Transfer Capability	455 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW	
<hr/>								
<b>GILBOA__-N.SCTLND_345_GNS-1</b>						FWD		
						(Import)		
Fri 10/25/2019	to	Fri 10/25/2019				CENTRAL EAST - VC	<b>2520 MW</b>	
1330	Continuous	1530				Impacts Total Transfer Capability	455 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW	
<hr/>								
<b>NIAGARA__345_230_AT4</b>						FWD	REV	
						(Import)	(Export)	
Mon 10/28/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
0500	Continuous	1700				Impacts Total Transfer Capability	0 MW	350 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW	1750 MW
<hr/>								
<b>LINDN_CG-LNDVFT__345_V-3022</b>						FWD	REV	
						(Import)	(Export)	
Mon 11/04/2019	to	Thu 11/07/2019				SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
0800	Continuous	1500				Impacts Total Transfer Capability	315 MW	315 MW
Work scheduled by: PJM						TTC with All Lines In Service	315 MW	315 MW
<hr/>								
<b>HURLYAVE-ROSETON__345_303</b>						FWD		
						(Import)		
Mon 11/04/2019	to	Fri 12/06/2019				UPNY CONED	<b>4100 MW</b>	
0800	Continuous	1600				Impacts Total Transfer Capability	1600 MW	
Work scheduled by: CHGE						TTC with All Lines In Service	5700 MW	
<hr/>								
<b>PANNELL__-CLAY____345_2</b>						FWD		
						(Import)		
Wed 11/06/2019	to	Fri 11/22/2019				WEST CENTRAL	<b>1300 MW</b>	
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW	



# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**DUNWODIE\_345KV\_3**

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/02/2019 to Fri 12/06/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 12/09/2019 to Fri 12/13/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/16/2019 to Mon 12/16/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Tue 12/17/2019 to Fri 12/20/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**LADENTWN-BUCHAN\_S\_345\_Y88**

Wed 01/15/2020 to Thu 02/13/2020 **11/05/2018**  
 0001 Continuous 2359  
 Work scheduled by: ORU

FWD  
 (Import)  
 UPNY CONED **4800 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,April 16, 2019 to Thursday ,October 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW