

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
HUDSONP_-FARRAGUT_345_B3402		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd		
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 2359		
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by:		
MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd		
STLAWRNC-MOSES_230_L33P		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359		
<u>EXT FORCE</u> by <u>IESO</u> <u>08/21/2018</u>		
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW
Work scheduled by: IESO		
DUNWODIE_345KV_6		
Wed 01/23/2019 to Wed 04/17/2019		FWD (Import)
0001 Continuous 1425		
<u>UPDATED</u> by <u>CE</u> <u>04/17/2019</u>		
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd		
SCH-IMO-NYISO_LIMIT_1750		
Tue 02/26/2019 to Fri 12/31/2021		FWD (Import)
0001 Continuous 2359		
<u>UPDATED</u> by <u>IESO</u> <u>03/14/2019</u>		
SCH - OH - NY	2050 MW	
Impacts Total Transfer Capability	200 MW	
TTC with All Lines In Service	2250 MW	
Work scheduled by: IESO		
LONG_MTN-CRICKVLY_345_398		
Fri 03/01/2019 to Sun 05/19/2019		FWD (Import) (Export)
0001 Continuous 2359		
<u>UPDATED</u> by <u>ISONE</u> <u>04/16/2019</u>		
SCH - NE - NY	700 MW	1250 MW
Impacts Total Transfer Capability	700 MW	550 MW
TTC with All Lines In Service	1400 MW	1800 MW
Work scheduled by: ConEd		

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
LONG_MTN-CRICKVLY_345_398					FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	(Import) (Export)
0001	Continuous	2359				100 MW 100 MW
Work scheduled by: ConEd						SCH - NPX_1385
						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
<hr/>						
SCH-NE-NYISO_LIMIT_400					FWD	
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	(Import)
0001	Continuous	2359				600 MW
Work scheduled by: ConEd						SCH - NE - NY
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1400 MW
<hr/>						
SCH-NYISO-IMO_LIMIT_1600						REV
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
<hr/>						
SCH-NYISO-NE_LIMIT_600						REV
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	(Export)
0001	Continuous	2359				800 MW
Work scheduled by: ConEd						SCH - NE - NY
						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1800 MW
<hr/>						
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	(Import) (Export)
0800	Continuous	2000				2600 MW 1300 MW
Work scheduled by: PJM						SCH - PJ - NY
						Impacts Total Transfer Capability 0 MW 250 MW
						TTC with All Lines In Service 2600 MW 1550 MW
<hr/>						
MARCY__-EDIC__345_UE1-7					FWD	
Thu 04/11/2019	to	Wed 04/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/18/2019</u>	(Import)
0500	Continuous	1730				5250 MW
Work scheduled by: NYPA						OSWEGO EXPORT
						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
<hr/>						
MARCY__345KV_CSC					FWD	
Thu 04/11/2019	to	Wed 04/17/2019				(Import)
0500	Continuous	1730				2925 MW
Work scheduled by: NYPA						CENTRAL EAST - VC
						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1500 MW
DUNWODIE_345KV_4						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0301	Continuous	0259				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SHORE_RD_345_138_BK_1						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0808	Continuous	0259				1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK_2						FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
0809	Continuous	0259				1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
NINEMILE-CLAY_____345_8						FWD
Sun 04/14/2019	to	Sun 04/14/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>04/14/2019</u>	(Import)
0200	Continuous	0230				5150 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Sun 04/14/2019	to	Sun 04/14/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
1000	Continuous	1030				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sun 04/14/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
1000	Continuous	2200				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-HQ_LIMIT_800					REV	
Mon 04/15/2019	to	Fri 05/24/2019				(Export)
0400	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	800 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
SCRIBA_-VOLNEY__345_20					FWD	
Mon 04/15/2019	to	Tue 04/16/2019				(Import)
0600	Continuous	1800				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
PORTER_-ROTTRDAM_230_30					FWD	
Mon 04/15/2019	to	Mon 04/15/2019				(Import)
0700	Daily(No Weekends)	1630				2805 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	2805 MW
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/15/2019	to	Sat 04/20/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>04/15/2019</u>	(Import)
1137	Continuous	2200				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/15/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
1137	Continuous	2200				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_300					FWD	
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Import)
0001	Continuous	2359				600 MW
Work scheduled by: NYISO					SCH - OH - NY	Impacts Total Transfer Capability 1650 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_500					REV	
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Export)
0001	Continuous	2359				800 MW
Work scheduled by: NYISO					SCH - OH - NY	Impacts Total Transfer Capability 1200 MW
					TTC with All Lines In Service	2000 MW
SCH-NYISO-PJM_LIMIT_200					REV	
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Export)
0001	Continuous	2359				500 MW
Work scheduled by: NYISO					SCH - PJ - NY	Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service	1550 MW
SPRNBRK__345KV_RNS5					FWD	
Sun 04/21/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
2130	Continuous	2200				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service	4600 MW
MOTTHAVN-RAINEY__345_Q11					FWD	
Mon 04/22/2019	to	Sun 05/05/2019	<u>FORCED</u>	<u>by CONED</u>	<u>04/19/2019</u>	(Import)
0001	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	4600 MW
SCH-NYISO-IMO_NIAGARA_CB_3002					FWD	REV
Mon 04/22/2019	to	Mon 04/22/2019				(Import) (Export)
0500	Continuous	1700				1550 MW 1400 MW
Work scheduled by: NYPA					SCH - OH - NY	Impacts Total Transfer Capability 700 MW 600 MW
					TTC with All Lines In Service	2250 MW 2000 MW
EDIC__-FRASER__345_EF24-40					FWD	
Mon 04/22/2019	to	Fri 04/26/2019				(Import)
0500	Continuous	1730				2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/23/2019 to Wed 04/24/2019
0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CE 04/16/2019

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 04/19/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 04/19/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/25/2019 to Sun 04/28/2019
0001 Continuous 0259

Work scheduled by: ConEd

CANCELLED by ConEd 04/19/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NINEMILE-CLAY___345_8

Thu 04/25/2019 to Thu 04/25/2019
0700 Daily(No Weekends) 0730

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

EASTVIEW-SPRNBK__345_W79

Fri 04/26/2019 to Fri 04/26/2019
0201 Continuous 2230

Work scheduled by: ConEd

UPDATED by CONED 04/19/2019

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
BUCHAN_N-EASTVIEW_345_W93						(Import)
Fri 04/26/2019	to	Mon 04/29/2019	UPDATED	by CONED	04/19/2019	
0201	Continuous	0300				4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<hr/>						FWD
FRASANX-COOPERS_345_UCC2-41						(Import)
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018	
0500	Continuous	1730				2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
<hr/>						FWD
MARCY__-FRASANX_345_UCC2-41						(Import)
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018	
0500	Continuous	1730				2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
<hr/>						FWD
EFISHKIL-WOOD_ST_345_F38						(Import)
Sun 04/28/2019	to	Sun 04/28/2019	CANCELLED	by ConEd	04/19/2019	
0230	Continuous	0259				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
<hr/>						FWD
PLSNTVLE-DUNWODIE_345_W89						(Import)
Sun 04/28/2019	to	Sun 04/28/2019	CANCELLED	by ConEd	04/19/2019	
0230	Continuous	0259				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
<hr/>						FWD
EASTVIEW-SPRNBRK_345_W79						(Import)
Mon 04/29/2019	to	Mon 04/29/2019	UPDATED	by CONED	04/19/2019	
0230	Continuous	0300				4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<hr/>						FWD
KINTIGH_-ROCHESTR_345_SR1-39						(Import)
Mon 04/29/2019	to	Thu 05/02/2019	EXTENDED	by NYPA	04/17/2019	
0600	Continuous	1930				1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400			FWD
Mon 04/29/2019	to	Fri 05/03/2019	(Import)
0700	Continuous	1730	SCH - HQ - NY 1400 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 1500 MW
CHAT_DC_GC1			FWD
Mon 04/29/2019	to	Fri 05/24/2019	(Import)
0700	Continuous	1700	MOSES SOUTH 2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC1			REV
Mon 04/29/2019	to	Fri 05/24/2019	(Export)
0700	Continuous	1700	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
DUNWODIE_345KV_3			FWD
Wed 05/01/2019	to	Wed 05/01/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4			FWD
Wed 05/01/2019	to	Wed 05/01/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89			FWD
Wed 05/01/2019	to	Thu 05/02/2019	(Import)
0001	Continuous	0300	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
EGRDNCTY_345_138_AT2			FWD
Wed 05/01/2019	to	Wed 05/15/2019	(Import)
0001	Continuous	2359	CONED - LIPA 1250 MW
Work scheduled by: LI			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD
Wed 05/01/2019	to	Tue 05/07/2019			(Import)
0600	Continuous	1800			SCH - PJM_HTP 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD
Wed 05/01/2019	to	Wed 05/01/2019			(Import)
1000		1130			MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD REV
Wed 05/01/2019	to	Wed 05/01/2019			(Import) (Export)
1000		1130			SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability 130 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW
CHAT_DC_GC2					FWD
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>
1000	Continuous	1130			(Import)
Work scheduled by: HQ					MOSES SOUTH 2850 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC2					REV
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>
1000	Continuous	1130			(Export)
Work scheduled by: HQ					SCH - HQ - NY 500 MW
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>
1000	Continuous	1130			(Import)
Work scheduled by: HQ					SCH - HQ - NY 1150 MW
					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW
DUNWODIE_345KV_3					FWD
Thu 05/02/2019	to	Thu 05/02/2019			(Import)
0230	Continuous	0300			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>DUNWODIE_345KV_4</p> <p>Thu 05/02/2019 to Thu 05/02/2019 0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<p>STONYRDG-HILLSIDE_230_72</p> <p>Fri 05/03/2019 to Fri 05/03/2019 0800 Continuous 1530</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 2850 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>CHATGUAY-MASSENA_765_7040</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 1550 MW</p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>CHATGUAY-MASSENA_765_7040</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">0 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	0 MW	0 MW	Impacts Total Transfer Capability	1500 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	0 MW	0 MW														
Impacts Total Transfer Capability	1500 MW	1000 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2265 MW</p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">475 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	475 MW	1000 MW	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	475 MW	1000 MW														
Impacts Total Transfer Capability	1025 MW	0 MW														
TTC with All Lines In Service	1500 MW	1000 MW														

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040</p> <p>Sat 05/04/2019 to Sat 05/04/2019 0530 to 1930</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>S.PERRY_-MEYER___230_87</p> <p>Mon 05/06/2019 to Mon 05/06/2019 0600 Continuous 1600</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 2850 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>SHOR_NPX-SHOREHAM_138_CSC</p> <p>Mon 05/06/2019 to Fri 05/10/2019 0700 Continuous 1800</p> <p>Work scheduled by: LI</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - NPX_CSC 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 330 MW 330 MW</p> <p>TTC with All Lines In Service 330 MW 330 MW</p>
<p>ROSETON_-ROCKTVRN_345_311</p> <p>Mon 05/06/2019 to Sat 06/08/2019 0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4400 MW</p> <p>Impacts Total Transfer Capability 1300 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>SPRNBK__345KV_RNS4</p> <p>Tue 05/07/2019 to Tue 05/07/2019 0001 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>EASTVIEW-SPRNBK__345_W65</p> <p>Tue 05/07/2019 to Wed 05/08/2019 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 1350 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>MILLWOOD-EASTVIEW_345_W82</p> <p>Tue 05/07/2019 to Wed 05/08/2019 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 1350 MW</p> <p>TTC with All Lines In Service 5700 MW</p>

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1			FWD
Wed 05/08/2019	to	Fri 05/10/2019	(Import)
0300	Continuous	2200	CONED - LIPA 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 1500 MW
SPRNBRK_-EGRDNCTR_345_Y49			FWD
Wed 05/08/2019	to	Fri 05/10/2019	(Import)
0300	Continuous	2200	CONED - LIPA 775 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 725 MW
			TTC with All Lines In Service 1500 MW
LEEDS___345KV_R395			FWD
Wed 05/08/2019	to	Wed 05/08/2019	(Import)
1130	Daily(No Weekends)	1500	UPNY CONED 3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 1900 MW
			TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBRK__345_W64			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0001	Continuous	0030	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
SPRNBRK__345KV_RNS5			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99			FWD
Sat 05/11/2019	to	Tue 05/14/2019	(Import)
0001	Continuous	2230	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
CHATGUAY-MASSENA__765_7040			FWD
Sat 05/11/2019	to	Sat 05/11/2019	(Import)
0530	Continuous	1930	MOSES SOUTH 1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1600 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	FWD	REV
	(Import)	(Export)
CHATGUAY-MASSENA__765_7040		
Sat 05/11/2019 to Sat 05/11/2019		
0530 Continuous 1930		
Work scheduled by: NYPA		
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY__765_MSU1		
Sat 05/11/2019 to Sat 05/11/2019		
0530 Continuous 1930		
Work scheduled by: NYPA		
CENTRAL EAST - VC	2265 MW	
Impacts Total Transfer Capability	710 MW	
TTC with All Lines In Service	2975 MW	
MASSENA -MARCY__765_MSU1		
Sat 05/11/2019 to Sat 05/11/2019		
0530 Continuous 1930		
Work scheduled by: NYPA		
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	
MASSENA -MARCY__765_MSU1		
Sat 05/11/2019 to Sat 05/11/2019		
0530 Continuous 1930		
Work scheduled by: NYPA		
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040		
Sat 05/11/2019 to Sat 05/11/2019		
0530 1930		
Work scheduled by:		
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2		
Sat 05/11/2019 to Sat 05/11/2019		
0700 2300		
Work scheduled by:		
MOSES SOUTH	2550 MW	
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2		
Sat 05/11/2019 to Sat 05/11/2019		
0700 2300		
Work scheduled by:		
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>CHAT_DC_GC2</p> <p>Sat 05/11/2019 to Sat 05/11/2019</p> <p style="padding-left: 20px;">0700 Continuous 2300</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2850 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>CHAT_DC_GC2</p> <p>Sat 05/11/2019 to Sat 05/11/2019</p> <p style="padding-left: 20px;">0700 Continuous 2300</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - HQ - NY 500 MW</p> <p>Impacts Total Transfer Capability 500 MW</p> <p>TTC with All Lines In Service 1000 MW</p>		
<hr/>			
<p>SCH-HQ-NYISO_LIMIT_1150</p> <p>Sat 05/11/2019 to Sat 05/11/2019</p> <p style="padding-left: 20px;">0700 Continuous 2300</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ - NY 1150 MW</p> <p>Impacts Total Transfer Capability 350 MW</p> <p>TTC with All Lines In Service 1500 MW</p>		
<hr/>			
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Mon 05/13/2019 to Fri 05/17/2019</p> <p style="padding-left: 20px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p style="text-align: center;">UPDATED by NYPA 04/09/2019</p> <p>DYSINGER EAST 1400 MW</p> <p>Impacts Total Transfer Capability 1750 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>EASTVIEW-SPRNBK__345_W64</p> <p>Tue 05/14/2019 to Tue 05/14/2019</p> <p style="padding-left: 20px;">2200 Continuous 2230</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 1350 MW</p> <p>TTC with All Lines In Service 5700 MW</p>		
<hr/>			
<p>SPRNBK__345KV_RNS5</p> <p>Tue 05/14/2019 to Tue 05/14/2019</p> <p style="padding-left: 20px;">2200 Continuous 2230</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>CHATGUAY-MASSENA__765_7040</p> <p>Sat 05/18/2019 to Sat 05/18/2019</p> <p style="padding-left: 20px;">0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 1550 MW</p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY____765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1200

Mon 05/20/2019 to Thu 05/23/2019
0600 Continuous 2000

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER 230_12

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PANNELL -CLAY 345_1

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

ROSETON -EFISHKIL 345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
 0800 Daily 1600

Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

SCRIBA -VOLNEY 345_20

Tue 05/28/2019 to Tue 05/28/2019
 0600 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)
OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NIAGARA -KINTIGH 345_NS1-38

Mon 06/03/2019 to Fri 06/07/2019
 0800 Continuous 1430

Work scheduled by: NYSEG

FWD
 (Import)
DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

FRASER 345_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019
 0800 Continuous 1700

Work scheduled by: NYSEG

FWD
 (Import)
CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS_345_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 350 MW
TTC with All Lines In Service 1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1					FWD	
Mon 08/12/2019	to	Mon 08/12/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/10/2018</u>	(Import)
0700	Continuous	1459				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD	
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	(Import) (Export)
0300	Continuous	1600				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW	
					TTC with All Lines In Service 330 MW 330 MW	
MARCY___765_345_AT1					FWD	
Tue 09/03/2019	to	Tue 09/03/2019				(Import)
0500	Continuous	1730				MOSES SOUTH 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 3150 MW	
MARCY___-N.SCTLND_345_18					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 885 MW	
					TTC with All Lines In Service 2975 MW	
MARCY___345KV_CSC					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 2975 MW	
MOSES___-ADIRNDCK_230_MA2					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
ADIRNDCK-PORTER___230_12					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS 345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA -LEEDS 345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2200 MW
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY -N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS__345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
 1700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

CLAY_-EDIC__345_1-16

Mon 09/30/2019 to Fri 10/04/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/30/2019 to Sat 10/26/2019
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

CLAY_-EDIC__345_2-15

Mon 10/07/2019 to Thu 10/17/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 0 MW 0 MW
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

GILBOA_-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 10/28/2019 to Fri 12/13/2019
0500 Continuous 1700

UPDATED by NYPA 04/10/2019

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

PANNELL_-CLAY__345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 19, 2019 to Sunday ,October 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
 0001 Continuous 2359
 Work scheduled by: ORU

11/05/2018

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW