

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>HUDSONP_-FARRAGUT_345_B3402</b>						
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2600 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>						
Mon 01/15/2018	to	Tue 12/31/2019				
0001		2359				
Work scheduled by:					SCH - PJ - NY	<b>2000 MW</b>
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
<b>MARION_-FARRAGUT_345_C3403</b>						
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2600 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
<b>STLAWRNC-MOSES_230_L33P</b>						
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>2250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2250 MW
						2000 MW
<b>DUNWODIE_345KV_6</b>						
Wed 01/23/2019	to	Wed 04/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/17/2019</u>	
0001	Continuous	1425				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>						
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>LONG_MTN-CRICKVLY_345_398</b>						
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>700 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
						1800 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
<b>LONG_MTN-CRICKVLY_345_398</b>					(Import)	(Export)
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NPX_1385	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<hr/>					FWD	REV
<b>SCH-NE-NYISO_LIMIT_400</b>					(Import)	(Export)
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>600 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1400 MW
<hr/>					FWD	REV
<b>SCH-NYISO-IMO_LIMIT_1600</b>					(Import)	(Export)
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<hr/>					FWD	REV
<b>SCH-NYISO-NE_LIMIT_600</b>					(Import)	(Export)
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - NE - NY	<b>800 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1800 MW
<hr/>					FWD	REV
<b>S.RIPLEY-DUNKIRK__230_68</b>					(Import)	(Export)
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	
0800	Continuous	2000				
Work scheduled by: PJM					SCH - PJ - NY	<b>2600 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1550 MW
<hr/>					FWD	REV
<b>MARCY__-EDIC__345_UE1-7</b>					(Import)	(Export)
Thu 04/11/2019	to	Wed 04/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/18/2019</u>	
0500	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<hr/>					FWD	REV
<b>MARCY__345KV_CSC</b>					(Import)	(Export)
Thu 04/11/2019	to	Wed 04/17/2019				
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE-SHORE_RD_345_Y50</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				CONED - LIPA <b>800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 700 MW	TTC with All Lines In Service 1500 MW
<b>DUNWODIE_345KV_4</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1700 MW	TTC with All Lines In Service 5700 MW
<b>SHORE_RD_345_138_BK_1</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0808	Continuous	0259				CONED - LIPA <b>1350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 150 MW	TTC with All Lines In Service 1500 MW
<b>SHORE_RD_345_138_BK_2</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0809	Continuous	0259				CONED - LIPA <b>1350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 150 MW	TTC with All Lines In Service 1500 MW
<b>SPRNBRK_-W49TH_ST_345_M51</b>					FWD	
Sun 04/14/2019	to	Sun 04/21/2019	<b>UPDATED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
1000	Continuous	2200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ\_LIMIT\_800

Mon 04/15/2019 to Fri 05/24/2019  
 0400 Continuous 1700  
 Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **800 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1000 MW

SCRIBA -VOLNEY\_345\_20

Mon 04/15/2019 to Tue 04/16/2019  
 0600 Continuous 1800  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM\_230\_30

Mon 04/15/2019 to Mon 04/15/2019  
 0700 Daily(No Weekends) 1630  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2805 MW**  
 Impacts Total Transfer Capability 170 MW  
 TTC with All Lines In Service 2975 MW

SPRNBRK\_345KV\_RNS5

Mon 04/15/2019 to Sat 04/20/2019 **UPDATED by CE 04/15/2019**  
 1137 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

SPRNBRK\_345KV\_RNS5

Mon 04/15/2019 to Sat 04/20/2019 **CANCELLED by ConEd 04/15/2019**  
 1137 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO\_LIMIT\_300

Sat 04/20/2019 to Sat 04/20/2019 **UPDATED by NYISO 04/05/2019**  
 0001 Continuous 2359  
 Work scheduled by: NYISO

FWD  
 (Import)  
 SCH - OH - NY **600 MW**  
 Impacts Total Transfer Capability 1650 MW  
 TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO\_LIMIT\_500

Sat 04/20/2019 to Sat 04/20/2019 **UPDATED by NYISO 04/05/2019**  
 0001 Continuous 2359  
 Work scheduled by: NYISO

REV  
 (Export)  
 SCH - OH - NY **800 MW**  
 Impacts Total Transfer Capability 1200 MW  
 TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-PJM_LIMIT_200</b>					REV	
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	(Export)
0001	Continuous	2359				<b>500 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1550 MW
<b>SPRNBRK_345KV_RNS5</b>					FWD	
Sun 04/21/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
2130	Continuous	2200				<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>MOTHAVN-RAINEY_345_Q11</b>					FWD	
Mon 04/22/2019	to	Sun 05/05/2019	<u>FORCED</u>	<u>by CONED</u>	<u>04/19/2019</u>	(Import)
0001	Continuous	0300				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3002</b>					FWD	REV
Mon 04/22/2019	to	Mon 04/22/2019				(Import) (Export)
0500	Continuous	1700				<b>1550 MW 1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 600 MW
					TTC with All Lines In Service	2250 MW 2000 MW
<b>EDIC_-FRASER_345_EF24-40</b>					FWD	
Mon 04/22/2019	to	Fri 04/26/2019				(Import)
0500	Continuous	1730				<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_765_345_AT2</b>					FWD	
Mon 04/22/2019	to	Fri 04/26/2019				(Import)
0500	Continuous	1730				<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD	
Tue 04/23/2019	to	Wed 04/24/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/16/2019</u>	(Import)
0001	Continuous	2359				<b>4800 MW</b>
Work scheduled by: ORU					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	5700 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EFISHKIL-WOOD_ST__345_F38</b>				FWD
Thu 04/25/2019	to	Thu 04/25/2019	<b>CANCELLED</b> <u>by ConEd</u> <u>04/19/2019</u>	(Import)
0001	Continuous	0030		UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD
Thu 04/25/2019	to	Thu 04/25/2019	<b>CANCELLED</b> <u>by ConEd</u> <u>04/19/2019</u>	(Import)
0001	Continuous	0030		UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>				FWD
Thu 04/25/2019	to	Sun 04/28/2019	<b>CANCELLED</b> <u>by ConEd</u> <u>04/19/2019</u>	(Import)
0001	Continuous	0259		UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>NINEMILE-CLAY_____345_8</b>				FWD
Thu 04/25/2019	to	Thu 04/25/2019		(Import)
0700	Daily(No Weekends)	0730		OSWEGO EXPORT <b>5150 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 5250 MW
<b>EASTVIEW-SPRNBK__345_W79</b>				FWD
Fri 04/26/2019	to	Fri 04/26/2019	<b>UPDATED</b> <u>by CONED</u> <u>04/19/2019</u>	(Import)
0201	Continuous	2230		UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>				FWD
Fri 04/26/2019	to	Mon 04/29/2019	<b>UPDATED</b> <u>by CONED</u> <u>04/19/2019</u>	(Import)
0201	Continuous	0300		UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>FRASANNX-COOPERS__345_UCC2-41</b>				FWD
Sat 04/27/2019	to	Fri 05/03/2019	<b>UPDATED</b> <u>by NYPA</u> <u>08/22/2018</u>	(Import)
0500	Continuous	1730		CENTRAL EAST - VC <b>2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019  
0500 Continuous 1730

**UPDATED by NYPA 08/22/2018**

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259

**CANCELLED by ConEd 04/19/2019**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Sun 04/28/2019 to Sun 04/28/2019  
0230 Continuous 0259

**CANCELLED by ConEd 04/19/2019**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Mon 04/29/2019 to Mon 04/29/2019  
0230 Continuous 0300

**UPDATED by CONED 04/19/2019**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

Mon 04/29/2019 to Thu 05/02/2019  
0600 Continuous 1930

**EXTENDED by NYPA 04/17/2019**

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

**CHAT\_DC\_GC1**

Mon 04/29/2019 to Fri 05/24/2019  
0700 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			REV
CHAT_DC_GC1			(Export)
Mon 04/29/2019	to	Fri 05/24/2019	
0700	Continuous	1700	SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
<hr/>			
DUNWODIE_345KV_3			FWD
			(Import)
Wed 05/01/2019	to	Wed 05/01/2019	
0001	Continuous	0030	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
DUNWODIE_345KV_4			FWD
			(Import)
Wed 05/01/2019	to	Wed 05/01/2019	
0001	Continuous	0030	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W89			FWD
			(Import)
Wed 05/01/2019	to	Thu 05/02/2019	
0001	Continuous	0300	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
EGRDNCTY_345_138_AT2			FWD
			(Import)
Wed 05/01/2019	to	Wed 05/15/2019	
0001	Continuous	2359	CONED - LIPA <b>1250 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
HUDSONTP-W49TH_ST_345_Y56			FWD
			(Import)
Wed 05/01/2019	to	Tue 05/07/2019	
0600	Continuous	1800	SCH - PJM_HTP <b>0 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
<hr/>			
CHAT_DC_GC1 & CHAT_DC_GC2			FWD
			(Import)
Wed 05/01/2019	to	Wed 05/01/2019	
1000		1130	MOSES SOUTH <b>2550 MW</b>
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
						(Import)	(Export)
Wed 05/01/2019	to	Wed 05/01/2019					
1000		1130			SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2						FWD	
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>	(Import)	
1000	Continuous	1130			MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>		(Export)
1000	Continuous	1130			SCH - HQ - NY		<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150						FWD	
Wed 05/01/2019	to	Wed 05/01/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>04/18/2019</u>	(Import)	
1000	Continuous	1130			SCH - HQ - NY	<b>1150 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_3						FWD	
Thu 05/02/2019	to	Thu 05/02/2019				(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4						FWD	
Thu 05/02/2019	to	Thu 05/02/2019				(Import)	
0230	Continuous	0300			SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
STONYRDG-HILLSIDE_230_72						FWD	
Fri 05/03/2019	to	Fri 05/03/2019				(Import)	
0800	Continuous	1530			DYSINGER EAST	<b>2850 MW</b>	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>S.PERRY_-MEYER___230_87</b>			FWD	
Mon 05/06/2019	to	Mon 05/06/2019	(Import)	
0600	Continuous	1600	DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>SHOR_NPX-SHOREHAM_138_CSC</b>							
Mon 05/06/2019	to	Fri 05/10/2019					
0700	Continuous	1800			SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
<b>ROSETON_-ROCKTVRN_345_311</b>						FWD	
Mon 05/06/2019	to	Sat 06/08/2019	<b>EXTENDED</b>	<b>by CHGE</b>	<b>03/26/2019</b>	(Import)	
0800	Continuous	1600			UPNY CONED	<b>4400 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5700 MW
<b>SPRNBRK__345KV_RNS4</b>						FWD	
Tue 05/07/2019	to	Tue 05/07/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
<b>EASTVIEW-SPRNBRK__345_W65</b>						FWD	
Tue 05/07/2019	to	Wed 05/08/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	(Import)	
0001	Continuous	0200			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>MILLWOOD-EASTVIEW_345_W82</b>						FWD	
Tue 05/07/2019	to	Wed 05/08/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	(Import)	
0001	Continuous	0200			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
<b>EGRDNCTY_345_138_AT1</b>						FWD	
Wed 05/08/2019	to	Fri 05/10/2019				(Import)	
0300	Continuous	2200			CONED - LIPA	<b>1250 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>						FWD	
Wed 05/08/2019	to	Fri 05/10/2019				(Import)	
0300	Continuous	2200			CONED - LIPA	<b>775 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_345KV\_R395**

Wed 05/08/2019 to Wed 05/08/2019  
 1130 Daily(No Weekends) 1500  
 Work scheduled by: NGrid

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

Sat 05/11/2019 to Sat 05/11/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS5**

Sat 05/11/2019 to Sat 05/11/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W99**

Sat 05/11/2019 to Tue 05/14/2019  
 0001 Continuous 2230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0700		2300	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0700		2300	SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0700	Continuous	2300	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>				REV
Sat 05/11/2019	to	Sat 05/11/2019		(Export)
0700	Continuous	2300	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-HQ-NYISO_LIMIT_1150</b>				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0700	Continuous	2300	SCH - HQ - NY	<b>1150 MW</b>	
Work scheduled by: HQ			Impacts Total Transfer Capability	350 MW	
			TTC with All Lines In Service	1500 MW	
<b>NIAGARA -ROCHESTR_345_NR2</b>				FWD	
Mon 05/13/2019	to	Fri 05/17/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>04/09/2019</b>
0500	Continuous	1700	DYSINGER EAST		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW	
			TTC with All Lines In Service	3150 MW	
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD	
Tue 05/14/2019	to	Tue 05/14/2019	(Import)		
2200	Continuous	2230	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
<b>SPRNBK__345KV_RNS5</b>				FWD	
Tue 05/14/2019	to	Tue 05/14/2019	(Import)		
2200	Continuous	2230	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
<b>CHATGUAY-MASSENA__765_7040</b>				FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)		
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
<b>CHATGUAY-MASSENA__765_7040</b>				FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)		(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
<b>MASSENA -MARCY____765_MSU1</b>				FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)		
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW	
			TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>SCH-NE-NYISO_LIMIT_500</b>			FWD	
Mon 05/20/2019	to	Thu 05/23/2019	(Import)	
0600	Continuous	2000	SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_1200</b>				REV
Mon 05/20/2019	to	Thu 05/23/2019		(Export)
0600	Continuous	2000	SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1600 MW
<b>ADIRNDCK-PORTER 230_12</b>			FWD	
Mon 05/20/2019	to	Fri 05/24/2019	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>PANNELL -CLAY 345_1</b>			FWD	
Mon 05/20/2019	to	Fri 05/24/2019	(Import)	
0700	Continuous	1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON\_-EFISHKIL\_345\_RFK305

Thu 05/23/2019 to Thu 05/23/2019  
0800 Daily 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

SCRIBA\_-VOLNEY\_345\_20

Tue 05/28/2019 to Tue 05/28/2019  
0600 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

PANNELL\_-CLAY\_345\_2

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 06/03/2019 to Fri 06/07/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

FRASER\_345\_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 06/10/2019 to Fri 06/14/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___345_LEEDS SVC</b>				FWD	
Mon 06/24/2019	to	Fri 06/28/2019		(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	<b>2950 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	25 MW	
			TTC with All Lines In Service	2975 MW	
<b>MOSES___-ADIRNDCK_230_MA2</b>				FWD	
Mon 07/08/2019	to	Fri 07/12/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	3150 MW	
<b>ADIRNDCK-CHASLAKE_230_13</b>				FWD	
Mon 07/08/2019	to	Fri 07/12/2019		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	3150 MW	
<b>MARCY___765_345_AT2</b>				FWD	
Sat 08/03/2019	to	Sun 08/04/2019		(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
					<b>ARR: 19</b>
<b>NIAGARA__345_230_AT4</b>				FWD	REV
Mon 08/05/2019	to	Tue 08/06/2019		(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	350 MW
			TTC with All Lines In Service	1900 MW	1750 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD	
Mon 08/12/2019	to	Mon 08/12/2019	<b>UPDATED</b>	(Import)	
0700	Continuous	1459	<b>by NYPA</b>	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			<b>10/10/2018</b>	Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<b>UPDATED</b>	(Import)	(Export)
0300	Continuous	1600	<b>by ISONE</b>	SCH - NPX_CSC	<b>0 MW</b>
Work scheduled by: LI			<b>02/15/2019</b>	Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT1**

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 11/06/2018**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345KV\_CSC**

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 11/06/2018**

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12**

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

GILBOA\_-LEEDS\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

ROCHESTR-PANNELL\_\_\_345\_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

KINTIGH\_-ROCHESTR\_345\_SRL-39

FWD

Mon 09/23/2019 to Fri 09/27/2019  
0600 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CLAY\_\_\_-EDIC\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Sat 10/26/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

CLAY\_\_\_-EDIC\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

MARCY\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MARCY___765_345_AT1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>				
				FWD (Import)
				<b>MOSES SOUTH 1750 MW</b>
				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 3150 MW
		<b>ARR: 19</b>		
<p><b>MARCY___765_345_AT2</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>				FWD (Import)
				<b>MOSES SOUTH 1700 MW</b>
				Impacts Total Transfer Capability 1450 MW
				TTC with All Lines In Service 3150 MW
		<b>ARR: 19</b>		
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>				FWD (Import)
				<b>CENTRAL EAST - VC 2265 MW</b>
				Impacts Total Transfer Capability 710 MW
				TTC with All Lines In Service 2975 MW
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>				FWD (Import)
				<b>MOSES SOUTH 500 MW</b>
				Impacts Total Transfer Capability 2650 MW
				TTC with All Lines In Service 3150 MW
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>				FWD      REV (Import) (Export)
				<b>SCH - HQ - NY 475 MW 1000 MW</b>
				Impacts Total Transfer Capability 1025 MW 0 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<p><b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>				FWD (Import)
				<b>MOSES SOUTH 500 MW</b>
				Impacts Total Transfer Capability 2650 MW
				TTC with All Lines In Service 3150 MW
<p><b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>				FWD      REV (Import) (Export)
				<b>SCH - HQ - NY 850 MW 0 MW</b>
				Impacts Total Transfer Capability 650 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
<b>DUNWODIE_345KV_3</b>						(Import)	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	0030				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>						FWD	
<b>DUNWODIE_345KV_5</b>						(Import)	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	0030				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>						FWD	
<b>DUNWODIE-MOTTHAVN_345_71</b>						(Import)	
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	2359				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>						FWD	
<b>GILBOA_-N.SCTLND_345_GNS-1</b>						(Import)	
Tue 10/22/2019	to	Thu 10/24/2019				CENTRAL EAST - VC	<b>2520 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	455 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<hr/>						FWD	
<b>GILBOA_-N.SCTLND_345_GNS-1</b>						(Import)	
Fri 10/25/2019	to	Fri 10/25/2019				CENTRAL EAST - VC	<b>2520 MW</b>
1330	Continuous	1530				Impacts Total Transfer Capability	455 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<hr/>						FWD	REV
<b>NIAGARA_345_230_AT4</b>						(Import)	(Export)
Mon 10/28/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>		
0500	Continuous	1700				SCH - OH - NY	<b>1900 MW 1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW 350 MW
						TTC with All Lines In Service	1900 MW 1750 MW
<hr/>						FWD	REV
<b>LINDN_CG-LNDVFT_345_V-3022</b>						(Import)	(Export)
Mon 11/04/2019	to	Thu 11/07/2019				SCH - PJM_VFT	<b>0 MW 0 MW</b>
0800	Continuous	1500				Impacts Total Transfer Capability	315 MW 315 MW
Work scheduled by: PJM						TTC with All Lines In Service	315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/18/2019 to Fri 11/22/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/25/2019 to Wed 11/27/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

Tue 11/26/2019 to Tue 11/26/2019  
 2330 Continuous 2359  
 Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD  
 (Import)

**DUNWODIE\_345KV\_5**

Tue 11/26/2019 to Tue 11/26/2019  
 2330 Continuous 2359  
 Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD  
 (Import)

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 12/02/2019 to Fri 12/06/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Mon 12/09/2019 to Fri 12/13/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 12/16/2019 to Mon 12/16/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Tue 12/17/2019 to Fri 12/20/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

**LADENTWN-BUCHAN\_S\_345\_Y88**

Wed 01/15/2020 to Thu 02/13/2020  
 0001 Continuous 2359  
 Work scheduled by: ORU

11/05/2018

UPNY CONED **4800 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

FWD  
 (Import)



# NYISO TRANSFER LIMITATIONS

Saturday ,April 20, 2019 to Monday ,October 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

**UPDATED by NYPA 03/21/2019**

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

**UPDATED by NYPA 03/21/2019**

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

**UPDATED by NYPA 03/01/2019**

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

**UPDATED by NYPA 03/01/2019**

Work scheduled by: NYPA

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW