

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<b>HUDSONP_-FARRAGUT_345_B3402</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
Work scheduled by: ConEd		
	<b>2600 MW</b>	<b>1300 MW</b>
	Impacts Total Transfer Capability	0 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
<hr/>		
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 2359		
Work scheduled by:		
	<b>2000 MW</b>	<b>1300 MW</b>
	Impacts Total Transfer Capability	600 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
<hr/>		
<b>MARION_-FARRAGUT_345_C3403</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
Work scheduled by: ConEd		
	<b>2600 MW</b>	<b>1300 MW</b>
	Impacts Total Transfer Capability	0 MW 250 MW
	TTC with All Lines In Service	2600 MW 1550 MW
<hr/>		
<b>STLAWRNC-MOSES_230_L33P</b>		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359		
Work scheduled by: IESO		
	<b>2250 MW</b>	<b>2000 MW</b>
	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	2250 MW 2000 MW
<hr/>		
<b>DUNWODIE_345KV_6</b>		
Wed 01/23/2019 to Wed 04/17/2019		(Import)
0001 Continuous 1425		
Work scheduled by: ConEd		
	<b>3800 MW</b>	
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
<b>SCH-IMO-NYISO_LIMIT_1750</b>		
Tue 02/26/2019 to Fri 12/31/2021		(Import)
0001 Continuous 2359		
Work scheduled by: IESO		
	<b>2050 MW</b>	
	Impacts Total Transfer Capability	200 MW
	TTC with All Lines In Service	2250 MW
<hr/>		
<b>LONG_MTN-CRICKVLY_345_398</b>		
Fri 03/01/2019 to Sun 05/19/2019		(Import) (Export)
0001 Continuous 2359		
Work scheduled by: ConEd		
	<b>700 MW</b>	<b>1250 MW</b>
	Impacts Total Transfer Capability	700 MW 550 MW
	TTC with All Lines In Service	1400 MW 1800 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>LONG_MTN-CRICKVLY_345_398</b>							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<hr/>							
<b>SCH-NE-NYISO_LIMIT_400</b>							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		FWD
0001	Continuous	2359				SCH - NE - NY	(Import)
Work scheduled by: ConEd						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	800 MW
<hr/>							
<b>SCH-NYISO-IMO_LIMIT_1600</b>							
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>		REV
0001	Continuous	2359				SCH - OH - NY	(Export)
Work scheduled by: IESO						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	100 MW
<hr/>							
<b>SCH-NYISO-NE_LIMIT_600</b>							
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		REV
0001	Continuous	2359				SCH - NE - NY	(Export)
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1000 MW
<hr/>							
<b>MARCY__-EDIC__345_UE1-7</b>							
Thu 04/11/2019	to	Wed 04/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/18/2019</u>		FWD
0500	Continuous	1730				OSWEGO EXPORT	(Import)
Work scheduled by: NYPA						Impacts Total Transfer Capability	5250 MW
						TTC with All Lines In Service	0 MW
<hr/>							
<b>MARCY__345KV_CSC</b>							
Thu 04/11/2019	to	Wed 04/17/2019					FWD
0500	Continuous	1730				CENTRAL EAST - VC	(Import)
Work scheduled by: NYPA						Impacts Total Transfer Capability	2925 MW
						TTC with All Lines In Service	50 MW
<hr/>							
<b>DUNWODIE-SHORE_RD_345_Y50</b>							
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>		FWD
0301	Continuous	0259				CONED - LIPA	(Import)
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
<b>DUNWODIE_345KV_4</b>						(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
0301	Continuous	0259				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
<b>DUNWODIE_345KV_8</b>						FWD
						(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
0301	Continuous	0259				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
<b>PLSNTVLE-DUNWODIE_345_W90</b>						FWD
						(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
0301	Continuous	0259				<b>4000 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
<b>SHORE_RD_345_138_BK 1</b>						FWD
						(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
0808	Continuous	0259				<b>1350 MW</b>
Work scheduled by: ConEd					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<hr/>						
<b>SHORE_RD_345_138_BK 2</b>						FWD
						(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<b><u>EXTENDED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
0809	Continuous	0259				<b>1350 MW</b>
Work scheduled by: ConEd					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<hr/>						
<b>SPRNBRK_-W49TH_ST_345_M51</b>						FWD
						(Import)
Sun 04/14/2019	to	Sun 04/21/2019	<b><u>UPDATED</u></b>	<b><u>by CE</u></b>	<b><u>04/15/2019</u></b>	
1000	Continuous	2200				<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3200 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
<b>SCH-NYISO-HQ_LIMIT_800</b>						REV
						(Export)
Mon 04/15/2019	to	Fri 05/24/2019				<b>800 MW</b>
0400	Continuous	1700				200 MW
Work scheduled by: HQ					SCH - HQ - NY	<b>800 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCRIBA -VOLNEY 345_20</b>					FWD
Mon 04/15/2019	to	Tue 04/16/2019			(Import)
0600	Continuous	1800		OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
<b>SPRNBRK 345KV_RNS5</b>					FWD
Mon 04/15/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>
1137	Continuous	2200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>SCH-IMO-NYISO_LIMIT_300</b>					FWD
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>
0001	Continuous	2359			(Import)
Work scheduled by: NYISO					SCH - OH - NY <b>600 MW</b>
					Impacts Total Transfer Capability 1650 MW
					TTC with All Lines In Service 2250 MW
<b>SCH-NYISO-IMO_LIMIT_500</b>					REV
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>
0001	Continuous	2359			(Export)
Work scheduled by: NYISO					SCH - OH - NY <b>800 MW</b>
					Impacts Total Transfer Capability 1200 MW
					TTC with All Lines In Service 2000 MW
<b>SCH-NYISO-PJM_LIMIT_200</b>					REV
Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>
0001	Continuous	2359			(Export)
Work scheduled by: NYISO					SCH - PJ - NY <b>500 MW</b>
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 1550 MW
<b>SPRNBRK 345KV_RNS5</b>					FWD
Sun 04/21/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>
2130	Continuous	2200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>MOTTHAVN-RAINEY 345_Q11</b>					FWD
Mon 04/22/2019	to	Sun 05/05/2019	<u>FORCED</u>	<u>by CONED</u>	<u>04/19/2019</u>
0001	Continuous	0300			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>SCH-NYISO-IMO_NIAGARA_CB_3002</b>						
Mon 04/22/2019	to	Mon 04/22/2019				
0500	Continuous	1700			SCH - OH - NY	<b>1550 MW 1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	700 MW 600 MW
					TTC with All Lines In Service	2250 MW 2000 MW
<b>EDIC -FRASER_345_EF24-40</b>						
Mon 04/22/2019	to	Fri 04/26/2019				
0500	Continuous	1730			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY_765_345_AT2</b>						
Mon 04/22/2019	to	Fri 04/26/2019				
0500	Continuous	1730			MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>						
Tue 04/23/2019	to	Wed 04/24/2019	<b>UPDATED</b>	<b>by CE</b>	<b>04/16/2019</b>	
0001	Continuous	2359			UPNY CONED	<b>4800 MW</b>
Work scheduled by: ORU					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	5700 MW
<b>EFISHKIL-WOOD_ST_345_F38</b>						
Thu 04/25/2019	to	Thu 04/25/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	
0001	Continuous	0030			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						
Thu 04/25/2019	to	Thu 04/25/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	
0001	Continuous	0030			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						
Thu 04/25/2019	to	Sun 04/28/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/19/2019</b>	
0001	Continuous	0259			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY** \_\_\_\_\_ **345\_8**

Thu 04/25/2019 to Thu 04/25/2019  
 0700 Daily(No Weekends) 0730  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**EASTVIEW-SPRNBK** \_\_\_\_\_ **345\_W79**

Fri 04/26/2019 to Fri 04/26/2019 **UPDATED by CONED 04/19/2019**  
 0201 Continuous 2230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**BUCHAN\_N-EASTVIEW** \_\_\_\_\_ **345\_W93**

Fri 04/26/2019 to Mon 04/29/2019 **UPDATED by CONED 04/19/2019**  
 0201 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**FRASANX-COOPERS** \_\_\_\_\_ **345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY** \_\_\_\_\_ **-FRASANX\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**EFISHKIL-WOOD\_ST** \_\_\_\_\_ **345\_F38**

Sun 04/28/2019 to Sun 04/28/2019 **CANCELLED by ConEd 04/19/2019**  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE** \_\_\_\_\_ **345\_W89**

Sun 04/28/2019 to Sun 04/28/2019 **CANCELLED by ConEd 04/19/2019**  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W79</b>				FWD
Mon 04/29/2019	to	Mon 04/29/2019	<b>UPDATED</b>	(Import)
0230	Continuous	0300	<b>by CONED</b>	<b>04/19/2019</b>
Work scheduled by: ConEd				UPNY CONED <b>4350 MW</b>
				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>KINTIGH_-ROCHESTR_345_SRI-39</b>				FWD
Mon 04/29/2019	to	Thu 05/02/2019	<b>EXTENDED</b>	(Import)
0600	Continuous	1930	<b>by NYPA</b>	<b>04/17/2019</b>
Work scheduled by: NYPA				DYSINGER EAST <b>1700 MW</b>
				Impacts Total Transfer Capability 1450 MW
				TTC with All Lines In Service 3150 MW
<b>SCH-HQ-NYISO_LIMIT_1400</b>				FWD
Mon 04/29/2019	to	Fri 05/03/2019		(Import)
0700	Continuous	1730		SCH - HQ - NY <b>1400 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 1500 MW
<b>CHAT_DC_GC1</b>				FWD
Mon 04/29/2019	to	Fri 05/24/2019		(Import)
0700	Continuous	1700		MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>				REV
Mon 04/29/2019	to	Fri 05/24/2019		(Export)
0700	Continuous	1700		SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
<b>DUNWODIE_345KV_3</b>				FWD
Wed 05/01/2019	to	Wed 05/01/2019		(Import)
0001	Continuous	0030		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_4</b>				FWD
Wed 05/01/2019	to	Wed 05/01/2019		(Import)
0001	Continuous	0030		SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD
Wed 05/01/2019	to	Thu 05/02/2019		(Import)
0001	Continuous	0300	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>EGRDNCTY_345_138_AT2</b>				FWD
Wed 05/01/2019	to	Wed 05/15/2019		(Import)
0001	Continuous	2359	CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>				FWD
Wed 05/01/2019	to	Tue 05/07/2019		(Import)
0600	Continuous	1800	SCH - PJM_HTP	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD
Wed 05/01/2019	to	Wed 05/01/2019		(Import)
1000		1130	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD
Wed 05/01/2019	to	Wed 05/01/2019		(Import) (Export)
1000		1130	SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 130 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<b>CHAT_DC_GC2</b>				FWD
Wed 05/01/2019	to	Wed 05/01/2019	<b>UPDATED by HQ 04/18/2019</b>	(Import)
1000	Continuous	1130	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC2</b>				REV
Wed 05/01/2019	to	Wed 05/01/2019	<b>UPDATED by HQ 04/18/2019</b>	(Export)
1000	Continuous	1130	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-HQ-NYISO_LIMIT_1150</b>					FWD
Wed 05/01/2019	to	Wed 05/01/2019	<b>UPDATED</b>	<b>by HQ</b>	(Import)
1000	Continuous	1130		<b>04/18/2019</b>	<b>1150 MW</b>
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW
<hr/>					
<b>DUNWODIE_345KV_3</b>					FWD
Thu 05/02/2019	to	Thu 05/02/2019			(Import)
0230	Continuous	0300			<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					
<b>DUNWODIE_345KV_4</b>					FWD
Thu 05/02/2019	to	Thu 05/02/2019			(Import)
0230	Continuous	0300			<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					
<b>STONYRDG-HILLSIDE_230_72</b>					FWD
Fri 05/03/2019	to	Fri 05/03/2019			(Import)
0800	Continuous	1530			<b>2850 MW</b>
Work scheduled by: NYSEG					DYSINGER EAST
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
<hr/>					
<b>CHATGUAY-MASSENA__765_7040</b>					FWD
Sat 05/04/2019	to	Sat 05/04/2019			(Import)
0530	Continuous	1930			<b>1550 MW</b>
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
<hr/>					
<b>CHATGUAY-MASSENA__765_7040</b>					FWD
Sat 05/04/2019	to	Sat 05/04/2019			(Import) (Export)
0530	Continuous	1930			<b>0 MW 0 MW</b>
Work scheduled by: NYPA					SCH - HQ - NY
					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW
<hr/>					
<b>MASSENA_-MARCY____765_MSU1</b>					FWD
Sat 05/04/2019	to	Sat 05/04/2019			(Import)
0530	Continuous	1930			<b>2265 MW</b>
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 710 MW
					TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>				FWD	
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY_765_MSU1</b>				FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>				FWD	
Sat 05/04/2019	to	Sat 05/04/2019		(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>S.PERRY_-MEYER_230_87</b>				FWD	
Mon 05/06/2019	to	Mon 05/06/2019		(Import)	
0600	Continuous	1600	DYSINGER EAST	<b>2850 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Mon 05/06/2019	to	Fri 05/10/2019		(Import)	(Export)
0700	Continuous	1800	SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
<b>ROSETON_-ROCKTVRN_345_311</b>				FWD	
Mon 05/06/2019	to	Sat 06/08/2019	<b>EXTENDED by CHGE 03/26/2019</b>	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4400 MW</b>	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5700 MW
<b>SPRNBRK_345KV_RNS4</b>				FWD	
Tue 05/07/2019	to	Tue 05/07/2019	<b>CANCELLED by ConEd 04/19/2019</b>	(Import)	
0001	Continuous	2359	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W65</b>				FWD
Tue 05/07/2019	to	Wed 05/08/2019	<b>CANCELLED by ConEd 04/19/2019</b>	(Import)
0001	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>MILLWOOD-EASTVIEW_345_W82</b>				FWD
Tue 05/07/2019	to	Wed 05/08/2019	<b>CANCELLED by ConEd 04/19/2019</b>	(Import)
0001	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>EGRDNCTY_345_138_AT1</b>				FWD
Wed 05/08/2019	to	Fri 05/10/2019		(Import)
0300	Continuous	2200	CONED - LIPA	<b>1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
<b>SPRNBK_-EGRDNCTR_345_Y49</b>				FWD
Wed 05/08/2019	to	Fri 05/10/2019		(Import)
0300	Continuous	2200	CONED - LIPA	<b>775 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 725 MW
				TTC with All Lines In Service 1500 MW
<b>LEEDS__345KV_R395</b>				FWD
Wed 05/08/2019	to	Wed 05/08/2019		(Import)
1130	Daily(No Weekends)	1500	UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 1900 MW
				TTC with All Lines In Service 5700 MW
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import)
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
<b>SPRNBK__345KV_RNS5</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

Sat 05/11/2019 to Tue 05/14/2019  
 0001 Continuous 2230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA -MARCY\_765\_MSU1**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA -MARCY\_765\_MSU1**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA -MARCY\_765\_MSU1**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA -MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 05/11/2019 to Sat 05/11/2019  
 0530 Continuous 1930  
 Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import)
0700		2300	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import) (Export)
0700		2300	SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 130 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<hr/>				
<b>CHAT_DC_GC2</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import)
0700	Continuous	2300	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
<b>CHAT_DC_GC2</b>				REV
Sat 05/11/2019	to	Sat 05/11/2019		(Export)
0700	Continuous	2300	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
<hr/>				
<b>SCH-HQ-NYISO_LIMIT_1150</b>				FWD
Sat 05/11/2019	to	Sat 05/11/2019		(Import)
0700	Continuous	2300	SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 350 MW
				TTC with All Lines In Service 1500 MW
<hr/>				
<b>NIAGARA_-ROCHESTR_345_NR2</b>				FWD
Mon 05/13/2019	to	Fri 05/17/2019	<b>UPDATED by NYPA 04/09/2019</b>	(Import)
0500	Continuous	1700	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD
Tue 05/14/2019	to	Tue 05/14/2019		(Import)
2200	Continuous	2230	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS5**

Tue 05/14/2019 to Tue 05/14/2019  
 2200 Continuous 2230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 05/18/2019 to Sat 05/18/2019  
 0530 Continuous 1930  
 Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_500**

Mon 05/20/2019 to Thu 05/23/2019  
 0600 Continuous 2000  
 Work scheduled by: ISONE

FWD  
 (Import)  
 SCH - NE - NY **700 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_1200**

Mon 05/20/2019 to Thu 05/23/2019  
 0600 Continuous 2000  
 Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **1400 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1600 MW

**ADIRNDCK-PORTER\_230\_12**

Mon 05/20/2019 to Fri 05/24/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**PANNELL\_-CLAY\_345\_1**

Mon 05/20/2019 to Fri 05/24/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**ROSETON\_-EFISHKIL\_345\_RFK305**

Thu 05/23/2019 to Thu 05/23/2019  
 0800 Daily 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4800 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

**SCRIBA\_-VOLNEY\_345\_20**

Tue 05/28/2019 to Tue 05/28/2019  
 0600 Continuous 1800  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**PANNELL\_-CLAY\_345\_2**

Mon 06/03/2019 to Fri 06/07/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Mon 06/03/2019 to Fri 06/07/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**FRASER\_345\_FRASER SVC**

Mon 06/03/2019 to Fri 06/07/2019  
0800 Continuous 1700

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Mon 06/10/2019 to Fri 06/14/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_345\_LEEDS SVC**

Mon 06/24/2019 to Fri 06/28/2019  
0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___765_345_AT2</b>					FWD	
Sat 08/03/2019	to	Sun 08/04/2019			(Import)	
0500	Continuous	1730		MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1450 MW	
				TTC with All Lines In Service	3150 MW	
<b>NIAGARA_345_230_AT4</b>					FWD	REV
Mon 08/05/2019	to	Tue 08/06/2019			(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW	350 MW
				TTC with All Lines In Service	1900 MW	1750 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD	
Mon 08/12/2019	to	Mon 08/12/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>10/10/2018</b>	
0700	Continuous	1459		MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW	
				TTC with All Lines In Service	3150 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by ISONE</b>	<b>02/15/2019</b>	
0300	Continuous	1600		SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW	330 MW
				TTC with All Lines In Service	330 MW	330 MW
<b>MARCY___765_345_AT1</b>					FWD	
Tue 09/03/2019	to	Tue 09/03/2019			(Import)	
0500	Continuous	1730		MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	1400 MW	
				TTC with All Lines In Service	3150 MW	
<b>MARCY___-N.SCTLND_345_18</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>11/06/2018</b>	
0500	Continuous	1730		CENTRAL EAST - VC	<b>2090 MW</b>	
Work scheduled by: NYPA			<b>ARR: 19</b>	Impacts Total Transfer Capability	885 MW	
				TTC with All Lines In Service	2975 MW	
<b>MARCY___345KV_CSC</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>11/06/2018</b>	
0500	Continuous	1730		CENTRAL EAST - VC	<b>2925 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW	
				TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**ADIRNDCK-PORTER\_\_\_230\_12**

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**ADIRNDCK-CHASLAKE\_230\_13**

Thu 09/05/2019 to Thu 09/05/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

-----  
**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 09/09/2019 to Sat 09/21/2019  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
**DYSINGER EAST 1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

-----  
**LEEDS\_\_\_345KV\_R395**

Mon 09/09/2019 to Mon 09/09/2019  
 0700 Continuous 0730  
 Work scheduled by: NYPA

FWD  
 (Import)  
**UPNY CONED 3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

-----  
**GILBOA\_-LEEDS\_\_\_345\_GL3**

Mon 09/09/2019 to Fri 09/27/2019  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2200 MW**  
 Impacts Total Transfer Capability 775 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MARCY\_\_\_-N.SCTLND\_345\_18**

Wed 09/11/2019 to Fri 09/13/2019  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
**CENTRAL EAST - VC 2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 09/23/2019 to Fri 09/27/2019  
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**LEEDS\_\_\_-HURLYAVE\_345\_301**

Mon 09/30/2019 to Sat 10/26/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>CLAY -EDIC 345_2-15</b></p> <p>Mon 10/07/2019 to Thu 10/17/2019 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT <b>4850 MW</b></p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p><b>MARCY -N.SCTLND 345_18</b></p> <p>Wed 10/09/2019 to Fri 10/11/2019 0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2090 MW</b></p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>CHATGUAY-MASSENA 765_7040</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>1550 MW</b></p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>CHATGUAY-MASSENA 765_7040</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD      REV (Import) (Export)</p> <p>SCH - HQ - NY <b>0 MW    0 MW</b></p> <p>Impacts Total Transfer Capability 1500 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MARCY 765_345_AT1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>1750 MW</b></p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MARCY 765_345_AT2</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>1700 MW</b></p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MASSENA -MARCY 765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

**ARR: 19**

**ARR: 19**

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>				FWD	
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019		(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>DUNWODIE_345KV_3</b>				FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<b>UPDATED by CONED 02/06/2019</b>	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_5</b>				FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<b>UPDATED by CONED 02/06/2019</b>	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD	
Tue 10/22/2019	to	Tue 11/26/2019	<b>UPDATED by CONED 02/06/2019</b>	(Import)	
0001	Continuous	2359	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_\_345\_230\_AT4**

Mon 10/28/2019 to Fri 12/13/2019 **UPDATED by NYPA 04/10/2019**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

FWD

REV

(Import) (Export)

SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**MARCY\_\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 12/09/2019 to Fri 12/13/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/16/2019 to Mon 12/16/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Tue 12/17/2019 to Fri 12/20/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**LADENTWN-BUCHAN\_S\_345\_Y88**

Wed 01/15/2020 to Thu 02/13/2020  
 0001 Continuous 2359  
 Work scheduled by: ORU

11/05/2018

FWD  
 (Import)  
 UPNY CONED **4800 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

-----  
**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

-----  
**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

-----  
**FRASANNX-COOPERS\_\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/01/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,April 21, 2019 to Tuesday ,October 20, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_-FRASANX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020  
 0700 Continuous 1730

UPDATED by NYPA 03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC 2500 MW  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW