

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<b>HUDSONP_-FARRAGUT_345_B3402</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359	<b><u>EXTENDED</u></b>	<b><u>by CONED</u></b>
	<b><u>02/06/2019</u></b>	
Work scheduled by: ConEd	SCH - PJ - NY	<b>2100 MW 1250 MW</b>
	Impacts Total Transfer Capability	50 MW 100 MW
	TTC with All Lines In Service	2150 MW 1350 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
Work scheduled by:	SCH - PJ - NY	<b>2050 MW 1150 MW</b>
	Impacts Total Transfer Capability	100 MW 200 MW
	TTC with All Lines In Service	2150 MW 1350 MW
<b>MARION_-FARRAGUT_345_C3403</b>		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359	<b><u>EXTENDED</u></b>	<b><u>by CONED</u></b>
	<b><u>02/06/2019</u></b>	
Work scheduled by: ConEd	SCH - PJ - NY	<b>2100 MW 1250 MW</b>
	Impacts Total Transfer Capability	50 MW 100 MW
	TTC with All Lines In Service	2150 MW 1350 MW
<b>STLAWRNC-MOSES_230_L33P</b>		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359	<b><u>EXT FORCE</u></b>	<b><u>by IESO</u></b>
	<b><u>08/21/2018</u></b>	
Work scheduled by: IESO	SCH - OH - NY	<b>1900 MW 1700 MW</b>
	Impacts Total Transfer Capability	0 MW 0 MW
	TTC with All Lines In Service	1900 MW 1700 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>		
Wed 06/05/2019 to Mon 09/09/2019		REV (Export)
0001 Continuous 1700	<b><u>EXTENDED</u></b>	<b><u>by HQ</u></b>
	<b><u>08/14/2019</u></b>	
Work scheduled by: HQ	SCH - HQ - NY	<b>800 MW</b>
	Impacts Total Transfer Capability	200 MW
	TTC with All Lines In Service	1000 MW
<b>BECK_-NIAGARA_345_PA302</b>		
Wed 07/31/2019 to Wed 09/04/2019		(Import) (Export)
0800 Continuous 1800		
Work scheduled by: IESO	SCH - OH - NY	<b>900 MW 800 MW</b>
	Impacts Total Transfer Capability	1000 MW 900 MW
	TTC with All Lines In Service	1900 MW 1700 MW
<b>CLAY_-INDPDNC_345_26</b>		
Sun 08/11/2019 to Mon 08/12/2019		FWD (Import)
0922 Continuous 1600		
Work scheduled by: NGrid	OSWEGO EXPORT	<b>5000 MW</b>
	Impacts Total Transfer Capability	250 MW
	TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_400</b>				FWD
Mon 08/12/2019	to	Mon 08/12/2019	<u>by NYISO</u> <u>08/10/2019</u>	(Import)
0500	Continuous	0859	SCH - OH - NY	<b>700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1200 MW
				TTC with All Lines In Service 1900 MW
<b>MOSES -ADIRNDCK_230_MAI</b>				FWD
Mon 08/12/2019	to	Mon 08/12/2019	<u>UPDATED</u> <u>by NYPA</u> <u>10/10/2018</u>	(Import)
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
<b>SCH-IMO-NYISO_LIMIT_400</b>				FWD
Wed 08/14/2019	to	Wed 08/14/2019	<u>by NYISO</u> <u>08/10/2019</u>	(Import)
0500	Continuous	0859	SCH - OH - NY	<b>700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1200 MW
				TTC with All Lines In Service 1900 MW
<b>E13THSTA-FARRAGUT_345_45</b>				FWD
Sat 08/31/2019	to	Sat 08/31/2019		(Import)
0001	Continuous	0230	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EFISHKIL-WOOD_ST_345_F39</b>				FWD
Sun 09/01/2019	to	Sun 09/01/2019		(Import)
0001	Continuous	0030	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>WOOD_ST -PLSNTVLE_345_Y87</b>				FWD
Sun 09/01/2019	to	Sun 09/01/2019		(Import)
0001	Continuous	1830	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
<b>EFISHKIL-WOOD_ST_345_F39</b>				FWD
Sun 09/01/2019	to	Sun 09/01/2019		(Import)
1800	Continuous	1830	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Mon 09/02/2019	to	Mon 09/02/2019	<u>UPDATED</u>	<u>by CE</u>	<u>08/07/2019</u>	(Import)
0300	Continuous	0500				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	(Import) (Export)
0300	Continuous	1600				<b>0 MW 0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW	
					TTC with All Lines In Service 330 MW 330 MW	
<b>MARCY___765_345_AT1</b>					FWD	
Tue 09/03/2019	to	Tue 09/03/2019				(Import)
0500	Continuous	1730				<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 3150 MW	
<b>MARCY___-N.SCTLND_345_18</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				<b>2090 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 885 MW	
					TTC with All Lines In Service 2975 MW	
<b>MARCY___345KV_CSC</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 2975 MW	
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1500				<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
<b>ADIRNDCK-PORTER___230_12</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1530				<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sun 09/08/2019 to Sun 09/08/2019  
0900 Continuous 0930

Work scheduled by: Gen

FWD  
(Import)  
**CENTRAL EAST - VC 2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Mon 09/09/2019 to Thu 09/26/2019  
0400 Continuous 1900

Work scheduled by: HQ

REV  
(Export)  
**SCH - HQ\_CEDARS 0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

**LEEDS\_\_\_345KV\_R395**

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

**UPDATED by NYPA 07/23/2019**

FWD  
(Import)  
**UPNY CONED 3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**GILBOA\_-LEEDS\_\_\_345\_GL3**

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 07/23/2019**

FWD  
(Import)  
**CENTRAL EAST - VC 2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
**CENTRAL EAST - VC 2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Sat 09/14/2019 to Mon 09/16/2019  
0001 Continuous 0300

Work scheduled by: ConEd

**UPDATED by CE 08/07/2019**

FWD  
(Import)  
**UPNY CONED 3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLY_345KV_RNS5</b>					FWD	
Sat 09/14/2019	to	Sat 10/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>08/07/2019</u>	(Import)
0001	Continuous	0300				UPNY CONED <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW
<b>E13THSTA-FARRAGUT_345_45</b>					FWD	
Sun 09/15/2019	to	Sun 09/15/2019				(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>SPRNBK_-TREMONT_345_X28</b>					FWD	
Mon 09/16/2019	to	Mon 09/16/2019				(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>4200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 4600 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>					FWD	
Mon 09/16/2019	to	Mon 09/16/2019				(Import)
0001		0300				UPNY CONED <b>3800 MW</b>
Work scheduled by:						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW
<b>PLSNTVLY-WOOD_ST_345_F30</b>					FWD	
Mon 09/16/2019	to	Wed 09/18/2019	<u>UPDATED</u>	<u>by CE</u>	<u>08/07/2019</u>	(Import)
0001	Continuous	0300				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD	
Mon 09/16/2019	to	Fri 09/20/2019				(Import)
0700	Continuous	1500				MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
<b>OAKDALE_-FRASER_345_32</b>					FWD	
Mon 09/16/2019	to	Fri 09/20/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/14/2019</u>	(Import)
0700	Continuous	1800				CENTRAL EAST - VC <b>2650 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability 325 MW
						TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019  
 0001 Continuous 2359  
 Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

-----  
**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Fri 09/20/2019 to Fri 09/20/2019  
 1500 Continuous 1600  
 Work scheduled by: ConEd

**UPDATED by CENHU 08/16/2019**

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**EASTVIEW-SPRNBRK\_\_345\_W65**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

-----  
**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

-----  
**SPRNBRK\_\_345KV\_RNS4**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

-----  
**SPRNBRK\_-TREMONT\_\_345\_X28**

Fri 09/20/2019 to Fri 09/20/2019  
 2130 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

-----  
**SPRNBRK\_-TREMONT\_\_345\_X28**

Mon 09/23/2019 to Mon 09/23/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD		
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>					(Import)		
Mon 09/23/2019	to	Fri 09/27/2019	<b><u>CANCELLED</u></b>	<b><u>by NYPA</u></b>	<b><u>08/15/2019</u></b>	<b>DYSINGER EAST</b>	<b>1400 MW</b>
0600	Continuous	1700				Impacts Total Transfer Capability	1750 MW
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
<hr/>					FWD		
<b>OAKDALE_-FRASER___345_32</b>					(Import)		
Mon 09/23/2019	to	Wed 09/25/2019	<b><u>UPDATED</u></b>	<b><u>by NYSEG</u></b>	<b><u>08/14/2019</u></b>	<b>CENTRAL EAST - VC</b>	<b>2650 MW</b>
0700	Continuous	1800				Impacts Total Transfer Capability	325 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2975 MW	
<hr/>					FWD		
<b>DUNWODIE_345KV_6</b>					(Import)		
Wed 09/25/2019	to	Sat 09/28/2019				<b>SPR/DUN-SOUTH</b>	<b>3800 MW</b>
0001	Continuous	2200				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
<hr/>					FWD		
<b>DUNWODIE_345KV_8</b>					(Import)		
Wed 09/25/2019	to	Sat 09/28/2019				<b>SPR/DUN-SOUTH</b>	<b>3800 MW</b>
0001	Continuous	2200				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
<hr/>					FWD		
<b>PLSNTVLE-DUNWODIE_345_W90</b>					(Import)		
Wed 09/25/2019	to	Sat 09/28/2019				<b>UPNY CONED</b>	<b>4000 MW</b>
0001	Continuous	2200				Impacts Total Transfer Capability	1700 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW	
<hr/>					FWD	REV	
<b>WATRCURE-OAKDALE___345_31</b>					(Import)	(Export)	
Thu 09/26/2019	to	Thu 09/26/2019	<b><u>UPDATED</u></b>	<b><u>by NYSEG</u></b>	<b><u>08/02/2019</u></b>	<b>SCH - PJ - NY</b>	<b>2150 MW 1350 MW</b>
0800	Continuous	1000				Impacts Total Transfer Capability	0 MW 0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2150 MW 1350 MW	
<hr/>					FWD		
<b>OAKDALE_-FRASER___345_32</b>					(Import)		
Thu 09/26/2019	to	Fri 09/27/2019	<b><u>UPDATED</u></b>	<b><u>by NYSEG</u></b>	<b><u>08/14/2019</u></b>	<b>CENTRAL EAST - VC</b>	<b>2650 MW</b>
1200	Continuous	1800				Impacts Total Transfer Capability	325 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___345KV_R395</b>					FWD	
Fri 09/27/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/23/2019</u>	(Import)
1700	Continuous	1730				<b>UPNY CONED</b> <b>3800 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 1900 MW	
					TTC with All Lines In Service 5700 MW	
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>					FWD	
Fri 09/27/2019	to	Wed 10/02/2019				(Import)
1701	Continuous	1900				<b>DYSINGER EAST</b> <b>1400 MW</b>
Work scheduled by: RGE					Impacts Total Transfer Capability 1750 MW	
					TTC with All Lines In Service 3150 MW	
<b>SPRNBK_-TREMONT_345_X28</b>					FWD	
Fri 09/27/2019	to	Fri 09/27/2019				(Import)
2230	Continuous	2300				<b>SPR/DUN-SOUTH</b> <b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
<b>LINDEN_-GOETHALS_230_A2253</b>					FWD	
Mon 09/30/2019	to	Mon 09/30/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>08/06/2019</u>	(Import) (Export)
0001	Continuous	1730				<b>SCH - PJ - NY</b> <b>2100 MW 950 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 50 MW 400 MW	
					TTC with All Lines In Service 2150 MW 1350 MW	
<b>LINDEN_-GOETHALS_230_A2253 &amp; HUDSONP_-FARRAGUT_345_B3402</b>					FWD	
Mon 09/30/2019	to	Mon 09/30/2019				(Import) (Export)
0001		1730				<b>SCH - PJ - NY</b> <b>2050 MW 1150 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 100 MW 200 MW	
					TTC with All Lines In Service 2150 MW 1350 MW	
<b>LINDEN_-GOETHALS_230_A2253 &amp; HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 09/30/2019	to	Mon 09/30/2019				(Import) (Export)
0001		1730				<b>SCH - PJ - NY</b> <b>2000 MW 1050 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 150 MW 300 MW	
					TTC with All Lines In Service 2150 MW 1350 MW	
<b>LINDEN_-GOETHALS_230_A2253 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 09/30/2019	to	Mon 09/30/2019				(Import) (Export)
0001		1730				<b>SCH - PJ - NY</b> <b>2050 MW 1150 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 100 MW 200 MW	
					TTC with All Lines In Service 2150 MW 1350 MW	



# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>		FWD	REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NE - NY	<b>950 MW 1300 MW</b>
Work scheduled by: ISONE	<b>ARR: 78</b>	Impacts Total Transfer Capability	450 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b>		FWD	REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE	<b>ARR: 78</b>	Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
<b>BERKSHIR-ALPS</b> _____ <b>345_393</b> & <b>BERKSHIR-NORTHFLD</b> <b>345_312</b>		FWD	REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 1600		SCH - NE - NY	<b>950 MW 1300 MW</b>
Work scheduled by:	<b>ARR: 78</b>	Impacts Total Transfer Capability	450 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
<b>BERKSHIR-NORTHFLD</b> <b>345_312</b>		FWD	REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NE - NY	<b>900 MW 1500 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	500 MW 100 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
<b>BERKSHIR-NORTHFLD</b> <b>345_312</b>		FWD	REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
<b>SCH-NYISO-NE LIMIT</b> <b>500</b>			REV
Mon 09/30/2019 to Sat 10/05/2019			(Export)
0600 Continuous 1600		SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	1600 MW
<hr/>			
<b>OAKDALE -FRASER</b> _____ <b>345_32</b>		FWD	
Mon 09/30/2019 to Mon 09/30/2019	<b>UPDATED</b>		(Import)
0700 Continuous 1800	<b>by NYSEG</b>	<b>08/14/2019</b>	
Work scheduled by: NYSEG		CENTRAL EAST - VC	<b>2650 MW</b>
		Impacts Total Transfer Capability	325 MW
		TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_1-16</b>		FWD	
Mon 09/30/2019	to Fri 10/04/2019	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
<b>HURLYAVE-ROSETON 345_303</b>		FWD	
Mon 09/30/2019	to Wed 10/09/2019	(Import)	
0800	Continuous 1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	5700 MW
<b>SPRNBK 345KV_RS3 &amp; SPRNBK 345KV_RS4</b>		FWD	
Tue 10/01/2019	to Thu 10/10/2019	(Import)	
0001	2230	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<b>FROST_BR-LONG_MTN_345_352</b>		FWD	REV
Wed 10/02/2019	to Thu 10/17/2019	(Import)	(Export)
0700	Continuous 1600	SCH - NE - NY	<b>1150 MW 1600 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	250 MW 0 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<b>SCH-NE-NYISO_LIMIT_400</b>		FWD	
Sat 10/05/2019	to Thu 10/17/2019	(Import)	
1601	Continuous 1600	SCH - NE - NY	<b>600 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	1400 MW
<b>STOLLERD-HISHELDN_230_67</b>		FWD	
Mon 10/07/2019	to Tue 10/08/2019	(Import)	
0700	Continuous 1400	DYSINGER EAST	<b>2850 MW</b>
Work scheduled by: NYSEG		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
<b>MARCY -N.SCTLND_345_18</b>		FWD	
Wed 10/09/2019	to Fri 10/11/2019	(Import)	
0500	Continuous 1730	CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	885 MW
		TTC with All Lines In Service	2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Thu 10/10/2019 to Mon 10/14/2019  
0001 Continuous 0300

Work scheduled by: ConEd

**UPDATED by CE 08/07/2019**

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 10/10/2019 to Mon 10/14/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**E13THSTA-FARRAGUT\_345\_45**

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_\_\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MASSENA -MARCY 765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p><b>MASSENA -MARCY 765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p><b>MASSENA -MARCY 765_MSU1</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;"><b>475 MW</b></td> <td style="text-align: right;"><b>1000 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>														
Impacts Total Transfer Capability	1025 MW	0 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p><b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p><b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b></p> <p>Sat 10/12/2019 to Sat 10/26/2019</p> <p style="padding-left: 40px;">0100 1900</p> <p>Work scheduled by:</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;"><b>850 MW</b></td> <td style="text-align: right;"><b>0 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>														
Impacts Total Transfer Capability	650 MW	1000 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p><b>PLSNTVLY-WOOD_ST 345_F30</b></p> <p>Mon 10/14/2019 to Thu 10/17/2019</p> <p style="padding-left: 40px;">0001 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED <b>4000 MW</b></p> <p>Impacts Total Transfer Capability 1700 MW</p> <p>TTC with All Lines In Service 5700 MW</p>															
<p><b>SHOR_NPX-SHOREHAM 138_CSC</b></p> <p>Mon 10/14/2019 to Fri 10/18/2019</p> <p style="padding-left: 40px;">0600 Continuous 1600</p> <p>Work scheduled by: LI</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - NPX_CSC</td> <td style="text-align: right;"><b>0 MW</b></td> <td style="text-align: right;"><b>0 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>	Impacts Total Transfer Capability	330 MW	330 MW	TTC with All Lines In Service	330 MW	330 MW
	FWD	REV														
	(Import)	(Export)														
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>														
Impacts Total Transfer Capability	330 MW	330 MW														
TTC with All Lines In Service	330 MW	330 MW														

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Mon 10/14/2019 to Thu 10/31/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Duration	Work by	Impact	TTC
DUNWODIE_345KV_3	Tue 10/22/2019	Tue 10/22/2019	0001	Continuous	0030	ConEd	3800 MW
							(Import)
							Impacts Total Transfer Capability 800 MW
							TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5	Tue 10/22/2019	Tue 10/22/2019	0001	Continuous	0030	ConEd	3800 MW
							(Import)
							Impacts Total Transfer Capability 800 MW
							TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71	Tue 10/22/2019	Tue 11/26/2019	0001	Continuous	2359	ConEd	3800 MW
							(Import)
							Impacts Total Transfer Capability 800 MW
							TTC with All Lines In Service 4600 MW
GILBOA_-N.SCTLND_345_GNS-1	Tue 10/22/2019	Thu 10/24/2019	0700	Continuous	1530	NYPA	2520 MW
							(Import)
							Impacts Total Transfer Capability 455 MW
							TTC with All Lines In Service 2975 MW
NIAGARA_345_230_AT4	Wed 10/23/2019	Thu 10/24/2019	0500	Continuous	1900	NYPA	1900 MW
							(Import) (Export)
							Impacts Total Transfer Capability 0 MW
							TTC with All Lines In Service 1900 MW
GILBOA_-N.SCTLND_345_GNS-1	Fri 10/25/2019	Fri 10/25/2019	1330	Continuous	1530	NYPA	2520 MW
							(Import)
							Impacts Total Transfer Capability 455 MW
							TTC with All Lines In Service 2975 MW
NIAGARA_-ROCHESTR_345_NR2	Mon 10/28/2019	Wed 11/13/2019	0500	Continuous	1700	NYPA	1400 MW
							(Import)
							Impacts Total Transfer Capability 1750 MW
							TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
<b>NIAGARA__345_230_AT4</b>	(Import)	(Export)
Mon 10/28/2019 to Tue 12/17/2019 <b>UPDATED by NYPA 04/10/2019</b>		
0500 Continuous 1700		
Work scheduled by: NYPA		
	SCH - OH - NY	<b>1900 MW</b>
	Impacts Total Transfer Capability	0 MW
	TTC with All Lines In Service	1900 MW
	1900 MW	1700 MW
<hr/>		
<b>HOPATCON-RAMAPO__500_5018</b>	(Import)	(Export)
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>1250 MW</b>
	Impacts Total Transfer Capability	1350 MW
	TTC with All Lines In Service	2600 MW
	2600 MW	1550 MW
<hr/>		
<b>HOPATCON-RAMAPO__500_5018</b>	(Import)	
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	UPNY CONED	<b>5000 MW</b>
	Impacts Total Transfer Capability	700 MW
	TTC with All Lines In Service	5700 MW
	5700 MW	
<hr/>		
<b>RAMAPO__345_345_PAR3500</b>	(Import)	(Export)
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>2150 MW</b>
	Impacts Total Transfer Capability	450 MW
	TTC with All Lines In Service	2600 MW
	2600 MW	1550 MW
<hr/>		
<b>RAMAPO__345_345_PAR4500</b>	(Import)	(Export)
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>2150 MW</b>
	Impacts Total Transfer Capability	450 MW
	TTC with All Lines In Service	2600 MW
	2600 MW	1550 MW
<hr/>		
<b>RAMAPO__500_345_BK 1500</b>	(Import)	(Export)
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	SCH - PJ - NY	<b>1250 MW</b>
	Impacts Total Transfer Capability	1350 MW
	TTC with All Lines In Service	2600 MW
	2600 MW	1550 MW
<hr/>		
<b>RAMAPO__500_345_BK 1500</b>	(Import)	
Fri 11/01/2019 to Tue 11/05/2019		
0001 Continuous 2200		
Work scheduled by: ConEd		
	UPNY CONED	<b>5000 MW</b>
	Impacts Total Transfer Capability	700 MW
	TTC with All Lines In Service	5700 MW
	5700 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
<b>SCH-IMO-NYISO_LIMIT_1750</b>						(Import)	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>		
0001	Continuous	2359				SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>							REV
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>		(Export)
0001	Continuous	2359				SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW
<b>NRTH1385-NOR_HBR_138_601</b>						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_601 &amp; NRTH1385-NOR_HBR_138_602</b>						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_601 &amp; NRTH1385-NOR_HBR_138_603</b>						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_602</b>						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_602 &amp; NRTH1385-NOR_HBR_138_603</b>						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>NRTH1385-NOR HBR__138_603</b>						
Mon 11/04/2019	to	Fri 11/15/2019				
0001	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>						
Mon 11/04/2019	to	Fri 11/15/2019				
0001	Continuous	2359			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>						
Mon 11/04/2019	to	Thu 11/07/2019				
0800	Continuous	1500			SCH - PJM_VFT	<b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
<b>MARCY__-N.SCTLND_345_18</b>						
Thu 11/07/2019	to	Fri 11/08/2019				
0500	Continuous	1730			CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA			<b>ARR: 19</b>		Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC</b>						
Thu 11/07/2019	to	Fri 11/08/2019				
0500	Continuous	1730			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>LEEDS__-HURLYAVE_345_301</b>						
Mon 11/11/2019	to	Fri 12/13/2019	<b>UPDATED</b>	<b>by CHGE</b>	<b>06/20/2019</b>	
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						
Tue 11/12/2019	to	Fri 11/15/2019				
0700	Continuous	1500			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>WATRCURE-OAKDALE_345_31</b>						
Tue 11/12/2019	to	Tue 11/12/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/02/2019</u>	
1300	Continuous	1500				
Work scheduled by: NYSEG					2600 MW	1300 MW
					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
<b>MOSES -ADIRNDCK_230_MA2</b>					FWD	
Mon 11/18/2019	to	Fri 11/22/2019				
0700	Continuous	1500				
Work scheduled by: NYPA					2300 MW	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MA2</b>					FWD	
Mon 11/25/2019	to	Wed 11/27/2019				
0700	Continuous	1500				
Work scheduled by: NYPA					2300 MW	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>DUNWODIE_345KV_3</b>					FWD	
Tue 11/26/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
2330	Continuous	2359				
Work scheduled by: ConEd					3800 MW	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_5</b>					FWD	
Tue 11/26/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
2330	Continuous	2359				
Work scheduled by: ConEd					3800 MW	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>MOSES -ADIRNDCK_230_MA2</b>					FWD	
Mon 12/02/2019	to	Fri 12/06/2019				
0700	Continuous	1500				
Work scheduled by: NYPA					2300 MW	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MA1</b>					FWD	
Mon 12/09/2019	to	Fri 12/13/2019				
0700	Continuous	1500				
Work scheduled by: NYPA					2300 MW	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC		FWD	REV
		(Import)	(Export)
Thu 12/12/2019	to Fri 12/20/2019		
0800	Continuous 1500	SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: ISONE		Impacts Total Transfer Capability	330 MW 330 MW
		TTC with All Lines In Service	330 MW 330 MW
MOSES -ADIRNDCK_230_MA2		FWD	
		(Import)	
Mon 12/16/2019	to Mon 12/16/2019		
0700	Continuous 1500	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MA1		FWD	
		(Import)	
Tue 12/17/2019	to Fri 12/20/2019		
0700	Continuous 1500	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MA1		FWD	
		(Import)	
Thu 01/02/2020	to Sun 03/01/2020		
0700	Continuous 1530	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
LADENTWN-BUCHAN_S_345_Y88		FWD	
		(Import)	
Wed 01/15/2020	to Thu 02/13/2020		
0001	Continuous 2359	<u>11/05/2018</u>	
Work scheduled by: ORU		UPNY CONED	<b>4800 MW</b>
		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	5700 MW
NIAGARA -PACKARD_230_62		FWD	
		(Import)	
Fri 02/28/2020	to Fri 02/28/2020		
0500	Continuous 1530	SCH - OH - NY	
Work scheduled by: NYPA		Impacts Total Transfer Capability	
		TTC with All Lines In Service	
CHATGUAY-MASSENA_765_7040		FWD	
		(Import)	
Mon 03/02/2020	to Fri 03/06/2020		
0500	Continuous 1730	<u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	
Work scheduled by: NYPA		MOSES SOUTH	<b>1550 MW</b>
		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>1750 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_AT2</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500	Continuous	1730				<b>1700 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				<b>500 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MOSES -ADIRNDCK 230\_MAI**

Sat 03/07/2020 to Fri 05/29/2020 **UPDATED by NYPA 08/08/2019**  
 0700 Continuous 1300

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**VOLNEY -MARCY 345\_19**

Tue 03/10/2020 to Tue 03/10/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2825 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2975 MW

-----  
**VOLNEY -MARCY 345\_19**

Tue 03/10/2020 to Tue 03/10/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 OSWEGO EXPORT **4900 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 5250 MW

-----  
**FRASANNX-COOPERS 345\_UCC2-41**

Wed 03/11/2020 to Thu 03/12/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MARCY -FRASANNX 345\_UCC2-41**

Wed 03/11/2020 to Thu 03/12/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

-----  
**ROCHESTR-PANNELL 345\_RP2**

Sat 03/14/2020 to Mon 03/23/2020  
 0500 Continuous 1700

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

Mon 03/16/2020 to Fri 03/27/2020  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Fri 03/27/2020 to Fri 03/27/2020  
 0600 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_-EDIC\_\_\_345\_UE1-7**

Tue 03/31/2020 to Tue 03/31/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

**ARR: 19&16**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**MARCY\_-N.SCTLND\_345\_18**

Tue 04/07/2020 to Wed 04/08/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**FRASER\_-GILBOA\_\_\_345\_GF5-35**

Mon 04/13/2020 to Wed 04/22/2020  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 04/20/2020 to Fri 05/01/2020  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**UPDATED by NYPA 03/21/2019**

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS -HURLYAVE\_345\_301**

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**PANNELL -CLAY\_345\_2**

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**PANNELL -CLAY\_345\_1**

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**COOPERS -DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA -ROCHESTR\_345\_NR2**

Mon 05/18/2020 to Fri 05/22/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**MOSES -ADIRNDCK\_230\_MA2**

Mon 06/01/2020 to Fri 07/31/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NIAGARA__345_230_AT4</b>						FWD	REV
Mon 06/29/2020 to Tue 06/30/2020						(Import) (Export)	
0500	Continuous	1530				<b>1900 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW 300 MW
						TTC with All Lines In Service	1900 MW 1700 MW
<b>CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 08/01/2020 to Sun 08/02/2020						(Import)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>1550 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 08/01/2020 to Sun 08/02/2020						(Import) (Export)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY__765_345_AT1</b>						FWD	
Sat 08/01/2020 to Sun 08/02/2020						(Import)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>1750 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020 to Sun 08/02/2020						(Import)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020 to Sun 08/02/2020						(Import)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 08/01/2020 to Sun 08/02/2020						(Import) (Export)	
0500	Continuous	1730	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_-ADIRNDCK\_ 230\_MA2**

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**FRASANX-COOPERS\_ 345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/01/2019**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANX\_ 345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/01/2019**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_ 765\_345\_AT1**

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_ 230\_MA2**

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,August 17, 2019 to Monday ,February 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON\_-ROCKTVRN\_345\_311

Mon 10/12/2020 to Fri 11/13/2020  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
 0001 Continuous 2359  
 Work scheduled by: IESO

FWD  
 (Import)  
 SCH - OH - NY **2050 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
 0001 Continuous 2359  
 Work scheduled by: IESO

REV  
 (Export)  
 SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 2000 MW

MOSES\_-ADIRNDCK\_230\_MA1

Tue 12/01/2020 to Mon 05/31/2021  
 0700 Continuous 1300  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW