

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
<b>HUDSONP_-FARRAGUT_345_B3402</b>					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020	<b><u>EXTENDED</u></b>	<b><u>by CONED</u></b>	<b><u>10/08/2019</u></b>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2100 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
<b>MARION_-FARRAGUT_345_C3403</b>					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020	<b><u>EXTENDED</u></b>	<b><u>by CONED</u></b>	<b><u>10/08/2019</u></b>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2100 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
<b>STLAWRNC-MOSES_230_L33P</b>					(Import)	(Export)
Mon 04/30/2018	to	Fri 12/31/2021	<b><u>EXT FORCE</u></b>	<b><u>by IESO</u></b>	<b><u>08/21/2018</u></b>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
<b>BECK_-NIAGARA_345_PA302</b>					(Import)	(Export)
Wed 07/31/2019	to	Tue 11/12/2019	<b><u>EXTENDED</u></b>	<b><u>by IESO</u></b>	<b><u>08/29/2019</u></b>	
0800	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	<b>900 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW
<hr/>					FWD	REV
<b>NIAGARA_-PACKARD_230_61</b>					(Import)	(Export)
Tue 09/03/2019	to	Fri 10/18/2019	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>12/19/2018</u></b>	
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
<b>PLSNTVLY_345KV_RNS5</b>					(Import)	(Export)
Sat 09/14/2019	to	Thu 10/17/2019	<b><u>UPDATED</u></b>	<b><u>by CE</u></b>	<b><u>10/10/2019</u></b>	
0001	Continuous	0800				
Work scheduled by: ConEd					UPNY CONED	<b>3800 MW</b>
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___-HURLYAVE_345_301</b>					FWD	
Mon 09/30/2019	to	Fri 10/11/2019	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/05/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED <b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW	TTC with All Lines In Service 5700 MW
<b>FROST_BR-LONG_MTN_345_352</b>					FWD	
Wed 10/02/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1600				SCH - NE - NY <b>1150 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 250 MW	TTC with All Lines In Service 1400 MW
<b>SCH-NE-NYISO_LIMIT_400</b>					FWD	
Wed 10/02/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1600				SCH - NE - NY <b>600 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 1400 MW
<b>DUNWODIE_345KV_4</b>					FWD	
Thu 10/03/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/30/2019</u>	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>					FWD	
Fri 10/04/2019	to	Wed 10/16/2019				(Import)
0201		2230				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 1400 MW	TTC with All Lines In Service 4600 MW
<b>SCH-NE-NYISO_LIMIT_300</b>					FWD	
Sat 10/05/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
1601	Continuous	1600				SCH - NE - NY <b>500 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 900 MW	TTC with All Lines In Service 1400 MW
<b>CHAT_DC_GC2</b>					FWD	
Mon 10/07/2019	to	Fri 10/11/2019				(Import)
0400	Continuous	2359				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW	TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC2</b>				REV
Mon 10/07/2019	to	Fri 10/11/2019		(Export)
0400	Continuous	2359	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1100</b>				FWD
Mon 10/07/2019	to	Fri 11/22/2019		(Import)
0400	Continuous	2300	SCH - HQ - NY	<b>1100 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	1500 MW
<b>CLAY -EDIC 345_2-15</b>				FWD
Mon 10/07/2019	to	Fri 10/11/2019		(Import)
0600	Continuous	1530	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
<b>MARCY -N.SCTLND_345_18</b>				FWD
Wed 10/09/2019	to	Thu 10/10/2019	<b>UPDATED</b> <b>by NGRID</b> <b>10/01/2019</b>	(Import)
0500	Continuous	1730	CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
<b>SHORE_RD_345_138_BK 1</b>				FWD
Wed 10/09/2019	to	Fri 10/11/2019	<b>FORCED</b> <b>by CONED</b> <b>10/10/2019</b>	(Import)
1825	Continuous	1902	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 2</b>				FWD
Wed 10/09/2019	to	Fri 10/11/2019	<b>FORCED</b> <b>by CONED</b> <b>10/10/2019</b>	(Import)
1825	Continuous	1902	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1500 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>				FWD
Wed 10/09/2019	to	Fri 10/11/2019	<b>FORCED</b> <b>by CONED</b> <b>10/10/2019</b>	(Import)
1825	Continuous	2359	CONED - LIPA	<b>800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>					FWD	
Sat 10/12/2019	to	Sat 10/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2019</u>	(Import)
0001	Continuous	0200				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>					REV	
Sat 10/12/2019	to	Sat 10/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2019</u>	(Export)
0001	Continuous	0200				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD	
Sat 10/12/2019	to	Sat 10/12/2019				(Import)
0001		0200				MOSES SOUTH <b>2550 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD	REV
Sat 10/12/2019	to	Sat 10/12/2019				(Import) (Export)
0001		0200				SCH - HQ - NY <b>1370 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>					FWD	
Sat 10/12/2019	to	Sat 10/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2019</u>	(Import)
0001	Continuous	0200				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>					REV	
Sat 10/12/2019	to	Sat 10/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2019</u>	(Export)
0001	Continuous	0200				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_600</b>					FWD	
Sat 10/12/2019	to	Sat 10/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/04/2019</u>	(Import)
0001	Continuous	0200				SCH - HQ - NY <b>600 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___-PLSNTVLY_345_92</b>						FWD	
Sat 10/12/2019	to	Tue 10/15/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	(Import)	
0001	Continuous	0200				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2 &amp; MOSES___-MASSENA_230_MMS1 &amp; MOSES___-MASSENA_230_MMS2</b>						FWD	
Sat 10/12/2019	to	Sat 10/12/2019				MOSES SOUTH	<b>1950 MW</b>
0100		0200				Impacts Total Transfer Capability	1200 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA___765_7040</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA___765_7040</b>						FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	(Export)
0100	Continuous	2000				SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY___765_345_AT1</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY___765_345_AT2</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	(Export)
0100	Continuous	2000				SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>	(Import)	
0100	Continuous	2000				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)	
0100		2000				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>						FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019				(Import)	(Export)
0100		2000				SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)	
0100		2000				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)	
0100		2000				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 2300

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 2550 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 2300

Work scheduled by:

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 1370 MW 0 MW**  
 Impacts Total Transfer Capability 130 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**CHAT\_DC\_GC1 & CHAT\_DC\_GC2 & MOSES -MASSENA\_230\_MMS1 & MOSES -  
 MASSENA\_230\_MMS2**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 2300

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 1950 MW**  
 Impacts Total Transfer Capability 1200 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHAT\_DC\_GC2**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 Continuous 2300

Work scheduled by: HQ

FWD  
 (Import)  
**MOSES SOUTH 2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHAT\_DC\_GC2**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 Continuous 2300

Work scheduled by: HQ

REV  
 (Export)  
**SCH - HQ - NY 500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

-----  
**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 10/12/2019 to Sun 10/13/2019  
 2000 Continuous 2300

Work scheduled by: HQ

FWD  
 (Import)  
**SCH - HQ - NY 1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

-----  
**E13THSTA-FARRAGUT\_345\_45**

Sun 10/13/2019 to Mon 10/14/2019  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
**SPR/DUN-SOUTH 3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC2</b>					FWD	
Sun 10/13/2019	to	Fri 11/22/2019			(Import)	
2301	Continuous	2300		MOSES SOUTH		<b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>						REV
Sun 10/13/2019	to	Fri 11/22/2019			(Export)	
2301	Continuous	2300		SCH - HQ - NY		<b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Mon 10/14/2019	to	Mon 10/14/2019	<u>UPDATED</u>	<u>by LI</u>	<u>10/02/2019</u>	
0001	Continuous	2359				(Import)
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>08/09/2019</u>	(Import) (Export)
0600	Continuous	1600				
Work scheduled by: LI					SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>FIVEMILE-STOLLERD_345_29</b>					FWD	
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/08/2019</u>	(Import)
0700	Continuous	1400				
Work scheduled by: NYSEG					SCH - PJ - NY	<b>2100 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<b>MOTTHAVN-RAINEY_345_Q12</b>					FWD	
Mon 10/14/2019	to	Wed 10/16/2019			(Import)	
2359	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>PLSNTVLY-WOOD_ST_345_F30</b>					FWD	
Tue 10/15/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	(Import)
0301	Continuous	0300				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS \_\_\_-HURLYAVE\_345\_301**

Tue 10/15/2019 to Tue 10/15/2019  
0800 Continuous 1629

Work scheduled by: CHGE

UPDATED by CHGE 09/05/2019

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_7**

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_72**

Fri 10/18/2019 to Sat 10/19/2019  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

Sat 10/19/2019 to Sat 10/19/2019  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Sat 10/19/2019 to Sat 10/19/2019  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Sat 10/19/2019 to Sun 10/27/2019  
 0700 Continuous 1900  
 Work scheduled by: RGE

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**SHORE\_RD\_345\_138\_BK 2**

Mon 10/21/2019 to Mon 10/21/2019 **UPDATED by LI 10/02/2019**  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1350 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1500 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 10/21/2019 to Thu 10/31/2019  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Tue 10/22/2019 to Thu 10/24/2019 **UPDATED by NYPA 10/10/2019**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WATRCURE\_345\_230\_BK 1**

Tue 10/22/2019 to Tue 10/22/2019  
 0800 Continuous 1530  
 Work scheduled by: NYSEG

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**SCH-IMO-NYISO\_LIMIT\_500**

Wed 10/23/2019 to Fri 11/08/2019 **UPDATED by NYISO 10/15/2019**  
 0500 Continuous 1859  
 Work scheduled by: NYPA

FWD  
 (Import)  
 SCH - OH - NY **800 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 1900 MW

**NIAGARA\_345\_230\_AT4**

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED by NYPA 09/10/2019**  
 0500 Continuous 1700  
 Work scheduled by: NYPA

REV  
 (Export)  
 SCH - OH - NY **1400 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 1700 MW

**DENNISON-ROSEMNTA\_115\_1/11**

Wed 10/23/2019 to Wed 10/23/2019 **CANCELLED by NGrid 10/11/2019**  
 0700 Daily(No Weekends) 1200  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **95 MW 40 MW**  
 Impacts Total Transfer Capability 95 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**CEDARS\_-ROSEMNTA\_115\_1/11**

Wed 10/23/2019 to Wed 10/23/2019  
 0700 Daily(No Weekends) 1700  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **95 MW 40 MW**  
 Impacts Total Transfer Capability 95 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**DENNISON-ROSEMNTA\_115\_1/11**

Wed 10/23/2019 to Wed 10/23/2019  
 0700 Daily(No Weekends) 1700  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - HQ\_CEDARS **95 MW 40 MW**  
 Impacts Total Transfer Capability 95 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**EGRDNCTY\_345\_138\_AT1**

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED by CE 09/12/2019**  
 0001 Continuous 0300  
 Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_AT2</b>					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/12/2019</u>	(Import)
0001	Continuous	0300				CONED - LIPA <b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/12/2019</u>	(Import)
0001	Continuous	0300				CONED - LIPA <b>775 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>					FWD	
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/19/2019</u>	(Import)
1630	Continuous	1730				CENTRAL EAST - VC <b>2520 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Mon 10/28/2019	to	Mon 10/28/2019	<u>UPDATED</u>	<u>by LI</u>	<u>10/02/2019</u>	(Import)
0001	Continuous	2359				CONED - LIPA <b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Mon 10/28/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by RGE</u>	<u>10/15/2019</u>	(Import)
0500	Continuous	1700				DYSINGER EAST <b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>HOPATCON-RAMAPO___500_5018</b>					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019				(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY <b>1250 MW 1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
<b>HOPATCON-RAMAPO___500_5018</b>					FWD	
Fri 11/01/2019	to	Tue 11/05/2019				(Import)
0001	Continuous	2200				UPNY CONED <b>5000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Work Scheduled by	Transfer Type	FWD (Import)	REV (Export)
RAMAPO___345_345_PAR3500	Fri 11/01/2019	Tue 11/05/2019	0001 Continuous 2200	ConEd	SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability						450 MW	300 MW
TTC with All Lines In Service						2600 MW	1550 MW
RAMAPO___345_345_PAR4500	Fri 11/01/2019	Tue 11/05/2019	0001 Continuous 2200	ConEd	SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability						450 MW	300 MW
TTC with All Lines In Service						2600 MW	1550 MW
RAMAPO___500_345_BK 1500	Fri 11/01/2019	Tue 11/05/2019	0001 Continuous 2200	ConEd	SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability						1350 MW	350 MW
TTC with All Lines In Service						2600 MW	1550 MW
RAMAPO___500_345_BK 1500	Fri 11/01/2019	Tue 11/05/2019	0001 Continuous 2200	ConEd	UPNY CONED	5000 MW	
Impacts Total Transfer Capability						700 MW	
TTC with All Lines In Service						5700 MW	
SCH-IMO-NYISO_LIMIT_1750	Fri 11/01/2019	Thu 04/30/2020	0001 Continuous 2359	IESO	SCH - OH - NY	2050 MW	
Impacts Total Transfer Capability						200 MW	
TTC with All Lines In Service						2250 MW	
<b>UPDATED by IESO 05/03/2019</b>							
SCH-NYISO-IMO_LIMIT_1600	Fri 11/01/2019	Thu 04/30/2020	0001 Continuous 2359	IESO	SCH - OH - NY		1900 MW
Impacts Total Transfer Capability							100 MW
TTC with All Lines In Service							2000 MW
<b>UPDATED by IESO 05/03/2019</b>							
VOLNEY__-MARCY___345_19	Fri 11/01/2019	Fri 11/01/2019	0730 Daily(No Weekends) 1630	NGrid	CENTRAL EAST - VC	2825 MW	
Impacts Total Transfer Capability						150 MW	
TTC with All Lines In Service						2975 MW	
<b>ARR: 19</b>							

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19				FWD	
Fri 11/01/2019 to Fri 11/01/2019				(Import)	
0730	Daily(No Weekends)	1630		OSWEGO EXPORT	<b>4900 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	5250 MW
SHORE_RD_345_138_BK_1				FWD	
Mon 11/04/2019 to Mon 11/04/2019				(Import)	
0001	Continuous	2359	<b>UPDATED by LI 10/02/2019</b>	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001		2359		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>NRTH1385-NOR HBR__138_603</b>						
Mon 11/04/2019	to	Fri 11/15/2019				
0001	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>						
Mon 11/04/2019	to	Fri 11/15/2019				
0001	Continuous	2359			SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>						
Mon 11/04/2019	to	Thu 11/07/2019				
0800	Continuous	1500			SCH - PJM_VFT	<b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
<b>MARCY__-N.SCTLND_345_18</b>						
Wed 11/06/2019	to	Wed 11/13/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>09/11/2019</b>	
0500	Continuous	1730			CENTRAL EAST - VC	<b>2090 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC</b>						
Wed 11/06/2019	to	Fri 11/22/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>09/11/2019</b>	
0500	Continuous	1730			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__765_345_AT2</b>						
Wed 11/06/2019	to	Fri 11/22/2019	<b>UPDATED</b>	<b>by NYPA</b>	<b>09/11/2019</b>	
0500	Continuous	1730			MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>HURLYAVE-ROSETON__345_303</b>						
Wed 11/06/2019	to	Fri 12/06/2019				
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N. SCTLND-LEEDS_345_94</b>				FWD	
Wed 11/06/2019	to	Thu 11/07/2019		(Import)	
0830	Continuous	1430	CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NGrid				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>				FWD	
Fri 11/08/2019	to	Sat 11/09/2019		(Import)	
0001	Continuous	0030	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1700 MW
				TTC with All Lines In Service	5700 MW
<b>E13THSTA-FARRAGUT_345_45</b>				FWD	
Tue 11/12/2019	to	Tue 11/12/2019		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>WATRCURE-OAKDALE_345_31</b>				FWD	REV
Tue 11/12/2019	to	Tue 11/12/2019	<b>UPDATED by NYSEG 09/13/2019</b>	(Import)	(Export)
1300	Continuous	1500	SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW 250 MW
				TTC with All Lines In Service	2600 MW 1550 MW
<b>PLSNTVLY-WOOD_ST_345_F31</b>				FWD	
Thu 11/14/2019	to	Thu 11/14/2019	<b>UPDATED by NYISO 09/18/2019</b>	(Import)	
0001	Continuous	2200	UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1700 MW
				TTC with All Lines In Service	5700 MW
<b>PLSNTVLY_345KV_RNS4</b>				FWD	
Thu 11/14/2019	to	Thu 11/14/2019	<b>UPDATED by NYISO 09/18/2019</b>	(Import)	
0001	Continuous	2200	UPNY CONED	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
<b>E13THSTA-FARRAGUT_345_45</b>				FWD	
Thu 11/14/2019	to	Thu 11/14/2019		(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M54</b>					FWD
Thu 11/14/2019	to	Thu 11/14/2019			(Import)
0201	Continuous	0500		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD
Sun 11/17/2019	to	Mon 11/18/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)
0301	Continuous	0300		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD
Sun 11/17/2019	to	Mon 11/18/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)
0301	Continuous	0300		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD
Sun 11/17/2019	to	Sun 11/17/2019			(Import)
1100	Continuous	1600		SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_1200</b>					REV
Sun 11/17/2019	to	Sun 11/17/2019			(Export)
1100	Continuous	1600		SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1800 MW
<b>SPRNBK__345KV_RNS5</b>					FWD
Mon 11/18/2019	to	Mon 11/18/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)
0301	Continuous	0330		SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBK__345_W64</b>					FWD
Mon 11/18/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by CONED</u> <u>09/09/2019</u>	(Import)
0301	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
<b>MILLWOOD-EASTVIEW_345_W99</b>					
Mon 11/18/2019	to	Tue 11/19/2019	<b>UPDATED</b>	<b>by CONED 09/09/2019</b>	
0301	Continuous	0200		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
<b>BERKSHIR-ALPS_345_393</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NE - NY	<b>1150 MW 1300 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	250 MW 500 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW 1800 MW
				<b>ARR: 78</b>	
<b>BERKSHIR-ALPS_345_393</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NPX_1385	<b>100 MW 100 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW 200 MW
				<b>ARR: 78</b>	
<b>BERKSHIR-ALPS_345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NE - NY	<b>1150 MW 1300 MW</b>
0600		1700		Impacts Total Transfer Capability	250 MW 500 MW
Work scheduled by:				TTC with All Lines In Service	1400 MW 1800 MW
				<b>ARR: 78</b>	
<b>BERKSHIR-NORTHFLD_345_312</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NE - NY	<b>1400 MW 1500 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	0 MW 300 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW 1800 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NPX_1385	<b>100 MW 100 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: ISONE				TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					
Mon 11/18/2019	to	Wed 11/27/2019		SCH - NE - NY	<b>1000 MW</b>
0600	Continuous	1700		Impacts Total Transfer Capability	400 MW
Work scheduled by: ISONE				TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500	REV
Mon 11/18/2019 to Wed 11/27/2019	(Export)
0600 Continuous 1700	<b>700 MW</b>
Work scheduled by: ISONE	Impacts Total Transfer Capability 1100 MW
	TTC with All Lines In Service 1800 MW
<hr/>	
SPRNBRK__345KV_RNS5	FWD
Tue 11/19/2019 to Tue 11/19/2019	(Import)
0001 Continuous 0030	<b>3200 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1400 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
SPRNBRK__345KV_RNS5	FWD
Tue 11/19/2019 to Tue 11/19/2019	(Import)
0130 Continuous 0200	<b>3200 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1400 MW
	TTC with All Lines In Service 4600 MW
	<b>UPDATED by CONED 09/09/2019</b>
<hr/>	
EASTVIEW-SPRNBRK__345_W64	FWD
Sat 11/23/2019 to Sat 11/23/2019	(Import)
0130 Continuous 0200	<b>4350 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1350 MW
	TTC with All Lines In Service 5700 MW
<hr/>	
MILLWOOD-EASTVIEW_345_W99	FWD
Sat 11/23/2019 to Sat 11/23/2019	(Import)
0130 Continuous 0200	<b>4350 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1350 MW
	TTC with All Lines In Service 5700 MW
<hr/>	
SPRNBRK__345KV_RNS5	FWD
Sat 11/23/2019 to Sat 11/23/2019	(Import)
0130 Continuous 0200	<b>3200 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1400 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
RAMAPO__-LADENTWN_345_W72	FWD
Mon 11/25/2019 to Mon 11/25/2019	(Import)
0001 Continuous 2200	<b>4400 MW</b>
Work scheduled by: ConEd	Impacts Total Transfer Capability 1300 MW
	TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES___-ADIRNDCK_230_MA2</b>				FWD	
Mon 11/25/2019	to	Wed 11/27/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	<b>UPDATED</b>	(Import)	(Export)
0700	Continuous	2300	<b>by ISONE 10/04/2019</b>		
Work scheduled by: LI			SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
			Impacts Total Transfer Capability	330 MW	330 MW
			TTC with All Lines In Service	330 MW	330 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>				FWD	
Mon 12/02/2019	to	Fri 12/06/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>N.SCTLND-ALPS___345_2</b>				FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019		(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - NE - NY	<b>900 MW</b>	<b>1700 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	500 MW	100 MW
			TTC with All Lines In Service	1400 MW	1800 MW
<b>N.SCTLND-ALPS___345_2</b>				FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019		(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
<b>FRASER___345_FRASER SVC</b>				FWD	
Mon 12/02/2019	to	Fri 12/13/2019		(Import)	
0800	Continuous	1500	CENTRAL EAST - VC	<b>2935 MW</b>	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
<b>LEEDS___345KV_R94301</b>				FWD	
Tue 12/03/2019	to	Fri 12/13/2019	<b>UPDATED</b>	(Import)	
0800	Continuous	1500	<b>by NGRID 10/04/2019</b>		
Work scheduled by: NGrid			UPNY CONED	<b>3800 MW</b>	
			Impacts Total Transfer Capability	1900 MW	
			TTC with All Lines In Service	5700 MW	

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Mon 12/09/2019	to	Fri 12/13/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>ROSETON_-ROCKTVRN_345_311</b>				FWD	
Mon 12/09/2019	to	Thu 12/12/2019		(Import)	
0800	Continuous	1600	UPNY CONED	<b>4400 MW</b>	
Work scheduled by: CHGE			Impacts Total Transfer Capability	1300 MW	
			TTC with All Lines In Service	5700 MW	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>				FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019		(Import)	(Export)
0800	Continuous	1500	SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	330 MW	330 MW
			TTC with All Lines In Service	330 MW	330 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
Mon 12/16/2019	to	Mon 12/16/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Tue 12/17/2019	to	Fri 12/20/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>SCH-NE-NYISO_LIMIT_500</b>				FWD	
Fri 12/20/2019	to	Fri 12/20/2019	<b>UPDATED</b>	<b>by ISONE</b>	<b>10/11/2019</b>
0600	Continuous	1600	SCH - NE - NY	<b>700 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	1400 MW	
<b>SCH-NYISO-NE_LIMIT_1200</b>				REV	
Fri 12/20/2019	to	Fri 12/20/2019	<b>UPDATED</b>	<b>by ISONE</b>	<b>10/11/2019</b>
0600	Continuous	1600	SCH - NE - NY	<b>1400 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	1800 MW	

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -ADIRNDCK_230_MA2</b>				FWD	
Thu 01/02/2020	to	Sun 03/01/2020		(Import)	
0700	Continuous	1530			
Work scheduled by: NYPA				MOSES SOUTH	<b>2300 MW</b>
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>				FWD	
Wed 01/15/2020	to	Thu 02/13/2020	<u>11/05/2018</u>	(Import)	
0001	Continuous	2359			
Work scheduled by: ORU				UPNY CONED	<b>4800 MW</b>
				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW
<b>MOTTHAVN-RAINEY_345_Q11</b>				FWD	
Sun 02/23/2020	to	Sun 03/01/2020		(Import)	
0001	Continuous	0200			
Work scheduled by: ConEd				SPR/DUN-SOUTH	<b>3800 MW</b>
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<b>NIAGARA -PACKARD_230_62</b>				FWD	REV
Fri 02/28/2020	to	Fri 02/28/2020		(Import)	(Export)
0500	Continuous	1530			
Work scheduled by: NYPA				SCH - OH - NY	<b>1100 MW 950 MW</b>
				Impacts Total Transfer Capability	1150 MW 1050 MW
				TTC with All Lines In Service	2250 MW 2000 MW
<b>CHATGUAY-MASSENA_765_7040</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			
Work scheduled by: NYPA				MOSES SOUTH	<b>1550 MW</b>
				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>				FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			
Work scheduled by: NYPA				SCH - HQ - NY	<b>0 MW 0 MW</b>
				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_AT1</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			
Work scheduled by: NYPA				MOSES SOUTH	<b>1750 MW</b>
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___765_345_AT2</b>					FWD		
Mon 03/02/2020	to	Fri 03/06/2020			(Import)		
0500	Continuous	1730			MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD	REV	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES___-MASSENA_230_MMS1 &amp; MOSES___-MASSENA_230_MMS2</b>					FWD	REV	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

-----  
**STLAWRNC-MOSES 230\_L33P & MASSENA -MARCY 765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

-----  
**STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

-----  
**EASTVIEW-SPRNBK 345\_W78**

Fri 03/06/2020 to Sat 03/07/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

-----  
**MILLWOOD-EASTVIEW 345\_W85**

Fri 03/06/2020 to Sat 03/07/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

-----  
**SPRNBK 345KV\_RNS3**

Fri 03/06/2020 to Sat 03/07/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**MOSES -ADIRNDCK 230\_MA1**

Sat 03/07/2020 to Fri 05/29/2020  
 0700 Continuous 1300

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
VOLNEY -MARCY 345_19					(Import)
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>
0700	Continuous	1530			
Work scheduled by: NYPA					ARR: 19
					CENTRAL EAST - VC <b>2825 MW</b>
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
VOLNEY -MARCY 345_19					(Import)
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>
0700	Continuous	1530			
Work scheduled by: NYPA					ARR: 19
					OSWEGO EXPORT <b>4900 MW</b>
					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 5250 MW
<hr/>					FWD
FRASANNX-COOPERS 345_UCC2-41					(Import)
Wed 03/11/2020	to	Thu 03/12/2020			
0700	Continuous	1530			
Work scheduled by: NYPA					ARR: 19
					CENTRAL EAST - VC <b>2500 MW</b>
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
MARCY -FRASANNX 345_UCC2-41					(Import)
Wed 03/11/2020	to	Thu 03/12/2020			
0700	Continuous	1530			
Work scheduled by: NYPA					ARR: 19
					CENTRAL EAST - VC <b>2500 MW</b>
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
ROCHESTR-PANNELL 345_RP2					(Import)
Sat 03/14/2020	to	Mon 03/23/2020			
0500	Continuous	1700			
Work scheduled by: NYPA					ARR: 19
					DYSINGER EAST <b>2300 MW</b>
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
<hr/>					FWD
MARCY 345KV_CSC					(Import)
Mon 03/16/2020	to	Fri 03/27/2020			
0500	Continuous	1730			
Work scheduled by: NYPA					ARR: 19
					CENTRAL EAST - VC <b>2925 MW</b>
					Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service 2975 MW
<hr/>					FWD
ROSETON -EFISHKIL 345_RFK305					(Import)
Mon 03/16/2020	to	Fri 04/03/2020			
0700	Continuous	1530			
Work scheduled by: NYPA					ARR: 19
					UPNY CONED <b>4800 MW</b>
					Impacts Total Transfer Capability 900 MW
					TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>NIAGARA_-KINTIGH__345_NS1-38</b></p> <p>Fri 03/27/2020 to Fri 03/27/2020 0600 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST <b>1700 MW</b></p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>BECK_-PACKARD__230_BP76</b></p> <p>Fri 03/27/2020 to Fri 03/27/2020 0800 Daily(No Weekends) 1600</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - OH - NY <b>1700 MW 1500 MW</b></p> <p>Impacts Total Transfer Capability 550 MW 500 MW</p> <p>TTC with All Lines In Service 2250 MW 2000 MW</p>
<p><b>MARCY_-EDIC__345_UE1-7</b></p> <p>Tue 03/31/2020 to Tue 03/31/2020 <b>UPDATED by NYPA 09/24/2019</b> 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT <b>5250 MW</b></p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p><b>MARCY_-N.SCTLND_345_18</b></p> <p>Tue 04/07/2020 to Wed 04/08/2020 <b>UPDATED by NYPA 09/24/2019</b> 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2090 MW</b></p> <p>Impacts Total Transfer Capability 885 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>LINDN_CG-LNDVFT__345_V-3022</b></p> <p>Sun 04/12/2020 to Fri 04/17/2020 1400 Continuous 1800</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT <b>0 MW 0 MW</b></p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>
<p><b>FRASER_-GILBOA__345_GF5-35</b></p> <p>Mon 04/13/2020 to Wed 04/22/2020 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2650 MW</b></p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>NIAGARA_-ROCHESTR_345_NR2</b></p> <p>Mon 04/20/2020 to Fri 05/01/2020 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST <b>1700 MW</b></p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**PANNELL\_-CLAY\_\_\_\_\_345\_2**

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE_345_138_BK_2</b>				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	<b>375 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
<b>PANNELL_-CLAY_345_1</b>				FWD
Mon 05/11/2020	to	Fri 05/15/2020		(Import)
0700	Continuous	1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
<b>COOPERS_-DOLSONAV_345_CCDA42</b>				FWD
Mon 05/11/2020	to	Fri 05/29/2020	<b>UPDATED by NYPA 03/21/2019</b>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>				FWD
Mon 05/18/2020	to	Fri 05/22/2020		(Import)
0500	Continuous	1530	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>				FWD
Mon 06/01/2020	to	Fri 07/31/2020		(Import)
0700	Continuous	1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
<b>NIAGARA_345_230_AT4</b>				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530	SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 1700 MW
<b>SCH-IMO-NYISO_NIAG_CB_3008_W/BB</b>				FWD REV
Mon 07/27/2020	to	Fri 08/07/2020		(Import) (Export)
0500	Continuous	1530	SCH - OH - NY	<b>1900 MW 1450 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW 250 MW
				TTC with All Lines In Service 1900 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD  
 (Import)  
**1550 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**0 MW 0 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MARCY\_\_765\_345\_AT1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
**1750 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD  
 (Import)  
**2265 MW**  
 CENTRAL EAST - VC  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD  
 (Import)  
**500 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**475 MW 1000 MW**  
 SCH - HQ - NY  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

**UPDATED by NYPA 08/08/2019**

Work scheduled by: NYPA

FWD  
 (Import)  
**90 MW**  
 SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	REV
Sat 08/01/2020	to Sun 08/02/2020	(Import)	(Export)
0500	1730	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>MOSES -ADIRNDCK 230_MA2</b>		FWD	
Mon 08/03/2020	to Sun 09/13/2020	(Import)	
0700	Continuous 1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW
<b>FRASANNX-COOPERS 345_UCC2-41</b>		FWD	
Mon 09/07/2020	to Fri 10/23/2020	(Import)	
0700	Continuous 1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	475 MW
		TTC with All Lines In Service	2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/01/2019**

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**MARCY\_\_\_765\_345\_AT1**

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**NIAGARA\_-ROCHESTR\_345\_NR2**

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 09/21/2020 to Fri 10/23/2020  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 10/09/2019**

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

FWD  
(Import)



# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>					FWD
Mon 09/28/2020	to	Fri 10/02/2020			(Import)
0700	Continuous	1530		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
<b>DUNWODIE_345KV_3</b>					FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>					FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>					FWD
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0001	Continuous	0300		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>HURLYAVE-ROSETON_345_303</b>					FWD
Mon 10/26/2020	to	Fri 12/04/2020	<u>UPDATED</u>	<u>by CHGE</u> <u>10/09/2019</u>	(Import)
0800	Continuous	1600		UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 5700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)
0001	Continuous	2359		SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Export)
0001	Continuous	2359		SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>				FWD
Thu 11/05/2020	to	Thu 11/05/2020	<b>UPDATED</b>	(Import)
0230	Continuous	0300	<b>by CONED</b>	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>				FWD
Thu 11/05/2020	to	Thu 11/05/2020	<b>UPDATED</b>	(Import)
0230	Continuous	0300	<b>by CONED</b>	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>CHATGUAY-MASSENA_765_7040</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100	Continuous	1900		<b>1550 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>				FWD      REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import) (Export)
0100	Continuous	1900		<b>0 MW      0 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<b>MARCY___765_345_AT1</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100	Continuous	1900		<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
<b>ARR: 19</b>				TTC with All Lines In Service 3150 MW
<b>MARCY___765_345_AT2</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100	Continuous	1900		<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1450 MW
<b>ARR: 19</b>				TTC with All Lines In Service 3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100	Continuous	1900		<b>2265 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 710 MW
				TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	1900	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,October 15, 2019 to Thursday ,April 15, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

FWD  
(Import)

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE\_345\_W89

FWD  
(Import)

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE\_345\_W89

FWD  
(Import)

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD  
(Import)

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY\_\_\_345\_Q11

FWD  
(Import)

Mon 03/01/2021 to Tue 04/06/2021  
0001 Continuous 0700

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY\_\_\_-EDIC\_\_\_345\_2-15

FWD  
(Import)

Mon 03/29/2021 to Fri 04/16/2021  
0800 Continuous 1730

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA