

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/08/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Fri 05/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/08/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
STLAWRNC-MOSES_230_L33P					(Import)	(Export)
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
BECK_-NIAGARA_345_PA302					(Import)	(Export)
Wed 07/31/2019	to	Tue 11/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>08/29/2019</u>	
0800	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	900 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW
<hr/>					FWD	REV
NIAGARA_-PACKARD_230_61					(Import)	(Export)
Tue 09/03/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/19/2018</u>	
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
PLSNTVLY_345KV_RNS5					(Import)	(Export)
Sat 09/14/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	
0001	Continuous	0800				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352					FWD	
Wed 10/02/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1600				1150 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_400					FWD	
Wed 10/02/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1600				600 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	1400 MW
DUNWODIE_345KV_4					FWD	
Thu 10/03/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/18/2019</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4					FWD	
Fri 10/04/2019	to	Wed 10/16/2019				(Import)
0201		2230				3200 MW
Work scheduled by:					SPR/DUN-SOUTH	Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service	4600 MW
SCH-NE-NYISO_LIMIT_300					FWD	
Sat 10/05/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
1601	Continuous	1600				500 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 900 MW
					TTC with All Lines In Service	1400 MW
SCH-HQ-NYISO_LIMIT_1100					FWD	
Mon 10/07/2019	to	Fri 11/22/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/18/2019</u>	(Import)
0400	Continuous	2300				1100 MW
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service	1500 MW
LEEDS___-PLSNTVLY_345_92					FWD	
Sat 10/12/2019	to	Tue 10/15/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1900 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>									
CHATGUAY-MASSENA__765_7040							FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)		
0100	Continuous	2000				MOSES SOUTH	1550 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW		
						TTC with All Lines In Service	3150 MW		
<hr/>									
CHATGUAY-MASSENA__765_7040							FWD	REV	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)	(Export)	
0100	Continuous	2000				SCH - HQ - NY	0 MW	0 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW	
						TTC with All Lines In Service	1500 MW	1000 MW	
<hr/>									
MARCY__765_345_AT1							FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)		
0100	Continuous	2000				MOSES SOUTH	1750 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW		
						TTC with All Lines In Service	3150 MW		
<hr/>									
MARCY__765_345_AT2							FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)		
0100	Continuous	2000				MOSES SOUTH	1700 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW		
						TTC with All Lines In Service	3150 MW		
<hr/>									
MASSENA_-MARCY__765_MSU1							FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)		
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW		
						TTC with All Lines In Service	2975 MW		
<hr/>									
MASSENA_-MARCY__765_MSU1							FWD		
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)		
0100	Continuous	2000				MOSES SOUTH	500 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW		
						TTC with All Lines In Service	3150 MW		
<hr/>									
MASSENA_-MARCY__765_MSU1							FWD	REV	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		(Import)	(Export)	
0100	Continuous	2000				SCH - HQ - NY	475 MW	1000 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW	
						TTC with All Lines In Service	1500 MW	1000 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1					FWD	
Sat 10/12/2019	to	Tue 10/22/2019	UPDATED	by NYPA	10/13/2019	(Import)
0100	Continuous	2000				SCH - HQ_CEDARS 90 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	190 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040					FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)
0100		2000				MOSES SOUTH 500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2					FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019				(Import) (Export)
0100		2000				SCH - HQ - NY 850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2					FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)
0100		2000				SCH - HQ_CEDARS 90 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1					FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)
0100		2000				SCH - HQ_CEDARS 90 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2					FWD	
Sat 10/12/2019	to	Tue 10/22/2019				(Import)
0100		2000				SCH - HQ_CEDARS 90 MW
Work scheduled by:					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	190 MW
CHAT_DC_GC2					FWD	
Sun 10/13/2019	to	Fri 11/22/2019	EXTENDED	by HQ	10/18/2019	(Import)
2301	Continuous	2300				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						REV
Sun 10/13/2019	to	Fri 11/22/2019	EXTENDED	by HQ	10/18/2019	(Export)
2301	Continuous	2300				500 MW
Work scheduled by: HQ						500 MW
						1000 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD REV
Mon 10/14/2019	to	Fri 10/18/2019	UPDATED	by ISONE	08/09/2019	(Import) (Export)
0600	Continuous	1600				0 MW 0 MW
Work scheduled by: LI						330 MW 330 MW
						330 MW 330 MW
FIVEMILE-STOLLERD_345_29						FWD
Mon 10/14/2019	to	Fri 10/18/2019	UPDATED	by NGRID	10/08/2019	(Import)
0700	Continuous	1400				2100 MW
Work scheduled by: NYSEG						50 MW
						2150 MW
MOTTHAVN-RAINEY___345_Q12						FWD
Mon 10/14/2019	to	Wed 10/16/2019				(Import)
2359	Continuous	2359				3800 MW
Work scheduled by: ConEd						800 MW
						4600 MW
PLSNTVLY-WOOD_ST__345_F30						FWD
Tue 10/15/2019	to	Thu 10/17/2019	UPDATED	by CE	10/10/2019	(Import)
0301	Continuous	0300				4000 MW
Work scheduled by: ConEd						1700 MW
						5700 MW
LEEDS___-HURLYAVE_345_301						FWD
Tue 10/15/2019	to	Tue 10/15/2019	UPDATED	by CHGE	09/05/2019	(Import)
0800	Continuous	1629				4100 MW
Work scheduled by: CHGE						1600 MW
						5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Thu 10/17/2019	to	Wed 10/23/2019				(Import)
0001	Continuous	2359				0 MW
Work scheduled by: LI						660 MW
						660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_7

Sat 10/19/2019 to Sat 10/19/2019 **CANCELLED by ConEd 10/18/2019**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/19/2019 to Sat 10/19/2019 **CANCELLED by ConEd 10/18/2019**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 10/19/2019 to Sun 10/20/2019 **CANCELLED by ConEd 10/18/2019**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SR1-39

Sat 10/19/2019 to Tue 10/22/2019 **CANCELLED by RGE 10/17/2019**
 0700 Continuous 1900
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sat 10/19/2019 to Tue 10/22/2019
 1922 Continuous 2359
 Work scheduled by: ConEd

FORCED by CE 10/20/2019

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 10/19/2019 to Tue 10/22/2019
 1922 Continuous 2359
 Work scheduled by: ConEd

FORCED by CE 10/20/2019

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

Sun 10/20/2019 to Sun 10/20/2019
 0230 Continuous 0300
 Work scheduled by: ConEd

CANCELLED by ConEd 10/18/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 10/20/2019 to Sun 10/20/2019
 0230 Continuous 0300
 Work scheduled by: ConEd

CANCELLED by ConEd 10/18/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 2

Mon 10/21/2019 to Mon 10/21/2019
 0001 Continuous 2359
 Work scheduled by: LI

by LI 10/16/2019

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON__345_303

Mon 10/21/2019 to Thu 10/31/2019
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

CRICKVLY-PLSNTVLY_345_F84

Tue 10/22/2019 to Tue 10/22/2019
 0001 Continuous 2000
 Work scheduled by: ConEd

CANCELLED by ConEd 10/20/2019

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS__-ROSEMNTB_115_2/22

Tue 10/22/2019 to Tue 10/22/2019
 0700 Daily(No Weekends) 1700
 Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Tue 10/22/2019 to Tue 10/22/2019
 0700 Daily(No Weekends) 1700
 Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019 **UPDATED by NYPA 10/10/2019**
 0700 Continuous 1730
 Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

WATRCURE_345_230_BK 1

Tue 10/22/2019 to Tue 10/22/2019
 0800 Continuous 1530
 Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SHORE_RD_345_138_BK 1

Wed 10/23/2019 to Wed 10/23/2019 **by LI 10/16/2019**
 0001 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SCH-IMO-NYISO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019 **UPDATED by NYISO 10/15/2019**
 0500 Continuous 1859
 Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019 **UPDATED by NYISO 10/15/2019**
 0500 Continuous 1859
 Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

UPDATED by NYPA 09/10/2019

SCH - OH - NY
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 300 MW
 1700 MW

CEDARS__ROSEMNTA_115_1/11

Wed 10/23/2019 to Wed 10/23/2019
 0700 Daily(No Weekends) 1700
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 95 MW 40 MW
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

DENNISON-ROSEMNTA_115_1/11

Wed 10/23/2019 to Wed 10/23/2019
 0700 Daily(No Weekends) 1700
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS 95 MW 40 MW
 Impacts Total Transfer Capability 95 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

CRICKVLY-PLSNTVLY_345_F83

Thu 10/24/2019 to Thu 10/24/2019
 0001 Continuous 2000
 Work scheduled by: ConEd

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300
 Work scheduled by: LI

UPDATED by CE 09/12/2019

FWD
 (Import)
 CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300
 Work scheduled by: LI

UPDATED by CE 09/12/2019

FWD
 (Import)
 CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300
 Work scheduled by: LI

UPDATED by CE 09/12/2019

FWD
 (Import)
 CONED - LIPA 775 MW
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Status	By	Effective Date	Impact	FWD	REV
GILBOA__-N.SCTLND_345_GNS-1	Fri 10/25/2019	Fri 10/25/2019	UPDATED	NYPA	09/19/2019	CENTRAL EAST - VC	2520 MW	
	1630	Continuous				Impacts Total Transfer Capability	455 MW	
						TTC with All Lines In Service	2975 MW	
Work scheduled by: NYPA								
NIAGARA_-ROCHESTR_345_NR2	Mon 10/28/2019	Wed 11/13/2019	CANCELLED	NYPA	10/16/2019	DYSINGER EAST	1400 MW	
	0500	Continuous				Impacts Total Transfer Capability	1750 MW	
						TTC with All Lines In Service	3150 MW	
Work scheduled by: NYPA								
DENNISON-ROSEMNTA_115_1/11	Mon 10/28/2019	Thu 10/31/2019				SCH - HQ_CEDARS	95 MW	40 MW
	0700	Continuous				Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
Work scheduled by: NGrid								
HOPATCON-RAMAPO__500_5018	Fri 11/01/2019	Tue 11/05/2019				SCH - PJ - NY	1250 MW	1200 MW
	0001	Continuous				Impacts Total Transfer Capability	1350 MW	350 MW
						TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd								
HOPATCON-RAMAPO__500_5018	Fri 11/01/2019	Tue 11/05/2019				UPNY CONED	5000 MW	
	0001	Continuous				Impacts Total Transfer Capability	700 MW	
						TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd								
RAMAPO__345_345_PAR3500	Fri 11/01/2019	Tue 11/05/2019				SCH - PJ - NY	2150 MW	1250 MW
	0001	Continuous				Impacts Total Transfer Capability	450 MW	300 MW
						TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd								
RAMAPO__345_345_PAR4500	Fri 11/01/2019	Tue 11/05/2019				SCH - PJ - NY	2150 MW	1250 MW
	0001	Continuous				Impacts Total Transfer Capability	450 MW	300 MW
						TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd								

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200		SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO__500_345_BK 1500					FWD	
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	
0001	Continuous	2200		UPNY CONED	5000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO	05/03/2019	
0001	Continuous	2359			SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359			SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
VOLNEY__-MARCY__345_19					FWD	
Fri 11/01/2019	to	Fri 11/01/2019			(Import)	
0730	Daily(No Weekends)	1630		CENTRAL EAST - VC	2825 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY__345_19					FWD	
Fri 11/01/2019	to	Fri 11/01/2019			(Import)	
0730	Daily(No Weekends)	1630		OSWEGO EXPORT	4900 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
CHAT_DC_GC1					FWD	
Sat 11/02/2019	to	Sat 11/02/2019			(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1									REV
Sat 11/02/2019	to	Sat 11/02/2019							(Export)
0001	Continuous	0200			SCH - HQ - NY				500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability				500 MW
					TTC with All Lines In Service				1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2									FWD
Sat 11/02/2019	to	Sat 11/02/2019							(Import)
0001		0200			MOSES SOUTH				2550 MW
Work scheduled by:					Impacts Total Transfer Capability				600 MW
					TTC with All Lines In Service				3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2									FWD
Sat 11/02/2019	to	Sat 11/02/2019							(Import) (Export)
0001		0200			SCH - HQ - NY				1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability				130 MW 1000 MW
					TTC with All Lines In Service				1500 MW 1000 MW
SCH-HQ-NYISO_LIMIT_1150									FWD
Sat 11/02/2019	to	Sat 11/02/2019							(Import)
0001	Continuous	0200			SCH - HQ - NY				1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability				350 MW
					TTC with All Lines In Service				1500 MW
SHORE_RD_345_138_BK 1									FWD
Mon 11/04/2019	to	Mon 11/04/2019							(Import)
0001	Continuous	2359		by LI	10/16/2019				
Work scheduled by: LI						CONED - LIPA			1350 MW
					Impacts Total Transfer Capability				150 MW
					TTC with All Lines In Service				1500 MW
NRTH1385-NOR HBR_138_601									FWD
Mon 11/04/2019	to	Fri 11/15/2019							(Import) (Export)
0001	Continuous	2359			SCH - NPX_1385				100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability				100 MW 100 MW
					TTC with All Lines In Service				200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602									FWD
Mon 11/04/2019	to	Fri 11/15/2019							(Import) (Export)
0001		2359			SCH - NPX_1385				0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability				200 MW 200 MW
					TTC with All Lines In Service				200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 11/04/2019 to Fri 11/15/2019
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019
 0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
 0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY__-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019
0500 Continuous 1730

UPDATED by NYPA 09/11/2019

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019
0500 Continuous 1730

UPDATED by NYPA 09/11/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

N.SCTLND-LEEDS___345_94

Wed 11/06/2019 to Thu 11/07/2019
0830 Continuous 1430

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 11/08/2019 to Sat 11/09/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Mon 11/11/2019 to Mon 11/11/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 11/11/2019 to Tue 11/12/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45					FWD	
Tue 11/12/2019	to	Tue 11/12/2019			(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RNS5					FWD	
Tue 11/12/2019	to	Tue 11/12/2019			(Import)	
0130	Continuous	0200		UPNY CONED	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
WATRCURE-OAKDALE_345_31					FWD	REV
Tue 11/12/2019	to	Tue 11/12/2019	UPDATED	by NYSEG	09/13/2019	
1300	Continuous	1500		SCH - PJ - NY	2600 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW
PLSNTVLY-WOOD_ST_345_F31					FWD	
Thu 11/14/2019	to	Thu 11/14/2019	UPDATED	by NYISO	09/18/2019	
0001	Continuous	2200		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLY_345KV_RNS4					FWD	
Thu 11/14/2019	to	Thu 11/14/2019	UPDATED	by NYISO	09/18/2019	
0001	Continuous	2200		UPNY CONED	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
E13THSTA-FARRAGUT_345_45					FWD	
Thu 11/14/2019	to	Thu 11/14/2019			(Import)	
0130	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M54					FWD	
Thu 11/14/2019	to	Thu 11/14/2019			(Import)	
0201	Continuous	0500		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
700 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1800 MW

SPRNBK_345KV_RNS5

Mon 11/18/2019 to Mon 11/18/2019
0301 Continuous 0330

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

Mon 11/18/2019 to Tue 11/19/2019
0301 Continuous 0200

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2019 to Tue 11/19/2019
0301 Continuous 0200

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NE - NY	1150 MW 1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW 500 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-ALPS_____345_393			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600		1700	SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:			Impacts Total Transfer Capability	250 MW 500 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	0 MW 300 MW
			TTC with All Lines In Service	1400 MW 1800 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800			FWD	
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	
0600	Continuous	1700	SCH - NE - NY	1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500				REV
Mon 11/18/2019	to	Wed 11/27/2019		(Export)
0600	Continuous	1700	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	1800 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Impact	TTC with All Lines In Service	Area	Value
SPRNBK__345KV_RNS5					
Tue 11/19/2019 to Tue 11/19/2019	ConEd	SPR/DUN-SOUTH	1400 MW	SPR/DUN-SOUTH	3200 MW
0130 Continuous 0200		Impacts Total Transfer Capability	4600 MW		
Work scheduled by: ConEd		TTC with All Lines In Service			
EASTVIEW-SPRNBK__345_W64					
Sat 11/23/2019 to Sat 11/23/2019	ConEd	UPNY CONED	1350 MW	UPNY CONED	4350 MW
0130 Continuous 0200		Impacts Total Transfer Capability	5700 MW		
Work scheduled by: ConEd		TTC with All Lines In Service			
MILLWOOD-EASTVIEW_345_W99					
Sat 11/23/2019 to Sat 11/23/2019	ConEd	UPNY CONED	1350 MW	UPNY CONED	4350 MW
0130 Continuous 0200		Impacts Total Transfer Capability	5700 MW		
Work scheduled by: ConEd		TTC with All Lines In Service			
SPRNBK__345KV_RNS5					
Sat 11/23/2019 to Sat 11/23/2019	ConEd	SPR/DUN-SOUTH	1400 MW	SPR/DUN-SOUTH	3200 MW
0130 Continuous 0200		Impacts Total Transfer Capability	4600 MW		
Work scheduled by: ConEd		TTC with All Lines In Service			
RAMAPO__-LADENTWN_345_W72					
Mon 11/25/2019 to Mon 11/25/2019	ConEd	UPNY CONED	1300 MW	UPNY CONED	4400 MW
0001 Continuous 2200		Impacts Total Transfer Capability	5700 MW		
Work scheduled by: ConEd		TTC with All Lines In Service			
MOSES__-ADIRNDCK_230_MA2					
Mon 11/25/2019 to Wed 11/27/2019	NYPA	MOSES SOUTH	850 MW	MOSES SOUTH	2300 MW
0700 Continuous 1500		Impacts Total Transfer Capability	3150 MW		
Work scheduled by: NYPA		TTC with All Lines In Service			
SHOR_NPX-SHOREHAM_138_CSC					
Mon 12/02/2019 to Mon 12/02/2019	LI	SCH - NPX_CSC	330 MW	SCH - NPX_CSC	0 MW
0700 Continuous 2300		Impacts Total Transfer Capability	330 MW		
Work scheduled by: LI		TTC with All Lines In Service	330 MW		

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MOSES -ADIRNDCK_230_MA2</p> <p>Mon 12/02/2019 to Fri 12/06/2019 0700 Continuous 1500</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>N. SCTLND-ALPS 345_2</p> <p>Mon 12/02/2019 to Mon 12/02/2019 0730 Daily(No Weekends) 1630</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - NE - NY 900 MW 1700 MW</p> <p>Impacts Total Transfer Capability 500 MW 100 MW</p> <p>TTC with All Lines In Service 1400 MW 1800 MW</p>
<p>N. SCTLND-ALPS 345_2</p> <p>Mon 12/02/2019 to Mon 12/02/2019 0730 Daily(No Weekends) 1630</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - NPX_1385 100 MW 100 MW</p> <p>Impacts Total Transfer Capability 100 MW 100 MW</p> <p>TTC with All Lines In Service 200 MW 200 MW</p>
<p>FRASER 345_FRASER SVC</p> <p>Mon 12/02/2019 to Fri 12/13/2019 0800 Continuous 1500</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2935 MW</p> <p>Impacts Total Transfer Capability 40 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>LEEDS 345KV_R94301</p> <p>Tue 12/03/2019 to Fri 12/13/2019 UPDATED by NGRID 10/04/2019 0800 Continuous 1500</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 3800 MW</p> <p>Impacts Total Transfer Capability 1900 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>MOSES -ADIRNDCK_230_MA1</p> <p>Mon 12/09/2019 to Fri 12/13/2019 0700 Continuous 1500</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>ROSETON -ROCKTVRN_345_311</p> <p>Mon 12/09/2019 to Thu 12/12/2019 0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4400 MW</p> <p>Impacts Total Transfer Capability 1300 MW</p> <p>TTC with All Lines In Service 5700 MW</p>

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC					
Thu 12/12/2019	to	Fri 12/20/2019			
0700	Continuous	1500	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
MOSES -ADIRNDCK_230_MA2					
Mon 12/16/2019	to	Mon 12/16/2019		FWD	
0700	Continuous	1500	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK_230_MA1					
Tue 12/17/2019	to	Fri 12/20/2019		FWD	
0700	Continuous	1500	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_500					
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019	FWD	
0600	Continuous	1600	SCH - NE - NY	700 MW	
Work scheduled by: ISONE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200					
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019		REV
0600	Continuous	1600	SCH - NE - NY		1400 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1800 MW
MOSES -ADIRNDCK_230_MA2					
Thu 01/02/2020	to	Sun 03/01/2020		FWD	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
LADENTWN-BUCHAN_S_345_Y88					
Wed 01/15/2020	to	Thu 02/13/2020	11/05/2018	FWD	
0001	Continuous	2359	UPNY CONED	4800 MW	
Work scheduled by: ORU				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY__345_Q11					FWD	
Sun 02/23/2020	to	Sun 03/01/2020			(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
NIAGARA -PACKARD__230_62					FWD	REV
Fri 02/28/2020	to	Fri 02/28/2020			(Import)	(Export)
0500	Continuous	1530		SCH - OH - NY	1100 MW	950 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW 1050 MW
					TTC with All Lines In Service	2250 MW 2000 MW
CHATGUAY-MASSENA__765_7040					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019	
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019	
0500	Continuous	1730				
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019	
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	1750 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2					FWD	
Mon 03/02/2020	to	Fri 03/06/2020			(Import)	
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MASSENA -MARCY__765_MSU1					FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019	
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2265 MW
					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
MASSENA_-MARCY_765_MSU1						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730					
Work scheduled by: NYPA					MOSES SOUTH	500 MW	
					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
<hr/>							
MASSENA_-MARCY_765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730					
Work scheduled by: NYPA					SCH - HQ - NY	475 MW	1000 MW
					Impacts Total Transfer Capability	1025 MW	0 MW
					TTC with All Lines In Service	1500 MW	1000 MW
<hr/>							
MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730					
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW	
					Impacts Total Transfer Capability	109 MW	
					TTC with All Lines In Service	199 MW	
<hr/>							
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500		1730					
Work scheduled by:					MOSES SOUTH	500 MW	
					Impacts Total Transfer Capability	2650 MW	
					TTC with All Lines In Service	3150 MW	
<hr/>							
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500		1730					
Work scheduled by:					SCH - HQ - NY	850 MW	0 MW
					Impacts Total Transfer Capability	650 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
<hr/>							
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500		1730					
Work scheduled by:					SCH - HQ_CEDARS	90 MW	
					Impacts Total Transfer Capability	109 MW	
					TTC with All Lines In Service	199 MW	
<hr/>							
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500		1730					
Work scheduled by:					SCH - HQ_CEDARS	90 MW	
					Impacts Total Transfer Capability	109 MW	
					TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P & MOSES__-MASSENA_230_MMS1 & MOSES__-
 MASSENA_230_MMS2

FWD
 (Import)

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

Work scheduled by:

EASTVIEW-SPRNBK__345_W78

FWD
 (Import)

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD
 (Import)

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD
 (Import)

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD
 (Import)

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD
 (Import)

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530

CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY__-MARCY__345_19

FWD
 (Import)

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530

OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41			FWD	
Wed 03/11/2020	to	Thu 03/12/2020	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
MARCY__-FRASANX_345_UCC2-41			FWD	
Wed 03/11/2020	to	Thu 03/12/2020	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
ROCHESTR-PANNELL__345_RP2			FWD	
Sat 03/14/2020	to	Mon 03/23/2020	(Import)	
0500	Continuous	1700	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
MARCY__345KV_CSC			FWD	
Mon 03/16/2020	to	Fri 03/27/2020	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
ROSETON_-EFISHKIL_345_RFK305			FWD	
Mon 03/16/2020	to	Fri 04/03/2020	(Import)	
0700	Continuous	1530	UPNY CONED	4800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	5700 MW
NIAGARA_-KINTIGH__345_NS1-38			FWD	
Fri 03/27/2020	to	Fri 03/27/2020	(Import)	
0600	Continuous	1530	DYSINGER EAST	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
BECK__-PACKARD__230_BP76			FWD	REV
Fri 03/27/2020	to	Fri 03/27/2020	(Import)	(Export)
0800	Daily(No Weekends)	1600	SCH - OH - NY	1700 MW 1500 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	550 MW 500 MW
			TTC with All Lines In Service	2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7			FWD
Tue 03/31/2020 to Tue 03/31/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		09/24/2019	OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA		ARR: 19&16	Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
SPRNBRK -W49TH_ST_345 M51			FWD
Mon 04/06/2020 to Wed 04/08/2020			(Import)
0001 Continuous 0200			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
SPRNBRK 345KV_RNS5			FWD
Mon 04/06/2020 to Wed 04/08/2020			(Import)
0001 Continuous 0200			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
MARCY -N.SCTLND_345_18			FWD
Tue 04/07/2020 to Wed 04/08/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		09/24/2019	CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 885 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
LINDN_CG-LNDVFT 345_V-3022			FWD REV
Sun 04/12/2020 to Fri 04/17/2020			(Import) (Export)
1400 Continuous 1800			SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
<hr/>			
PLSNTVLY-EFISHKIL_345_F36			FWD
Mon 04/13/2020 to Tue 04/14/2020			(Import)
0001 Continuous 0200			UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
FRASER -GILBOA 345_GF5-35			FWD
Mon 04/13/2020 to Wed 04/22/2020			(Import)
0700 Continuous 1730			CENTRAL EAST - VC 2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 04/20/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_2				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
PANNELL_-CLAY____345_1				FWD
Mon 05/11/2020	to	Fri 05/15/2020		(Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
COOPERS_-DOLSONAV_345_CCDA42				FWD
Mon 05/11/2020	to	Fri 05/29/2020	UPDATED by NYPA 03/21/2019	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
NIAGARA_-ROCHESTR_345_NR2				FWD
Mon 05/18/2020	to	Fri 05/22/2020		(Import)
0500	Continuous	1530	DYSINGER EAST	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 06/01/2020	to	Fri 07/31/2020		(Import)
0700	Continuous	1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_345_230_AT4				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530	SCH - OH - NY	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SCH-IMO-NYISO_NIAG_CB_3008_W/BB							
Mon 07/27/2020	to	Fri 08/07/2020					
0500	Continuous	1530			SCH - OH - NY	1900 MW	1450 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	1900 MW 1700 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
							ARR: 19
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1				FWD	
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED by NYPA 08/08/2019	(Import)	
0500	Continuous	1730		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	(Export)
0500		1730		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
MOSES -ADIRNDCK 230_MA2				FWD	
Mon 08/03/2020	to	Sun 09/13/2020		(Import)	
0700	Continuous	1730		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	(Import)
0700	Continuous	1730		03/01/2019	2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	(Import)
0700	Continuous	1730		03/01/2019	2500 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MARCY__765_345_AT1					FWD
Mon 09/14/2020	to	Mon 09/14/2020			(Import)
0500	Continuous	1730			1750 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_-KINTIGH__345_NS1-38					FWD
Mon 09/14/2020	to	Thu 09/17/2020			(Import)
0500	Continuous	1530			1400 MW
Work scheduled by: NYPA					DYSINGER EAST
					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
MOSES__-ADIRNDCK_230_MA2					FWD
Tue 09/15/2020	to	Sat 11/14/2020			(Import)
0700	Continuous	1530			2100 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_-ROCHESTR_345_NR2					FWD
Fri 09/18/2020	to	Sat 11/14/2020			(Import)
0500	Continuous	2330			1400 MW
Work scheduled by: NYPA					DYSINGER EAST
					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
CLAY__-EDIC__345_1-16					FWD
Mon 09/21/2020	to	Fri 09/25/2020			(Import)
0700	Continuous	1530			4850 MW
Work scheduled by: NYPA					OSWEGO EXPORT
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311						FWD
Mon 09/21/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5700 MW
CLAY_-EDIC_345_2-15						FWD
Mon 09/28/2020	to	Fri 10/02/2020				(Import)
0700	Continuous	1530				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 5250 MW
DUNWODIE_345KV_3						FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5						FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71						FWD
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
HURLYAVE-ROSETON_345_303						FWD
Mon 10/26/2020	to	Fri 12/04/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						100 MW
						TTC with All Lines In Service 2000 MW
DUNWODIE_345KV_3						FWD
Thu 11/05/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd						800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5						FWD
Thu 11/05/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd						800 MW
						TTC with All Lines In Service 4600 MW
CHATGUAY-MASSENA__765_7040						FWD
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1550 MW
Work scheduled by: NYPA						1600 MW
						TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040						FWD
Sun 11/15/2020	to	Mon 11/30/2020				(Import) (Export)
0100	Continuous	1900				0 MW 0 MW
Work scheduled by: NYPA						1500 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW
MARCY__765_345_AT1						FWD
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1750 MW
Work scheduled by: NYPA						1400 MW
						TTC with All Lines In Service 3150 MW
ARR: 19						
MARCY__765_345_AT2						FWD
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1700 MW
Work scheduled by: NYPA						1450 MW
						TTC with All Lines In Service 3150 MW
ARR: 19						

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2265 MW</p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">475 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	475 MW	1000 MW	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	475 MW	1000 MW														
Impacts Total Transfer Capability	1025 MW	0 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW</p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>															
<p>MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">850 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	850 MW	0 MW	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	850 MW	0 MW														
Impacts Total Transfer Capability	650 MW	1000 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p>MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW</p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>															

NYISO TRANSFER LIMITATIONS

Sunday ,October 20, 2019 to Tuesday ,April 20, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS 90 MW
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS 90 MW
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
PLSNTVLE-DUNWODIE_345_W89		FWD
Mon 11/16/2020	to Mon 11/16/2020	(Import)
0001	Continuous 0030	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1700 MW
		TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89		FWD
Thu 11/26/2020	to Thu 11/26/2020	(Import)
0230	Continuous 0300	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1700 MW
		TTC with All Lines In Service 5700 MW
MOSES -ADIRNDCK_230_MA1		FWD
Tue 12/01/2020	to Mon 05/31/2021	(Import)
0700	Continuous 1300	MOSES SOUTH 2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW
		TTC with All Lines In Service 3150 MW
MOTTHAVN-RAINEY_345_Q11		FWD
Mon 03/01/2021	to Tue 04/06/2021	(Import)
0001	Continuous 0700	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 4600 MW
CLAY -EDIC 345_2-15		FWD
Mon 03/29/2021	to Fri 04/16/2021	(Import)
0800	Continuous 1730	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 400 MW
		TTC with All Lines In Service 5250 MW