

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED** **by CONED** **10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED** **by CONED** **10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**
 0456 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **09/10/2019**
 0500 Continuous 1700
 Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>									
SCH-NYISO-NE_LIMIT_1500									REV
Fri 11/01/2019	to	Thu 04/30/2020						(Export)	
0001	Continuous	2359				SCH - NE - NY			1700 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability			0 MW
						TTC with All Lines In Service			1700 MW
<hr/>									
HURLYAVE-ROSETON_345_303									FWD
Wed 11/06/2019	to	Fri 12/06/2019	UPDATED	by CH	10/21/2019			(Import)	
0800	Continuous	1600				UPNY CONED			4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability			1600 MW
						TTC with All Lines In Service			5700 MW
<hr/>									
SCH-IMO-NYISO_LIMIT_1400									FWD
Tue 11/12/2019	to	Tue 12/17/2019	EXTENDED	by IESO	11/27/2019			(Import)	
0501	Continuous	1700				SCH - OH - NY			1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability			350 MW
						TTC with All Lines In Service			2050 MW
<hr/>									
SCH-NYISO-IMO_LIMIT_1400									REV
Tue 11/12/2019	to	Tue 12/17/2019	EXTENDED	by IESO	11/27/2019			(Export)	
0501	Continuous	1700				SCH - OH - NY			1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability			200 MW
						TTC with All Lines In Service			1900 MW
<hr/>									
OSWEGO_COMPLEX_AVR_O/S									FWD
Mon 11/18/2019	to	Mon 12/23/2019	EXT FORCE	by GEN	12/04/2019			(Import)	
0221	Continuous	1200				CENTRAL EAST - VC			2870 MW
Work scheduled by: Gen						Impacts Total Transfer Capability			105 MW
						TTC with All Lines In Service			2975 MW
<hr/>									
SPRNBK_-TREMONT_345_X28									FWD
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by ConEd	12/02/2019			(Import)	
0001	Continuous	1800				SPR/DUN-SOUTH			4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability			400 MW
						TTC with All Lines In Service			4600 MW
<hr/>									
SHOR_NPX-SHOREHAM_138_CSC									FWD
Mon 12/02/2019	to	Mon 12/02/2019	UPDATED	by ISONE	11/27/2019			(Import)	REV
0700	Continuous	2300				SCH - NPX_CSC			0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability			330 MW 330 MW
						TTC with All Lines In Service			330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2					FWD		
Mon 12/02/2019	to	Fri 12/06/2019			(Import)		
0700	Continuous	1730		MOSES SOUTH	2300 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
N. SCTLND-ALPS 345_2					FWD		
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Import)	
0730	Daily(No Weekends)	1630		SCH - NE - NY	900 MW		
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
N. SCTLND-ALPS 345_2					FWD	REV	
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Import)	(Export)
0730	Daily(No Weekends)	1630		SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NYISO-NE LIMIT_1100						REV	
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Export)	
0730	Daily(No Weekends)	1630		SCH - NE - NY		1300 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service		1700 MW
W49TH_ST_345KV_6					FWD		
Tue 12/03/2019	to	Tue 12/03/2019	UPDATED	by CE	12/03/2019	(Import)	
0001	Continuous	0030		SCH - PJM_HTP	330 MW		
Work scheduled by: ConEd					Impacts Total Transfer Capability	330 MW	
					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD		
Tue 12/03/2019	to	Tue 12/03/2019	UPDATED	by CE	12/03/2019	(Import)	
0001	Continuous	0030		SCH - PJM_HTP	330 MW		
Work scheduled by: ConEd					Impacts Total Transfer Capability	330 MW	
					TTC with All Lines In Service	660 MW	
DUNWODIE_345KV_7					FWD		
Tue 12/03/2019	to	Tue 12/03/2019	RETURNED	by CONED	12/03/2019	(Import)	
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW		
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD	
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0107	Continuous	2359				4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1700 MW	
					TTC with All Lines In Service 5700 MW	
SCH-NE-NYISO_LIMIT_500					FWD	
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Import)
0700	Continuous	1600				700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1400 MW	
SCH-NYISO-NE_LIMIT_1200					REV	
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Export)
0700	Continuous	1600				1400 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 300 MW	
					TTC with All Lines In Service 1700 MW	
LEEDS_345KV_R94301					FWD	
Tue 12/03/2019	to	Fri 12/13/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>12/03/2019</u>	(Import)
0800	Continuous	1500				3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1900 MW	
					TTC with All Lines In Service 5700 MW	
ALCOA_R8105_TIE_B					FWD	
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/25/2019</u>	(Import)
0730	Continuous	1700				3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 3150 MW	

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6						FWD
Wed 12/04/2019	to	Wed 12/04/2019	UPDATED	by CE	12/03/2019	(Import)
2230	Continuous	2300				330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 330 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8						FWD
Wed 12/04/2019	to	Wed 12/04/2019	UPDATED	by CE	12/03/2019	(Import)
2230	Continuous	2300				330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 330 MW
						TTC with All Lines In Service 660 MW
EFISHKIL-WOOD_ST_345_F39						FWD
Thu 12/05/2019	to	Thu 12/05/2019	CANCELLED	by ConEd	12/03/2019	(Import)
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD
Thu 12/05/2019	to	Sat 12/07/2019	CANCELLED	by ConEd	12/03/2019	(Import)
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
N. SCTLND-ALPS _____ 345_2						FWD
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)
0730	Continuous	1630				900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1400 MW
N. SCTLND-ALPS _____ 345_2						FWD REV
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import) (Export)
0730	Continuous	1630				100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
SCH-NE-NYISO_LIMIT_300						FWD
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)
0730	Continuous	1630				500 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400					REV	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Export)
0730	Continuous	1630				600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1700 MW
NIAGARA -PACKARD_230_62					FWD	REV
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by IESO	11/27/2019	(Import) (Export)
0800	Daily(No Weekends)	1530				900 MW 1850 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1150 MW 50 MW
					TTC with All Lines In Service	2050 MW 1900 MW
SCH-IMO-NYISO_LIMIT_300					FWD	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by IESO	11/27/2019	(Import)
0800	Daily(No Weekends)	1530				600 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	2050 MW
EFISHKIL-WOOD_ST_345_F39					FWD	
Fri 12/06/2019	to	Sat 12/07/2019	CANCELLED	by ConEd	12/03/2019	(Import)
2330	Continuous	0030				4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
CHAT_DC_GC1					FWD	
Sat 12/07/2019	to	Sat 12/07/2019				(Import)
0001	Continuous	0200				2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sat 12/07/2019	to	Sat 12/07/2019				(Export)
0001	Continuous	0200				500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sat 12/07/2019	to	Sat 12/07/2019				(Import)
0001		0200				2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
CHAT_DC_GC1 & CHAT_DC_GC2					
Sat 12/07/2019	to	Sat 12/07/2019			
0001		0200		SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					
Sat 12/07/2019	to	Sat 12/07/2019		FWD	
0001	Continuous	0200		(Import)	
Work scheduled by: HQ				MOSES SOUTH	2850 MW
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					
Sat 12/07/2019	to	Sat 12/07/2019			REV
0001	Continuous	0200			(Export)
Work scheduled by: HQ				SCH - HQ - NY	500 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					
Sat 12/07/2019	to	Sat 12/07/2019		FWD	
0001	Continuous	0200		(Import)	
Work scheduled by: HQ				SCH - HQ - NY	1150 MW
				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_5					
Mon 12/09/2019	to	Thu 12/12/2019	UPDATED by CONED 12/04/2019	FWD	
0001	Continuous	0300		(Import)	
Work scheduled by: ConEd				SCH - PJM_HTP	315 MW
				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					
Mon 12/09/2019	to	Sat 12/14/2019	UPDATED by CONED 12/04/2019	FWD	
0001	Continuous	0200		(Import)	
Work scheduled by: ConEd				SCH - PJM_HTP	315 MW
				Impacts Total Transfer Capability	345 MW
				TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_950					
Mon 12/09/2019	to	Wed 12/11/2019		FWD	
0500	Continuous	0459		(Import)	
Work scheduled by: NYPA				SCH - OH - NY	1250 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl					FWD	
Mon 12/09/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/03/2019</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	
ROSETON_-ROCKTVRN_345_311					FWD	
Mon 12/09/2019	to	Thu 12/12/2019				(Import)
0800	Continuous	1600				UPNY CONED 4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1300 MW	
					TTC with All Lines In Service 5700 MW	
INDPDNCE-SCRIBA___345_25					FWD	
Tue 12/10/2019	to	Tue 12/10/2019				(Import)
0830	Continuous	1600				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW	
					TTC with All Lines In Service 5250 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD	
Thu 12/12/2019	to	Fri 12/20/2019				(Import) (Export)
0700	Continuous	1500				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 330 MW 330 MW	
					TTC with All Lines In Service 330 MW 330 MW	
SCH-IMO-NYISO_LIMIT_950					FWD	
Thu 12/12/2019	to	Fri 12/13/2019				(Import)
2001	Continuous	1900				SCH - OH - NY 1250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 2050 MW	
PIERCBRK-FIVEMILE_345_37					FWD	
Fri 12/13/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/05/2019</u>	(Import)
0800	Daily(No Weekends)	1530				SCH - PJ - NY 2400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 500 MW	
					TTC with All Lines In Service 2900 MW	
W49TH_ST-E13THSTA_345_M54					FWD	
Sun 12/15/2019	to	Wed 12/18/2019				(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
WATRCURE-OAKDALE_345_31					(Import)	
Sun 12/15/2019	to	Sat 12/21/2019				
0800	Continuous	1700		SCH - PJ - NY	2750 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2900 MW
NRTH1385-NOR_HBR_138_601					(Import)	(Export)
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED by LI	12/04/2019		
0001	Continuous	2359		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR_HBR_138_602					(Import)	(Export)
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED by LI	12/04/2019		
0001	Continuous	2359		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR_HBR_138_603					(Import)	(Export)
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED by LI	12/04/2019		
0001	Continuous	2359		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					(Import)	(Export)
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED by LI	12/04/2019		
0001	Continuous	2359		SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_800						(Export)
Mon 12/16/2019	to	Mon 12/23/2019				
0001	Continuous	2359		SCH - NE - NY		1000 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1700 MW
MOSES_-ADIRNDCK_230_MA2					(Import)	
Mon 12/16/2019	to	Mon 12/16/2019				
0700	Continuous	1500		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK 230_68

Mon 12/16/2019 to Fri 12/20/2019
0900 Continuous 1500

Work scheduled by: PJM

UPDATED by PJM 11/13/2019

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOSES -ADIRNDCK 230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

PIERCBRK-FIVEMILE 345_37

Tue 12/17/2019 to Thu 12/19/2019
0730 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

SCH - PJ - NY **2400 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2900 MW

EASTVIEW-SPRNBK 345_W65

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW 345_W82

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65				FWD	
Wed 12/18/2019	to	Wed 12/18/2019		(Import)	
1730	Continuous	1800	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
SPRNBK__345KV_RNS4				FWD	
Wed 12/18/2019	to	Wed 12/18/2019		(Import)	
1730	Continuous	1800	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
EFISHKIL-WOOD_ST__345_F38				FWD	
Fri 12/20/2019	to	Sat 12/21/2019	CANCELLED by ConEd 12/04/2019	(Import)	
0001	Continuous	0030	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
PLSNTVLE-DUNWODIE_345_W89				FWD	
Fri 12/20/2019	to	Sat 12/21/2019	CANCELLED by ConEd 12/04/2019	(Import)	
0001	Continuous	0030	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
WOOD_ST_-PLSNTVLE_345_Y86				FWD	
Fri 12/20/2019	to	Sat 12/21/2019	CANCELLED by ConEd 12/04/2019	(Import)	
0001	Continuous	0030	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW	
			TTC with All Lines In Service	5700 MW	
LINDEN__ -GOETHALS_230_A2253					
Fri 12/27/2019	to	Sun 12/29/2019	EXTENDED by CONED 11/22/2019	SCH - PJ - NY	
0001	Continuous	0300		Impacts Total Transfer Capability	
Work scheduled by: ConEd				TTC with All Lines In Service	
LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Fri 12/27/2019	to	Sun 12/29/2019		(Import)	(Export)
0001		0300	SCH - PJ - NY	2550 MW	1600 MW
Work scheduled by:			Impacts Total Transfer Capability	350 MW	250 MW
			TTC with All Lines In Service	2900 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020
0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

FRASER__345_FRASER SVC

Mon 01/06/2020 to Mon 01/20/2020 **UPDATED by NYSEG 11/27/2019**
0800 Continuous 1500

Work scheduled by: NYSEG

	FWD	
	(Import)	
CENTRAL EAST - VC	2935 MW	
Impacts Total Transfer Capability	40 MW	
TTC with All Lines In Service	2975 MW	

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

SPRNBRK_-TREMONT__345_X28

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by CONED 12/05/2019**
0001 Continuous 1800

Work scheduled by: ConEd

	FWD	
	(Import)	
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD	
	(Import)	
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
NIAGARA_-PACKARD__230_62						(Import)	(Export)
Fri 02/28/2020	to	Fri 02/28/2020				SCH - OH - NY	900 MW 1850 MW
0500	Continuous	1530				Impacts Total Transfer Capability	1150 MW 50 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2050 MW 1900 MW
<hr/>						FWD	
CHATGUAY-MASSENA__765_7040						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	1550 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<hr/>						FWD	REV
CHATGUAY-MASSENA__765_7040						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	SCH - HQ - NY	0 MW 0 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1500 MW 1000 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW 1000 MW
<hr/>						FWD	
MARCY__765_345_AT1						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	1750 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
							ARR: 19
<hr/>						FWD	
MARCY__765_345_AT2						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				MOSES SOUTH	1700 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
							ARR: 19
<hr/>						FWD	
MASSENA_-MARCY__765_MSU1						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	CENTRAL EAST - VC	2265 MW
0500	Continuous	1730				Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<hr/>						FWD	
MASSENA_-MARCY__765_MSU1						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	500 MW
0500	Continuous	1730				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
MASSENA -MARCY 765_MSU1							
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA -MARCY 765_MSU1						FWD	
						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	SCH - HQ_CEDARS	90 MW
0500	Continuous	1730				Impacts Total Transfer Capability	109 MW
Work scheduled by: NYPA						TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040						FWD	
						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				MOSES SOUTH	500 MW
0500		1730				Impacts Total Transfer Capability	2650 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						FWD	REV
						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020				SCH - HQ - NY	850 MW
0500		1730				Impacts Total Transfer Capability	650 MW
Work scheduled by:						TTC with All Lines In Service	1500 MW
							1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						FWD	
						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				SCH - HQ_CEDARS	90 MW
0500		1730				Impacts Total Transfer Capability	109 MW
Work scheduled by:						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1						FWD	
						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				SCH - HQ_CEDARS	90 MW
0500		1730				Impacts Total Transfer Capability	109 MW
Work scheduled by:						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						FWD	
						(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				SCH - HQ_CEDARS	90 MW
0500		1730				Impacts Total Transfer Capability	109 MW
Work scheduled by:						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Transfer Capability	FWD	REV
			(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC				
Mon 03/02/2020 to Tue 03/03/2020				
0600 Continuous 1300		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI		Impacts Total Transfer Capability	330 MW	330 MW
		TTC with All Lines In Service	330 MW	330 MW
ROSETON_-EFISHKIL_345_RFK305				
Mon 03/02/2020 to Fri 03/20/2020				
0700 Continuous 1730		UPNY CONED	4800 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability	900 MW	
		TTC with All Lines In Service	5700 MW	
EASTVIEW-SPRNBRK_345_W78				
Fri 03/06/2020 to Sat 03/07/2020				
0001 Continuous 0200		UPNY CONED	4350 MW	
Work scheduled by: ConEd		Impacts Total Transfer Capability	1350 MW	
		TTC with All Lines In Service	5700 MW	
MILLWOOD-EASTVIEW_345_W85				
Fri 03/06/2020 to Sat 03/07/2020				
0001 Continuous 0200		UPNY CONED	4350 MW	
Work scheduled by: ConEd		Impacts Total Transfer Capability	1350 MW	
		TTC with All Lines In Service	5700 MW	
SPRNBRK_345KV_RNS3				
Fri 03/06/2020 to Sat 03/07/2020				
0001 Continuous 0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW	
		TTC with All Lines In Service	4600 MW	
MOSES_-ADIRNDCK_230_MA1				
Sat 03/07/2020 to Fri 05/29/2020				
0700 Continuous 1300		MOSES SOUTH	2300 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW	
		TTC with All Lines In Service	3150 MW	
VOLNEY_-MARCY_345_19				
Tue 03/10/2020 to Tue 03/10/2020				
0700 Continuous 1530		CENTRAL EAST - VC	2825 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability	150 MW	
		TTC with All Lines In Service	2975 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19			FWD
Tue 03/10/2020 to Tue 03/10/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		09/24/2019	4900 MW
Work scheduled by: NYPA		ARR: 19	OSWEGO EXPORT
			Impacts Total Transfer Capability 350 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
ROCHESTR-PANNELL 345_RP2			FWD
Sat 03/14/2020 to Mon 03/23/2020			(Import)
0500 Continuous 1700			2300 MW
Work scheduled by: NYPA			DYSINGER EAST
			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MARCY 345KV_CSC			FWD
Mon 03/16/2020 to Fri 03/27/2020			(Import)
0500 Continuous 1730			2925 MW
Work scheduled by: NYPA			CENTRAL EAST - VC
			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
EASTVIEW-SPRNBK 345_W64			FWD
Sat 03/21/2020 to Sat 03/21/2020	UPDATED	by CONED	(Import)
0001 Continuous 0030		12/05/2019	4350 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
SPRNBK 345KV_RNS5			FWD
Sat 03/21/2020 to Sat 03/21/2020	UPDATED	by CONED	(Import)
0001 Continuous 0030		12/05/2019	3200 MW
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
MILLWOOD-EASTVIEW 345_W99			FWD
Sat 03/21/2020 to Sun 03/22/2020	UPDATED	by CONED	(Import)
0001 Continuous 0200		12/05/2019	4350 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
EASTVIEW-SPRNBK 345_W64			FWD
Sun 03/22/2020 to Sun 03/22/2020	UPDATED	by CONED	(Import)
0130 Continuous 0200		12/05/2019	4350 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5		FWD
Sun 03/22/2020 to Sun 03/22/2020	UPDATED by CONED 12/05/2019	(Import)
0130 Continuous 0200		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1400 MW
		TTC with All Lines In Service 4600 MW
<hr/>		
NIAGARA -KINTIGH__345_NS1-38		FWD
Fri 03/27/2020 to Fri 03/27/2020		(Import)
0600 Continuous 1530		DYSINGER EAST 1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 1450 MW
		TTC with All Lines In Service 3150 MW
<hr/>		
BECK__-PACKARD__230_BP76		FWD REV
Fri 03/27/2020 to Fri 03/27/2020		(Import) (Export)
0800 Daily(No Weekends) 1600		SCH - OH - NY 1650 MW 1400 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability 400 MW 500 MW
		TTC with All Lines In Service 2050 MW 1900 MW
<hr/>		
MARCY__-EDIC__345_UE1-7		FWD
Tue 03/31/2020 to Tue 03/31/2020	UPDATED by NYPA 09/24/2019	(Import)
0700 Continuous 1530		OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA	ARR: 19&16	Impacts Total Transfer Capability 0 MW
		TTC with All Lines In Service 5250 MW
<hr/>		
RAMAPO__-LADENTWN_345_W72		FWD
Wed 04/01/2020 to Thu 04/02/2020		(Import)
0001 Continuous 1830		UPNY CONED 4400 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1300 MW
		TTC with All Lines In Service 5700 MW
<hr/>		
FRASANNX-COOPERS__345_UCC2-41		FWD
Wed 04/01/2020 to Thu 04/02/2020	UPDATED by NYPA 11/12/2019	(Import)
0700 Continuous 1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability 475 MW
		TTC with All Lines In Service 2975 MW
<hr/>		
MARCY__-FRASANNX_345_UCC2-41		FWD
Wed 04/01/2020 to Thu 04/02/2020	UPDATED by NYPA 11/12/2019	(Import)
0700 Continuous 1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability 475 MW
		TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022			FWD	
Sun 04/05/2020	to	Sat 04/11/2020		(Import) (Export)
1400	Continuous	1400		
Work scheduled by: PJM				
			SCH - PJM_VFT	0 MW
			Impacts Total Transfer Capability	315 MW
			TTC with All Lines In Service	315 MW
<hr/>				
SPRNBRK_-W49TH_ST_345_M51			FWD	
Mon 04/06/2020	to	Wed 04/08/2020		(Import)
0001	Continuous	0200		
Work scheduled by: ConEd				
			SPR/DUN-SOUTH	3200 MW
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
<hr/>				
SPRNBRK__345KV_RNS5			FWD	
Mon 04/06/2020	to	Wed 04/08/2020		(Import)
0001	Continuous	0200		
Work scheduled by: ConEd				
			SPR/DUN-SOUTH	3200 MW
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
<hr/>				
MARCY___-N.SCTLND_345_18			FWD	
Tue 04/07/2020	to	Wed 04/08/2020		(Import)
0700	Continuous	1530		
Work scheduled by: NYPA				
			CENTRAL EAST - VC	2090 MW
			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
<hr/>				
PLSNTVLY-EFISHKIL_345_F36			FWD	
Mon 04/13/2020	to	Tue 04/14/2020		(Import)
0001	Continuous	0200		
Work scheduled by: ConEd				
			UPNY CONED	4000 MW
			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
<hr/>				
SAND_BAR-PLATSBRG_115_PV20				
Mon 04/13/2020	to	Tue 04/14/2020		
0600	Daily	1800		
Work scheduled by: ISONE				
			SCH - NE - NY	
			Impacts Total Transfer Capability	
			TTC with All Lines In Service	
<hr/>				
FRASER_-GILBOA___345_GF5-35			FWD	
Mon 04/13/2020	to	Wed 04/22/2020		(Import)
0700	Continuous	1730		
Work scheduled by: NYPA				
			CENTRAL EAST - VC	2650 MW
			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 04/27/2020 to Fri 05/29/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
 0800 Continuous 1700
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
 0800 Continuous 1700
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020
 0800 Continuous 1700
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

PANNELL -CLAY_345_1

Mon 05/11/2020 to Fri 05/15/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

COOPERS -DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

KINTIGH -ROCHESTR_345_SR1-39

Mon 05/18/2020 to Fri 05/22/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Mon 06/01/2020 to Fri 07/31/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4					REV
Mon 06/29/2020	to	Tue 06/30/2020			(Export)
0500	Continuous	1530		SCH - OH - NY	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB					FWD REV
Mon 07/27/2020	to	Fri 08/07/2020			(Import) (Export)
0500	Continuous	1530		SCH - OH - NY	1900 MW 1450 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW 250 MW
					TTC with All Lines In Service 1900 MW 1700 MW
CHATGUAY-MASSENA__765_7040					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 1550 MW
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040					FWD REV
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import) (Export)
Work scheduled by: NYPA					SCH - HQ - NY 0 MW 0 MW
					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW
MARCY__765_345_AT1					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 1750 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 3150 MW
MASSENA_-MARCY__765_MSU1					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					CENTRAL EAST - VC 2265 MW
					Impacts Total Transfer Capability 710 MW
					TTC with All Lines In Service 2975 MW
MASSENA_-MARCY__765_MSU1					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 500 MW
					Impacts Total Transfer Capability 2650 MW
					TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020		(Import) (Export)
0500 Continuous 1730		
Work scheduled by: NYPA		
	SCH - HQ - NY	475 MW 1000 MW
	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MASSENA -MARCY 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020		(Import)
0500 Continuous 1730		
Work scheduled by: NYPA		
	SCH - HQ_CEDARS	90 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	FWD	
Sat 08/01/2020 to Sun 08/02/2020		(Import)
0500 1730		
Work scheduled by:		
	MOSES SOUTH	500 MW
	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020		(Import) (Export)
0500 1730		
Work scheduled by:		
	SCH - HQ - NY	850 MW 0 MW
	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020		(Import)
0500 1730		
Work scheduled by:		
	SCH - HQ_CEDARS	90 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020		(Import)
0500 1730		
Work scheduled by:		
	SCH - HQ_CEDARS	90 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020		(Import)
0500 1730		
Work scheduled by:		
	SCH - HQ_CEDARS	90 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16 Mon 09/21/2020 to Fri 09/25/2020 0700 Continuous 1530 Work scheduled by: NYPA	FWD (Import) OSWEGO EXPORT 4850 MW Impacts Total Transfer Capability 400 MW TTC with All Lines In Service 5250 MW
-------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

ROSETON -ROCKTVRN 345_311 Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019 0800 Continuous 1600 Work scheduled by: CHGE	FWD (Import) UPNY CONED 4400 MW Impacts Total Transfer Capability 1300 MW TTC with All Lines In Service 5700 MW
-----------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------

DUNWODIE 345KV_3 Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019 0001 Continuous 0030 Work scheduled by: ConEd	FWD (Import) SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW
----------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

DUNWODIE 345KV_5 Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019 0001 Continuous 0030 Work scheduled by: ConEd	FWD (Import) SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW
----------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

DUNWODIE-MOTTHAVN 345_71 Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019 0001 Continuous 0300 Work scheduled by: ConEd	FWD (Import) SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW
------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

CLAY -EDIC 345_2-15 Mon 09/28/2020 to Fri 10/02/2020 0700 Continuous 1530 Work scheduled by: NYPA	FWD (Import) OSWEGO EXPORT 4850 MW Impacts Total Transfer Capability 400 MW TTC with All Lines In Service 5250 MW
-------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------

SAND_BAR-PLATSBRG 115_PV20 Sat 10/17/2020 to Sat 11/14/2020 0600 Continuous 1800 Work scheduled by: ISONE	SCH - NE - NY Impacts Total Transfer Capability TTC with All Lines In Service
---------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301					FWD
Mon 10/26/2020	to	Fri 12/04/2020			(Import)
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 5700 MW
DUNWODIE_345KV_3					FWD
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)
0001	Continuous	2359		SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Export)
0001	Continuous	2359		SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW
CHATGUAY-MASSENA__765_7040					FWD
Sun 11/15/2020	to	Mon 11/30/2020			(Import)
0100	Continuous	1900		MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040					FWD REV
Sun 11/15/2020	to	Mon 11/30/2020			(Import) (Export)
0100	Continuous	1900		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	REV
Sun 11/15/2020 to Mon 11/30/2020	(Import)	(Export)
0100 1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MASSENA_-MARCY___ 765_MSU1	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
PLSNTVLE-DUNWODIE_345_W89	FWD	
Mon 11/16/2020 to Mon 11/16/2020	(Import)	
0001 Continuous 0030	UPNY CONED	4000 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	1700 MW
	TTC with All Lines In Service	5700 MW
<hr/>		
PLSNTVLE-DUNWODIE_345_W89	FWD	
Thu 11/26/2020 to Thu 11/26/2020	(Import)	
0230 Continuous 0300	UPNY CONED	4000 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	1700 MW
	TTC with All Lines In Service	5700 MW
<hr/>		
MOSES ___-ADIRNDCK___ 230_MA1	FWD	
Tue 12/01/2020 to Mon 05/31/2021	(Import)	
0700 Continuous 1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,December 06, 2019 to Sunday ,June 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021
 0001 Continuous 0700
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
 0800 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDICK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW