

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED** **by CONED** **10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED** **by CONED** **10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**
 0456 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **09/10/2019**
 0500 Continuous 1700
 Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						REV	
SCH-NYISO-NE_LIMIT_1500							
Fri 11/01/2019	to	Thu 04/30/2020					(Export)
0001	Continuous	2359			SCH - NE - NY	1700 MW	
Work scheduled by: NYISO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1700 MW
HURLYAVE-ROSETON_345_303						FWD	
Wed 11/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by CH</u>	<u>10/21/2019</u>		(Import)
0800	Continuous	1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1400						FWD	
Tue 11/12/2019	to	Tue 12/17/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/27/2019</u>		(Import)
0501	Continuous	1700			SCH - OH - NY	1700 MW	
Work scheduled by: IESO						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1400						REV	
Tue 11/12/2019	to	Tue 12/17/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/27/2019</u>		(Export)
0501	Continuous	1700			SCH - OH - NY	1700 MW	
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
OSWEGO_COMPLEX_AVR_O/S						FWD	
Mon 11/18/2019	to	Mon 12/23/2019	<u>EXT FORCE</u>	<u>by GEN</u>	<u>12/04/2019</u>		(Import)
0221	Continuous	1200			CENTRAL EAST - VC	2870 MW	
Work scheduled by: Gen						Impacts Total Transfer Capability	105 MW
						TTC with All Lines In Service	2975 MW
SPRNBRK_-TREMONT_345_X28						FWD	
Mon 12/02/2019	to	Mon 12/02/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>12/02/2019</u>		(Import)
0001	Continuous	1800			SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/27/2019</u>		(Import) (Export)
0700	Continuous	2300			SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Tue 12/03/2019 to Tue 12/03/2019 **UPDATED by CE 12/03/2019**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
SCH - PJM_HTP 330 MW
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 12/03/2019 to Tue 12/03/2019 **UPDATED by CE 12/03/2019**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
SCH - PJM_HTP 330 MW
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_7

Tue 12/03/2019 to Tue 12/03/2019 **RETURNED by CONED 12/03/2019**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 12/03/2019 to Tue 12/10/2019 **FORCED by CONED 12/03/2019**
 0048 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 12/03/2019 to Tue 12/10/2019 **FORCED by CONED 12/03/2019**
 0048 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Tue 12/03/2019 to Tue 12/10/2019 **FORCED by CONED 12/03/2019**
 0107 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

FWD

Tue 12/03/2019 to Fri 12/20/2019 **UPDATED** by **ISONE** 10/11/2019
 0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY (Import) **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

REV

Tue 12/03/2019 to Fri 12/20/2019 **UPDATED** by **ISONE** 10/11/2019
 0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY (Export) **1400 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1700 MW

LEEDS___345KV_R94301

FWD

Tue 12/03/2019 to Fri 12/13/2019 **CANCELLED** by **NGrid** 12/03/2019
 0800 Continuous 1500

Work scheduled by: NGrid

UPNY CONED (Import) **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

ALCOA_R8105_TIE_B

FWD

Wed 12/04/2019 to Wed 12/04/2019 **UPDATED** by **NGRID** 11/25/2019
 0730 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH (Import) **3100 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Wed 12/04/2019 to Wed 12/04/2019 **UPDATED** by **CE** 12/03/2019
 2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP (Import) **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 12/04/2019 to Wed 12/04/2019 **UPDATED** by **CE** 12/03/2019
 2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP (Import) **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019 **CANCELLED** by **ConEd** 12/03/2019
 0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED (Import) **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87					FWD		
Thu 12/05/2019	to	Sat 12/07/2019	CANCELLED	by ConEd	12/03/2019	(Import)	
0001	Continuous	0030				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
N. SCTLND-ALPS_____345_2					FWD		
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)	
0730	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
N. SCTLND-ALPS_____345_2					FWD	REV	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)	(Export)
0730	Continuous	1630				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_300					FWD		
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)	
0730	Continuous	1630				SCH - NE - NY	500 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_400							REV
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019		(Export)
0730	Continuous	1630				SCH - NE - NY	600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	1700 MW
NIAGARA_-PACKARD_230_62					FWD	REV	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by IESO	11/27/2019	(Import)	(Export)
0800	Daily(No Weekends)	1530				SCH - OH - NY	900 MW 1850 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1150 MW 50 MW
						TTC with All Lines In Service	2050 MW 1900 MW
SCH-IMO-NYISO_LIMIT_300					FWD		
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by IESO	11/27/2019	(Import)	
0800	Daily(No Weekends)	1530				SCH - OH - NY	600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F39					FWD	
Fri 12/06/2019	to	Sat 12/07/2019	CANCELLED	by ConEd	12/03/2019	(Import)
2330	Continuous	0030				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1700 MW	
					TTC with All Lines In Service 5700 MW	
SCH-HQ-NYISO_LIMIT_1150					FWD	
Sat 12/07/2019	to	Sat 12/07/2019	CANCELLED	by HQ	12/07/2019	(Import)
0001	Continuous	0200				SCH - HQ - NY 1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 350 MW	
					TTC with All Lines In Service 1500 MW	
W49TH_ST_345KV_5					FWD	
Mon 12/09/2019	to	Thu 12/12/2019	UPDATED	by CONED	12/04/2019	(Import)
0001	Continuous	0300				SCH - PJM_HTP 315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 345 MW	
					TTC with All Lines In Service 660 MW	
W49TH_ST_345KV_7					FWD	
Mon 12/09/2019	to	Sat 12/14/2019	UPDATED	by CONED	12/04/2019	(Import)
0001	Continuous	0200				SCH - PJM_HTP 315 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 345 MW	
					TTC with All Lines In Service 660 MW	
SCH-IMO-NYISO_LIMIT_950					FWD	
Mon 12/09/2019	to	Wed 12/11/2019				(Import)
0500	Continuous	0459				SCH - OH - NY 1250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 2050 MW	
MOSES -ADIRNDCK_230_MA1					FWD	
Mon 12/09/2019	to	Fri 12/13/2019	UPDATED	by NYPA	12/03/2019	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	
ROSETON -ROCKTVRN_345_311					FWD	
Mon 12/09/2019	to	Thu 12/12/2019				(Import)
0800	Continuous	1600				UPNY CONED 4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1300 MW	
					TTC with All Lines In Service 5700 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INDPDNCE-SCRIBA_345_25			FWD	
Tue 12/10/2019	to	Tue 12/10/2019	(Import)	
0830	Continuous	1600	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
SCH-IMO-NYISO_LIMIT_950			FWD	
Thu 12/12/2019	to	Fri 12/13/2019	(Import)	
2001	Continuous	1900	SCH - OH - NY	1250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	2050 MW
PIERCBRK-FIVEMILE_345_37			FWD	
Fri 12/13/2019	to	Fri 12/13/2019	(Import)	
0800	Daily(No Weekends)	1530	SCH - PJ - NY	2400 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	2900 MW
W49TH_ST-E13THSTA_345_M54			FWD	
Sun 12/15/2019	to	Wed 12/18/2019	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
WATRCURE-OAKDALE_345_31			FWD	
Sun 12/15/2019	to	Sat 12/21/2019	(Import)	
0800	Continuous	1700	SCH - PJ - NY	2750 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	2900 MW
NRTH1385-NOR_HBR_138_601			FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>12/04/2019</u>	(Import)	(Export)
0001	Continuous	2359				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>12/04/2019</u>	(Import)	(Export)
0001	Continuous	2359				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>12/04/2019</u>	(Import)	(Export)
0001	Continuous	2359				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_800							REV
Mon 12/16/2019	to	Mon 12/23/2019					(Export)
0001	Continuous	2359					1000 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW
MOSES__-ADIRNDCK_230_MA2						FWD	
Mon 12/16/2019	to	Mon 12/16/2019				(Import)	
0700	Continuous	1500				2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
EDIC__-FRASER_345_EF24-40						FWD	
Mon 12/16/2019	to	Tue 12/17/2019				(Import)	
0700	Continuous	1730				2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
S.RIPLEY-DUNKIRK__230_68							
Mon 12/16/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>11/13/2019</u>		
0900	Continuous	1500					
Work scheduled by: PJM						SCH - PJ - NY	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PIERCBRK-FIVEMILE_345_37

Tue 12/17/2019 to Thu 12/19/2019
 0730 Continuous 1630
 Work scheduled by: NGrid

FWD
 (Import)
SCH - PJ - NY 2400 MW
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2900 MW

EASTVIEW-SPRNBRK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019
 0201 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38				FWD
Fri 12/20/2019	to	Sat 12/21/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>12/04/2019</u>	(Import)
0001	Continuous	0030		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Fri 12/20/2019	to	Sat 12/21/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>12/04/2019</u>	(Import)
0001	Continuous	0030		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
WOOD_ST_-PLSNTVLE_345_Y86				FWD
Fri 12/20/2019	to	Sat 12/21/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>12/04/2019</u>	(Import)
0001	Continuous	0030		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
LINDEN_-GOETHALS_230_A2253				
Fri 12/27/2019	to	Sun 12/29/2019	<u>EXTENDED</u> <u>by CONED</u> <u>11/22/2019</u>	
0001	Continuous	0300		SCH - PJ - NY
Work scheduled by: ConEd				Impacts Total Transfer Capability
				TTC with All Lines In Service
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402				FWD REV
Fri 12/27/2019	to	Sun 12/29/2019		(Import) (Export)
0001		0300		2550 MW 1600 MW
Work scheduled by:				Impacts Total Transfer Capability 350 MW 250 MW
				TTC with All Lines In Service 2900 MW 1850 MW
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403				FWD REV
Fri 12/27/2019	to	Sun 12/29/2019		(Import) (Export)
0001		0300		2550 MW 1600 MW
Work scheduled by:				Impacts Total Transfer Capability 350 MW 250 MW
				TTC with All Lines In Service 2900 MW 1850 MW
LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403				FWD REV
Fri 12/27/2019	to	Sun 12/29/2019		(Import) (Export)
0001		0300		2550 MW 1600 MW
Work scheduled by:				Impacts Total Transfer Capability 350 MW 250 MW
				TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020
 0800 Continuous 1600
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASER__345_FRASER SVC

Mon 01/06/2020 to Mon 01/20/2020
 0800 Continuous 1500
 Work scheduled by: NYSEG

UPDATED by NYSEG 11/27/2019

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1100 MW 950 MW**
 Impacts Total Transfer Capability 950 MW 950 MW
 TTC with All Lines In Service 2050 MW 1900 MW

SPRNBRK_-TREMONT__345_X28

Mon 02/17/2020 to Mon 02/17/2020
 0001 Continuous 1800
 Work scheduled by: ConEd

UPDATED by CONED 12/05/2019

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **900 MW 1850 MW**
 Impacts Total Transfer Capability 1150 MW 50 MW
 TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
 0500 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
CHATGUAY-MASSENA__765_7040						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<hr/>						FWD	REV
MARCY__765_345_AT1						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<hr/>						FWD	REV
MARCY__765_345_AT2						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020				MOSES SOUTH	1700 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<hr/>						FWD	REV
MASSENA_-MARCY__765_MSU1						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<hr/>						FWD	REV
MASSENA_-MARCY__765_MSU1						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<hr/>						FWD	REV
MASSENA_-MARCY__765_MSU1						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<hr/>						FWD	REV
MASSENA_-MARCY__765_MSU1						(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040		FWD	
Mon 03/02/2020	to Fri 03/06/2020	(Import)	
0500	1730	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	REV
Mon 03/02/2020	to Fri 03/06/2020	(Import)	(Export)
0500	1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
Mon 03/02/2020	to Fri 03/06/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1		FWD	
Mon 03/02/2020	to Fri 03/06/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
Mon 03/02/2020	to Fri 03/06/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
SHOR_NPX-SHOREHAM_138_CSC		FWD	REV
Mon 03/02/2020	to Tue 03/03/2020	(Import)	(Export)
0600	Continuous 1300	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI		Impacts Total Transfer Capability	330 MW 330 MW
		TTC with All Lines In Service	330 MW 330 MW
ROSETON -EFISHKIL_345_RFK305		FWD	
Mon 03/02/2020	to Fri 03/20/2020	(Import)	
0700	Continuous 1730	UPNY CONED	4800 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W64

Sat 03/21/2020 to Sat 03/21/2020 UPDATED by CONED 12/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sat 03/21/2020 to Sat 03/21/2020 UPDATED by CONED 12/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 03/21/2020 to Sun 03/22/2020 UPDATED by CONED 12/05/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

Sun 03/22/2020 to Sun 03/22/2020 UPDATED by CONED 12/05/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sun 03/22/2020 to Sun 03/22/2020 UPDATED by CONED 12/05/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK	-PACKARD	230	BP76			FWD	REV
						(Import)	(Export)
Fri 03/27/2020	to	Fri 03/27/2020					
0800	Daily(No Weekends)	1600			SCH - OH - NY	1650 MW	1400 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	400 MW 500 MW
						TTC with All Lines In Service	2050 MW 1900 MW
<hr/>							
MARCY	-EDIC	345	UE1-7			FWD	
						(Import)	
Tue 03/31/2020	to	Tue 03/31/2020		<u>UPDATED</u>	<u>by NYPA</u> <u>09/24/2019</u>		
0700	Continuous	1530			OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
<hr/>							
RAMAPO	-LADENTWN	345	W72			FWD	
						(Import)	
Wed 04/01/2020	to	Thu 04/02/2020					
0001	Continuous	1830			UPNY CONED	4400 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
FRASANX	-COOPERS	345	UCC2-41			FWD	
						(Import)	
Wed 04/01/2020	to	Thu 04/02/2020		<u>UPDATED</u>	<u>by NYPA</u> <u>11/12/2019</u>		
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
MARCY	-FRASANX	345	UCC2-41			FWD	
						(Import)	
Wed 04/01/2020	to	Thu 04/02/2020		<u>UPDATED</u>	<u>by NYPA</u> <u>11/12/2019</u>		
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<hr/>							
LINDN	CG-LNDVFT	345	V-3022			FWD	REV
						(Import)	(Export)
Sun 04/05/2020	to	Sat 04/11/2020					
1400	Continuous	1400			SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW 315 MW
						TTC with All Lines In Service	315 MW 315 MW
<hr/>							
SPRNBRK	-W49TH	ST	345	M51		FWD	
						(Import)	
Mon 04/06/2020	to	Wed 04/08/2020		<u>CANCELLED</u>	<u>by ConEd</u> <u>12/05/2019</u>		
0001	Continuous	0200			SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020 **CANCELLED** by **ConEd** **12/05/2019**
 0001 Continuous 0200
 Work scheduled by: ConEd

(Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MARCY__-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020 **UPDATED** by **NYPA** **09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

(Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

(Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
 0600 Daily 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Wed 04/15/2020 to Fri 05/01/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

(Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

(Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

UPDATED by CHGE 10/09/2019

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY_345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700		SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
PANNELL_-CLAY_345_1				FWD
Mon 05/11/2020	to	Fri 05/15/2020		(Import)
0700	Continuous	1530		WEST CENTRAL 1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
COOPERS_-DOLSONAV_345_CCDA42				FWD
Mon 05/11/2020	to	Fri 05/29/2020	UPDATED by NYPA 03/21/2019	(Import)
0700	Continuous	1730		CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
KINTIGH_-ROCHESTR_345_SR1-39				FWD
Mon 05/18/2020	to	Fri 05/22/2020		(Import)
0500	Continuous	1530		DYSINGER EAST 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 06/01/2020	to	Fri 07/31/2020		(Import)
0700	Continuous	1730		MOSES SOUTH 2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_345_230_AT4				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530		SCH - OH - NY 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB				FWD REV
Mon 07/27/2020	to	Fri 08/07/2020		(Import) (Export)
0500	Continuous	1530		SCH - OH - NY 1900 MW 1450 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW 250 MW
				TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
CHATGUAY-MASSENA__765_7040					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				1550 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 3150 MW
<hr/>						
CHATGUAY-MASSENA__765_7040					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)
0500	Continuous	1730				0 MW 0 MW
Work scheduled by: NYPA						SCH - HQ - NY
						Impacts Total Transfer Capability 1500 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW
<hr/>						
MARCY__765_345_AT1					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				1750 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 3150 MW
<hr/>						
MASSENA_-MARCY__765_MSU1					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				2265 MW
Work scheduled by: NYPA						CENTRAL EAST - VC
						Impacts Total Transfer Capability 710 MW
						TTC with All Lines In Service 2975 MW
<hr/>						
MASSENA_-MARCY__765_MSU1					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				500 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 2650 MW
						TTC with All Lines In Service 3150 MW
<hr/>						
MASSENA_-MARCY__765_MSU1					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)
0500	Continuous	1730				475 MW 1000 MW
Work scheduled by: NYPA						SCH - HQ - NY
						Impacts Total Transfer Capability 1025 MW 0 MW
						TTC with All Lines In Service 1500 MW 1000 MW
<hr/>						
MASSENA_-MARCY__765_MSU1					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				90 MW
Work scheduled by: NYPA						SCH - HQ_CEDARS
						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/01/2019**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3					FWD	
Fri 09/25/2020	to	Fri 09/25/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_5					FWD	
Fri 09/25/2020	to	Fri 09/25/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE-MOTTHAVN_345_71					FWD	
Fri 09/25/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
CLAY -EDIC 345_2-15					FWD	
Mon 09/28/2020	to	Fri 10/02/2020				(Import)
0700	Continuous	1530				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
SAND_BAR-PLATSBURG_115_PV20						
Sat 10/17/2020	to	Sat 11/14/2020				SCH - NE - NY
0600	Continuous	1800				Impacts Total Transfer Capability
Work scheduled by: ISONE					TTC with All Lines In Service	
LEEDS -HURLYAVE_345_301					FWD	
Mon 10/26/2020	to	Fri 12/04/2020				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW	
					TTC with All Lines In Service 5700 MW	
DUNWODIE_345KV_3					FWD	
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>	(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
DUNWODIE_345KV_5				
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>
0230	Continuous	0300		
Work scheduled by: ConEd				
				FWD (Import) 3800 MW
				SPR/DUN-SOUTH Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW
<hr/>				
SCH-IMO-NYISO_LIMIT_1750				
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>
0001	Continuous	2359		
Work scheduled by: IESO				
				FWD (Import) 2050 MW
				SCH - OH - NY Impacts Total Transfer Capability 0 MW TTC with All Lines In Service 2050 MW
<hr/>				
SCH-NYISO-IMO_LIMIT_1600				
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>
0001	Continuous	2359		
Work scheduled by: IESO				
				REV (Export) 1900 MW
				SCH - OH - NY Impacts Total Transfer Capability 0 MW TTC with All Lines In Service 1900 MW
<hr/>				
CHATGUAY-MASSENA_765_7040				
Sun 11/15/2020	to	Mon 11/30/2020		
0100	Continuous	1900		
Work scheduled by: NYPA				
				FWD (Import) 1550 MW
				MOSES SOUTH Impacts Total Transfer Capability 1600 MW TTC with All Lines In Service 3150 MW
<hr/>				
CHATGUAY-MASSENA_765_7040				
Sun 11/15/2020	to	Mon 11/30/2020		
0100	Continuous	1900		
Work scheduled by: NYPA				
				FWD (Import) (Export) 0 MW 0 MW
				SCH - HQ - NY Impacts Total Transfer Capability 1500 MW 1000 MW TTC with All Lines In Service 1500 MW 1000 MW
<hr/>				
MARCY_765_345_AT1				
Sun 11/15/2020	to	Mon 11/30/2020		
0100	Continuous	1900		
Work scheduled by: NYPA				
				FWD (Import) 1750 MW
				MOSES SOUTH Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 3150 MW
			ARR: 19	
<hr/>				
MARCY_765_345_AT2				
Sun 11/15/2020	to	Mon 11/30/2020		
0100	Continuous	1900		
Work scheduled by: NYPA				
				FWD (Import) 1700 MW
				MOSES SOUTH Impacts Total Transfer Capability 1450 MW TTC with All Lines In Service 3150 MW
			ARR: 19	

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2265 MW</p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">475 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	475 MW	1000 MW	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	475 MW	1000 MW														
Impacts Total Transfer Capability	1025 MW	0 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p>MASSENA -MARCY 765_MSU1</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW</p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>															
<p>MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">850 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	850 MW	0 MW	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV														
	(Import)	(Export)														
SCH - HQ - NY	850 MW	0 MW														
Impacts Total Transfer Capability	650 MW	1000 MW														
TTC with All Lines In Service	1500 MW	1000 MW														
<p>MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW</p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>															

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS 90 MW
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS 90 MW
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
PLSNTVLE-DUNWODIE_345_W89		FWD
Mon 11/16/2020	to Mon 11/16/2020	(Import)
0001	Continuous 0030	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1700 MW
		TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89		FWD
Thu 11/26/2020	to Thu 11/26/2020	(Import)
0230	Continuous 0300	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 1700 MW
		TTC with All Lines In Service 5700 MW
MOSES_-ADIRNDCK_230_MA1		FWD
Tue 12/01/2020	to Mon 05/31/2021	(Import)
0700	Continuous 1300	MOSES SOUTH 2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW
		TTC with All Lines In Service 3150 MW
SAND_BAR-PLATSBURG_115_PV20		
Mon 12/07/2020	to Fri 12/11/2020	
0700	Continuous 1530	SCH - NE - NY
Work scheduled by: NYPA		Impacts Total Transfer Capability
		TTC with All Lines In Service
SAND_BAR-PLATSBURG_115_PV20		
Mon 12/14/2020	to Fri 12/18/2020	
0700	Continuous 1530	SCH - NE - NY
Work scheduled by: NYPA		Impacts Total Transfer Capability
		TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,December 07, 2019 to Monday ,June 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Mon 03/01/2021 to Tue 04/06/2021
 0001 Continuous 0700
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_2-15

Mon 03/29/2021 to Fri 04/16/2021
 0800 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PANNELL_-CLAY___345_2

Mon 05/03/2021 to Fri 05/28/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW