

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED by CONED 10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED by CONED 10/08/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**
 0456 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020
 0001 Continuous 2359
 Work scheduled by: NYISO

	REV
	(Export)
SCH - NE - NY	1700 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S					FWD	
Mon 11/18/2019	to	Mon 03/09/2020	EXT FORCE	by GEN	12/26/2019	(Import)
0221	Continuous	0001				CENTRAL EAST - VC 2870 MW
Work scheduled by: Gen					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
DUNWODIE_345KV_6					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	EXT FORCE	by CONED	12/27/2019	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	EXT FORCE	by CONED	12/27/2019	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	EXT FORCE	by CONED	12/27/2019	(Import)
0107	Continuous	2359				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
CHAT_DC_GC2					FWD	
Thu 12/26/2019	to	Mon 01/20/2020	EXTENDED	by HQ	01/13/2020	(Import)
1827	Continuous	2359				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Thu 12/26/2019	to	Mon 01/20/2020	EXTENDED	by HQ	01/13/2020	(Export)
1827	Continuous	2359				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1200					FWD	
Fri 01/03/2020	to	Mon 01/20/2020	EXTENDED	by HQ	01/13/2020	(Import)
1430	Continuous	2359				SCH - HQ - NY 1200 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 01/13/2020 to Mon 01/27/2020
0800 Continuous 1500

UPDATED by NYSEG 12/18/2019

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 01/14/2020 to Tue 01/14/2020
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK___-NIAGARA_345_PA301

FWD

REV

Wed 01/15/2020 to Fri 01/17/2020
0500 Continuous 2100

EXTENDED by NYPA 01/14/2020

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 950 MW 950 MW
TTC with All Lines In Service 2050 MW 1900 MW

FROST_BR-LONG_MTN_345_352

FWD

Mon 01/20/2020 to Thu 01/23/2020
0100 Continuous 1600

UPDATED by ISONE 01/14/2020

(Import)

Work scheduled by: ISONE

SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

FWD

Mon 01/20/2020 to Thu 01/23/2020
0100 Continuous 1600

UPDATED by ISONE 01/14/2020

(Import)

Work scheduled by: ISONE

SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_500

FWD

Wed 01/22/2020 to Wed 01/29/2020
0500 Continuous 1300

Work scheduled by: ISONE

SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

REV

Wed 01/22/2020 to Wed 01/29/2020
0500 Continuous 1300

Work scheduled by: ISONE

SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Fri 01/24/2020 to Fri 01/24/2020
 0001 Continuous 0500
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 02/03/2020 to Tue 02/04/2020
 0001 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Mon 02/03/2020 to Tue 02/04/2020
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

BECK__-NIAGARA_230_PA27

Mon 02/03/2020 to Thu 02/13/2020
 0500 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA1

Mon 02/03/2020 to Fri 02/07/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD_ST_345_F39

Mon 02/10/2020 to Mon 02/10/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 02/10/2020 to Wed 02/12/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 02/10/2020 to Fri 02/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Tue 02/11/2020 to Thu 02/13/2020
0700 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Wed 02/12/2020 to Wed 02/12/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F38

Fri 02/14/2020 to Sat 02/15/2020 **UPDATED by CONED 01/15/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 02/14/2020 to Sat 02/15/2020 **UPDATED by CONED 01/15/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SPRNBK_-TREMONT__345_X28

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by CONED 12/05/2019**
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE__345_31

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by NYSEG 12/20/2019**
1500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2750 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Tue 02/18/2020 to Sat 02/29/2020
 0001 Continuous 2200
 Work scheduled by: ConEd

CANCELLED by ConEd 01/15/2020

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Tue 02/18/2020 to Sat 02/29/2020
 0001 Continuous 2200
 Work scheduled by: ConEd

CANCELLED by ConEd 01/15/2020

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAL

Tue 02/18/2020 to Fri 02/21/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5

Mon 02/24/2020 to Mon 02/24/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 02/24/2020 to Sun 03/01/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Wed 02/26/2020 to Wed 02/26/2020
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Thu 02/27/2020 to Sun 03/01/2020
 2301 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV	
NIAGARA_-PACKARD__230_62					(Import)	(Export)	
Fri 02/28/2020	to	Fri 02/28/2020					
0500	Continuous	1530		SCH - OH - NY	900 MW	1850 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW	50 MW
					TTC with All Lines In Service	2050 MW	1900 MW
<hr/>					FWD		
DUNWODIE_345KV_4					(Import)		
Sun 03/01/2020	to	Sun 03/08/2020		SPR/DUN-SOUTH	3800 MW		
0001	Continuous	2200		Impacts Total Transfer Capability	800 MW		
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW	
<hr/>					FWD		
CHATGUAY-MASSENA__765_7040					(Import)		
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730		MOSES SOUTH	1550 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	3150 MW	
<hr/>					FWD	REV	
CHATGUAY-MASSENA__765_7040					(Import)	(Export)	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730		SCH - HQ - NY	0 MW	0 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
<hr/>					FWD		
MARCY___765_345_AT1					(Import)		
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730		MOSES SOUTH	1750 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	3150 MW	
<hr/>					FWD		
MARCY___765_345_AT2					(Import)		
Mon 03/02/2020	to	Fri 03/06/2020		MOSES SOUTH	1700 MW		
0500	Continuous	1730		Impacts Total Transfer Capability	1450 MW		
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW	
<hr/>					FWD		
MASSENA_-MARCY___765_MSU1					(Import)		
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019		
0500	Continuous	1730		CENTRAL EAST - VC	2265 MW		
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW	
					TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>W49TH_ST_345KV_5</p> <p>Mon 03/09/2020 to Mon 03/09/2020 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - PJM_HTP 350 MW</p> <p>Impacts Total Transfer Capability 310 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>SPRNBRK_-W49TH_ST_345_M52</p> <p>Mon 03/09/2020 to Wed 03/11/2020 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>SPRNBRK__345KV_RNS4</p> <p>Mon 03/09/2020 to Wed 03/11/2020 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>SCH-NE-NYISO_LIMIT_500</p> <p>Mon 03/09/2020 to Fri 04/03/2020 0700 Continuous 1600</p> <p>Work scheduled by: ISONE</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - NE - NY 700 MW</p> <p>Impacts Total Transfer Capability 700 MW</p> <p>TTC with All Lines In Service 1400 MW</p>
<p>SCH-NYISO-NE_LIMIT_1200</p> <p>Mon 03/09/2020 to Fri 04/03/2020 0700 Continuous 1600</p> <p>Work scheduled by: ISONE</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - NE - NY 1400 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 1700 MW</p>
<p>VOLNEY_-MARCY__345_19</p> <p>Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019 0700 Continuous 1530</p> <p>Work scheduled by: NYPA ARR: 19</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>VOLNEY_-MARCY__345_19</p> <p>Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019 0700 Continuous 1530</p> <p>Work scheduled by: NYPA ARR: 19</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4900 MW</p> <p>Impacts Total Transfer Capability 350 MW</p> <p>TTC with All Lines In Service 5250 MW</p>

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Wed 03/11/2020 to Wed 03/11/2020
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
SCH - PJM_HTP 350 MW
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL_345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_230_PA27

Mon 03/16/2020 to Fri 03/20/2020
 0400 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MARCY_345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

CHASLAKE-PORTER_230_11

Wed 03/18/2020 to Wed 03/18/2020
 0630 Daily(No Weekends) 1330
 Work scheduled by: NGrid

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-NYISO-NE_LIMIT_900

Wed 03/18/2020 to Tue 03/31/2020
 0700 Continuous 2359
 Work scheduled by: ISONE

REV
 (Export)
SCH - NE - NY 1100 MW
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1700 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 03/19/2020 to Thu 03/19/2020
 0200 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday, January 18, 2020 to Monday, July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79				FWD
Thu 03/19/2020	to	Fri 03/20/2020		(Import)
0200	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Fri 03/20/2020	to	Fri 03/20/2020		(Import)
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W64				FWD
Sat 03/21/2020	to	Sat 03/21/2020	UPDATED by CONED 12/05/2019	(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
SPRNBK__345KV_RNS5				FWD
Sat 03/21/2020	to	Sat 03/21/2020	UPDATED by CONED 12/05/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99				FWD
Sat 03/21/2020	to	Sun 03/22/2020	UPDATED by CONED 12/05/2019	(Import)
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W64				FWD
Sun 03/22/2020	to	Sun 03/22/2020	UPDATED by CONED 12/05/2019	(Import)
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
SPRNBK__345KV_RNS5				FWD
Sun 03/22/2020	to	Sun 03/22/2020	UPDATED by CONED 12/05/2019	(Import)
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sun 03/22/2020 to Sun 03/22/2020
0201 Continuous 0231

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_5

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
SPRNBK__345KV_RNS3						(Import)
Sun 03/22/2020	to	Mon 05/11/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	
0201	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
RAMAPO__-BUCHAN_N_345_Y94						FWD
						(Import)
Tue 03/24/2020	to	Tue 03/24/2020				
0001	Continuous	0030				4800 MW
Work scheduled by: ConEd					UPNY CONED	900 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
MILLWOOD-EASTVIEW_345_W85						FWD
						(Import)
Tue 03/24/2020	to	Tue 03/24/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	
0130	Continuous	0200				4350 MW
Work scheduled by: ConEd					UPNY CONED	1350 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
DUNWODIE-MOTTHAVN_345_71						FWD
						(Import)
Tue 03/24/2020	to	Thu 03/26/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	
0201	Continuous	0200				800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
DUNWODIE_345KV_3						FWD
						(Import)
Tue 03/24/2020	to	Thu 03/26/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	
0201	Continuous	0200				800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
RAMAPO__-BUCHAN_N_345_Y94						FWD
						(Import)
Tue 03/24/2020	to	Tue 03/24/2020				
0630	Continuous	0700				4800 MW
Work scheduled by: ConEd					UPNY CONED	900 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4						FWD
						(Import)
Thu 03/26/2020	to	Sun 03/29/2020				
0201		0200				800 MW
Work scheduled by:					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
<p>NIAGARA_-KINTIGH_345_NS1-38</p> <p>Fri 03/27/2020 to Fri 03/27/2020 0600 Continuous 1530</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>			
<hr/>					
<p>BECK_-PACKARD_230_BP76</p> <p>Fri 03/27/2020 to Fri 03/27/2020 0800 Daily(No Weekends) 1600</p> <p>Work scheduled by: NGrid</p>		<p>FWD REV (Import) (Export)</p> <p>SCH - OH - NY 1650 MW 1400 MW</p> <p>Impacts Total Transfer Capability 400 MW 500 MW</p> <p>TTC with All Lines In Service 2050 MW 1900 MW</p>			
<hr/>					
<p>BECK_-NIAGARA_230_PA27</p> <p>Mon 03/30/2020 to Fri 05/29/2020 0400 Continuous 1700</p> <p>Work scheduled by: IESO</p>		<p>SCH - OH - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>			
<hr/>					
<p>MARCY_-EDIC_345_UE1-7</p> <p>Tue 03/31/2020 to Tue 03/31/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>OSWEGO EXPORT 5250 MW</p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>			
<hr/>					
<p>RAMAPO_-LADENTWN_345_W72</p> <p>Wed 04/01/2020 to Thu 04/02/2020 0001 Continuous 1830</p> <p>Work scheduled by: ConEd</p>		<p>FWD (Import)</p> <p>UPNY CONED 4400 MW</p> <p>Impacts Total Transfer Capability 1300 MW</p> <p>TTC with All Lines In Service 5700 MW</p>			
<hr/>					
<p>SCH-NYISO-NE_LIMIT_700</p> <p>Wed 04/01/2020 to Fri 04/03/2020 0001 Continuous 1600</p> <p>Work scheduled by: ISONE</p>		<p>REV (Export)</p> <p>SCH - NE - NY 900 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 1700 MW</p>			
<hr/>					
<p>FRASANNX-COOPERS_345_UCC2-41</p> <p>Wed 04/01/2020 to Thu 04/02/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>			
<hr/>					

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>								
MARCY___-FRASANNX_345_UCC2-41							FWD	
Wed 04/01/2020	to	Thu 04/02/2020	UPDATED	by NYPA	11/12/2019		(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	475 MW	
						TTC with All Lines In Service	2975 MW	
<hr/>								
LINDN_CG-LNDVFT___345_V-3022							FWD	REV
Sun 04/05/2020	to	Sat 04/11/2020					(Import)	(Export)
1400	Continuous	1400				SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW	315 MW
						TTC with All Lines In Service	315 MW	315 MW
<hr/>								
MARCY___-N.SCTLND_345_18							FWD	
Tue 04/07/2020	to	Wed 04/08/2020	UPDATED	by NYPA	09/24/2019		(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	885 MW	
						TTC with All Lines In Service	2975 MW	
<hr/>								
PLSNTVLY-EFISHKIL_345_F36							FWD	
Mon 04/13/2020	to	Tue 04/14/2020					(Import)	
0001	Continuous	0200				UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW	
						TTC with All Lines In Service	5700 MW	
<hr/>								
SAND_BAR-PLATSBRG_115_PV20								
Mon 04/13/2020	to	Tue 04/14/2020						
0600	Daily	1800				SCH - NE - NY		
Work scheduled by: ISONE						Impacts Total Transfer Capability		
						TTC with All Lines In Service		
<hr/>								
FRASER___-GILBOA___345_GF5-35							FWD	
Mon 04/13/2020	to	Wed 04/22/2020					(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	325 MW	
						TTC with All Lines In Service	2975 MW	
<hr/>								
NIAGARA_-ROCHESTR_345_NR2							FWD	
Wed 04/15/2020	to	Fri 05/01/2020					(Import)	
0500	Continuous	1700				DYSINGER EAST	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 04/20/2020 to Fri 04/24/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Mon 04/27/2020 to Fri 05/29/2020 **UPDATED by CHGE 10/09/2019**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Tue 04/28/2020 to Sat 05/02/2020
 0200 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Wed 04/29/2020 to Wed 04/29/2020
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK__345_W78

Wed 04/29/2020 to Sun 05/03/2020
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71			FWD
Sat 05/02/2020	to	Wed 05/06/2020	(Import)
0201	Continuous	0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_3			FWD
Sat 05/02/2020	to	Wed 05/06/2020	(Import)
0201	Continuous	0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W85			FWD
Sun 05/03/2020	to	Sun 05/03/2020	(Import)
0130	Continuous	0200	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1350 MW
			TTC with All Lines In Service 5700 MW
PANNELL -CLAY_345_2			FWD
Mon 05/04/2020	to	Fri 05/08/2020	(Import)
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
NEPTUNE -DUFFYAVE_345_NEPTUNE			FWD
Mon 05/04/2020	to	Mon 05/18/2020	(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD
Mon 05/04/2020	to	Mon 05/18/2020	(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_1			FWD
Mon 05/04/2020	to	Mon 05/18/2020	(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 285 MW
			TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			FWD
NEWBRDGE_345_138_BK_2			(Import)
Mon 05/04/2020	to	Mon 05/18/2020	
0800	Continuous	1700	SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 285 MW
			TTC with All Lines In Service 660 MW
<hr/>			FWD
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4			(Import)
Wed 05/06/2020	to	Mon 05/11/2020	
0201		0200	SPR/DUN-SOUTH 3200 MW
Work scheduled by:			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			FWD
PANNELL_-CLAY_345_1			(Import)
Mon 05/11/2020	to	Fri 05/15/2020	
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<hr/>			FWD
COOPERS_-DOLSONAV_345_CCDA42			(Import)
Mon 05/11/2020	to	Fri 05/29/2020	
0700	Continuous	1730	UPDATED by NYPA 03/21/2019 CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 2975 MW
<hr/>			FWD
KINTIGH_-ROCHESTR_345_SRL-39			(Import)
Mon 05/18/2020	to	Fri 05/22/2020	
0500	Continuous	1530	DYSINGER EAST 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1750 MW
			TTC with All Lines In Service 3150 MW
<hr/>			FWD
SCH-NE-NYISO_LIMIT_700			(Import)
Mon 05/18/2020	to	Mon 05/18/2020	
0700	Continuous	1059	SCH - NE - NY 900 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1400 MW
<hr/>			REV
SCH-NYISO-NE_LIMIT_500			(Export)
Mon 05/18/2020	to	Mon 05/18/2020	
0700	Continuous	1059	SCH - NE - NY 700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 900 MW
			TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	(Import)	(Export)
0700		1100	SCH - NE - NY	950 MW 1300 MW
Work scheduled by:			Impacts Total Transfer Capability	450 MW 300 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	(Import)	(Export)
0700	Continuous	1100	SCH - NE - NY	900 MW 1500 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW 100 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	(Import)	(Export)
0700	Continuous	1100	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<hr/>				
BERKSHIR-ALPS_____345_393			FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	(Import)	(Export)
0700	Continuous	1700	SCH - NE - NY	950 MW 1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	450 MW 300 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-ALPS_____345_393			FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	(Import)	(Export)
0700	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<hr/>				
SCH-NE-NYISO_LIMIT_600			FWD	
Mon 05/18/2020	to	Tue 05/26/2020	(Import)	
1100	Continuous	0559	SCH - NE - NY	800 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	1400 MW
<hr/>				
SCH-NYISO-NE_LIMIT_600				REV
Mon 05/18/2020	to	Sat 05/30/2020		(Export)
1100	Continuous	1459	SCH - NE - NY	800 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULE			FWD	REV
SCH-NE-NYISO_LIMIT_500				
Tue 05/26/2020	to	Sat 05/30/2020	(Import)	
0600	Continuous	1700	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312				
Sat 05/30/2020	to	Sat 05/30/2020	(Import) (Export)	
1500		1700	SCH - NE - NY	950 MW 1300 MW
Work scheduled by: ARR: 78			Impacts Total Transfer Capability	450 MW 300 MW
			TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312				
Sat 05/30/2020	to	Sat 05/30/2020	(Import) (Export)	
1500	Continuous	1700	SCH - NE - NY	900 MW 1500 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW 100 MW
			TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312				
Sat 05/30/2020	to	Sat 05/30/2020	(Import) (Export)	
1500	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_500				
Sat 05/30/2020	to	Sat 05/30/2020	(Export)	
1500	Continuous	1700	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	1600 MW
SHOR_NPX-SHOREHAM_138_CSC				
Mon 06/01/2020	to	Tue 06/02/2020	(Import) (Export)	
0501	Continuous	1600	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
MOSES_-ADIRNDCK_230_MA2				
Mon 06/01/2020	to	Fri 07/31/2020	(Import)	
0700	Continuous	1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

REV
 (Export)
1400 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
1900 MW 1450 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
1550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
1750 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
2265 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
500 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1		FWD		REV
Sat 08/01/2020 to Sun 08/02/2020	UPDATED by NYPA 08/08/2019			(Import) (Export)
0500 Continuous 1730				
Work scheduled by: NYPA		SCH - HQ - NY		475 MW 1000 MW
		Impacts Total Transfer Capability		1025 MW 0 MW
		TTC with All Lines In Service		1500 MW 1000 MW
<hr/>				
MASSENA_-MARCY_ 765_MSU1				FWD
Sat 08/01/2020 to Sun 08/02/2020	UPDATED by NYPA 08/08/2019			(Import)
0500 Continuous 1730				
Work scheduled by: NYPA		SCH - HQ_CEDARS		90 MW
		Impacts Total Transfer Capability		100 MW
		TTC with All Lines In Service		190 MW
<hr/>				
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040				FWD
Sat 08/01/2020 to Sun 08/02/2020				(Import)
0500 1730				
Work scheduled by:		MOSES SOUTH		500 MW
		Impacts Total Transfer Capability		2650 MW
		TTC with All Lines In Service		3150 MW
<hr/>				
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2				FWD
Sat 08/01/2020 to Sun 08/02/2020				(Import) (Export)
0500 1730				
Work scheduled by:		SCH - HQ - NY		850 MW 0 MW
		Impacts Total Transfer Capability		650 MW 1000 MW
		TTC with All Lines In Service		1500 MW 1000 MW
<hr/>				
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2				FWD
Sat 08/01/2020 to Sun 08/02/2020				(Import)
0500 1730				
Work scheduled by:		SCH - HQ_CEDARS		90 MW
		Impacts Total Transfer Capability		100 MW
		TTC with All Lines In Service		190 MW
<hr/>				
STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1				FWD
Sat 08/01/2020 to Sun 08/02/2020				(Import)
0500 1730				
Work scheduled by:		SCH - HQ_CEDARS		90 MW
		Impacts Total Transfer Capability		100 MW
		TTC with All Lines In Service		190 MW
<hr/>				
STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2				FWD
Sat 08/01/2020 to Sun 08/02/2020				(Import)
0500 1730				
Work scheduled by:		SCH - HQ_CEDARS		90 MW
		Impacts Total Transfer Capability		100 MW
		TTC with All Lines In Service		190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA -KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16	FWD
Mon 09/21/2020 to Fri 09/25/2020	(Import)
0700 Continuous 1530	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 400 MW
	TTC with All Lines In Service 5250 MW
<hr/>	
ROSETON -ROCKTVRN 345_311	FWD
Mon 09/21/2020 to Fri 10/23/2020	(Import)
0800 Continuous 1600	UPNY CONED 4400 MW
Work scheduled by: CHGE	Impacts Total Transfer Capability 1300 MW
	TTC with All Lines In Service 5700 MW
<hr/>	
DUNWODIE 345KV_3	FWD
Fri 09/25/2020 to Fri 09/25/2020	(Import)
0001 Continuous 0030	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
DUNWODIE 345KV_5	FWD
Fri 09/25/2020 to Fri 09/25/2020	(Import)
0001 Continuous 0030	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
DUNWODIE-MOTTHAVN 345_71	FWD
Fri 09/25/2020 to Fri 10/30/2020	(Import)
0001 Continuous 0300	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
CLAY -EDIC 345_2-15	FWD
Mon 09/28/2020 to Fri 10/02/2020	(Import)
0700 Continuous 1530	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 400 MW
	TTC with All Lines In Service 5250 MW
<hr/>	
MOTTHAVN-RAINEY 345_Q11	FWD
Thu 10/01/2020 to Thu 11/05/2020	(Import)
0001 Continuous 0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LEEDS__-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday, January 18, 2020 to Monday, July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Line ID	Start Date	End Date	Time	Work by	Transfer Type	Capacity (MW)
RAMAPO_500_345_BK 1500	Mon 02/01/2021	Wed 02/03/2021	0001 Continuous 2200	ConEd	SCH - PJ - NY	1250 MW
					Impacts Total Transfer Capability	1650 MW
					TTC with All Lines In Service	2900 MW
						1850 MW
						1200 MW
						650 MW
						1850 MW
DUNWODIE_345KV_3	Mon 03/01/2021	Mon 03/01/2021	0001 Continuous 0030	ConEd	UPNY CONED	5000 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_5	Mon 03/01/2021	Mon 03/01/2021	0001 Continuous 0030	ConEd	SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71	Mon 03/01/2021	Mon 04/05/2021	0001 Continuous 0300	ConEd	SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MOTTHAVN-RAINEY_345_Q11	Mon 03/01/2021	Tue 04/06/2021	0001 Continuous 0700	ConEd	SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
CLAY_-EDIC_345_2-15	Mon 03/29/2021	Fri 04/16/2021	0800 Continuous 1730	NYPA	OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,January 18, 2020 to Monday ,July 19, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW