

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED by CONED 10/08/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Fri 05/01/2020  
 0001 2359  
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Fri 05/01/2020 **EXTENDED by CONED 10/08/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**  
 0456 Continuous 2359  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**SCH-IMO-NYISO\_LIMIT\_1750**

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
 0001 Continuous 2359  
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>2050 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
 0001 Continuous 2359  
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

**SCH-NYISO-NE\_LIMIT\_1500**

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359  
 Work scheduled by: NYISO

	REV
	(Export)
SCH - NE - NY	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>OSWEGO_COMPLEX_AVR_O/S</b>					FWD	
Mon 11/18/2019	to	Mon 03/09/2020	<b>EXT FORCE</b>	<b>by GEN</b>	<b>12/26/2019</b>	(Import)
0221	Continuous	0001				CENTRAL EAST - VC <b>2870 MW</b>
Work scheduled by: Gen					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
<b>DUNWODIE_345KV_6</b>					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	<b>EXT FORCE</b>	<b>by CONED</b>	<b>12/27/2019</b>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	<b>EXT FORCE</b>	<b>by CONED</b>	<b>12/27/2019</b>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD	
Tue 12/03/2019	to	Thu 02/06/2020	<b>EXT FORCE</b>	<b>by CONED</b>	<b>12/27/2019</b>	(Import)
0107	Continuous	2359				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>CHAT_DC_GC2</b>					FWD	
Thu 12/26/2019	to	Mon 01/20/2020	<b>EXTENDED</b>	<b>by HQ</b>	<b>01/13/2020</b>	(Import)
1827	Continuous	2359				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>					REV	
Thu 12/26/2019	to	Mon 01/20/2020	<b>EXTENDED</b>	<b>by HQ</b>	<b>01/13/2020</b>	(Export)
1827	Continuous	2359				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1200</b>					FWD	
Fri 01/03/2020	to	Mon 01/20/2020	<b>EXTENDED</b>	<b>by HQ</b>	<b>01/13/2020</b>	(Import)
1430	Continuous	2359				SCH - HQ - NY <b>1200 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASER___345_FRASER SVC</b>					FWD	
Mon 01/13/2020	to	Mon 01/27/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>12/18/2019</u>	(Import)
0800	Continuous	1500				<b>2935 MW</b>
Work scheduled by: NYSEG					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
<b>BECK___-NIAGARA_345_PA301</b>					FWD	REV
Wed 01/15/2020	to	Fri 01/17/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>01/14/2020</u>	(Import) (Export)
0500	Continuous	2100				<b>1100 MW 950 MW</b>
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	950 MW 950 MW
					TTC with All Lines In Service	2050 MW 1900 MW
<b>FROST_BR-LONG MTN_345_352</b>					FWD	
Mon 01/20/2020	to	Thu 01/23/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/14/2020</u>	(Import)
0100	Continuous	1600				<b>1300 MW</b>
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_300</b>					FWD	
Mon 01/20/2020	to	Thu 01/23/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/14/2020</u>	(Import)
0100	Continuous	1600				<b>500 MW</b>
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Wed 01/22/2020	to	Wed 01/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/21/2020</u>	(Import)
0500	Continuous	1300				<b>700 MW</b>
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Fri 01/24/2020	to	Fri 01/24/2020	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/22/2020</u>	(Import)
0001	Continuous	0500				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-IMO-NYISO_LIMIT_900</b>					FWD	
Fri 01/24/2020	to	Fri 01/24/2020				(Import)
0500	Continuous	1530				<b>1200 MW</b>
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	2050 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO\_LIMIT\_1400

Sat 01/25/2020 to Sat 01/25/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2050 MW

RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Mon 02/03/2020 to Tue 02/04/2020  
0001 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

PLSNTVLY\_345KV\_RNS4

Mon 02/03/2020 to Tue 02/04/2020  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

BECK\_\_-NIAGARA\_230\_PA27

Mon 02/03/2020 to Thu 02/13/2020  
0500 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 02/03/2020 to Fri 02/07/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

EFISHKIL-WOOD\_ST\_345\_F39

Mon 02/10/2020 to Mon 02/10/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

WOOD\_ST\_-PLSNTVLE\_345\_Y87

Mon 02/10/2020 to Wed 02/12/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES -ADIRNDCK\_230\_MA1**

Mon 02/10/2020 to Fri 02/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON\_345\_303**

Tue 02/11/2020 to Thu 02/13/2020  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Wed 02/12/2020 to Wed 02/12/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**EFISHKIL-WOOD\_ST\_345\_F38**

Fri 02/14/2020 to Sat 02/15/2020 **UPDATED by CONED 01/15/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

Fri 02/14/2020 to Sat 02/15/2020 **UPDATED by CONED 01/15/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**SPRNBK\_-TREMONT\_345\_X28**

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by CONED 12/05/2019**  
0001 Continuous 1800

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

**WATRCURE-OAKDALE\_345\_31**

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by NYSEG 12/20/2019**  
1500 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Transfer Capability	TTC with All Lines In Service
<b>MOSES - ADIRNDCK_230_MA1</b>			
Tue 02/18/2020 to Fri 02/21/2020			
0700 Continuous 1530			
Work scheduled by: NYPA			
		MOSES SOUTH	2300 MW
		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<b>SPRNBRK_345KV_RNS5</b>			
Mon 02/24/2020 to Mon 02/24/2020			
0001 Continuous 0030			
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<b>SPRNBRK - W49TH_ST_345_M51</b>			
Mon 02/24/2020 to Sun 03/01/2020			
0001 Continuous 0200			
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<b>SPRNBRK_345KV_RNS5</b>			
Wed 02/26/2020 to Wed 02/26/2020			
2130 Continuous 2200			
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<b>SPRNBRK_345KV_RNS5</b>			
Thu 02/27/2020 to Sun 03/01/2020			
2301 Continuous 0200			
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<b>NIAGARA - PACKARD_230_62</b>			
Fri 02/28/2020 to Fri 02/28/2020			
0500 Continuous 1530			
Work scheduled by: NYPA			
		SCH - OH - NY	900 MW 1850 MW
		Impacts Total Transfer Capability	1150 MW 50 MW
		TTC with All Lines In Service	2050 MW 1900 MW
<b>DUNWODIE_345KV_4</b>			
Sun 03/01/2020 to Sun 03/08/2020			
0001 Continuous 2200			
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3800 MW
		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>							FWD	
<b>CHATGUAY-MASSENA__765_7040</b>							(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	<b>1550 MW</b>	
0500	Continuous	1730				Impacts Total Transfer Capability	1600 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW	
<hr/>							FWD	REV
<b>CHATGUAY-MASSENA__765_7040</b>							(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	1500 MW	1000 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>							FWD	
<b>MARCY__765_345_AT1</b>							(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	<b>1750 MW</b>	
0500	Continuous	1730				Impacts Total Transfer Capability	1400 MW	
Work scheduled by: NYPA						ARR: 19	TTC with All Lines In Service	3150 MW
<hr/>							FWD	
<b>MARCY__765_345_AT2</b>							(Import)	
Mon 03/02/2020	to	Fri 03/06/2020				MOSES SOUTH	<b>1700 MW</b>	
0500	Continuous	1730				Impacts Total Transfer Capability	1450 MW	
Work scheduled by: NYPA						ARR: 19	TTC with All Lines In Service	3150 MW
<hr/>							FWD	
<b>MASSENA_-MARCY__765_MSU1</b>							(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	CENTRAL EAST - VC	<b>2265 MW</b>	
0500	Continuous	1730				Impacts Total Transfer Capability	710 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW	
<hr/>							FWD	
<b>MASSENA_-MARCY__765_MSU1</b>							(Import)	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	MOSES SOUTH	<b>500 MW</b>	
0500	Continuous	1730				Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW	
<hr/>							FWD	REV
<b>MASSENA_-MARCY__765_MSU1</b>							(Import)	(Export)
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020		(Import)	
0500		1730		MOSES SOUTH	<b>500 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020		(Import)	(Export)
0500		1730		SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	
Mon 03/02/2020	to	Fri 03/06/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>SHOR_NPX-SHOREHAM 138_CSC</b>				FWD	REV
Mon 03/02/2020	to	Tue 03/03/2020		(Import)	(Export)
0600	Continuous	1300		SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/02/2020 to Fri 03/20/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK\_345\_W78

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW\_345\_W85

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

SPRNBK\_345KV\_RNS3

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

MOSES\_-ADIRNDCK\_230\_MA1

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

W49TH\_ST\_345KV\_5

Mon 03/09/2020 to Mon 03/09/2020 **CANCELLED by ConEd 01/22/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

SPRNBK\_-W49TH\_ST\_345\_M52

Mon 03/09/2020 to Wed 03/11/2020 **CANCELLED by ConEd 01/22/2020**  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<b>SPRNBK__345KV_RNS4</b>			FWD
Mon 03/09/2020	to	Wed 03/11/2020	(Import)
0001	Continuous	2200	<b>3200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>SCH-NE-NYISO_LIMIT_500</b>			FWD
Mon 03/09/2020	to	Fri 04/03/2020	(Import)
0700	Continuous	1600	<b>700 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability 700 MW
			TTC with All Lines In Service 1400 MW
<hr/>			
<b>SCH-NYISO-NE_LIMIT_1200</b>			REV
Mon 03/09/2020	to	Fri 04/03/2020	(Export)
0700	Continuous	1600	<b>1400 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 1700 MW
<hr/>			
<b>VOLNEY__-MARCY__345_19</b>			FWD
Tue 03/10/2020	to	Tue 03/10/2020	(Import)
0700	Continuous	1530	<b>2825 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
<b>VOLNEY__-MARCY__345_19</b>			FWD
Tue 03/10/2020	to	Tue 03/10/2020	(Import)
0700	Continuous	1530	<b>4900 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 350 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
<b>W49TH_ST_345KV_5</b>			FWD
Wed 03/11/2020	to	Wed 03/11/2020	(Import)
2130	Continuous	2200	<b>350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 310 MW
			TTC with All Lines In Service 660 MW
<hr/>			
<b>ROCHESTR-PANNELL__345_RP2</b>			FWD
Sat 03/14/2020	to	Mon 03/23/2020	(Import)
0500	Continuous	1700	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK -NIAGARA 230\_PA27**

Mon 03/16/2020 to Fri 03/20/2020  
 0400 Continuous 1700  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**MARCY 345KV\_CSC**

Mon 03/16/2020 to Fri 03/27/2020  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**CHASLAKE-PORTER 230\_11**

Wed 03/18/2020 to Wed 03/18/2020  
 0630 Daily(No Weekends) 1330  
 Work scheduled by: NGrid

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**SCH-NYISO-NE LIMIT\_900**

Wed 03/18/2020 to Tue 03/31/2020  
 0700 Continuous 2359  
 Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **1100 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1700 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Thu 03/19/2020 to Thu 03/19/2020  
 0200 Continuous 0230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBRK 345\_W79**

Thu 03/19/2020 to Fri 03/20/2020  
 0200 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Fri 03/20/2020 to Fri 03/20/2020  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>					FWD	
Sat 03/21/2020	to	Sat 03/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)
0001	Continuous	0030				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>SPRNBK__345KV_RNS5</b>					FWD	
Sat 03/21/2020	to	Sat 03/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>					FWD	
Sat 03/21/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)
0001	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>EASTVIEW-SPRNBK__345_W64</b>					FWD	
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>SPRNBK__345KV_RNS5</b>					FWD	
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD	
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0231				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>DUNWODIE-MOTTHAVN_345_72</b>					FWD	
Sun 03/22/2020	to	Tue 03/24/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0200				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_8</b>						FWD
Sun 03/22/2020	to	Tue 03/24/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0200				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBK_345_W78</b>						FWD
Sun 03/22/2020	to	Tue 03/24/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0200				4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
<b>DUNWODIE_345KV_5</b>						FWD
Sun 03/22/2020	to	Mon 05/11/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0300				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_7</b>						FWD
Sun 03/22/2020	to	Mon 05/11/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0300				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>SPRNBK_-DUNWODIE_345_W75</b>						FWD
Sun 03/22/2020	to	Mon 05/11/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0300				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>SPRNBK_345KV_RNS3</b>						FWD
Sun 03/22/2020	to	Mon 05/11/2020	<u>UPDATED</u>	<u>by CE</u>	<u>12/20/2019</u>	(Import)
0201	Continuous	0300				3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>RAMAPO_-BUCHAN_N_345_Y94</b>						FWD
Tue 03/24/2020	to	Tue 03/24/2020				(Import)
0001	Continuous	0030				4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

Tue 03/24/2020 to Tue 03/24/2020  
0130 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

Tue 03/24/2020 to Thu 03/26/2020  
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Tue 03/24/2020 to Tue 03/24/2020  
0630 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

Thu 03/26/2020 to Sun 03/29/2020  
0201 0200

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**BECK\_\_\_\_-PACKARD\_230\_BP76**

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY **1650 MW 1400 MW**  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK -NIAGARA 230\_PA27**

Mon 03/30/2020 to Fri 05/29/2020  
 0400 Continuous 1700  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**MARCY -EDIC 345\_UE1-7**

Tue 03/31/2020 to Tue 03/31/2020 **UPDATED by NYPA 09/24/2019**  
 0700 Continuous 1530  
 Work scheduled by: NYPA **ARR: 19&16**

FWD  
 (Import)  
 OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

**RAMAPO -LADENTWN 345\_W72**

Wed 04/01/2020 to Thu 04/02/2020  
 0001 Continuous 1830  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5700 MW

**SCH-NYISO-NE LIMIT\_700**

Wed 04/01/2020 to Fri 04/03/2020  
 0001 Continuous 1600  
 Work scheduled by: ISONE

REV  
 (Export)  
 SCH - NE - NY **900 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 1700 MW

**FRASANX-COOPERS 345\_UCC2-41**

Wed 04/01/2020 to Thu 04/02/2020 **UPDATED by NYPA 11/12/2019**  
 0700 Continuous 1530  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY -FRASANX 345\_UCC2-41**

Wed 04/01/2020 to Thu 04/02/2020 **UPDATED by NYPA 11/12/2019**  
 0700 Continuous 1530  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**LINDN\_CG-LNDVFT 345\_V-3022**

Sun 04/05/2020 to Sat 04/11/2020  
 1400 Continuous 1400  
 Work scheduled by: PJM

FWD REV  
 (Import) (Export)  
 SCH - PJM\_VFT **0 MW 0 MW**  
 Impacts Total Transfer Capability 315 MW 315 MW  
 TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 09/24/2019**

**ARR: 19**

FWD

(Import)

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**PLSNTVLY-EFISHKIL\_345\_F36**

Mon 04/13/2020 to Tue 04/14/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**FRASER\_-GILBOA\_\_\_345\_GF5-35**

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Wed 04/15/2020 to Fri 05/01/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**ROCHESTR-PANNELL\_\_\_345\_RP1**

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/21/2019**

FWD

(Import)

CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 10/09/2019**

FWD  
(Import)  
**UPNY CONED 4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**DUNWODIE-MOTTHAVN\_345\_72**

Tue 04/28/2020 to Sat 05/02/2020  
0200 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**SPR/DUN-SOUTH 3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W85**

Wed 04/29/2020 to Wed 04/29/2020  
0201 Continuous 0230

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W78**

Wed 04/29/2020 to Sun 05/03/2020  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

Work scheduled by: IESO

**UPDATED by IESO 05/03/2019**

FWD  
(Import)  
**SCH - OH - NY 1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Sat 05/02/2020 to Wed 05/06/2020  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**SPR/DUN-SOUTH 3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

Sat 05/02/2020 to Wed 05/06/2020  
0201 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
**SPR/DUN-SOUTH 3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

Sun 05/03/2020 to Sun 05/03/2020  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**PANNELL -CLAY\_345\_2**

Mon 05/04/2020 to Fri 05/08/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**NEPTUNE -DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4**

Wed 05/06/2020 to Mon 05/11/2020  
 0201 0200  
 Work scheduled by:

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_____345_1</b>				FWD	
Mon 05/11/2020	to	Fri 05/15/2020		(Import)	
0700	Continuous	1530	WEST CENTRAL	<b>1300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW	
			TTC with All Lines In Service	2250 MW	
<b>COOPERS_-DOLSONAV_345_CCDA42</b>				FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u> <u>by NYPA</u> <u>03/21/2019</u>	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	<b>2720 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
<b>KINTIGH_-ROCHESTR_345_SRI-39</b>				FWD	
Mon 05/18/2020	to	Fri 05/22/2020		(Import)	
0500	Continuous	1530	DYSINGER EAST	<b>1400 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW	
			TTC with All Lines In Service	3150 MW	
<b>SCH-NE-NYISO_LIMIT_700</b>				FWD	
Mon 05/18/2020	to	Mon 05/18/2020		(Import)	
0700	Continuous	1059	SCH - NE - NY	<b>900 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW	
			TTC with All Lines In Service	1400 MW	
<b>SCH-NYISO-NE_LIMIT_500</b>					REV
Mon 05/18/2020	to	Mon 05/18/2020		(Export)	
0700	Continuous	1059	SCH - NE - NY	<b>700 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	1600 MW	
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020		(Import)	(Export)
0700		1100	SCH - NE - NY	<b>950 MW</b>	<b>1300 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	450 MW	300 MW
			TTC with All Lines In Service	1400 MW	1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020		(Import)	(Export)
0700	Continuous	1100	SCH - NE - NY	<b>900 MW</b>	<b>1500 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW	100 MW
			TTC with All Lines In Service	1400 MW	1600 MW

**ARR: 78**

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-NORTHFLD_345_312</b>			FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	(Import)	(Export)
0700	Continuous	1100	SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393</b>			FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	(Import)	(Export)
0700	Continuous	1700	SCH - NE - NY	<b>950 MW 1300 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	450 MW 300 MW
<b>ARR: 78</b>			TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>			FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	(Import)	(Export)
0700	Continuous	1700	SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
<b>ARR: 78</b>			TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_600</b>			FWD	
Mon 05/18/2020	to	Tue 05/26/2020	(Import)	
1100	Continuous	0559	SCH - NE - NY	<b>800 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_600</b>				REV
Mon 05/18/2020	to	Sat 05/30/2020		(Export)
1100	Continuous	1459	SCH - NE - NY	<b>800 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1600 MW
<b>SCH-NE-NYISO_LIMIT_500</b>			FWD	
Tue 05/26/2020	to	Sat 05/30/2020	(Import)	
0600	Continuous	1700	SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>			FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020	(Import)	(Export)
1500		1700	SCH - NE - NY	<b>950 MW 1300 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	450 MW 300 MW
<b>ARR: 78</b>			TTC with All Lines In Service	1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312			FWD	REV
			(Import)	(Export)
Sat 05/30/2020	to	Sat 05/30/2020		
1500	Continuous	1700	SCH - NE - NY	<b>900 MW</b> <b>1500 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW 100 MW
			TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
			(Import)	(Export)
Sat 05/30/2020	to	Sat 05/30/2020		
1500	Continuous	1700	SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_500				REV
				(Export)
Sat 05/30/2020	to	Sat 05/30/2020		
1500	Continuous	1700	SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	1600 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
			(Import)	(Export)
Mon 06/01/2020	to	Tue 06/02/2020		
0501	Continuous	1600	SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
MOSES__-ADIRNDCK_230_MA2			FWD	
			(Import)	
Mon 06/01/2020	to	Fri 07/31/2020		
0700	Continuous	1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
NIAGARA__345_230_AT4				REV
				(Export)
Mon 06/29/2020	to	Tue 06/30/2020		
0500	Continuous	1530	SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB			FWD	REV
			(Import)	(Export)
Mon 07/27/2020	to	Fri 08/07/2020		
0500	Continuous	1530	SCH - OH - NY	<b>1900 MW</b> <b>1450 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 250 MW
			TTC with All Lines In Service	1900 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
<b>CHATGUAY-MASSENA__765_7040</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import)					
MOSES SOUTH <b>1550 MW</b>					
Impacts Total Transfer Capability 1600 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
<b>CHATGUAY-MASSENA__765_7040</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import) (Export)					
SCH - HQ - NY <b>0 MW 0 MW</b>					
Impacts Total Transfer Capability 1500 MW 1000 MW					
TTC with All Lines In Service 1500 MW 1000 MW					
<hr/>					
<b>MARCY__765_345_AT1</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import)					
MOSES SOUTH <b>1750 MW</b>					
Impacts Total Transfer Capability 1400 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
<b>MASSENA_-MARCY__765_MSU1</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import)					
CENTRAL EAST - VC <b>2265 MW</b>					
Impacts Total Transfer Capability 710 MW					
TTC with All Lines In Service 2975 MW					
<hr/>					
<b>MASSENA_-MARCY__765_MSU1</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import)					
MOSES SOUTH <b>500 MW</b>					
Impacts Total Transfer Capability 2650 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
<b>MASSENA_-MARCY__765_MSU1</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import) (Export)					
SCH - HQ - NY <b>475 MW 1000 MW</b>					
Impacts Total Transfer Capability 1025 MW 0 MW					
TTC with All Lines In Service 1500 MW 1000 MW					
<hr/>					
<b>MASSENA_-MARCY__765_MSU1</b>					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD					
(Import)					
SCH - HQ_CEDARS <b>90 MW</b>					
Impacts Total Transfer Capability 100 MW					
TTC with All Lines In Service 190 MW					

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	REV
Sat 08/01/2020	to Sun 08/02/2020	(Import)	(Export)
0500	1730	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sat 08/01/2020	to Sun 08/02/2020	(Import)	
0500	1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	190 MW
<b>MOSES -ADIRNDCK 230_MA2</b>		FWD	
Mon 08/03/2020	to Sun 09/13/2020	(Import)	
0700	Continuous 1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW
<b>FRASANX-COOPERS 345_UCC2-41</b>		FWD	
Mon 09/07/2020	to Fri 10/23/2020	(Import)	
0700	Continuous 1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	475 MW
		TTC with All Lines In Service	2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY** \_\_\_ -FRASANNX\_345\_UCC2-41 FWD  
 Mon 09/07/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **03/01/2019** (Import)  
 0700 Continuous 1730 **CENTRAL EAST - VC** **2500 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 475 MW  
**TTC with All Lines In Service** 2975 MW

**MARCY** \_\_\_ 765\_345\_AT1 FWD  
 Mon 09/14/2020 to Mon 09/14/2020 (Import)  
 0500 Continuous 1730 **MOSES SOUTH** **1750 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 1400 MW  
**TTC with All Lines In Service** 3150 MW

**NIAGARA** \_-KINTIGH\_345\_NS1-38 FWD  
 Mon 09/14/2020 to Thu 09/17/2020 (Import)  
 0500 Continuous 1530 **DYSINGER EAST** **1400 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 1750 MW  
**TTC with All Lines In Service** 3150 MW

**MOSES** \_\_\_ -ADIRNDCK\_230\_MA2 FWD  
 Tue 09/15/2020 to Sat 11/14/2020 (Import)  
 0700 Continuous 1530 **MOSES SOUTH** **2100 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 1050 MW  
**TTC with All Lines In Service** 3150 MW

**NIAGARA** \_-ROCHESTR\_345\_NR2 FWD  
 Fri 09/18/2020 to Sat 11/14/2020 (Import)  
 0500 Continuous 2330 **DYSINGER EAST** **1400 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 1750 MW  
**TTC with All Lines In Service** 3150 MW

**CLAY** \_\_\_ -EDIC\_345\_1-16 FWD  
 Mon 09/21/2020 to Fri 09/25/2020 (Import)  
 0700 Continuous 1530 **OSWEGO EXPORT** **4850 MW**  
 Work scheduled by: NYPA **Impacts Total Transfer Capability** 400 MW  
**TTC with All Lines In Service** 5250 MW

**ROSETON** \_-ROCKTVRN\_345\_311 FWD  
 Mon 09/21/2020 to Fri 10/23/2020 **UPDATED** **by CHGE** **10/09/2019** (Import)  
 0800 Continuous 1600 **UPNY CONED** **4400 MW**  
 Work scheduled by: CHGE **Impacts Total Transfer Capability** 1300 MW  
**TTC with All Lines In Service** 5700 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

Fri 09/25/2020 to Fri 09/25/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

**CANCELLED by ConEd 01/21/2020**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Fri 09/25/2020 to Fri 09/25/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

**CANCELLED by ConEd 01/21/2020**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Fri 09/25/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

**CANCELLED by ConEd 01/21/2020**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_3**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_4**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

**CLAY -EDIC 345\_2-15**

Mon 09/28/2020 to Fri 10/02/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
<b>MOTTHAVN-RAINEY___345_Q11</b>						(Import)
Thu 10/01/2020	to	Thu 11/05/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>12/17/2019</b>	
0001	Continuous	0200				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
<b>SAND_BAR-PLATSBRG_115_PV20</b>						
Sat 10/17/2020	to	Sat 11/14/2020				
0600	Continuous	1800				SCH - NE - NY
Work scheduled by: ISONE						Impacts Total Transfer Capability
						TTC with All Lines In Service
<hr/>						
<b>LEEDS___-HURLYAVE_345_301</b>						FWD
Mon 10/26/2020	to	Fri 12/04/2020				(Import)
0800	Continuous	1600				UPNY CONED <b>4100 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
<hr/>						
<b>DUNWODIE_345KV_3</b>						FWD
Fri 10/30/2020	to	Fri 10/30/2020	<b>CANCELLED</b>	<b>by ConEd</b>	<b>01/21/2020</b>	(Import)
0230	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
<b>DUNWODIE_345KV_5</b>						FWD
Fri 10/30/2020	to	Fri 10/30/2020	<b>CANCELLED</b>	<b>by ConEd</b>	<b>01/21/2020</b>	(Import)
0230	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 2050 MW
<hr/>						
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>	(Export)
0001	Continuous	2359				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Day	Duration	Work by	Transfer Type	Impact	TTC
CHATGUAY-MASSENA 765_7040	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import)	MOSES SOUTH
								Impacts Total Transfer Capability	1600 MW
								TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import) REV (Export)	SCH - HQ - NY
								Impacts Total Transfer Capability	1500 MW 1000 MW
								TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_AT1	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import)	MOSES SOUTH
								Impacts Total Transfer Capability	1400 MW
								TTC with All Lines In Service	3150 MW
									ARR: 19
MARCY 765_345_AT2	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import)	MOSES SOUTH
								Impacts Total Transfer Capability	1450 MW
								TTC with All Lines In Service	3150 MW
									ARR: 19
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import)	CENTRAL EAST - VC
								Impacts Total Transfer Capability	710 MW
								TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import)	MOSES SOUTH
								Impacts Total Transfer Capability	2650 MW
								TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	to	Mon 11/30/2020		0100	Continuous	1900		
	Work scheduled by: NYPA							FWD (Import) REV (Export)	SCH - HQ - NY
								Impacts Total Transfer Capability	1025 MW 0 MW
								TTC with All Lines In Service	1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	1900	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<b>PLSNTVLE-DUNWODIE 345_W89</b>		FWD	
Mon 11/16/2020	to Mon 11/16/2020	(Import)	
0001	Continuous 0030	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	1700 MW
		TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**PLSNTVLE-DUNWODIE\_345\_W89**

Thu 11/26/2020 to Thu 11/26/2020  
 0230 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
**UPNY CONED 4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**MOSES -ADIRNDCK\_230\_MAI**

Tue 12/01/2020 to Mon 05/31/2021  
 0700 Continuous 1300  
 Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 12/07/2020 to Fri 12/11/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

-----  
**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 12/14/2020 to Fri 12/18/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

-----  
**HOPATCON-RAMAPO\_500\_5018**

Mon 02/01/2021 to Wed 02/03/2021  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
**SCH - PJ - NY 1250 MW 1200 MW**  
 Impacts Total Transfer Capability 1650 MW 650 MW  
 TTC with All Lines In Service 2900 MW 1850 MW

-----  
**HOPATCON-RAMAPO\_500\_5018**

Mon 02/01/2021 to Wed 02/03/2021  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**UPNY CONED 5000 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**RAMAPO\_345\_345\_PAR3500**

Mon 02/01/2021 to Wed 02/03/2021  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
**SCH - PJ - NY 2150 MW 1250 MW**  
 Impacts Total Transfer Capability 750 MW 600 MW  
 TTC with All Lines In Service 2900 MW 1850 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500			FWD	REV
			(Import)	(Export)
Mon 02/01/2021	to	Wed 02/03/2021		
0001	Continuous	2200	SCH - PJ - NY	<b>2150 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	2900 MW
				1850 MW
RAMAPO___500_345_BK 1500			FWD	REV
			(Import)	(Export)
Mon 02/01/2021	to	Wed 02/03/2021		
0001	Continuous	2200	SCH - PJ - NY	<b>1250 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW
			TTC with All Lines In Service	2900 MW
				1850 MW
RAMAPO___500_345_BK 1500			FWD	
			(Import)	
Mon 02/01/2021	to	Wed 02/03/2021		
0001	Continuous	2200	UPNY CONED	<b>5000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_3			FWD	
			(Import)	
Mon 03/01/2021	to	Mon 03/01/2021		
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5			FWD	
			(Import)	
Mon 03/01/2021	to	Mon 03/01/2021		
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71			FWD	
			(Import)	
Mon 03/01/2021	to	Mon 04/05/2021		
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
MOTTHAVN-RAINEY___345_Q11			FWD	
			(Import)	
Mon 03/01/2021	to	Tue 04/06/2021		
0001	Continuous	0700	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, January 22, 2020 to Friday, July 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY - EDIC 345\_2-15**

Mon 03/29/2021 to Fri 04/16/2021  
0800 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**DUNWODIE\_345KV\_3**

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Sat 05/01/2021 to Sun 10/31/2021  
0001 Continuous 2359

Work scheduled by: IESO

**UPDATED by IESO 05/03/2019**

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**PANNELL - CLAY 345\_2**

Mon 05/03/2021 to Fri 05/28/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**MOSES - ADIRNDCK\_230\_MA2**

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW