

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>HUDSONP_-FARRAGUT_345_B3402</b>						
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>						
Mon 01/15/2018	to	Thu 10/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	<b>2000 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
<b>MARION_-FARRAGUT_345_C3403</b>						
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
<b>STLAWRNC-MOSES___230_L33P</b>						
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<b>SCH-IMO-NYISO_LIMIT_1600</b>						
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>						
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	<b>2100 MW</b>
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<b>E13THSTA-FARRAGUT_345_45</b>						
Sun 05/10/2020	to	Sat 05/30/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/28/2020</u>	
0001	Continuous	2300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Mon 05/11/2020	to	Sat 05/30/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/28/2020</u>	(Import)
0842	Continuous	2300				<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>	(Import)
0700	Daily	2259				<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1400 MW	
<b>BERKSHIR-ALPS_____345_393</b>					FWD	
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import) (Export)
0700	Continuous	1700				<b>950 MW 1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 450 MW 300 MW	
					TTC with All Lines In Service 1400 MW 1600 MW	
<b>BERKSHIR-ALPS_____345_393</b>					FWD	
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import) (Export)
0700	Continuous	1700				<b>100 MW 100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 100 MW 100 MW	
					TTC with All Lines In Service 200 MW 200 MW	
<b>SCH-NYISO-NE_LIMIT_700</b>					REV	
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>	(Export)
0700	Daily	2259				<b>900 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1600 MW	
<b>SCH-NYISO-NE_LIMIT_500</b>					REV	
Mon 05/18/2020	to	Sun 05/31/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>	(Export)
2300	Daily	0659				<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability 900 MW	
					TTC with All Lines In Service 1600 MW	
<b>LINDN_CG-LNDVFT____345_V-3022</b>					FWD	
Sun 05/24/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import) (Export)
1400	Continuous	1630				<b>0 MW 0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW	
					TTC with All Lines In Service 315 MW 315 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MILLWOOD_345KV_18</b>					FWD	
Thu 05/28/2020	to	Thu 05/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/09/2020</u>	(Import)
0400	Continuous	0430				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
<b>LEEDS_345KV_R395</b>					FWD	
Thu 05/28/2020	to	Thu 06/11/2020	<u>CANCELLED</u>	<u>by NGrid</u>	<u>05/27/2020</u>	(Import)
0700	Continuous	1800				UPNY CONED <b>3800 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
<b>INDPDNCE-SCRIBA_345_25</b>					FWD	
Thu 05/28/2020	to	Thu 05/28/2020	<u>CANCELLED</u>	<u>by NGrid</u>	<u>05/28/2020</u>	(Import)
0800	Daily(No Weekends)	1630				OSWEGO EXPORT <b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>	(Import)
0700	Daily	1700				SCH - NE - NY <b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020				(Import) (Export)
1500		1700				SCH - NE - NY <b>950 MW 1300 MW</b>
Work scheduled by: <b>ARR: 78</b>					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import) (Export)
1500	Continuous	1700				SCH - NE - NY <b>900 MW 1500 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW 100 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import) (Export)
1500	Continuous	1700				SCH - NPX_1385 <b>100 MW 100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<b>SCH-NYISO-IMO_NIAGARA_CB_3002</b>		
Mon 06/01/2020 to Tue 06/02/2020	(Import) (Export)	
0500 Continuous 1700	<b>1300 MW</b>	<b>1150 MW</b>
Work scheduled by: NYPA		
	Impacts Total Transfer Capability	650 MW 550 MW
	TTC with All Lines In Service	1950 MW 1700 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>		
Mon 06/01/2020 to Tue 06/02/2020	(Import) (Export)	
0501 Continuous 2330	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI		
	Impacts Total Transfer Capability	330 MW 330 MW
	TTC with All Lines In Service	330 MW 330 MW
<b>STONYRDG-HILLSIDE_230_72</b>		
Mon 06/01/2020 to Mon 06/01/2020	FWD	
0800 Continuous 1530	(Import)	
Work scheduled by: NYSEG		
	DYSINGER EAST	<b>2850 MW</b>
	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>		
Mon 06/01/2020 to Fri 06/05/2020		
1600 Continuous 1500		
Work scheduled by: PJM		
	SCH - PJ - NY	
	Impacts Total Transfer Capability	
	TTC with All Lines In Service	
<b>SCH-IMO_NY_NIAG_CB_3122_W/BB</b>		
Wed 06/03/2020 to Thu 06/04/2020	FWD	
0500 Continuous 1700	(Import) (Export)	
Work scheduled by: NYPA		
	SCH - OH - NY	<b>1700 MW 1400 MW</b>
	Impacts Total Transfer Capability	250 MW 300 MW
	TTC with All Lines In Service	1950 MW 1700 MW
<b>ROCHESTR-PANNELL__345_RP1</b>		
Wed 06/03/2020 to Fri 06/05/2020	FWD	
0800 Continuous 1500	(Import)	
Work scheduled by: RGE		
	DYSINGER EAST	<b>2300 MW</b>
	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
<b>DUNWODIE_345KV_3</b>		
Fri 06/05/2020 to Sat 06/06/2020	FWD	
0001 Continuous 0200	(Import)	
Work scheduled by: ConEd		
	SPR/DUN-SOUTH	<b>3800 MW</b>
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_4</b>					FWD
Fri 06/05/2020	to	Sat 06/06/2020			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD
Fri 06/05/2020	to	Sat 06/06/2020			(Import)
0001	Continuous	0200		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3108</b>					REV
Fri 06/05/2020	to	Fri 06/05/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/26/2020</u>
0500	Continuous	1700			(Export)
Work scheduled by: NYPA					SCH - OH - NY <b>1500 MW</b>
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1700 MW
<b>OSWEGO_COMPLEX_AVR_O/S</b>					FWD
Sun 06/07/2020	to	Sun 06/07/2020			(Import)
0900	Continuous	0930		CENTRAL EAST - VC	<b>2870 MW</b>
Work scheduled by: Gen					Impacts Total Transfer Capability 105 MW
					TTC with All Lines In Service 2975 MW
<b>W49TH_ST_345KV_5</b>					FWD
Mon 06/08/2020	to	Mon 06/08/2020			(Import)
0001	Continuous	0030		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>RAMAPO__-LADENTWN_345_W72</b>					FWD
Mon 06/08/2020	to	Tue 06/09/2020			(Import)
0001	Continuous	0200		UPNY CONED	<b>4400 MW</b>
Work scheduled by: ORU					Impacts Total Transfer Capability 1820 MW
					TTC with All Lines In Service 6220 MW
<b>SPRNBK_-W49TH_ST_345_M52</b>					FWD
Mon 06/08/2020	to	Wed 06/10/2020			(Import)
0001	Continuous	2200		SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS4</b>				FWD	
Mon 06/08/2020	to	Wed 06/10/2020		(Import)	
0001	Continuous	2200	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
<b>FROST_BR-LONG_MTN_345_352</b>				FWD	
Mon 06/08/2020	to	Fri 06/26/2020		(Import)	
0700	Continuous	1600	SCH - NE - NY	<b>1150 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1400 MW	
<b>SCH-NE-NYISO_LIMIT_300</b>				FWD	
Mon 06/08/2020	to	Fri 06/26/2020		(Import)	
0700	Continuous	1600	SCH - NE - NY	<b>500 MW</b>	
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	1400 MW	
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Mon 06/08/2020	to	Wed 06/10/2020		(Import)	
0800	Continuous	1500	DYSINGER EAST	<b>2300 MW</b>	
Work scheduled by: RGE			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>PLSNTVLY-EFISHKIL_345_F36</b>					
Wed 06/10/2020	to	Thu 06/11/2020			
0001	Continuous	0200	UPNY CONED		
Work scheduled by: ConEd			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
<b>W49TH_ST_345KV_5</b>				FWD	
Wed 06/10/2020	to	Wed 06/10/2020		(Import)	
2130	Continuous	2200	SCH - PJM_HTP	<b>300 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	
<b>HOPATCON-RAMAPO__500_5018</b>				FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	<b>UPDATED</b>	(Import)	(Export)
0001	Continuous	2200	<b>by CONED 04/17/2020</b>	SCH - PJ - NY	<b>1100 MW 1000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	250 MW
			TTC with All Lines In Service	2200 MW	1250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
HOPATCON-RAMAPO___500_5018					(Import)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>
0001	Continuous	2200			
Work scheduled by: ConEd					UPNY CONED <b>6025 MW</b>
					Impacts Total Transfer Capability 195 MW
					TTC with All Lines In Service 6220 MW
<hr/>					FWD
RAMAPO___345_345_PAR3500					(Import)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>
0001	Continuous	2200			
Work scheduled by: ConEd					SCH - PJ - NY <b>1750 MW</b>
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 2200 MW
<hr/>					FWD
RAMAPO___345_345_PAR4500					(Import)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>
0001	Continuous	2200			
Work scheduled by: ConEd					SCH - PJ - NY <b>1750 MW</b>
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 2200 MW
<hr/>					FWD
RAMAPO___500_345_BK 1500					(Import) (Export)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>
0001	Continuous	2200			
Work scheduled by: ConEd					SCH - PJ - NY <b>1100 MW 1000 MW</b>
					Impacts Total Transfer Capability 1100 MW 250 MW
					TTC with All Lines In Service 2200 MW 1250 MW
<hr/>					FWD
RAMAPO___500_345_BK 1500					(Import)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>
0001	Continuous	2200			
Work scheduled by: ConEd					UPNY CONED <b>6025 MW</b>
					Impacts Total Transfer Capability 195 MW
					TTC with All Lines In Service 6220 MW
<hr/>					FWD
W49TH_ST-E13THSTA_345_M55					(Import)
Sat 06/13/2020	to	Sun 06/14/2020			
0001	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
W49TH_ST_345KV_6					(Import)
Sat 06/13/2020	to	Sun 06/14/2020			
0001	Continuous	0200			
Work scheduled by: ConEd					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BUCHAN_N-EASTVIEW_345_W93</b>				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<b>UPDATED</b> <b>by CONED</b> <b>05/27/2020</b>	(Import)
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
<b>RAMAPO_-BUCHAN_N_345_Y94</b>				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<b>UPDATED</b> <b>by CONED</b> <b>05/27/2020</b>	(Import)
0001	Continuous	0030	UPNY CONED	<b>5765 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 455 MW
				TTC with All Lines In Service 6220 MW
<b>CHAT_DC_GC1</b>				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>				REV
Sun 06/14/2020	to	Sun 06/14/2020		(Export)
0001	Continuous	0200	SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001		0200	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>				FWD REV
Sun 06/14/2020	to	Sun 06/14/2020		(Import) (Export)
0001		0200	SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 130 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<b>CHAT_DC_GC2</b>				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Frequency	Work Scheduled by	Impact	Capacity
CHAT_DC_GC2	Sun 06/14/2020	Sun 06/14/2020	0001	Continuous	HQ	SCH - HQ - NY	500 MW
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
							REV (Export)
SCH-HQ-NYISO_LIMIT_1150	Sun 06/14/2020	Sun 06/14/2020	0001	Continuous	HQ	SCH - HQ - NY	1150 MW
						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
							FWD (Import)
BUCHAN_N-EASTVIEW_345_W93	Sun 06/14/2020	Sun 06/14/2020	1030	Continuous	ConEd	UPNY CONED	4350 MW
						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
							FWD (Import)
RAMAPO__-BUCHAN_N_345_Y94	Sun 06/14/2020	Sun 06/14/2020	1030	Continuous	ConEd	UPNY CONED	5765 MW
						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	6220 MW
							FWD (Import)
ROSETON_-EFISHKIL_345_RFK305	Mon 06/15/2020	Mon 06/15/2020	0700	Daily	CHGE	UPNY CONED	5990 MW
						Impacts Total Transfer Capability	230 MW
						TTC with All Lines In Service	6220 MW
							FWD (Import)
PLSNTVLY_345KV_RNS4	Wed 06/17/2020	Wed 06/17/2020	0001	Continuous	ConEd	UPNY CONED	3800 MW
						Impacts Total Transfer Capability	2420 MW
						TTC with All Lines In Service	6220 MW
							FWD (Import)
PLSNTVLY-WOOD_ST__345_F31	Wed 06/17/2020	Thu 06/18/2020	0001	Continuous	ConEd	UPNY CONED	4000 MW
						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
							FWD (Import)

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**PLSNTVLY\_345KV\_RNS4**

Thu 06/18/2020 to Thu 06/18/2020  
 2130 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 2420 MW  
 TTC with All Lines In Service 6220 MW

-----  
**SPRNBRK\_345KV\_RNS3**

Tue 06/23/2020 to Tue 06/23/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**DUNWODIE\_345KV\_5**

Tue 06/23/2020 to Tue 06/23/2020  
 0001 Continuous 2100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**DUNWODIE\_345KV\_7**

Tue 06/23/2020 to Tue 06/23/2020  
 0001 Continuous 2100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**SPRNBRK\_-DUNWODIE\_345\_W75**

Tue 06/23/2020 to Tue 06/23/2020  
 0001 Continuous 2100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**SPRNBRK\_345KV\_RNS3**

Tue 06/23/2020 to Tue 06/23/2020  
 2030 Continuous 2100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**SPRNBRK\_-W49TH\_ST\_345\_M51**

Sat 06/27/2020 to Mon 06/29/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS5</b>			FWD
Sat 06/27/2020	to	Mon 06/29/2020	(Import)
0001	Continuous	0300	SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>CHAT_DC_GC1</b>			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001	Continuous	0200	MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
<b>CHAT_DC_GC1</b>			REV
Sun 06/28/2020	to	Sun 06/28/2020	(Export)
0001	Continuous	0200	SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
<hr/>			
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001		0200	MOSES SOUTH <b>2550 MW</b>
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>			FWD      REV
Sun 06/28/2020	to	Sun 06/28/2020	(Import) (Export)
0001		0200	SCH - HQ - NY <b>1370 MW   0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability 130 MW   1000 MW
			TTC with All Lines In Service 1500 MW   1000 MW
<hr/>			
<b>CHAT_DC_GC2</b>			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001	Continuous	0200	MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
<b>CHAT_DC_GC2</b>			REV
Sun 06/28/2020	to	Sun 06/28/2020	(Export)
0001	Continuous	0200	SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 06/28/2020 to Sun 06/28/2020  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
**SCH - HQ - NY 1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**NIAGARA\_345\_230\_AT4**

Mon 06/29/2020 to Tue 06/30/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
**SCH - OH - NY 1900 MW 1400 MW**  
Impacts Total Transfer Capability 50 MW 300 MW  
TTC with All Lines In Service 1950 MW 1700 MW

**PORTER\_-ROTTRDAM\_230\_31**

Tue 07/07/2020 to Tue 07/07/2020  
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

FWD  
(Import)  
**CENTRAL EAST - VC 2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB**

Mon 07/27/2020 to Fri 08/07/2020  
0500 Continuous 1530

Work scheduled by: NYPA

REV  
(Export)  
**SCH - OH - NY 1450 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1700 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sun 08/09/2020 to Sun 08/16/2020  
0800 Daily 1600

Work scheduled by: ISONE

**SCH - NE - NY**  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 08/22/2020 to Sat 08/29/2020  
0800 Daily 1600

Work scheduled by: ISONE

**SCH - NE - NY**  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**MEYER\_-CANANDGA\_230\_60**

Thu 09/10/2020 to Thu 09/10/2020  
0730 Continuous 1630

Work scheduled by: NYSEG

FWD  
(Import)  
**DYSINGER EAST 2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

UPDATED by NYPA 03/31/2020

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Tue 09/15/2020 to Wed 09/16/2020  
0200 Continuous 2300

UPDATED by PJM 04/20/2020

(Import)

Work scheduled by: PJM

UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBRK\_345\_W65**

FWD

Sat 09/19/2020 to Sat 09/19/2020  
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Sat 09/19/2020 to Sat 09/19/2020  
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS4**

Sat 09/19/2020 to Sat 09/19/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_\_345\_W65**

Sat 09/19/2020 to Sat 09/19/2020  
 0330 Continuous 0400  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Sat 09/19/2020 to Sat 09/19/2020  
 0330 Continuous 0400  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **5985 MW**  
 Impacts Total Transfer Capability 235 MW  
 TTC with All Lines In Service 6220 MW

**SPRNBK\_\_345KV\_RNS4**

Sat 09/19/2020 to Sat 09/19/2020  
 0330 Continuous 0400  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**MILLWOOD\_345KV\_18**

Sun 09/20/2020 to Sun 09/20/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**BUCHAN\_S-MILLWOOD\_345\_W98**

Sun 09/20/2020 to Fri 09/25/2020  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **6135 MW**  
 Impacts Total Transfer Capability 85 MW  
 TTC with All Lines In Service 6220 MW

**CLAY\_\_-EDIC\_\_345\_1-16**

Mon 09/21/2020 to Fri 09/25/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASANX-COOPERS\_\_345\_UCC2-41**

Mon 09/21/2020 to Sun 09/27/2020  
0700 Continuous 1730

**UPDATED by NYPA 04/15/2020**

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**MARCY\_\_-FRASANX\_345\_UCC2-41**

Mon 09/21/2020 to Sun 09/27/2020  
0700 Continuous 1730

**UPDATED by NYPA 04/15/2020**

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 09/21/2020 to Fri 10/23/2020  
0800 Continuous 1600

**UPDATED by CHGE 10/09/2019**

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1820 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

**MILLWOOD\_345KV\_18**

Fri 09/25/2020 to Fri 09/25/2020  
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

**EASTVIEW-SPRNBK\_\_345\_W78**

Sat 09/26/2020 to Sun 09/27/2020  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

**MILLWOOD-EASTVIEW\_345\_W85**

Sat 09/26/2020 to Sun 09/27/2020  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **5985 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

**SPRNBK\_\_345KV\_RNS3**

Sat 09/26/2020 to Sun 09/27/2020  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_4**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Mon 09/28/2020 to Sat 10/31/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 2220 MW  
 TTC with All Lines In Service 6220 MW

**CLAY -EDIC 345\_2-15**

Mon 09/28/2020 to Fri 10/02/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**MOTTHAVN-RAINEY 345\_Q11**

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED by CONED 12/17/2019**  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Fri 10/02/2020 to Thu 10/08/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Fri 10/02/2020 to Thu 10/08/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **365 MW**  
 Impacts Total Transfer Capability 295 MW  
 TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

Fri 10/02/2020 to Thu 10/08/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **450 MW**  
 Impacts Total Transfer Capability 210 MW  
 TTC with All Lines In Service 660 MW

**PANNELL -CLAY 345\_1**

Mon 10/05/2020 to Fri 10/09/2020 **UPDATED by NYPA 05/07/2020**  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020  
 0600 Continuous 1800  
 Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**ROCHESTR-PANNELL 345\_RP1**

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/10/2020**  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by LI 03/02/2020**  
 0700 Continuous 1500  
 Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_CSC **0 MW 0 MW**  
 Impacts Total Transfer Capability 330 MW 330 MW  
 TTC with All Lines In Service 330 MW 330 MW

**PANNELL -CLAY 345\_2**

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 05/07/2020**  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**BERKSHIR-ALPS 345\_393**

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 04/01/2020**  
 0730 Continuous 1330  
 Work scheduled by: NGrid **ARR: 78**

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **950 MW 1300 MW**  
 Impacts Total Transfer Capability 450 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b>	<u>345_393</u>							
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>04/01/2020</b>			
0730	Continuous	1330				SCH - NPX_1385	FWD	REV
Work scheduled by: NGrid							(Import)	(Export)
						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<b>BERKSHIR-ALPS</b>	<u>345_393</u>	<b>&amp; BERKSHIR-NORTHFLD</b>	<u>345_312</u>				FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020				SCH - NE - NY	(Import)	(Export)
0730		1330				Impacts Total Transfer Capability	950 MW	1300 MW
Work scheduled by:						TTC with All Lines In Service	450 MW	300 MW
							1400 MW	1600 MW
<b>BERKSHIR-NORTHFLD</b>	<u>345_312</u>						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>04/01/2020</b>	SCH - NE - NY	(Import)	(Export)
0730	Continuous	1330				Impacts Total Transfer Capability	900 MW	1500 MW
Work scheduled by: NGrid						TTC with All Lines In Service	500 MW	100 MW
							1400 MW	1600 MW
<b>BERKSHIR-NORTHFLD</b>	<u>345_312</u>						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>04/01/2020</b>	SCH - NPX_1385	(Import)	(Export)
0730	Continuous	1330				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW	200 MW
<b>LEEDS</b>	<u>345_LEEDS SVC</u>						FWD	
Mon 10/26/2020	to	Fri 10/30/2020				CENTRAL EAST - VC	(Import)	
0800	Continuous	1600				Impacts Total Transfer Capability	2950 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	25 MW	
							2975 MW	
<b>LEEDS</b>	<u>-HURLYAVE_345_301</u>						FWD	
Mon 10/26/2020	to	Fri 12/04/2020				UPNY CONED	(Import)	
0800	Continuous	1600				Impacts Total Transfer Capability	4100 MW	
Work scheduled by: CHGE						TTC with All Lines In Service	2120 MW	
							6220 MW	
<b>SCH-IMO-NYISO_LIMIT</b>	<u>1750</u>						FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>	SCH - OH - NY	(Import)	
0001	Continuous	2359				Impacts Total Transfer Capability	2050 MW	
Work scheduled by: IESO						TTC with All Lines In Service	0 MW	
							2050 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				<b>1900 MW</b>
Work scheduled by: IESO					SCH - OH - NY	0 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	0 MW
<b>SPRNBRK_-W49TH_ST_345_M51</b>					FWD	
Thu 11/12/2020	to	Mon 11/16/2020				(Import)
0001	Continuous	0300				<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	3200 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD	
Thu 11/12/2020	to	Mon 11/16/2020				(Import)
0001	Continuous	0300				<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	3200 MW
<b>CHATGUAY-MASSENA__765_7040</b>					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				<b>1550 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	1600 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	1550 MW
<b>CHATGUAY-MASSENA__765_7040</b>					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import) (Export)
0100	Continuous	1900				<b>0 MW</b> <b>0 MW</b>
Work scheduled by: NYPA					SCH - HQ - NY	1500 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				<b>1750 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	1400 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	1750 MW
					<b>ARR: 19</b>	
<b>MARCY__765_345_AT2</b>					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				<b>1700 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	1450 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	1700 MW
					<b>ARR: 19</b>	

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS <b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>		FWD
Sun 11/15/2020	to Mon 11/30/2020	(Import)
0100	1900	SCH - HQ_CEDARS <b>90 MW</b>
Work scheduled by:		Impacts Total Transfer Capability 109 MW
		TTC with All Lines In Service 199 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>		FWD
Mon 11/16/2020	to Mon 11/16/2020	(Import)
0001	Continuous 0030	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 2220 MW
		TTC with All Lines In Service 6220 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>		FWD
Thu 11/26/2020	to Thu 11/26/2020	(Import)
0230	Continuous 0300	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 2220 MW
		TTC with All Lines In Service 6220 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>		FWD
Mon 11/30/2020	to Thu 01/14/2021	(Import)
0001	Continuous 2359	<b>CANCELLED by ConEd 05/28/2020</b> UPNY CONED <b>5930 MW</b>
Work scheduled by: ORU		Impacts Total Transfer Capability 290 MW
		TTC with All Lines In Service 6220 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>		FWD
Mon 11/30/2020	to Sun 12/20/2020	(Import)
0600	Continuous 1600	<b>UPDATED by LI 04/29/2020</b> SCH - PJM_NEPTUNE <b>0 MW</b>
Work scheduled by: PJM		Impacts Total Transfer Capability 660 MW
		TTC with All Lines In Service 660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>		FWD
Mon 11/30/2020	to Sun 12/20/2020	(Import)
0600	Continuous 1600	<b>UPDATED by LI 04/29/2020</b> SCH - PJM_NEPTUNE <b>0 MW</b>
Work scheduled by: PJM		Impacts Total Transfer Capability 660 MW
		TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_345KV\_CSC**

Tue 12/01/2020 to Fri 12/11/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**SAND\_BAR-PLATSBURG\_115\_PV20**

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**LONG\_MTN-CRICKVLY\_345\_398**

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 400 MW  
TTC with All Lines In Service 1400 MW 1700 MW

**LONG\_MTN-CRICKVLY\_345\_398**

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**SCH-NE-NYISO\_LIMIT\_400**

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)

SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_1000**

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)

SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MARCY -EDIC 345 UE1-7</b></p> <p>Mon 12/14/2020 to Mon 12/14/2020 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT <b>5250 MW</b></p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p><b>SAND_BAR-PLATSBURG 115 PV20</b></p> <p>Mon 12/14/2020 to Fri 12/18/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>SCH - NE - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>
<p><b>FRASANNX-COOPERS 345 UCC2-41</b></p> <p>Tue 12/15/2020 to Wed 12/16/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2500 MW</b></p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>MARCY -FRASANNX 345 UCC2-41</b></p> <p>Tue 12/15/2020 to Wed 12/16/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2500 MW</b></p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>HOPATCON-RAMAPO 500_5018</b></p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJ - NY <b>1250 MW 1200 MW</b></p> <p>Impacts Total Transfer Capability 1650 MW 650 MW</p> <p>TTC with All Lines In Service 2900 MW 1850 MW</p>
<p><b>HOPATCON-RAMAPO 500_5018</b></p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED <b>6025 MW</b></p> <p>Impacts Total Transfer Capability 195 MW</p> <p>TTC with All Lines In Service 6220 MW</p>
<p><b>RAMAPO 345_345_PAR3500</b></p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJ - NY <b>2150 MW 1250 MW</b></p> <p>Impacts Total Transfer Capability 750 MW 600 MW</p> <p>TTC with All Lines In Service 2900 MW 1850 MW</p>

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500		FWD	REV
		(Import)	(Export)
Mon 02/01/2021	to Wed 02/03/2021		
0001	Continuous 2200	SCH - PJ - NY	<b>2150 MW 1250 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	750 MW 600 MW
		TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500		FWD	REV
		(Import)	(Export)
Mon 02/01/2021	to Wed 02/03/2021		
0001	Continuous 2200	SCH - PJ - NY	<b>1250 MW 1200 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	1650 MW 650 MW
		TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500		FWD	
		(Import)	
Mon 02/01/2021	to Wed 02/03/2021		
0001	Continuous 2200	UPNY CONED	<b>6025 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	195 MW
		TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30		FWD	
		(Import)	
Mon 02/15/2021	to Tue 02/16/2021		
0001	Continuous 0200	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	2220 MW
		TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5		FWD	
		(Import)	
Mon 02/15/2021	to Tue 02/16/2021		
0001	Continuous 0200	UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability	2420 MW
		TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39		FWD	
		(Import)	
Thu 02/18/2021	to Sat 02/20/2021		
2100	Continuous 0200	<b>UPDATED by CE 04/01/2020</b>	
Work scheduled by: ConEd		UPNY CONED	<b>4000 MW</b>
		Impacts Total Transfer Capability	2220 MW
		TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87		FWD	
		(Import)	
Thu 02/18/2021	to Sat 02/20/2021		
2100	Continuous 0200	<b>UPDATED by CE 04/01/2020</b>	
Work scheduled by: ConEd		UPNY CONED	<b>5905 MW</b>
		Impacts Total Transfer Capability	315 MW
		TTC with All Lines In Service	6220 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
<b>SPRNBK__345KV_RNS5</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>				FWD
Mon 03/01/2021	to	Mon 03/22/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0200	UPNY CONED	<b>5985 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 6220 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD
Mon 03/01/2021	to	Mon 04/05/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>MOTTHAVN-RAINEY__345_Q11</b>				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W64</b>					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW	
					TTC with All Lines In Service 6220 MW	
<b>SPRNBK__345KV_RNS5</b>					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
<b>CLAY__-EDIC__345_2-15</b>					FWD	
Mon 03/29/2021	to	Fri 04/16/2021				(Import)
0800	Continuous	1730				OSWEGO EXPORT <b>4850 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
<b>DUNWODIE_345KV_3</b>					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>DUNWODIE_345KV_5</b>					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>SPRNBK_-TREMONT__345_X28</b>					FWD	
Mon 04/19/2021	to	Tue 04/20/2021				(Import)
0001	Continuous	0200				SPR/DUN-SOUTH <b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
<b>SCH-IMO-NYISO_LIMIT_1600</b>					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 1950 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,May 31, 2020 to Tuesday ,November 30, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/03/2021 to Fri 05/28/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

MOSES\_-ADIRNDCK\_230\_MA2

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

SPRNBRK\_-W49TH\_ST\_345\_M51

Fri 10/01/2021 to Sun 10/17/2021  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

SPRNBRK\_345KV\_RNS5

Fri 10/01/2021 to Sun 10/17/2021  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW