

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R4S3_BYPASS & SPRNBRK__345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Fri 12/31/2021
0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD
	(Import)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Wed 09/02/2020
1247 Continuous 2359

Work scheduled by: LI

EXT FORCE by ISONE 07/20/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4				FWD
Fri 07/31/2020	to	Fri 07/31/2020		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_6				FWD
Fri 07/31/2020	to	Fri 07/31/2020		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE-SHORE_RD_345_Y50				FWD
Fri 07/31/2020	to	Tue 08/04/2020		(Import)
0001	Continuous	0259	CONED - LIPA	800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 1				FWD
Fri 07/31/2020	to	Tue 08/04/2020		(Import)
0001	Continuous	0259	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2				FWD
Fri 07/31/2020	to	Tue 08/04/2020		(Import)
0001	Continuous	0259	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
MOSES -ADIRNDCK_230_MA2				FWD
Fri 07/31/2020	to	Sat 09/12/2020	UPDATED by NYPA 07/27/2020	(Import)
0500	Continuous	2359	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
DUNWODIE_345KV_6				FWD
Sat 08/01/2020	to	Sat 08/01/2020	UPDATED by CONED 07/31/2020	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Sat 08/01/2020	to	Sat 08/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>07/31/2020</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Sat 08/01/2020	to	Sat 08/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>07/31/2020</u>	(Import)
0001	Continuous	1800				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW	
					TTC with All Lines In Service 6220 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 08/01/2020	to	Sat 08/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>07/31/2020</u>	(Import)
0001	Continuous	1800				UPNY CONED 5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 315 MW	
					TTC with All Lines In Service 6220 MW	
DUNWODIE_345KV_6					FWD	
Sat 08/01/2020	to	Sat 08/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>07/31/2020</u>	(Import)
1730	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Sat 08/01/2020	to	Sat 08/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>07/31/2020</u>	(Import)
1730	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_4					FWD	
Tue 08/04/2020	to	Tue 08/04/2020				(Import)
0230	Continuous	0259				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_6					FWD	
Tue 08/04/2020	to	Tue 08/04/2020				(Import)
0230	Continuous	0259				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
NRTH1385-NOR HBR__138_601				
Wed 08/05/2020	to	Fri 08/07/2020		
0800	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				
Wed 08/05/2020	to	Fri 08/07/2020		
0800		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				
Wed 08/05/2020	to	Fri 08/07/2020		
0800		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				
Wed 08/05/2020	to	Fri 08/07/2020		
0800	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				
Wed 08/05/2020	to	Fri 08/07/2020		
0800		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				
Wed 08/05/2020	to	Fri 08/07/2020		
0800	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				
Wed 08/05/2020	to	Fri 08/07/2020		
0800	Continuous	1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>INDPDNCE-SCRIBA <u>345_25</u></p> <p>Thu 08/06/2020 to Thu 08/06/2020 UPDATED <u>by NGRID</u> <u>07/29/2020</u></p> <p>0600 Daily(No Weekends) 1630</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>OSWEGO EXPORT 5250 MW</p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<p>CRICKVLY-PLSNTVLY <u>345_F83</u></p> <p>Sat 08/08/2020 to Sat 08/08/2020</p> <p>0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - NE - NY 350 MW</p> <p>Impacts Total Transfer Capability 1050 MW</p> <p>TTC with All Lines In Service 1400 MW</p>															
<p>CRICKVLY-PLSNTVLY <u>345_F83</u></p> <p>Sat 08/08/2020 to Sat 08/08/2020</p> <p>0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - NPX_1385</td> <td style="text-align: right;">100 MW</td> <td style="text-align: right;">100 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">100 MW</td> <td style="text-align: right;">100 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">200 MW</td> <td style="text-align: right;">200 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - NPX_1385	100 MW	100 MW	Impacts Total Transfer Capability	100 MW	100 MW	TTC with All Lines In Service	200 MW	200 MW
	FWD	REV														
	(Import)	(Export)														
SCH - NPX_1385	100 MW	100 MW														
Impacts Total Transfer Capability	100 MW	100 MW														
TTC with All Lines In Service	200 MW	200 MW														
<p>BECK <u>-NIAGARA</u> <u>345_PA302</u></p> <p>Sat 08/08/2020 to Sun 08/09/2020</p> <p>0500 Continuous 1700</p> <p>Work scheduled by: IESO</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;">900 MW</td> <td style="text-align: right;">800 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1050 MW</td> <td style="text-align: right;">900 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	900 MW	800 MW	Impacts Total Transfer Capability	1050 MW	900 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	900 MW	800 MW														
Impacts Total Transfer Capability	1050 MW	900 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<p>SAND_BAR-PLATSBRG <u>115_PV20</u></p> <p>Sun 08/09/2020 to Sun 08/16/2020 UPDATED <u>by ISONE</u> <u>07/28/2020</u></p> <p>0800 Continuous 1900</p> <p>Work scheduled by: ISONE</p>	<p>SCH - NE - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>															
<p>NIAGARA <u>345KV_3002</u></p> <p>Wed 08/12/2020 to Wed 08/12/2020 UPDATED <u>by NYPA</u> <u>07/20/2020</u></p> <p>0500 Continuous 0530</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;">1300 MW</td> <td style="text-align: right;">1150 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">550 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	1300 MW	1150 MW	Impacts Total Transfer Capability	650 MW	550 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	1300 MW	1150 MW														
Impacts Total Transfer Capability	650 MW	550 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<p>NIAGARA <u>345KV_3002</u></p> <p>Thu 08/13/2020 to Thu 08/13/2020 UPDATED <u>by NYPA</u> <u>07/20/2020</u></p> <p>1830 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;">1300 MW</td> <td style="text-align: right;">1150 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">550 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	1300 MW	1150 MW	Impacts Total Transfer Capability	650 MW	550 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	1300 MW	1150 MW														
Impacts Total Transfer Capability	650 MW	550 MW														
TTC with All Lines In Service	1950 MW	1700 MW														

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 08/17/2020 to Fri 08/21/2020
 0900 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020 **UPDATED by ISONE 07/28/2020**
 0800 Continuous 1900
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA__345KV_3102

Wed 08/26/2020 to Wed 08/26/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

STOLLERD-HISHELDN_230_67

Wed 08/26/2020 to Wed 08/26/2020
 0900 Continuous 1000
 Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 09/06/2020 to Sun 09/06/2020
 0900 Continuous 0930
 Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

MARCY__-N.SCTLND_345_18

Wed 09/09/2020 to Wed 09/09/2020
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

ARR: 19

MEYER__-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
 0730 Continuous 1630
 Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-DUNWODIE_345_W75				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK_345KV_RNS3				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
0001	Continuous	2100	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_7				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
0001	Continuous	2100	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK_-DUNWODIE_345_W75				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
2030	Continuous	2100	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK_345KV_RNS3				FWD
Sat 09/12/2020	to	Sat 09/12/2020		(Import)
2030	Continuous	2100	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Sun 09/13/2020	to	Sat 11/14/2020	UPDATED by NYPA 07/24/2020	(Import)
0001	Continuous	1300	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Mon 09/14/2020	to	Thu 09/17/2020			(Import)	
0500	Continuous	1530		DYSINGER EAST	1400 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
NIAGARA_-KINTIGH_345_NS1-38					FWD	
Mon 09/14/2020	to	Thu 09/17/2020			(Import)	
0500	Continuous	1530		DYSINGER EAST	1400 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Mon 09/14/2020	to	Wed 09/16/2020			(Import)	(Export)
0800	Continuous	2000		SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Tue 09/15/2020	to	Tue 09/15/2020	UPDATED	by CE	07/27/2020	
0001	Continuous	2230			(Import)	
Work scheduled by: ConEd					UPNY CONED	5905 MW
					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST_345_F39					FWD	
Tue 09/15/2020	to	Wed 09/16/2020	UPDATED	by CE	07/27/2020	
0001	Continuous	2200			(Import)	
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
BRANCHBG-HOPATCON_500_5060					FWD	
Tue 09/15/2020	to	Wed 09/16/2020	UPDATED	by PJM	04/20/2020	
0200	Continuous	2300			(Import)	
Work scheduled by: PJM					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
ADIRNDCK-CHASLAKE_230_13					FWD	
Tue 09/15/2020	to	Tue 09/15/2020			(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Wed 09/16/2020 to Wed 09/30/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/16/2020 to Wed 09/16/2020 **UPDATED by CE 07/27/2020**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5905 MW**
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

S.RIPLEY-DUNKIRK__230_68

Thu 09/17/2020 to Fri 09/18/2020
 0900 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
 0500 Continuous 2330
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA__345KV_3108

Fri 09/18/2020 to Sat 11/14/2020
 0500 Continuous 2330
 Work scheduled by: NYPA

REV
 (Export)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

EASTVIEW-SPRNBRK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4			FWD	
Sat 09/19/2020	to	Sat 09/19/2020	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W65			FWD	
Sat 09/19/2020	to	Sat 09/19/2020	(Import)	
0330	Continuous	0400	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1870 MW
			TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W82			FWD	
Sat 09/19/2020	to	Sat 09/19/2020	(Import)	
0330	Continuous	0400	UPNY CONED	5985 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	235 MW
			TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS4			FWD	
Sat 09/19/2020	to	Sat 09/19/2020	(Import)	
0330	Continuous	0400	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
NIAGARA__345KV_3002			FWD	REV
Sat 09/19/2020	to	Sat 09/19/2020	(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	1300 MW 1150 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	650 MW 550 MW
			TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA__345KV_3022			FWD	
Sat 09/19/2020	to	Sat 09/19/2020		
0500	Continuous	2100	SCH - OH - NY	
Work scheduled by: NYPA			Impacts Total Transfer Capability	
			TTC with All Lines In Service	
MILLWOOD_345KV_18			FWD	
Sun 09/20/2020	to	Sun 09/20/2020	(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1870 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98				FWD	
Sun 09/20/2020	to	Fri 09/25/2020		(Import)	
0001	Continuous	0200	UPNY CONED	6135 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	85 MW	
			TTC with All Lines In Service	6220 MW	
NIAGARA_345KV_3102				FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020		(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	1700 MW	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	250 MW	300 MW
			TTC with All Lines In Service	1950 MW	1700 MW
NIAGARA_345_230_AT4				FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020		(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	300 MW
			TTC with All Lines In Service	1950 MW	1700 MW
CLAY_-EDIC_345_1-16				FWD	
Mon 09/21/2020	to	Fri 09/25/2020		(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
FRASANNX-COOPERS_345_UCC2-41				FWD	
Mon 09/21/2020	to	Wed 09/30/2020	EXTENDED by NYPA 07/21/2020	(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MARCY_-FRASANNX_345_UCC2-41				FWD	
Mon 09/21/2020	to	Wed 09/30/2020	EXTENDED by NYPA 07/21/2020	(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311				FWD	
Mon 09/21/2020	to	Fri 10/23/2020	UPDATED by CHGE 10/09/2019	(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	1820 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020 **UPDATED** by **CE** **06/24/2020**
 0200 Continuous 0230
 Work scheduled by: PJM
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Tue 09/22/2020 to Wed 09/23/2020 **UPDATED** by **CE** **06/24/2020**
 0200 Continuous 2359
 Work scheduled by: PJM
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD	REV
(Import)	(Export)
2050 MW	1150 MW
150 MW	100 MW
2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359
 Work scheduled by:
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD	REV
(Import)	(Export)
2000 MW	1000 MW
200 MW	250 MW
2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359
 Work scheduled by:
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD	REV
(Import)	(Export)
2000 MW	1000 MW
200 MW	250 MW
2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359
 Work scheduled by:
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD	REV
(Import)	(Export)
2000 MW	1000 MW
200 MW	250 MW
2200 MW	1250 MW

ADIRNDCK-CHASLAKE_230_13

Wed 09/23/2020 to Wed 09/23/2020
 0700 Continuous 1530
 Work scheduled by: NYPA
 MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD
(Import)
2100 MW
1050 MW
3150 MW

SCRIBA__-VOLNEY__345_21

Wed 09/23/2020 to Thu 09/24/2020 **UPDATED** by **NGRID** **08/01/2020**
 0800 Continuous 1630
 Work scheduled by: NGrid
 OSWEGO EXPORT
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD
(Import)
5250 MW
0 MW
5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
LINDEN__-GOETHALS_230_A2253					(Import)	(Export)
Thu 09/24/2020	to	Sat 09/26/2020	UPDATED	by PJM	07/06/2020	
0001	Continuous	0300				
Work scheduled by: PJM					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402					(Import)	(Export)
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					(Import)	(Export)
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403					(Import)	(Export)
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
W49TH_ST_345KV_5					(Import)	REV
Fri 09/25/2020	to	Sat 09/26/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<hr/>					FWD	REV
W49TH_ST_345KV_7					(Import)	REV
Fri 09/25/2020	to	Sat 09/26/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<hr/>					FWD	REV
MILLWOOD_345KV_18					(Import)	REV
Fri 09/25/2020	to	Fri 09/25/2020				
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78					FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)
0001	Continuous	0200				UPNY CONED 5985 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS3					FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
GOETHALS_345KV_5						
Sat 09/26/2020	to	Sat 09/26/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>07/06/2020</u>	
0230	Continuous	0300				STATEN ISLAND
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
CRICKVLY-PLSNTVLY_345_F83					FWD	
Mon 09/28/2020	to	Sun 10/04/2020				(Import)
0001	Continuous	2200				SCH - NE - NY 350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import) (Export)
0001	Continuous	2200				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import) (Export)
0500		2200				SCH - NPX_1385 0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & CRICKVLY-PLSNTVLY_345_F83		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sun 10/04/2020		
0500	2200	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sun 10/04/2020		
0500	2200	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sat 10/17/2020		
0500	Continuous 2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sat 10/17/2020		
0500	2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sat 10/17/2020		
0500	2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sat 10/17/2020		
0500	Continuous 2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603		FWD	REV
		(Import)	(Export)
Mon 09/28/2020	to Sat 10/17/2020		
0500	2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
NRTH1385-NOR HBR__138_603		FWD	REV
Mon 09/28/2020 to Sat 10/17/2020	<u>UPDATED</u> by <u>LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500 Continuous 2359		100 MW	100 MW
Work scheduled by: LI		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	200 MW
<hr/>			
NRTH1385-NRTHPORT_138_NNC		FWD	REV
Mon 09/28/2020 to Sat 10/17/2020	<u>UPDATED</u> by <u>LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500 Continuous 2359		0 MW	0 MW
Work scheduled by: LI		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	200 MW
<hr/>			
CLAY__-EDIC__345_2-15		FWD	
Mon 09/28/2020 to Fri 10/02/2020		(Import)	
0700 Continuous 1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
<hr/>			
MOTTHAVN-RAINEY__345_Q11		FWD	
Thu 10/01/2020 to Thu 11/05/2020	<u>UPDATED</u> by <u>CONED</u> <u>12/17/2019</u>	(Import)	
0001 Continuous 0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
EDIC__-FRASER__345_EF24-40		FWD	
Thu 10/01/2020 to Fri 10/02/2020		(Import)	
0700 Continuous 1730		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	475 MW
		TTC with All Lines In Service	2975 MW
<hr/>			
HUDSONTP-W49TH_ST_345_Y56		FWD	
Fri 10/02/2020 to Thu 10/08/2020		(Import)	
0001 Continuous 0300		SCH - PJM_HTP	0 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	660 MW
		TTC with All Lines In Service	660 MW
<hr/>			
W49TH_ST_345KV_7		FWD	
Fri 10/02/2020 to Thu 10/08/2020		(Import)	
0001 Continuous 0300		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	360 MW
		TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

PANNELL -CLAY 345_1

Mon 10/05/2020 to Fri 10/09/2020 UPDATED by NYPA 05/07/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

DUNWODIE-MOTTHAVN_345_71

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP1

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/10/2020**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - NE - NY **800 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
 0630 1630
 Work scheduled by: **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>		
0700	Continuous	1500				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PANNELL -CLAY_345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020					
0700	Continuous	1730				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
SPRNBK_-TREMONT_345_X28							
Mon 10/26/2020	to	Mon 10/26/2020					
0001	Continuous	0030				SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
LEEDS_345_LEEDS SVC							
Mon 10/26/2020	to	Fri 10/30/2020					
0800	Continuous	1600				CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	25 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301					FWD
Mon 10/26/2020	to	Fri 12/04/2020			(Import)
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW
					TTC with All Lines In Service 6220 MW
SCH-NE-NYISO_LIMIT_800					FWD
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 06/05/2020</u>	(Import)
0001	Continuous	1630		SCH - NE - NY	1000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700					REV
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 06/05/2020</u>	(Export)
0001	Continuous	1630		SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 1700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO 05/03/2019</u>	(Import)
0001	Continuous	2359		SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO 05/03/2019</u>	(Export)
0001	Continuous	2359		SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW
NIAGARA__345KV_3002					FWD
Thu 11/05/2020	to	Thu 11/05/2020			(Import) (Export)
0500	Continuous	2100		SCH - OH - NY	1550 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW 500 MW
					TTC with All Lines In Service 2050 MW 1900 MW
NIAGARA__345KV_3022					FWD
Thu 11/05/2020	to	Thu 11/05/2020			(Import) (Export)
0500	Continuous	2100		SCH - OH - NY	1550 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW 500 MW
					TTC with All Lines In Service 2050 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28				FWD	
Fri 11/06/2020	to	Sat 11/07/2020		(Import)	
0001	Continuous	0059	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
NIAGARA__345KV_3102				FWD	REV
Fri 11/06/2020	to	Fri 11/06/2020		(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	2000 MW	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	200 MW
			TTC with All Lines In Service	2050 MW	1900 MW
NIAGARA__345_230_AT4					REV
Fri 11/06/2020	to	Fri 11/06/2020			(Export)
0500	Continuous	2100	SCH - OH - NY		1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		150 MW
			TTC with All Lines In Service		1900 MW
SPRNBK_-TREMONT__345_X28				FWD	
Mon 11/09/2020	to	Mon 11/09/2020		(Import)	
0030	Continuous	0059	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_71				FWD	
Tue 11/10/2020	to	Thu 11/12/2020	UPDATED by CONED 07/22/2020	(Import)	
0001	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_5				FWD	
Tue 11/10/2020	to	Thu 11/12/2020	UPDATED by CONED 07/22/2020	(Import)	
0001	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
CHATGUAY-MASSENA__765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
CHATGUAY-MASSENA 765_7040					
Sun 11/15/2020	to	Mon 11/30/2020			
0100	Continuous	1900	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_AT1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MARCY 765_345_AT2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MASSENA -MARCY 765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLY-WOOD_ST___345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Mon 11/16/2020 to Tue 11/17/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

Tue 11/17/2020 to Tue 11/17/2020
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Tue 11/17/2020 to Tue 11/17/2020
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAL

Tue 12/01/2020 to Sat 02/27/2021 **UPDATED by NYPA 07/27/2020**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39				FWD
Thu 12/03/2020	to	Tue 12/15/2020	UPDATED	(Import)
0800	Continuous	1900	by NYISO 06/24/2020	DYSINGER EAST 1700 MW
Work scheduled by: RGE				Impacts Total Transfer Capability 1450 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_-KINTIGH_345_NS1-38				FWD
Thu 12/03/2020	to	Tue 12/15/2020	UPDATED	(Import)
0800	Continuous	1900	by NYISO 06/24/2020	DYSINGER EAST 1700 MW
Work scheduled by: RGE				Impacts Total Transfer Capability 1450 MW
				TTC with All Lines In Service 3150 MW
BECK_-PACKARD_230_BP76				FWD
Fri 12/04/2020	to	Fri 12/04/2020		(Import) (Export)
0730	Daily(No Weekends)	1530		SCH - OH - NY 1650 MW 1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW 500 MW
				TTC with All Lines In Service 2050 MW 1900 MW
SAND_BAR-PLATSBRG_115_PV20				
Mon 12/07/2020	to	Fri 12/11/2020		SCH - NE - NY
0700	Continuous	1530		Impacts Total Transfer Capability
Work scheduled by: NYPA				TTC with All Lines In Service
W49TH_ST_345KV_6				FWD
Tue 12/08/2020	to	Tue 12/08/2020		(Import)
0301	Continuous	0330		SCH - PJM_HTP 300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
E13THSTA-FARRAGUT_345_46				FWD
Tue 12/08/2020	to	Fri 12/11/2020		(Import)
0301	Continuous	0300		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
W49TH_ST-E13THSTA_345_M55				FWD
Tue 12/08/2020	to	Fri 12/11/2020		(Import)
0301	Continuous	0300		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398			FWD	REV
			(Import)	(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
LONG_MTN-CRICKVLY_345_398			FWD	REV
			(Import)	(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_400			FWD	
			(Import)	
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1000				REV
				(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1700 MW
W49TH_ST_345KV_6			FWD	
			(Import)	
Fri 12/11/2020	to	Fri 12/11/2020		
0230	Continuous	0300	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW
			TTC with All Lines In Service	660 MW
MARCY -EDIC 345_UE1-7			FWD	
			(Import)	
Mon 12/14/2020	to	Mon 12/14/2020		
0700	Continuous	1730	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
SAND_BAR-PLATSBURG_115_PV20				
Mon 12/14/2020	to	Fri 12/18/2020		
0700	Continuous	1530	SCH - NE - NY	
Work scheduled by: NYPA			Impacts Total Transfer Capability	
			TTC with All Lines In Service	

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5930 MW**
 Impacts Total Transfer Capability 290 MW
 TTC with All Lines In Service 6220 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1250 MW 1200 MW**
 Impacts Total Transfer Capability 1650 MW 650 MW
 TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1250 MW**
 Impacts Total Transfer Capability 750 MW 600 MW
 TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO__345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1250 MW**
 Impacts Total Transfer Capability 750 MW 600 MW
 TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Start	End	Zone	FWD	REV
CHATGUAY-MASSENA_765_7040					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	(Export)
0500	Continuous	1730	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY_765_MSU1					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730	MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY_765_MSU1					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	(Export)
0500	Continuous	1730	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY_765_MSU1					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA -MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500		1730	MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_230_L33P & MASSENA -MARCY_765_MSU1					
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500		1730	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W64				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/23/2020</u>	(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
SPRNBK__345KV_RNS5				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/23/2020</u>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99				FWD
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/23/2020</u>	(Import)
0001	Continuous	0200	UPNY CONED	5985 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 6220 MW
DUNWODIE-MOTTHAVN_345_71				FWD
Mon 03/01/2021	to	Mon 04/05/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY__345_Q11				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

Tue 03/02/2021 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MARCY 345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021 **UPDATED by NYPA 07/29/2020**
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK_345_W64

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>DUNWODIE_345KV_3</p> <p>Mon 04/05/2021 to Mon 04/05/2021 0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>DUNWODIE_345KV_5</p> <p>Mon 04/05/2021 to Mon 04/05/2021 0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>SPRNBK_-TREMONT_345_X28</p> <p>Mon 04/19/2021 to Tue 04/20/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 4200 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>NIAGARA_345KV_3002</p> <p>Mon 04/26/2021 to Mon 04/26/2021 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - OH - NY 1550 MW 1400 MW</p> <p>Impacts Total Transfer Capability 500 MW 500 MW</p> <p>TTC with All Lines In Service 2050 MW 1900 MW</p>		
<hr/>			
<p>SCH-IMO-NYISO_LIMIT_1600</p> <p>Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019</p> <p>0001 Continuous 2359</p> <p>Work scheduled by: IESO</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - OH - NY 1900 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 1950 MW</p>		
<hr/>			
<p>PANNELL_-CLAY_345_2</p> <p>Mon 05/03/2021 to Fri 05/28/2021</p> <p>0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>WEST CENTRAL 1300 MW</p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>		
<hr/>			
<p>NIAGARA_345KV_3022</p> <p>Tue 05/04/2021 to Wed 05/05/2021</p> <p>0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p>SCH - OH - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>		

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3202

Tue 05/04/2021 to Wed 05/05/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA__345KV_3102

Thu 05/06/2021 to Fri 05/07/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	950 MW	100 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1500 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1700 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 03, 2020 to Wednesday,February 02, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

(Export)

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

MOSES -ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022
 0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW