

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

FWD  
(Import)

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

SPR/DUN-SOUTH **4350 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by:

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by:

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

**MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**  
0456 Continuous 1600

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	By	Effective Date	Impact	TTC
SCH-IMO-NYISO_LIMIT_1600	Fri 05/01/2020	Sat 10/31/2020	0001	Continuous	2359	UPDATED by IESO 05/03/2019	SCH - OH - NY	1900 MW
							Impacts Total Transfer Capability	50 MW
							TTC with All Lines In Service	1950 MW
Work scheduled by: IESO								
SHOR_NPX-SHOREHAM_138_CSC	Wed 07/08/2020	Mon 10/19/2020	1247	Continuous	0659	EXT FORCE by LIPA 09/18/2020	SCH - NPX_CSC	0 MW
							Impacts Total Transfer Capability	330 MW
							TTC with All Lines In Service	330 MW
Work scheduled by: LI								
SPRNBRK_-W49TH_ST_345_M52	Sun 08/16/2020	Thu 10/15/2020	1149	Continuous	0300	EXT FORCE by CONED 10/09/2020	SPR/DUN-SOUTH	3200 MW
							Impacts Total Transfer Capability	1400 MW
							TTC with All Lines In Service	4600 MW
Work scheduled by: ConEd								
BECK_-NIAGARA_230_PA27	Mon 08/31/2020	Mon 11/30/2020	0700	Continuous	0700		SCH - OH - NY	
							Impacts Total Transfer Capability	
							TTC with All Lines In Service	
Work scheduled by: IESO								
SCH-IMO-NYISO_LIMIT_1450	Mon 08/31/2020	Mon 11/30/2020	0700	Continuous	0700		SCH - OH - NY	1750 MW
							Impacts Total Transfer Capability	200 MW
							TTC with All Lines In Service	1950 MW
Work scheduled by: IESO								
HOMRC_NY-MAINS_NY_345_47	Tue 09/01/2020	Fri 10/09/2020	0700	Continuous	1600		SCH - PJ - NY	
							Impacts Total Transfer Capability	
							TTC with All Lines In Service	
Work scheduled by: PJM								
NEWBRDGE_345_138_BK_1	Wed 09/02/2020	Thu 12/31/2020	1807	Continuous	2359	EXT FORCE by LI 09/03/2020	SCH - PJM_NEPTUNE	375 MW
							Impacts Total Transfer Capability	285 MW
							TTC with All Lines In Service	660 MW
Work scheduled by: LI								

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>							
<b>MOSES ___ -ADIRNDCK_230_MA2</b>							FWD
Wed 09/09/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>		(Import)
0700	Continuous	1300				MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
<b>SCH-IMO-NYISO_LIMIT_1350</b>							FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>		(Import)
0500	Continuous	2359				SCH - OH - NY	<b>1650 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1950 MW
<hr/>							
<b>NIAGARA_-ROCHESTR_345_NR2</b>							FWD
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>		(Import)
0500	Continuous	2330				DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
<b>NIAGARA_345KV_3108</b>							REV
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>		(Export)
0500	Continuous	2330				SCH - OH - NY	<b>1500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1700 MW
<hr/>							
<b>CHAT_DC_GC1</b>							FWD
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>		(Import)
2000	Continuous	2300				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
<b>CHAT_DC_GC1</b>							REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>		(Export)
2000	Continuous	2300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<hr/>							
<b>SCH-NYISO-HQ_LIMIT_500</b>							REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>		(Export)
0500	Continuous	2300				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>						REV
Mon 09/28/2020	to	Tue 10/06/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>10/02/2020</u>	(Export)
1500	Continuous	1342				<b>0 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 40 MW
						TTC with All Lines In Service 40 MW
<b>W49TH_ST_345KV_5</b>						FWD
Tue 09/29/2020	to	Thu 10/15/2020	<u>EXT FORCE</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0201	Continuous	0300				<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
<b>SPRNBRK__345KV_RNS4</b>						FWD
Thu 10/01/2020	to	Thu 10/15/2020	<u>EXT FORCE</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0300				<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>						FWD
Thu 10/01/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
0404	Continuous	2359				<b>775 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD
Fri 10/02/2020	to	Fri 10/09/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/09/2020</u>	(Import)
0915	Continuous	1730				<b>1150 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 1500 MW
<b>PANNELL_-CLAY_345_1</b>						FWD
Mon 10/05/2020	to	Fri 10/09/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)
0700	Continuous	1530				<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 950 MW
						TTC with All Lines In Service 2250 MW
<b>NRTH1385-NOR_HBR__138_601</b>						FWD REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import) (Export)
0800	Continuous	1600				<b>100 MW 100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800		1600	
Work scheduled by:		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800		1600	
Work scheduled by:		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800	Continuous	1600	
Work scheduled by: ISONE		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800		1600	
Work scheduled by:		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800	Continuous	1600	
Work scheduled by: ISONE		SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC		FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020	(Import) (Export)
0800	Continuous	1600	
Work scheduled by: ISONE		SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
		Impacts Total Transfer Capability	200 MW 200 MW
		TTC with All Lines In Service	200 MW 200 MW
LEEDS__345KV_R395		FWD	
Thu 10/08/2020	to	Thu 10/08/2020	(Import)
0700	Daily(No Weekends)	1630	
Work scheduled by: NGrid		<b>CANCELLED</b> <b>by NGrid</b> <b>10/08/2020</b>	<b>3800 MW</b>
		UPNY CONED	<b>3800 MW</b>
		Impacts Total Transfer Capability	2420 MW
		TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_AT2</b>					FWD	
Sat 10/10/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
1815	Continuous	2359				CONED - LIPA <b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW	TTC with All Lines In Service 1500 MW
<b>EGRDNCTY_345_138_AT1</b>					FWD	
Sat 10/10/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
1856	Continuous	2359				CONED - LIPA <b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW	TTC with All Lines In Service 1500 MW
<b>HOMR_NYW-PIERC_NY_345_48</b>						
Mon 10/12/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>10/09/2020</u>	SCH - PJ - NY
0800	Continuous	1600				Impacts Total Transfer Capability
Work scheduled by: PJM					TTC with All Lines In Service	
<b>ALCOA_PA_115KV_R8105</b>					FWD	
Tue 10/13/2020	to	Tue 10/13/2020				(Import)
0700	Daily(No Weekends)	1400				MOSES SOUTH <b>3100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 50 MW	TTC with All Lines In Service 3150 MW
<b>HURLYAVE-ROSETON__345_303</b>					FWD	
Tue 10/13/2020	to	Fri 10/16/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/10/2020</u>	(Import)
0800	Continuous	1600				UPNY CONED <b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW	TTC with All Lines In Service 6220 MW
<b>DUNWODIE_345KV_3</b>					FWD	
Thu 10/15/2020	to	Sat 11/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_4</b>					FWD	
Thu 10/15/2020	to	Sat 11/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

Thu 10/15/2020 to Sat 11/21/2020  
0001 Continuous 0100

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**SPRNBRK\_345KV\_RNS3**

Thu 10/15/2020 to Thu 10/15/2020  
0301 Continuous 0330

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Fri 10/16/2020 to Sat 10/17/2020  
0001 Continuous 0159

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Fri 10/16/2020 to Sat 10/17/2020  
0001 Continuous 0159

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0400

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0600

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0600

UPDATED by CONED 10/09/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_6</b>				FWD	
Fri 10/16/2020	to	Fri 10/16/2020		(Import)	
0530	Continuous	0600		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
<b>MILLWOOD_345KV_18</b>				FWD	
Mon 10/19/2020	to	Mon 10/19/2020		(Import)	
0001	Continuous	0030		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1870 MW
				TTC with All Lines In Service	6220 MW
<b>SAND_BAR-PLATSBURG_115_PV20</b>					
Mon 10/19/2020	to	Fri 11/13/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>10/08/2020</b>
0600	Continuous	1800		SCH - NE - NY	
Work scheduled by: ISONE				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
<b>SCH-NE-NYISO_LIMIT_600</b>				FWD	
Mon 10/19/2020	to	Sat 10/31/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>06/05/2020</b>
0630	Continuous	2359		SCH - NE - NY	
Work scheduled by: NGrid				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>				REV	
Mon 10/19/2020	to	Sat 10/31/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>06/05/2020</b>
0630	Continuous	2359		SCH - NE - NY	
Work scheduled by: NGrid				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1600 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>06/05/2020</b>
0630	Continuous	1630		SCH - NE - NY	
Work scheduled by: NGrid				Impacts Total Transfer Capability	450 MW
			<b>ARR: 78</b>	TTC with All Lines In Service	1400 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE</b>	<b>06/05/2020</b>
0630	Continuous	1630		SCH - NPX_1385	
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
			<b>ARR: 78</b>	TTC with All Lines In Service	200 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV	
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					(Import)	(Export)	
Mon 10/19/2020	to	Tue 11/10/2020			<b>950 MW</b>	<b>1300 MW</b>	
0630		1630		SCH - NE - NY			
Work scheduled by:					Impacts Total Transfer Capability	450 MW	300 MW
<b>ARR: 78</b>					TTC with All Lines In Service	1400 MW	1600 MW
<hr/>					FWD	REV	
<b>BERKSHIR-NORTHFLD_345_312</b>					(Import)	(Export)	
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE 06/05/2020</b>	<b>900 MW</b>	<b>1500 MW</b>	
0630	Continuous	1630		SCH - NE - NY			
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW	100 MW
					TTC with All Lines In Service	1400 MW	1600 MW
<hr/>					FWD	REV	
<b>BERKSHIR-NORTHFLD_345_312</b>					(Import)	(Export)	
Mon 10/19/2020	to	Tue 11/10/2020	<b>UPDATED</b>	<b>by ISONE 06/05/2020</b>	<b>100 MW</b>	<b>100 MW</b>	
0630	Continuous	1630		SCH - NPX_1385			
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
<hr/>					FWD	REV	
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					(Import)	(Export)	
Mon 10/19/2020	to	Fri 10/23/2020	<b>CANCELLED</b>	<b>by LI 10/09/2020</b>	<b>0 MW</b>	<b>0 MW</b>	
0700	Continuous	1500		SCH - NPX_CSC			
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW
<hr/>					FWD	REV	
<b>PANNELL_-CLAY_____345_2</b>					(Import)	REV	
Mon 10/19/2020	to	Fri 10/23/2020	<b>UPDATED</b>	<b>by NYPA 05/07/2020</b>	<b>1300 MW</b>		
0700	Continuous	1530		WEST CENTRAL			
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
<hr/>					FWD	REV	
<b>COOPERS_-DOLSONAV_345_CCDA42</b>					(Import)	REV	
Mon 10/19/2020	to	Fri 11/06/2020			<b>2720 MW</b>		
0700	Continuous	1730		CENTRAL EAST - VC			
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW	
					TTC with All Lines In Service	2975 MW	
<hr/>					FWD	REV	
<b>BRANCHBG-HOPATCON_500_5060</b>					(Import)	REV	
Tue 10/20/2020	to	Tue 10/20/2020	<b>UPDATED</b>	<b>by PJM 10/07/2020</b>	<b>6025 MW</b>		
0200	Continuous	1500		UPNY CONED			
Work scheduled by: PJM					Impacts Total Transfer Capability	195 MW	
					TTC with All Lines In Service	6220 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

Fri 10/23/2020 to Fri 10/23/2020  
 2130 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **450 MW**  
 Impacts Total Transfer Capability 210 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

Mon 10/26/2020 to Mon 10/26/2020 **UPDATED by CONED 10/10/2020**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**LEEDS\_\_345\_LEEDS SVC**

Mon 10/26/2020 to Fri 10/30/2020  
 0800 Continuous 1600  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Mon 10/26/2020 to Fri 12/04/2020  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 2120 MW  
 TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_5</b>					FWD	
Fri 10/30/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/11/2020</u>	(Import)
0301	Continuous	0300				<b>300 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_7</b>					FWD	
Fri 10/30/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/11/2020</u>	(Import)
0301	Continuous	0300				<b>300 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service	660 MW
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>					FWD	
Sat 10/31/2020	to	Sat 10/31/2020				(Import)
0001		0030				<b>3200 MW</b>
Work scheduled by:					SPR/DUN-SOUTH	Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-NE-NYISO_LIMIT_800</b>					FWD	
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)
0001	Continuous	1630				<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_700</b>					REV	
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Export)
0001	Continuous	1630				<b>900 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service	1700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				<b>2050 MW</b>
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service	2050 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				<b>1900 MW</b>
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD	
Sun 11/01/2020	to	Sun 11/01/2020		(Import)	
0130		0200	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by:			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>EGRDNCTY_345_138_AT1</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>1250 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1500 MW	
<b>EGRDNCTY_345_138_AT2</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>1250 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1500 MW	
<b>SPRNBK_-EGRDNCTR_345_Y49</b>				FWD	
Sun 11/01/2020	to	Fri 11/13/2020		(Import)	
0800	Continuous	2159	CONED - LIPA	<b>775 MW</b>	
Work scheduled by: LI			Impacts Total Transfer Capability	725 MW	
			TTC with All Lines In Service	1500 MW	
<b>S.RIPLEY-DUNKIRK__230_68</b>					
Mon 11/02/2020	to	Fri 11/20/2020	<b>UPDATED</b>	<b>by PJM</b>	<b>09/28/2020</b>
0700	Continuous	1800	SCH - PJ - NY		
Work scheduled by: NGrid			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
<b>SPRNBK_-TREMONT__345_X28</b>				FWD	
Fri 11/06/2020	to	Sat 11/07/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>10/10/2020</b>
0001	Continuous	0059	SPR/DUN-SOUTH	<b>4200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
<b>NIAGARA__345KV_3102</b>				FWD	REV
Fri 11/06/2020	to	Fri 11/06/2020		(Import)	(Export)
0500	Continuous	2100	SCH - OH - NY	<b>2000 MW</b>	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	200 MW
			TTC with All Lines In Service	2050 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

Fri 11/06/2020 to Fri 11/06/2020  
 0500 Continuous 2100  
 Work scheduled by: NYPA

SCH - OH - NY REV  
 (Export) **1750 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1900 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 10/10/2020**  
 0030 Continuous 0059  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 11/09/2020 to Fri 11/20/2020  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 1820 MW  
 TTC with All Lines In Service 6220 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

**MARCY\_\_765\_345\_AT2**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>DUNWODIE_345KV_5</b>				FWD
Mon 11/16/2020	to	Mon 11/16/2020	<b>UPDATED by CONED 10/09/2020</b>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD
Mon 11/16/2020	to	Wed 11/18/2020	<b>UPDATED by CONED 10/09/2020</b>	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_5</b>				FWD
Tue 11/17/2020	to	Tue 11/17/2020		(Import)
0001	Continuous	0030	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_7</b>				FWD
Tue 11/17/2020	to	Tue 11/17/2020		(Import)
0001	Continuous	0030	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_5</b>				FWD
Thu 11/19/2020	to	Thu 11/19/2020		(Import)
1830	Continuous	1900	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_7**

Thu 11/19/2020 to Thu 11/19/2020  
 1830 Continuous 1900  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020  
 0001 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020  
 0001 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_345\_X28**

Sat 11/21/2020 to Sun 11/22/2020 UPDATED by CE 10/09/2020  
 0101 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Sun 11/22/2020 to Sun 11/22/2020 UPDATED by CONED 10/09/2020  
 0301 Continuous 0330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**EASTVIEW-SPRNBK\_345\_W79**

Sun 11/22/2020 to Mon 11/23/2020 UPDATED by CONED 10/09/2020  
 0301 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Mon 11/23/2020 to Mon 11/23/2020 UPDATED by CONED 10/09/2020  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q12**

Sat 11/28/2020 to Thu 12/03/2020  
 0201 Continuous 0159  
 Work scheduled by: ConEd

UPDATED by CONED 10/09/2020

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 11/30/2020 to Mon 12/14/2020  
 0700 Continuous 1730  
 Work scheduled by: NYPA

UPDATED by NYPA 08/27/2020

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 11/30/2020 to Fri 12/11/2020  
 0800 Continuous 1600  
 Work scheduled by: PJM

by LI 09/14/2020

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 11/30/2020 to Fri 12/11/2020  
 0800 Continuous 1600  
 Work scheduled by: PJM

by LI 09/14/2020

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**MARCY\_\_\_345KV\_CSC**

Tue 12/01/2020 to Fri 12/11/2020  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

Tue 12/01/2020 to Sat 02/27/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

UPDATED by NYPA 07/27/2020

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Tue 12/01/2020 to Tue 12/01/2020  
 0730 Daily(No Weekends) 1230  
 Work scheduled by: NGrid

UPDATED by NGRID 10/05/2020

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_6</b>						FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>						FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>MOTHAVN-RAINEY__345_Q11</b>						FWD	
Thu 12/03/2020	to	Tue 12/08/2020				(Import)	
0201	Continuous	0200				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>						FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)	
0800	Continuous	1900				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>NIAGARA_-KINTIGH__345_NS1-38</b>						FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)	
0800	Continuous	1900				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>BECK___-PACKARD__230_BP76</b>						FWD	REV
Fri 12/04/2020	to	Fri 12/04/2020				(Import)	(Export)
0730	Daily(No Weekends)	1530				SCH - OH - NY	<b>1650 MW 1400 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	400 MW 500 MW
						TTC with All Lines In Service	2050 MW 1900 MW
<b>OSWEGO_COMPLEX_AVR_O/S</b>						FWD	
Sun 12/06/2020	to	Sun 12/06/2020				(Import)	
0900	Continuous	0930				CENTRAL EAST - VC	<b>2870 MW</b>
Work scheduled by: Gen						Impacts Total Transfer Capability	105 MW
						TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SAND_BAR-PLATSBRG_115_PV20</b>							
Mon 12/07/2020	to	Fri 12/11/2020			SCH - NE - NY		
0700	Continuous	1530			Impacts Total Transfer Capability		
Work scheduled by: NYPA					TTC with All Lines In Service		
<b>LONG_MTN-CRICKVLY_345_398</b>						FWD	REV
Tue 12/08/2020	to	Thu 12/10/2020			(Import)	(Export)	
0700	Continuous	1600			SCH - NE - NY	<b>700 MW</b>	<b>1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW	400 MW
					TTC with All Lines In Service	1400 MW	1700 MW
<b>LONG_MTN-CRICKVLY_345_398</b>						FWD	REV
Tue 12/08/2020	to	Thu 12/10/2020			(Import)	(Export)	
0700	Continuous	1600			SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>						FWD	
Tue 12/08/2020	to	Thu 12/10/2020			(Import)		
0700	Continuous	1600			SCH - NE - NY	<b>600 MW</b>	
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	1400 MW	
<b>SCH-NYISO-NE_LIMIT_1000</b>							REV
Tue 12/08/2020	to	Thu 12/10/2020			(Export)		
0700	Continuous	1600			SCH - NE - NY		<b>1200 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability		500 MW
					TTC with All Lines In Service		1700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>						FWD	
Sat 12/12/2020	to	Tue 12/15/2020	<b>UPDATED</b>	<b>by CE</b>	<b>09/17/2020</b>	(Import)	
0001	Continuous	0259			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW	
					TTC with All Lines In Service	6220 MW	
<b>EASTVIEW-SPRNBK_345_W79</b>						FWD	
Sat 12/12/2020	to	Tue 12/15/2020	<b>UPDATED</b>	<b>by CE</b>	<b>09/17/2020</b>	(Import)	
0001	Continuous	0259			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW	
					TTC with All Lines In Service	6220 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Mon 12/14/2020 to Mon 12/14/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**LADENTWN-BUCHAN\_S\_345\_Y88**

Tue 12/15/2020 to Sat 01/30/2021  
0300 Continuous 0300

Work scheduled by: ConEd

**UPDATED by CE 10/05/2020**

FWD  
(Import)  
UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

**FRASANX-COOPERS\_\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANX\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**STONYRDG-HILLSIDE\_230\_72**

Wed 12/16/2020 to Mon 12/21/2020  
0800 Continuous 0300

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

Tue 12/22/2020 to Fri 12/25/2020  
0301 Continuous 0300

Work scheduled by: ConEd

**by CE 10/09/2020**

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-TREMONT__345_X28</b>					FWD	
Sun 12/27/2020	to	Sun 12/27/2020	<u>by CE</u>	<u>10/09/2020</u>	(Import)	
2130	Continuous	2200			<b>4200 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
<b>HOPATCON-RAMAPO__500_5018</b>					FWD REV	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200				<b>1250 MW 1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1650 MW 650 MW	
					TTC with All Lines In Service 2900 MW 1850 MW	
<b>HOPATCON-RAMAPO__500_5018</b>					FWD	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)
0001	Continuous	0200				<b>6025 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 195 MW	
					TTC with All Lines In Service 6220 MW	
<b>RAMAPO__345_345_PAR3500</b>					FWD REV	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200				<b>2150 MW 1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 750 MW 600 MW	
					TTC with All Lines In Service 2900 MW 1850 MW	
<b>RAMAPO__345_345_PAR4500</b>					FWD REV	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200				<b>2150 MW 1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 750 MW 600 MW	
					TTC with All Lines In Service 2900 MW 1850 MW	
<b>RAMAPO__500_345_BK 1500</b>					FWD REV	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200				<b>1250 MW 1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1650 MW 650 MW	
					TTC with All Lines In Service 2900 MW 1850 MW	
<b>RAMAPO__500_345_BK 1500</b>					FWD	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)
0001	Continuous	0200				<b>6025 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 195 MW	
					TTC with All Lines In Service 6220 MW	

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PORTER__-ROTTRDAM_230_31</b>					FWD	
Mon 02/01/2021	to	Sat 02/27/2021			(Import)	
0600	Continuous	1830		CENTRAL EAST - VC	<b>2805 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
<b>PLSNTVLY-WOOD_ST__345_F30</b>					FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED 09/28/2020</u>	(Import)	
2000	Continuous	0200		UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
<b>PLSNTVLY_345KV_RNS5</b>					FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED 09/28/2020</u>	(Import)	
2000	Continuous	0200		UPNY CONED	<b>3800 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
<b>BERKSHIR-ALPS____345_393</b>					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600		SCH - NE - NY	<b>1150 MW</b>	<b>1700 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1400 MW
						1700 MW
<b>BERKSHIR-ALPS____345_393</b>					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						200 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE 04/01/2020</u>	(Import)	
2100	Continuous	0200		UPNY CONED	<b>4000 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE 04/01/2020</u>	(Import)	
2100	Continuous	0200		UPNY CONED	<b>5905 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 1730  
 Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_MARCY_765_MSU1</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		(Import)
0500		1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
<b>DUNWODIE_345KV_3</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBRK_345_W64</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
<b>SPRNBRK_345KV_RNS5</b>				FWD
Mon 03/01/2021	to	Mon 03/01/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>				FWD
Mon 03/01/2021	to	Mon 03/22/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0001	Continuous	0200	UPNY CONED	<b>5985 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 6220 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD
Mon 03/01/2021	to	Mon 04/05/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOTTHAVN-RAINEY___345_Q11</b>				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EDIC___-N.SCTLND_345_14</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 735 MW
				TTC with All Lines In Service 2975 MW
<b>PORTER___-ROTTRDAM_230_31</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
<b>NIAGARA___-ROBNSNRD_230_64</b>				REV
Fri 03/12/2021	to	Fri 03/12/2021		(Export)
0500	Continuous	1700	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW
<b>MARCY___345KV_CSC</b>				FWD
Sat 03/13/2021	to	Sat 03/13/2021	<b>UPDATED by NYPA 07/29/2020</b>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW
<b>EASTVIEW-SPRNBK___345_W64</b>				FWD
Mon 03/22/2021	to	Mon 03/22/2021	<b>UPDATED by CONED 01/23/2020</b>	(Import)
0130	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
SPRNBK__345KV_RNS5					(Import)
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>
0130	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
W49TH_ST_345KV_5					(Import)
Fri 03/26/2021	to	Wed 05/05/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>
0001	Continuous	0300			
Work scheduled by: ConEd					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<hr/>					FWD
CLAY__-EDIC__345_2-15					(Import)
Mon 03/29/2021	to	Fri 04/16/2021			<u>09/12/2020</u>
0800	Continuous	1730			
Work scheduled by: NYPA					OSWEGO EXPORT <b>4850 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
<hr/>					FWD
ROCHESTR-PANNELL__345_RP2					(Import)
Wed 03/31/2021	to	Mon 04/12/2021			
0500	Continuous	1700			
Work scheduled by: NYPA					DYSINGER EAST <b>2300 MW</b>
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
<hr/>					FWD
LINDN_CG-LNDVFT__345_V-3022					REV
Sun 04/04/2021	to	Sat 04/10/2021			
1400	Continuous	1400			
Work scheduled by: PJM					SCH - PJM_VFT <b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
<hr/>					FWD
DUNWODIE_345KV_3					(Import)
Mon 04/05/2021	to	Mon 04/05/2021			
0230	Continuous	0300			
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE_345KV_5					(Import)
Mon 04/05/2021	to	Mon 04/05/2021			
0230	Continuous	0300			
Work scheduled by: ConEd					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 04/27/2021 to Wed 04/28/2021  
 0001 Continuous 0159  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 2220 MW  
 TTC with All Lines In Service 6220 MW

PLSNTVLY\_345KV\_RNS4

Tue 04/27/2021 to Wed 04/28/2021  
 0001 Continuous 0159  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 2420 MW  
 TTC with All Lines In Service 6220 MW

SPRNBRK\_\_345KV\_RNS4

Sat 05/01/2021 to Sat 05/01/2021 **UPDATED by CONED 10/06/2020**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

SPRNBRK\_-W49TH\_ST\_345\_M52

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

W49TH\_ST\_345KV\_7

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO\_LIMIT\_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**  
 0001 Continuous 2359  
 Work scheduled by: IESO

FWD  
 (Import)  
 SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 1950 MW

CLAY\_\_-EDIC\_\_345\_2-15

Mon 05/03/2021 to Fri 05/07/2021  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>																
<p><b>PANNELL_-CLAY_ 345_2</b></p> <p>Mon 05/03/2021 to Sun 05/30/2021 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>WEST CENTRAL <b>1300 MW</b></p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>															
<hr/>																
<p><b>HURLYAVE-ROSETON_ 345_303</b></p> <p>Mon 05/03/2021 to Fri 05/21/2021 0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED <b>4100 MW</b></p> <p>Impacts Total Transfer Capability 2120 MW</p> <p>TTC with All Lines In Service 6220 MW</p>															
<hr/>																
<p><b>SPRNBRK_ 345KV_RNS4</b></p> <p>Tue 05/04/2021 to Tue 05/04/2021 0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p><b>UPDATED by CONED 10/06/2020</b></p> <p>SPR/DUN-SOUTH <b>3200 MW</b></p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>															
<hr/>																
<p><b>NIAGARA_ 345KV_3102</b></p> <p>Thu 05/06/2021 to Fri 05/07/2021 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;"><b>1700 MW</b></td> <td style="text-align: right;"><b>1400 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">250 MW</td> <td style="text-align: right;">300 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	<b>1700 MW</b>	<b>1400 MW</b>	Impacts Total Transfer Capability	250 MW	300 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	<b>1700 MW</b>	<b>1400 MW</b>														
Impacts Total Transfer Capability	250 MW	300 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<hr/>																
<p><b>NIAGARA_ 345KV_3302</b></p> <p>Mon 05/10/2021 to Wed 05/12/2021 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td style="text-align: right;"><b>1000 MW</b></td> <td style="text-align: right;"><b>1600 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">950 MW</td> <td style="text-align: right;">100 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1950 MW</td> <td style="text-align: right;">1700 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - OH - NY	<b>1000 MW</b>	<b>1600 MW</b>	Impacts Total Transfer Capability	950 MW	100 MW	TTC with All Lines In Service	1950 MW	1700 MW
	FWD	REV														
	(Import)	(Export)														
SCH - OH - NY	<b>1000 MW</b>	<b>1600 MW</b>														
Impacts Total Transfer Capability	950 MW	100 MW														
TTC with All Lines In Service	1950 MW	1700 MW														
<hr/>																
<p><b>CLAY_-EDIC_ 345_1-16</b></p> <p>Mon 05/10/2021 to Fri 05/14/2021 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT <b>4850 MW</b></p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>															
<hr/>																
<p><b>NIAGARA_ 345KV_3108</b></p> <p>Thu 05/13/2021 to Fri 05/14/2021 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%;"></td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td></td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - OH - NY</td> <td></td> <td style="text-align: right;"><b>1500 MW</b></td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td></td> <td style="text-align: right;">200 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td></td> <td style="text-align: right;">1700 MW</td> </tr> </table>			REV			(Export)	SCH - OH - NY		<b>1500 MW</b>	Impacts Total Transfer Capability		200 MW	TTC with All Lines In Service		1700 MW
		REV														
		(Export)														
SCH - OH - NY		<b>1500 MW</b>														
Impacts Total Transfer Capability		200 MW														
TTC with All Lines In Service		1700 MW														

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>VOLNEY -MARCY 345_19</b>			FWD
Tue 06/01/2021	to	Wed 06/02/2021	(Import)
0700	Continuous	1730	CENTRAL EAST - VC <b>2825 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 150 MW
			TTC with All Lines In Service 2975 MW
<b>VOLNEY -MARCY 345_19</b>			FWD
Tue 06/01/2021	to	Wed 06/02/2021	(Import)
0700	Continuous	1730	OSWEGO EXPORT <b>4900 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 350 MW
			TTC with All Lines In Service 5250 MW
<b>FRASER -GILBOA 345_GF5-35</b>			FWD
Tue 06/01/2021	to	Mon 06/07/2021	(Import)
0700	Continuous	1730	CENTRAL EAST - VC <b>2650 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW
<b>MOSES -ADIRNDCK 230_MA2</b>			FWD
Tue 06/01/2021	to	Sun 11/14/2021	(Import)
0700	Continuous	1300	MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
<b>PORTER -ROTTRDAM 230_30</b>			FWD
Thu 06/03/2021	to	Wed 09/15/2021	(Import)
0600	Continuous	0559	CENTRAL EAST - VC <b>2805 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 170 MW
			TTC with All Lines In Service 2975 MW
<b>MARCY -EDIC 345_UE1-7</b>			FWD
Thu 06/03/2021	to	Fri 06/04/2021	(Import)
0700	Continuous	1730	OSWEGO EXPORT <b>5250 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<b>MARCY 345KV_CSC</b>			FWD
Sat 06/05/2021	to	Sat 06/05/2021	(Import)
0700	Continuous	1730	CENTRAL EAST - VC <b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA2 & MARCY\_\_\_345KV\_3102 & MARCY\_\_\_345KV\_3202 &  
MARCY\_\_\_345KV\_3302

FWD  
(Import)

Sat 06/05/2021 to Sat 06/05/2021  
0700 1730

MOSES SOUTH **1800 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by:

SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: NYPA

FRASANX-COOPERS\_\_\_345\_UCC2-41

FWD  
(Import)

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

MARCY\_\_\_-FRASANX\_345\_UCC2-41

FWD  
(Import)

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

FWD  
(Import)

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER\_\_\_-ROTTRDAM\_230\_30

FWD  
(Import)

Wed 09/15/2021 to Tue 11/30/2021  
0600 Continuous 1830

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC\_\_\_-N.SCTLND\_345\_14

FWD  
(Import)

Thu 09/16/2021 to Sun 11/14/2021  
0600 Continuous 1830

CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 09/22/2020**

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**W49TH\_ST\_345KV\_6**

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,October 11, 2020 to Tuesday ,April 12, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**MOSES\_\_-ADIRNDCK\_230\_MA1**

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW