

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

FWD  
(Import)

Sun 02/01/2015 to Sun 11/01/2020  
0000 2359

SPR/DUN-SOUTH **4350 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by:

**DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS & SPRNBRK\_\_345KV\_R4S3\_BYPASS**

Sun 02/01/2015 to Sun 11/01/2020  
0000 2359

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by:

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

**MARION\_-FARRAGUT\_345\_C3403**

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**  
0456 Continuous 1600

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1600</b>					FWD	
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service	1950 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Wed 07/08/2020	to	Wed 10/21/2020	<u>EXT FORCE</u>	<u>by LIPA</u>	<u>10/14/2020</u>	(Import) (Export)
1247	Continuous	0659				0 MW 0 MW
Work scheduled by: LI					SCH - NPX_CSC	Impacts Total Transfer Capability 330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>SPRNBRK_-W49TH_ST_345_M52</b>					FWD	
Sun 08/16/2020	to	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
1149	Continuous	0300				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service	4600 MW
<b>BECK_-NIAGARA_230_PA27</b>						
Mon 08/31/2020	to	Mon 11/30/2020				
0700	Continuous	0700				
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability
					TTC with All Lines In Service	
<b>SCH-IMO-NYISO_LIMIT_1450</b>					FWD	
Mon 08/31/2020	to	Mon 11/30/2020				(Import)
0700	Continuous	0700				1750 MW
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service	1950 MW
<b>NEWBRDGE_345_138_BK_1</b>					FWD	
Wed 09/02/2020	to	Thu 12/31/2020	<u>EXT FORCE</u>	<u>by LI</u>	<u>09/03/2020</u>	(Import)
1807	Continuous	2359				375 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE	Impacts Total Transfer Capability 285 MW
					TTC with All Lines In Service	660 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD	
Wed 09/09/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>	(Import)
0700	Continuous	1300				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
<b>SCH-IMO-NYISO_LIMIT_1350</b>						FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2359				<b>1650 MW</b>
Work scheduled by: NYPA						SCH - OH - NY
						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1950 MW
<hr/>						
<b>NIAGARA_-ROCHESTR_345_NR2</b>						FWD
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2330				<b>1400 MW</b>
Work scheduled by: NYPA						DYSINGER EAST
						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
<hr/>						
<b>NIAGARA__345KV_3108</b>						REV
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Export)
0500	Continuous	2330				<b>1500 MW</b>
Work scheduled by: NYPA						SCH - OH - NY
						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
<hr/>						
<b>CHAT_DC_GC1</b>						FWD
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)
2000	Continuous	2300				<b>2850 MW</b>
Work scheduled by: HQ						MOSES SOUTH
						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
<hr/>						
<b>CHAT_DC_GC1</b>						REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
2000	Continuous	2300				<b>500 MW</b>
Work scheduled by: HQ						SCH - HQ - NY
						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
<hr/>						
<b>SCH-NYISO-HQ_LIMIT_500</b>						REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
0500	Continuous	2300				<b>500 MW</b>
Work scheduled by: HQ						SCH - HQ - NY
						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
<hr/>						
<b>W49TH_ST_345KV_5</b>						FWD
Tue 09/29/2020	to	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0201	Continuous	0300				<b>300 MW</b>
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
<b>SPRNBRK__345KV_RNS4</b>						(Import)
Thu 10/01/2020	to	Wed 10/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	
0001	Continuous	2359				<b>3200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
<hr/>						FWD
<b>SPRNBRK_-EGRDNCTR_345_Y49</b>						(Import)
Thu 10/01/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	
0404	Continuous	2359				<b>775 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
<hr/>						FWD
<b>EGRDNCTY_345_138_AT2</b>						(Import)
Sat 10/10/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	
1815	Continuous	2359				<b>1250 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
<hr/>						FWD
<b>EGRDNCTY_345_138_AT1</b>						(Import)
Sat 10/10/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	
1856	Continuous	2359				<b>1250 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
<hr/>						FWD
<b>HOMR_NYW-PIERC_NY_345_48</b>						(Import)
Mon 10/12/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>10/09/2020</u>	
0800	Continuous	1600				<b>1250 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
<hr/>						FWD
<b>HURLYAVE-ROSETON__345_303</b>						(Import)
Tue 10/13/2020	to	Fri 10/16/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/10/2020</u>	
0800	Continuous	1600				<b>4100 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability 2120 MW
						TTC with All Lines In Service 6220 MW
<hr/>						FWD
<b>ALCOA_PA_115KV_R8105</b>						(Import)
Wed 10/14/2020	to	Wed 10/14/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/12/2020</u>	
0700	Daily(No Weekends)	1400				<b>3100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<b>SPRNBK__345KV_RNS3</b>			FWD
Thu 10/15/2020	to	Thu 10/15/2020	(Import)
0301	Continuous	0330	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>MILLWOOD_345KV_18</b>			FWD
Mon 10/19/2020	to	Mon 10/19/2020	(Import)
0001	Continuous	0030	<b>4350 MW</b>
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
<hr/>			
<b>SPRNBK__345KV_RNS3</b>			FWD
Mon 10/19/2020	to	Mon 10/19/2020	(Import)
0001	Continuous	0030	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>DUNWODIE-MOTTHAVN_345_71</b>			FWD
Mon 10/19/2020	to	Tue 10/20/2020	(Import)
0001	Continuous	0159	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>DUNWODIE_345KV_5</b>			FWD
Mon 10/19/2020	to	Tue 10/20/2020	(Import)
0001	Continuous	0159	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>DUNWODIE_345KV_3</b>			FWD
Mon 10/19/2020	to	Tue 11/24/2020	(Import)
0001	Continuous	0159	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>DUNWODIE_345KV_4</b>			FWD
Mon 10/19/2020	to	Tue 11/24/2020	(Import)
0001	Continuous	0159	<b>3800 MW</b>
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLE-DUNWODIE_345_W89</b>					FWD	
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0001	Continuous	0159				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 2220 MW
						TTC with All Lines In Service 6220 MW
<b>SAND_BAR-PLATSBRG_115_PV20</b>						
Mon 10/19/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/08/2020</u>	SCH - NE - NY
0600	Continuous	1800				Impacts Total Transfer Capability
Work scheduled by: ISONE						TTC with All Lines In Service
<b>SCH-NE-NYISO_LIMIT_600</b>						FWD
Mon 10/19/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)
0630	Continuous	2359				SCH - NE - NY <b>800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV
Mon 10/19/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Export)
0630	Continuous	2359				SCH - NE - NY <b>1000 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				SCH - NE - NY <b>950 MW 1300 MW</b>
Work scheduled by: NGrid					<b>ARR: 78</b>	Impacts Total Transfer Capability 450 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import) (Export)
0630	Continuous	1630				SCH - NPX_1385 <b>100 MW 100 MW</b>
Work scheduled by: NGrid					<b>ARR: 78</b>	Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD REV
Mon 10/19/2020	to	Tue 11/10/2020				(Import) (Export)
0630		1630				SCH - NE - NY <b>950 MW 1300 MW</b>
Work scheduled by:					<b>ARR: 78</b>	Impacts Total Transfer Capability 450 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>BERKSHIR-NORTHFLD_345_312</b>							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	<b>900 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
							1500 MW
<b>BERKSHIR-NORTHFLD_345_312</b>							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							100 MW
<b>PANNELL -CLAY_345_2</b>							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530				WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<b>COOPERS -DOLSONAV_345_CCDA42</b>							
Mon 10/19/2020	to	Fri 11/06/2020					
0700	Continuous	1730				CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_6</b>							
Tue 10/20/2020	to	Tue 10/20/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/15/2020</u>		
0331	Continuous	0400				SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>							
Tue 10/20/2020	to	Fri 10/23/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/15/2020</u>		
0331	Continuous	2300				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>							
Tue 10/20/2020	to	Fri 10/23/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/15/2020</u>		
0331	Continuous	2300				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

Fri 10/23/2020 to Fri 10/23/2020  
 2130 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

Fri 10/23/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**  
 2230 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 10/24/2020 to Fri 10/30/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **450 MW**  
 Impacts Total Transfer Capability 210 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_345\_X28**

Mon 10/26/2020 to Mon 10/26/2020 **UPDATED** **by CONED** **10/10/2020**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**LEEDS\_345\_LEEDS SVC**

Mon 10/26/2020 to Fri 10/30/2020  
 0800 Continuous 1600  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___345KV_R94301</b>					FWD
Mon 10/26/2020	to	Wed 11/25/2020			(Import)
0800	Continuous	1600		UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW
<b>LEEDS___-HURLYAVE_345_301</b>					FWD
Mon 10/26/2020	to	Fri 12/04/2020			(Import)
0800	Continuous	1600		UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW
					TTC with All Lines In Service 6220 MW
<b>BRANCHBG-HOPATCON_500_5060</b>					FWD
Tue 10/27/2020	to	Tue 10/27/2020	<b><u>UPDATED</u></b>	<b><u>by PJM</u></b>	<b><u>10/15/2020</u></b>
0200	Continuous	1500			(Import)
Work scheduled by: PJM					UPNY CONED <b>6025 MW</b>
					Impacts Total Transfer Capability 195 MW
					TTC with All Lines In Service 6220 MW
<b>SCRIBA___-VOLNEY___345_21</b>					FWD
Wed 10/28/2020	to	Wed 10/28/2020			(Import)
0800	Daily(No Weekends)	1630		OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
<b>W49TH_ST_345KV_5</b>					FWD
Fri 10/30/2020	to	Sat 10/31/2020	<b><u>UPDATED</u></b>	<b><u>by CONED</u></b>	<b><u>10/11/2020</u></b>
0301	Continuous	0300			(Import)
Work scheduled by: ConEd					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_7</b>					FWD
Fri 10/30/2020	to	Sat 10/31/2020	<b><u>UPDATED</u></b>	<b><u>by CONED</u></b>	<b><u>10/11/2020</u></b>
0301	Continuous	0300			(Import)
Work scheduled by: ConEd					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>SPRNBK___345KV_RS3 &amp; SPRNBK___345KV_RS4</b>					FWD
Sat 10/31/2020	to	Sat 10/31/2020			(Import)
0001		0030		SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_800</b>					FWD	
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)
0001	Continuous	1630				<b>1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 1400 MW	
<b>SCH-NYISO-NE_LIMIT_700</b>					REV	
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Export)
0001	Continuous	1630				<b>900 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 1700 MW	
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				<b>2050 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW	
					TTC with All Lines In Service 2050 MW	
<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW	
					TTC with All Lines In Service 1900 MW	
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>					FWD	
Sun 11/01/2020	to	Sun 11/01/2020				(Import)
0130		0200				<b>3800 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>EGRDNCTY_345_138_AT1</b>					FWD	
Sun 11/01/2020	to	Fri 11/13/2020				(Import)
0800	Continuous	2159				<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 1500 MW	
<b>EGRDNCTY_345_138_AT2</b>					FWD	
Sun 11/01/2020	to	Fri 11/13/2020				(Import)
0800	Continuous	2159				<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 1500 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-EGRDNCTR_345_Y49</b>					FWD
Sun 11/01/2020	to	Fri 11/13/2020			(Import)
0800	Continuous	2159		CONED - LIPA	<b>775 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW
<b>S.RIPLEY-DUNKIRK_230_68</b>					
Mon 11/02/2020	to	Fri 11/20/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>09/28/2020</u>
0700	Continuous	1800			
Work scheduled by: NGrid					SCH - PJ - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
<b>DUNWODIE_345KV_9_BYPASS &amp; DUNWODIE_345KV_10_BYPASS &amp; SPRNBK_345KV_R5S3_BYPASS &amp; SPRNBK_345KV_R4S3_BYPASS</b>					FWD
Mon 11/02/2020	to	Sat 02/01/2025			(Import)
1800		0000		SPR/DUN-SOUTH	<b>4350 MW</b>
Work scheduled by:					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_9_BYPASS &amp; DUNWODIE_345KV_10_BYPASS &amp; SPRNBK_345KV_R5S3_BYPASS &amp; SPRNBK_345KV_R4S3_BYPASS</b>					
Mon 11/02/2020	to	Sat 02/01/2025			UPNY CONED
1800		0000			Impacts Total Transfer Capability
Work scheduled by:					TTC with All Lines In Service
<b>SPRNBK_-TREMONT_345_X28</b>					FWD
Fri 11/06/2020	to	Sat 11/07/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/10/2020</u>
0001	Continuous	0059			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH
					<b>4200 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
<b>NIAGARA_345KV_3102</b>					FWD
Fri 11/06/2020	to	Fri 11/06/2020			REV
0500	Continuous	2100			(Import) (Export)
Work scheduled by: NYPA					SCH - OH - NY
					<b>2000 MW 1700 MW</b>
					Impacts Total Transfer Capability 50 MW 200 MW
					TTC with All Lines In Service 2050 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NIAGARA\_\_345\_230\_AT4**

Fri 11/06/2020 to Fri 11/06/2020  
 0500 Continuous 2100  
 Work scheduled by: NYPA

REV  
 (Export)  
**1750 MW**  
 SCH - OH - NY  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1900 MW

-----  
**SPRNBRK\_-TREMONT\_\_345\_X28**

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 10/10/2020**  
 0030 Continuous 0059  
 Work scheduled by: ConEd

FWD  
 (Import)  
**4200 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

-----  
**ROSETON\_-ROCKTVRN\_345\_311**

Mon 11/09/2020 to Fri 11/20/2020  
 0800 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
**4400 MW**  
 UPNY CONED  
 Impacts Total Transfer Capability 1820 MW  
 TTC with All Lines In Service 6220 MW

-----  
**DUNWODIE-MOTTHAVN\_345\_71**

Thu 11/12/2020 to Thu 11/12/2020 **UPDATED by CONED 10/15/2020**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
**3800 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**DUNWODIE\_345KV\_5**

Thu 11/12/2020 to Fri 11/13/2020 **UPDATED by CONED 10/15/2020**  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
**3800 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**DUNWODIE-MOTTHAVN\_345\_71**

Fri 11/13/2020 to Fri 11/13/2020 **UPDATED by CONED 10/15/2020**  
 0030 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
**3800 MW**  
 SPR/DUN-SOUTH  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
**1550 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>CHATGUAY-MASSENA__765_7040</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ - NY <b>0 MW 0 MW</b></p> <p>Impacts Total Transfer Capability 1500 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MARCY__765_345_AT1</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>1750 MW</b></p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p> <p style="text-align: center;"><b>ARR: 19</b></p>
<p><b>MARCY__765_345_AT2</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>1700 MW</b></p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p> <p style="text-align: center;"><b>ARR: 19</b></p>
<p><b>MASSENA_-MARCY__765_MSU1</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>MASSENA_-MARCY__765_MSU1</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MASSENA_-MARCY__765_MSU1</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ - NY <b>475 MW 1000 MW</b></p> <p>Impacts Total Transfer Capability 1025 MW 0 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MASSENA_-MARCY__765_MSU1</b></p> <p>Sun 11/15/2020 to Mon 11/30/2020</p> <p>0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - HQ_CEDARS <b>90 MW</b></p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

W49TH\_ST\_345KV\_5

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

Thu 11/19/2020 to Thu 11/19/2020  
 1830 Continuous 1900  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Thu 11/19/2020 to Thu 11/19/2020  
 1830 Continuous 1900  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED by CE 08/06/2020**  
 0001 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED by CE 08/06/2020**  
 0001 Continuous 2300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

Sat 11/21/2020 to Sun 11/22/2020 **UPDATED by CE 10/09/2020**  
 0101 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Sun 11/22/2020 to Sun 11/22/2020 **UPDATED by CONED 10/09/2020**  
 0301 Continuous 0330  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**EASTVIEW-SPRNBK\_\_345\_W79**

Sun 11/22/2020 to Mon 11/23/2020 **UPDATED by CONED 10/09/2020**  
 0301 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD	
Mon 11/23/2020	to	Mon 11/23/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW	
					TTC with All Lines In Service 6220 MW	
<b>MOTTHAVN-RAINEY_345_Q12</b>					FWD	
Wed 11/25/2020	to	Thu 12/03/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0201	Continuous	0159				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
<b>DOLSONAV-ROCKTVRN_345_DART44</b>					FWD	
Mon 11/30/2020	to	Mon 12/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/27/2020</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC <b>2720 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 255 MW	
					TTC with All Lines In Service 2975 MW	
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD	
Mon 11/30/2020	to	Fri 12/11/2020		<u>by LI</u>	<u>09/14/2020</u>	(Import)
0800	Continuous	1600				SCH - PJM_NEPTUNE <b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW	
					TTC with All Lines In Service 660 MW	
<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD	
Mon 11/30/2020	to	Fri 12/11/2020		<u>by LI</u>	<u>09/14/2020</u>	(Import)
0800	Continuous	1600				SCH - PJM_NEPTUNE <b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW	
					TTC with All Lines In Service 660 MW	
<b>MARCY_345KV_CSC</b>					FWD	
Tue 12/01/2020	to	Fri 12/11/2020				(Import)
0700	Continuous	1730				CENTRAL EAST - VC <b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 2975 MW	
<b>MOSES_-ADIRNDCK_230_MAL</b>					FWD	
Tue 12/01/2020	to	Sat 02/27/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/27/2020</u>	(Import)
0700	Continuous	1730				MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	
					TTC with All Lines In Service 3150 MW	



# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LAFAYTTE-CLRKSCRN_345_4-46</b>						FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/05/2020</u>	(Import)	
0730	Daily(No Weekends)	1230				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>W49TH_ST_345KV_6</b>						FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>						FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>MOTTHAVN-RAINEY__345_Q11</b>						FWD	
Thu 12/03/2020	to	Tue 12/08/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)	
0201	Continuous	0200				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>						FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)	
0800	Continuous	1900				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>NIAGARA_-KINTIGH__345_NS1-38</b>						FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)	
0800	Continuous	1900				DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>BECK____-PACKARD__230_BP76</b>						FWD	REV
Fri 12/04/2020	to	Fri 12/04/2020				(Import)	(Export)
0730	Daily(No Weekends)	1530				SCH - OH - NY	<b>1650 MW 1400 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	400 MW 500 MW
						TTC with All Lines In Service	2050 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO\_COMPLEX\_AVR\_O/S

Sun 12/06/2020 to Sun 12/06/2020  
0900 Continuous 0930

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 400 MW  
TTC with All Lines In Service 1400 MW 1700 MW

LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO\_LIMIT\_400

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)

SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE\_LIMIT\_1000

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)

SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1700 MW

BUCHAN\_N-EASTVIEW\_345\_W93

Sat 12/12/2020 to Tue 12/15/2020  
0001 Continuous 0259

Work scheduled by: ConEd

FWD  
(Import)

**UPDATED by CE 09/17/2020**  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W79**

Sat 12/12/2020 to Tue 12/15/2020  
0001 Continuous 0259

Work scheduled by: ConEd

UPDATED by CE 09/17/2020

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

FWD  
(Import)

**MARCY\_\_-EDIC\_\_345\_UE1-7**

Mon 12/14/2020 to Mon 12/14/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD  
(Import)

**LADENTWN-BUCHAN\_S\_345\_Y88**

Tue 12/15/2020 to Sat 01/30/2021  
0300 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 10/05/2020

UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**STONYRDG-HILLSIDE\_230\_72**

Wed 12/16/2020 to Mon 12/21/2020  
0800 Continuous 0300

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>									
<b>N. SCTLND-LEEDS___345_93</b>									FWD
Thu 12/17/2020	to	Fri 12/18/2020							(Import)
0800	Continuous	1500			CENTRAL EAST - VC				<b>2650 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability				325 MW
					TTC with All Lines In Service				2975 MW
<hr/>									
<b>SPRNBRK_-TREMONT__345_X28</b>									FWD
Tue 12/22/2020	to	Fri 12/25/2020		<b>by CE</b>	<b>10/09/2020</b>				(Import)
0301	Continuous	0300				SPR/DUN-SOUTH			<b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				400 MW
					TTC with All Lines In Service				4600 MW
<hr/>									
<b>SPRNBRK_-TREMONT__345_X28</b>									FWD
Sun 12/27/2020	to	Sun 12/27/2020		<b>by CE</b>	<b>10/09/2020</b>				(Import)
2130	Continuous	2200				SPR/DUN-SOUTH			<b>4200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				400 MW
					TTC with All Lines In Service				4600 MW
<hr/>									
<b>HOPATCON-RAMAPO___500_5018</b>									FWD
Mon 02/01/2021	to	Sat 02/06/2021		<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/13/2020</b>			(Import) (Export)
0001	Continuous	0200					SCH - PJ - NY		<b>1250 MW 1200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				1650 MW 650 MW
					TTC with All Lines In Service				2900 MW 1850 MW
<hr/>									
<b>HOPATCON-RAMAPO___500_5018</b>									FWD
Mon 02/01/2021	to	Sat 02/06/2021		<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/13/2020</b>			(Import)
0001	Continuous	0200					UPNY CONED		<b>6025 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				195 MW
					TTC with All Lines In Service				6220 MW
<hr/>									
<b>RAMAPO___345_345_PAR3500</b>									FWD
Mon 02/01/2021	to	Sat 02/06/2021		<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/13/2020</b>			(Import) (Export)
0001	Continuous	0200					SCH - PJ - NY		<b>2150 MW 1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				750 MW 600 MW
					TTC with All Lines In Service				2900 MW 1850 MW
<hr/>									
<b>RAMAPO___345_345_PAR4500</b>									FWD
Mon 02/01/2021	to	Sat 02/06/2021		<b>CANCELLED</b>	<b>by ConEd</b>	<b>10/13/2020</b>			(Import) (Export)
0001	Continuous	0200					SCH - PJ - NY		<b>2150 MW 1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability				750 MW 600 MW
					TTC with All Lines In Service				2900 MW 1850 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
<b>RAMAPO__500_345_BK 1500</b>		
Mon 02/01/2021 to Sat 02/06/2021		(Import) (Export)
0001 Continuous 0200	<b>CANCELLED</b>	<b>by ConEd 10/13/2020</b>
Work scheduled by: ConEd	SCH - PJ - NY	<b>1250 MW 1200 MW</b>
	Impacts Total Transfer Capability	1650 MW 650 MW
	TTC with All Lines In Service	2900 MW 1850 MW
<hr/>		
<b>RAMAPO__500_345_BK 1500</b>		
Mon 02/01/2021 to Sat 02/06/2021		(Import)
0001 Continuous 0200	<b>CANCELLED</b>	<b>by ConEd 10/13/2020</b>
Work scheduled by: ConEd	UPNY CONED	<b>6025 MW</b>
	Impacts Total Transfer Capability	195 MW
	TTC with All Lines In Service	6220 MW
<hr/>		
<b>PORTER__-ROTTRDAM_230_31</b>		
Mon 02/01/2021 to Sat 02/27/2021		(Import)
0600 Continuous 1830		CENTRAL EAST - VC
Work scheduled by: NGrid		<b>2805 MW</b>
	Impacts Total Transfer Capability	170 MW
	TTC with All Lines In Service	2975 MW
<hr/>		
<b>PLSNTVLY-WOOD_ST__345_F30</b>		
Sun 02/14/2021 to Tue 02/16/2021		(Import)
2000 Continuous 0200	<b>UPDATED</b>	<b>by CONED 09/28/2020</b>
Work scheduled by: ConEd	UPNY CONED	<b>4000 MW</b>
	Impacts Total Transfer Capability	2220 MW
	TTC with All Lines In Service	6220 MW
<hr/>		
<b>PLSNTVLY_345KV_RNS5</b>		
Sun 02/14/2021 to Tue 02/16/2021		(Import)
2000 Continuous 0200	<b>UPDATED</b>	<b>by CONED 09/28/2020</b>
Work scheduled by: ConEd	UPNY CONED	<b>3800 MW</b>
	Impacts Total Transfer Capability	2420 MW
	TTC with All Lines In Service	6220 MW
<hr/>		
<b>BERKSHIR-ALPS____345_393</b>		
Wed 02/17/2021 to Fri 02/19/2021		(Import) (Export)
0730 Continuous 1600		SCH - NE - NY
Work scheduled by: NGrid		<b>1150 MW 1700 MW</b>
	Impacts Total Transfer Capability	250 MW 0 MW
	TTC with All Lines In Service	1400 MW 1700 MW
	<b>ARR: 78</b>	
<hr/>		
<b>BERKSHIR-ALPS____345_393</b>		
Wed 02/17/2021 to Fri 02/19/2021		(Import) (Export)
0730 Continuous 1600		SCH - NPX_1385
Work scheduled by: NGrid		<b>100 MW 100 MW</b>
	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
	<b>ARR: 78</b>	

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
<b>EFISHKIL-WOOD_ST__345_F39</b>						(Import)	
Thu 02/18/2021	to	Sat 02/20/2021	<b>UPDATED</b>	<b>by CE</b>	<b>04/01/2020</b>		
2100	Continuous	0200				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>						FWD	
						(Import)	
Thu 02/18/2021	to	Sat 02/20/2021	<b>UPDATED</b>	<b>by CE</b>	<b>04/01/2020</b>		
2100	Continuous	0200				UPNY CONED	<b>5905 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
<b>CHATGUAY-MASSENA__765_7040</b>						FWD	
						(Import)	
Sun 02/28/2021	to	Mon 03/01/2021				MOSES SOUTH	<b>1550 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<hr/>							
<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
						(Import)	(Export)
Sun 02/28/2021	to	Mon 03/01/2021				SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	1500 MW   1000 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW   1000 MW
<hr/>							
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	
						(Import)	
Sun 02/28/2021	to	Mon 03/01/2021				CENTRAL EAST - VC	<b>2265 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<hr/>							
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	
						(Import)	
Sun 02/28/2021	to	Mon 03/01/2021				MOSES SOUTH	<b>500 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<hr/>							
<b>MASSENA_-MARCY___765_MSU1</b>						FWD	REV
						(Import)	(Export)
Sun 02/28/2021	to	Mon 03/01/2021				SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
0500	Continuous	1730				Impacts Total Transfer Capability	1025 MW   0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW   1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)

SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)

MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)

SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

**DUNWODIE\_345KV\_3**

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_\_\_345\_W64**

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**SPRNBK\_\_\_345KV\_RNS5**

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MILLWOOD-EASTVIEW_345_W99</b>				FWD
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u> <u>by CONED</u> <u>01/23/2020</u>	(Import)
0001	Continuous	0200	UPNY CONED	<b>5985 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 6220 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD
Mon 03/01/2021	to	Mon 04/05/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>MOTTHAVN-RAINEY___345_Q11</b>				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>EDIC____-N.SCTLND_345_14</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 735 MW
				TTC with All Lines In Service 2975 MW
<b>PORTER__-ROTTRDAM_230_31</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
<b>NIAGARA_-ROBNSNRD_230_64</b>				REV
Fri 03/12/2021	to	Fri 03/12/2021		(Export)
0500	Continuous	1700	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___345KV_CSC</b>					FWD		
Sat 03/13/2021	to	Sat 03/13/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/29/2020</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC <b>2925 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW TTC with All Lines In Service 2975 MW		
<b>EASTVIEW-SPRNBK__345_W64</b>					FWD		
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)	
0130	Continuous	0200				UPNY CONED <b>4350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW TTC with All Lines In Service 6220 MW		
<b>SPRNBK__345KV_RNS5</b>					FWD		
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH <b>3200 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 4600 MW		
<b>W49TH_ST_345KV_5</b>					FWD		
Fri 03/26/2021	to	Wed 05/05/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)	
0001	Continuous	0300				SCH - PJM_HTP <b>300 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW TTC with All Lines In Service 660 MW		
<b>CLAY___-EDIC___345_2-15</b>					FWD		
Mon 03/29/2021	to	Fri 04/16/2021			<u>09/12/2020</u>	(Import)	
0800	Continuous	1730				OSWEGO EXPORT <b>4850 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW TTC with All Lines In Service 5250 MW		
<b>ROCHESTR-PANNELL__345_RP2</b>					FWD		
Wed 03/31/2021	to	Mon 04/12/2021				(Import)	
0500	Continuous	1700				DYSINGER EAST <b>2300 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW		
<b>LINDN_CG-LNDVFT___345_V-3022</b>					FWD	REV	
Sun 04/04/2021	to	Sat 04/10/2021				(Import)	(Export)
1400	Continuous	1400				SCH - PJM_VFT <b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW TTC with All Lines In Service 315 MW	315 MW	315 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>				FWD
Mon 04/05/2021	to	Mon 04/05/2021		(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>				FWD
Mon 04/05/2021	to	Mon 04/05/2021		(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>PLSNTVLY-WOOD_ST_345_F31</b>				FWD
Tue 04/27/2021	to	Wed 04/28/2021		(Import)
0001	Continuous	0159	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 2220 MW
				TTC with All Lines In Service 6220 MW
<b>PLSNTVLY_345KV_RNS4</b>				FWD
Tue 04/27/2021	to	Wed 04/28/2021		(Import)
0001	Continuous	0159	UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW
<b>SPRNBK__345KV_RNS4</b>				FWD
Sat 05/01/2021	to	Sat 05/01/2021	<b>UPDATED by CONED 10/06/2020</b>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>SPRNBK_-W49TH_ST_345_M52</b>				FWD
Sat 05/01/2021	to	Tue 05/04/2021	<b>UPDATED by CONED 10/06/2020</b>	(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_7</b>				FWD
Sat 05/01/2021	to	Tue 05/04/2021	<b>UPDATED by CONED 10/06/2020</b>	(Import)
0001	Continuous	0300	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>								
<b>SCH-IMO-NYISO_LIMIT_1600</b>							FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>		(Import)	
0001	Continuous	2359				SCH - OH - NY	<b>1900 MW</b>	
Work scheduled by: IESO						Impacts Total Transfer Capability	50 MW	
						TTC with All Lines In Service	1950 MW	
<hr/>								
<b>CLAY -EDIC 345_2-15</b>							FWD	
Mon 05/03/2021	to	Fri 05/07/2021					(Import)	
0700	Continuous	1530				OSWEGO EXPORT	<b>4850 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW	
						TTC with All Lines In Service	5250 MW	
<hr/>								
<b>PANNELL -CLAY 345_2</b>							FWD	
Mon 05/03/2021	to	Sun 05/30/2021					(Import)	
0700	Continuous	1730				WEST CENTRAL	<b>1300 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	
						TTC with All Lines In Service	2250 MW	
<hr/>								
<b>HURLYAVE-ROSETON 345_303</b>							FWD	
Mon 05/03/2021	to	Fri 05/21/2021					(Import)	
0800	Continuous	1600				UPNY CONED	<b>4100 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	2120 MW	
						TTC with All Lines In Service	6220 MW	
<hr/>								
<b>SPRNBRK 345KV_RNS4</b>							FWD	
Tue 05/04/2021	to	Tue 05/04/2021	<b>UPDATED</b>	<b>by CONED</b>	<b>10/06/2020</b>		(Import)	
0230	Continuous	0300				SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	4600 MW	
<hr/>								
<b>NIAGARA 345KV_3102</b>							FWD	REV
Thu 05/06/2021	to	Fri 05/07/2021					(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	<b>1700 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW	300 MW
						TTC with All Lines In Service	1950 MW	1700 MW
<hr/>								
<b>NIAGARA 345KV_3302</b>							FWD	REV
Mon 05/10/2021	to	Wed 05/12/2021					(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	<b>1000 MW</b>	<b>1600 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW	100 MW
						TTC with All Lines In Service	1950 MW	1700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_1-16</b>		FWD
Mon 05/10/2021	to Fri 05/14/2021	(Import)
0700	Continuous 1530	OSWEGO EXPORT <b>4850 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 400 MW
		TTC with All Lines In Service 5250 MW
<b>NIAGARA 345KV_3108</b>		REV
Thu 05/13/2021	to Fri 05/14/2021	(Export)
0500	Continuous 1700	SCH - OH - NY <b>1500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 200 MW
		TTC with All Lines In Service 1700 MW
<b>VOLNEY -MARCY 345_19</b>		FWD
Tue 06/01/2021	to Wed 06/02/2021	(Import)
0700	Continuous 1730	CENTRAL EAST - VC <b>2825 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 150 MW
ARR: 19		TTC with All Lines In Service 2975 MW
<b>VOLNEY -MARCY 345_19</b>		FWD
Tue 06/01/2021	to Wed 06/02/2021	(Import)
0700	Continuous 1730	OSWEGO EXPORT <b>4900 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 350 MW
ARR: 19		TTC with All Lines In Service 5250 MW
<b>FRASER -GILBOA 345_GF5-35</b>		FWD
Tue 06/01/2021	to Mon 06/07/2021	(Import)
0700	Continuous 1730	CENTRAL EAST - VC <b>2650 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 325 MW
		TTC with All Lines In Service 2975 MW
<b>MOSES -ADIRNDCK 230_MA2</b>		FWD
Tue 06/01/2021	to Sun 11/14/2021	(Import)
0700	Continuous 1300	MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 1050 MW
		TTC with All Lines In Service 3150 MW
<b>PORTER -ROTTDAM 230_30</b>		FWD
Thu 06/03/2021	to Wed 09/15/2021	(Import)
0600	Continuous 0559	CENTRAL EAST - VC <b>2805 MW</b>
Work scheduled by: NGrid		Impacts Total Transfer Capability 170 MW
		TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MARCY -EDIC 345 UE1-7</b></p> <p>Thu 06/03/2021 to Fri 06/04/2021                  0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>OSWEGO EXPORT <b>5250 MW</b></p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p><b>ARR: 19&amp;16</b></p>	
<p><b>MARCY 345KV_CSC</b></p> <p>Sat 06/05/2021 to Sat 06/05/2021                  0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC <b>2925 MW</b></p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>MOSES -ADIRNDCK_230_MA2 &amp; MARCY 345KV_3102 &amp; MARCY 345KV_3202 &amp; MARCY 345KV_3302</b></p> <p>Sat 06/05/2021 to Sat 06/05/2021                  0700 1730</p> <p>Work scheduled by:</p>	<p>FWD (Import)</p> <p>MOSES SOUTH <b>1800 MW</b></p> <p>Impacts Total Transfer Capability 1350 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>SAND_BAR-PLATSBURG_115_PV20</b></p> <p>Tue 08/03/2021 to Tue 08/03/2021                  0700 Continuous 1830</p> <p>Work scheduled by: NYPA</p>	<p>SCH - NE - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>
<p><b>FRASANX-COOPERS 345_UCC2-41</b></p> <p>Tue 09/07/2021 to Wed 09/15/2021                  0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC <b>2500 MW</b></p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>ARR: 19</b></p>	
<p><b>MARCY -FRASANX_345_UCC2-41</b></p> <p>Tue 09/07/2021 to Wed 09/15/2021                  0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC <b>2500 MW</b></p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>ARR: 19</b></p>	
<p><b>NIAGARA -KINTIGH 345_NS1-38</b></p> <p>Mon 09/13/2021 to Fri 09/17/2021                  0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>DYSINGER EAST <b>1400 MW</b></p> <p>Impacts Total Transfer Capability 1750 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER\_\_-ROTTRDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

EDIC\_\_\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON\_\_345\_303

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

PANNELL\_-CLAY\_\_\_\_\_345\_1

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 15, 2020 to Saturday ,April 16, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M55</b>				FWD
Tue 09/28/2021	to	Tue 10/26/2021		(Import)
0100	Continuous	0300	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>LEEDS__-HURLYAVE_345_301</b>				FWD
Mon 10/18/2021	to	Fri 11/19/2021		(Import)
0800	Continuous	1600	UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability 2120 MW
				TTC with All Lines In Service 6220 MW
<b>W49TH_ST_345KV_6</b>				FWD
Tue 10/26/2021	to	Tue 10/26/2021		(Import)
0230	Continuous	0300	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>				FWD
Mon 11/01/2021	to	Fri 12/31/2021	<b>UPDATED by IESO 05/03/2019</b>	(Import)
0001	Continuous	2359	SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 2050 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>				REV
Mon 11/01/2021	to	Fri 12/31/2021	<b>UPDATED by IESO 05/03/2019</b>	(Export)
0001	Continuous	2359	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW
<b>MOSES__-ADIRNDCK_230_MAI</b>				FWD
Wed 12/01/2021	to	Tue 05/31/2022		(Import)
0700	Continuous	1300	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW