

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS & SPRNBRK__345KV_R4S3_BYPASS

FWD
(Import)

Sun 02/01/2015 to Sun 11/01/2020
0000 2359

SPR/DUN-SOUTH **4350 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS & SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sun 11/01/2020
0000 2359

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**
0456 Continuous 1600

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Limitation	Start Date	End Date	Status	By	Effective Date	Impact	TTC
SCH-IMO-NYISO_LIMIT_1600	Fri 05/01/2020	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	SCH - OH - NY	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	50 MW
Work scheduled by: IESO						TTC with All Lines In Service	1950 MW
SHOR_NPX-SHOREHAM_138_CSC	Wed 07/08/2020	Wed 10/21/2020	<u>EXT FORCE</u>	<u>by LIPA</u>	<u>10/14/2020</u>	SCH - NPX_CSC	0 MW
1247	Continuous	0659				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
SPRNBRK_-W49TH_ST_345_M52	Sun 08/16/2020	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	SPR/DUN-SOUTH	3200 MW
1149	Continuous	0300				Impacts Total Transfer Capability	1400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
BECK_-NIAGARA_230_PA27	Mon 08/31/2020	Mon 11/30/2020				SCH - OH - NY	
0700	Continuous	0700				Impacts Total Transfer Capability	
Work scheduled by: IESO						TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1450	Mon 08/31/2020	Mon 11/30/2020				SCH - OH - NY	1750 MW
0700	Continuous	0700				Impacts Total Transfer Capability	200 MW
Work scheduled by: IESO						TTC with All Lines In Service	1950 MW
NEWBRDGE_345_138_BK_1	Wed 09/02/2020	Thu 12/31/2020	<u>EXT FORCE</u>	<u>by LI</u>	<u>09/03/2020</u>	SCH - PJM_NEPTUNE	375 MW
1807	Continuous	2359				Impacts Total Transfer Capability	285 MW
Work scheduled by: LI						TTC with All Lines In Service	660 MW
MOSES_-ADIRNDCK_230_MA2	Wed 09/09/2020	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>	MOSES SOUTH	2100 MW
0700	Continuous	1300				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1350						FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2020</u>	(Import)
0500	Continuous	2359				1650 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1950 MW
NIAGARA -ROCHESTR_345_NR2						FWD
Fri 09/18/2020	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2020</u>	(Import)
0500	Continuous	2359				1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						FWD
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)
2000	Continuous	2300				2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
2000	Continuous	2300				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-NYISO-HQ_LIMIT_500						REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
0500	Continuous	2300				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
W49TH_ST_345KV_5						FWD
Tue 09/29/2020	to	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0201	Continuous	0300				300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
SPRNBRK_-EGRDNCTR_345_Y49						FWD
Thu 10/01/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
0404	Continuous	2359				775 MW
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2					FWD	
Sat 10/10/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
1815	Continuous	2359				1250 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT1					FWD	
Sat 10/10/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
1856	Continuous	2359				1250 MW
Work scheduled by: LI					CONED - LIPA	
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
HOMR_NYW-PIERC_NY_345_48						
Mon 10/12/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>10/09/2020</u>	
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
HURLYAVE-ROSETON__345_303					FWD	
Tue 10/13/2020	to	Fri 10/16/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/10/2020</u>	(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE					UPNY CONED	
					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
SPRNBRK__345KV_RNS3					FWD	
Sun 10/18/2020	to	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/16/2020</u>	(Import)
0330	Continuous	0400				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD_345KV_18					FWD	
Mon 10/19/2020	to	Mon 10/19/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/18/2020</u>	(Import)
0001	Continuous	0030				4350 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Mon 10/19/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0001	Continuous	0159				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5					FWD		
Mon 10/19/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)	
0001	Continuous	0159				3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW		
					TTC with All Lines In Service 4600 MW		
DUNWODIE_345KV_3					FWD		
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)	
0001	Continuous	0159				3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW		
					TTC with All Lines In Service 4600 MW		
DUNWODIE_345KV_4					FWD		
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)	
0001	Continuous	0159				3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW		
					TTC with All Lines In Service 4600 MW		
PLSNTVLE-DUNWODIE_345_W89					FWD		
Mon 10/19/2020	to	Tue 11/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)	
0001	Continuous	0159				4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW		
					TTC with All Lines In Service 6220 MW		
SAND_BAR-PLATSBURG_115_PV20							
Mon 10/19/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/08/2020</u>		
0600	Continuous	1800					
Work scheduled by: ISONE					SCH - NE - NY		
					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
BERKSHIR-ALPS_____345_393					FWD	REV	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)
0630	Continuous	1600				950 MW	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 450 MW	300 MW	
					TTC with All Lines In Service 1400 MW	1600 MW	
BERKSHIR-ALPS_____345_393					FWD	REV	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)
0630	Continuous	1600				100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW	100 MW	
					TTC with All Lines In Service 200 MW	200 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
BERKSHIR-ALPS	<u>345_393</u> & BERKSHIR-NORTHFLD	<u>345_312</u>		
Mon 10/19/2020	to	Tue 11/10/2020		FWD
0630		1600		(Import) (Export)
Work scheduled by:			ARR: 78	SCH - NE - NY
				950 MW 1300 MW
			Impacts Total Transfer Capability	450 MW 300 MW
			TTC with All Lines In Service	1400 MW 1600 MW
<hr/>				
BERKSHIR-NORTHFLD	<u>345_312</u>			FWD
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	(Import) (Export)
0630	Continuous	1600	by ISONE	900 MW 1500 MW
Work scheduled by: NGrid			10/16/2020	Impacts Total Transfer Capability
				500 MW 100 MW
				TTC with All Lines In Service
				1400 MW 1600 MW
<hr/>				
BERKSHIR-NORTHFLD	<u>345_312</u>			FWD
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	(Import) (Export)
0630	Continuous	1600	by ISONE	100 MW 100 MW
Work scheduled by: NGrid			10/16/2020	Impacts Total Transfer Capability
				100 MW 100 MW
				TTC with All Lines In Service
				200 MW 200 MW
<hr/>				
SCH-NE-NYISO	<u>LIMIT_700</u>			FWD
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	(Import)
0630	Continuous	1600	by ISONE	900 MW
Work scheduled by: NGrid			10/16/2020	Impacts Total Transfer Capability
				500 MW
				TTC with All Lines In Service
				1400 MW
<hr/>				
SCH-NYISO-NE	<u>LIMIT_800</u>			REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	(Export)
0630	Continuous	1600	by ISONE	1000 MW
Work scheduled by: NGrid			10/16/2020	Impacts Total Transfer Capability
				600 MW
				TTC with All Lines In Service
				1600 MW
<hr/>				
PANNELL	<u>-CLAY</u>	<u>345_2</u>		FWD
Mon 10/19/2020	to	Fri 10/23/2020	UPDATED	(Import)
0700	Continuous	1530	by NYPA	1300 MW
Work scheduled by: NYPA			05/07/2020	Impacts Total Transfer Capability
				950 MW
				TTC with All Lines In Service
				2250 MW
<hr/>				
SCH-NE-NYISO	<u>LIMIT_700</u>			FWD
Mon 10/19/2020	to	Fri 10/23/2020	CANCELLED	(Import)
0700	Continuous	1600	by ISONE	900 MW
Work scheduled by: ISONE			10/16/2020	Impacts Total Transfer Capability
				500 MW
				TTC with All Lines In Service
				1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 10/19/2020 to Fri 11/06/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Tue 10/20/2020 to Tue 10/20/2020 **EXTENDED** **by CONED** **10/15/2020**
0331 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 10/20/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**
0331 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 10/20/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**
0331 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHAT_DC_GC2

Wed 10/21/2020 to Sat 11/14/2020
0500 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Wed 10/21/2020 to Sat 11/14/2020
0500 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Wed 10/21/2020 to Sat 11/14/2020
0500 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Fri 10/23/2020 to Fri 10/23/2020 **UPDATED** **by CONED** **10/18/2020**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
4350 MW
 UPNY CONED
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Fri 10/23/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**
 2230 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
0 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
450 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 10/26/2020 to Mon 10/26/2020 **UPDATED** **by CONED** **10/18/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
4200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

PIERCBRK-FIVEMILE_345_37

Mon 10/26/2020 to Fri 10/30/2020
 0700 Continuous 1530
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
 0800 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

LEEDS___345KV_R94301

Mon 10/26/2020 to Wed 11/25/2020
 0800 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

LEEDS___-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

BRANCHBG-HOPATCON_500_5060

Tue 10/27/2020 to Tue 10/27/2020 **UPDATED by PJM 10/15/2020**
 0200 Continuous 1500
 Work scheduled by: PJM

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

SCRIBA__-VOLNEY__345_21

Wed 10/28/2020 to Wed 10/28/2020
 0800 Daily(No Weekends) 1630
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Fri 10/30/2020 to Sat 10/31/2020 **UPDATED by CONED 10/11/2020**
 0301 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 10/30/2020 to Sat 10/31/2020 **UPDATED by CONED 10/11/2020**
 0301 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Sat 10/31/2020	to	Sat 10/31/2020			(Import)
0001		0030		SPR/DUN-SOUTH	3200 MW
Work scheduled by:					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			
Work scheduled by: IESO					(Import)
					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			
Work scheduled by: IESO					(Export)
					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Sun 11/01/2020	to	Sun 11/01/2020			(Import)
0130		0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by:					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
EGRDNCTY_345_138_AT1					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>10/16/2020</u>
0800	Continuous	2159			
Work scheduled by: LI					(Import)
					CONED - LIPA 1250 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>10/16/2020</u>
0800	Continuous	2159			
Work scheduled by: LI					(Import)
					CONED - LIPA 1250 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD
Sun 11/01/2020	to	Fri 11/13/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>10/16/2020</u>
0800	Continuous	2159			
Work scheduled by: LI					(Import)
					CONED - LIPA 775 MW
					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

FWD

Mon 11/02/2020 to Fri 11/06/2020 **UPDATED by NGRID 10/19/2020**
 0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY **2400 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 2800 MW

S.RIPLEY-DUNKIRK_230_68

Mon 11/02/2020 to Fri 11/20/2020 **by PJM 10/20/2020**
 0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK_345KV_R5S3_BYPASS & SPRNBRK_345KV_R4S3_BYPASS

FWD

(Import)

Mon 11/02/2020 to Sat 02/01/2025
 1800 0000

Work scheduled by:

SPR/DUN-SOUTH **4350 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK_345KV_R5S3_BYPASS & SPRNBRK_345KV_R4S3_BYPASS

Mon 11/02/2020 to Sat 02/01/2025
 1800 0000

Work scheduled by:

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SPRNBRK-TREMONT_345_X28

FWD

(Import)

Fri 11/06/2020 to Sat 11/07/2020 **UPDATED by CONED 10/18/2020**
 0001 Continuous 0059

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_345_230_AT4

REV

(Export)

Fri 11/06/2020 to Fri 11/06/2020
 0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY **1750 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
SPRNBK_-TREMONT__345_X28					(Import)
Mon 11/09/2020	to	Mon 11/09/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/18/2020</u>
0030	Continuous	0059			
Work scheduled by: ConEd					SPR/DUN-SOUTH 4200 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
ROSETON_-ROCKTVRN_345_311					(Import)
Mon 11/09/2020	to	Fri 11/20/2020			
0800	Continuous	1600			
Work scheduled by: CHGE					UPNY CONED 4400 MW
					Impacts Total Transfer Capability 1820 MW
					TTC with All Lines In Service 6220 MW
<hr/>					FWD
DUNWODIE-MOTTHAVN_345_71					(Import)
Thu 11/12/2020	to	Thu 11/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>
0001	Continuous	0030			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE_345KV_5					(Import)
Thu 11/12/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>
0001	Continuous	0100			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
DUNWODIE-MOTTHAVN_345_71					(Import)
Fri 11/13/2020	to	Fri 11/13/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>
0030	Continuous	0100			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
CHATGUAY-MASSENA__765_7040					(Import)
Sun 11/15/2020	to	Mon 11/30/2020			
0100	Continuous	1900			
Work scheduled by: NYPA					MOSES SOUTH 1550 MW
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
<hr/>					FWD
CHATGUAY-MASSENA__765_7040					REV
Sun 11/15/2020	to	Mon 11/30/2020			
0100	Continuous	1900			
Work scheduled by: NYPA					(Import) (Export)
					SCH - HQ - NY 0 MW 0 MW
					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA	ARR: 19	Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	REV
Sun 11/15/2020 to Mon 11/30/2020	(Import)	(Export)
0100 1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MASSENA_-MARCY___ 765_MSU1	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sun 11/15/2020 to Mon 11/30/2020	(Import)	
0100 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
W49TH_ST_345KV_5	FWD	
Tue 11/17/2020 to Tue 11/17/2020	(Import)	
0001 Continuous 0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	360 MW
	TTC with All Lines In Service	660 MW
<hr/>		
W49TH_ST_345KV_7	FWD	
Tue 11/17/2020 to Tue 11/17/2020	(Import)	
0001 Continuous 0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	360 MW
	TTC with All Lines In Service	660 MW
<hr/>		
W49TH_ST_345KV_5	FWD	
Thu 11/19/2020 to Thu 11/19/2020	(Import)	
1830 Continuous 1900	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	360 MW
	TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Thu 11/19/2020 to Thu 11/19/2020
1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBRK_-TREMONT_345_X28

Tue 11/24/2020 to Wed 11/25/2020 UPDATED by CE 10/16/2020
0101 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 11/25/2020 to Wed 11/25/2020 by CONED 10/16/2020
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBRK_345_W79

Wed 11/25/2020 to Thu 11/26/2020 by CONED 10/16/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MOTTHAVN-RAINEY_345_Q12

Wed 11/25/2020 to Thu 12/03/2020 UPDATED by CONED 10/16/2020
0301 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93				FWD
Thu 11/26/2020	to	Thu 11/26/2020	<u>by CONED</u> <u>10/16/2020</u>	(Import)
0130	Continuous	0300	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
DOLSONAV-ROCKTVRN_345_DART44				FWD
Mon 11/30/2020	to	Mon 12/14/2020	<u>UPDATED</u> <u>by NYPA</u> <u>08/27/2020</u>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD
Mon 11/30/2020	to	Fri 12/11/2020	<u>by LI</u> <u>09/14/2020</u>	(Import)
0800	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501				FWD
Mon 11/30/2020	to	Fri 12/11/2020	<u>by LI</u> <u>09/14/2020</u>	(Import)
0800	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
MARCY___345KV_CSC				FWD
Tue 12/01/2020	to	Fri 12/11/2020		(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MAI				FWD
Tue 12/01/2020	to	Sat 02/27/2021	<u>UPDATED</u> <u>by NYPA</u> <u>07/27/2020</u>	(Import)
0700	Continuous	1730	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
LAFAYTTE-CLRKSCRN_345_4-46				FWD
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u> <u>by NGRID</u> <u>10/05/2020</u>	(Import)
0730	Daily(No Weekends)	1230	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6						FWD
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)
2230	Continuous	2300				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8						FWD
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)
2230	Continuous	2300				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
MOTTHAVN-RAINEY___345_Q11						FWD
Thu 12/03/2020	to	Tue 12/08/2020				(Import)
0201	Continuous	0200				3800 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
NIAGARA_-KINTIGH__345_NS1-38						FWD
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)
0800	Continuous	1900				1700 MW
Work scheduled by: RGE						DYSINGER EAST
						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
KINTIGH_-ROCHESTR_345_SR1-39						FWD
Thu 12/03/2020	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)
0800	Continuous	2359				1700 MW
Work scheduled by: RGE						DYSINGER EAST
						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
KINTIGH_-ROCHESTR_345_SR1-39 & NIAGARA_-ROCHESTR_345_NR2						FWD
Thu 12/03/2020	to	Fri 12/31/2021				(Import)
0800		2359				1300 MW
Work scheduled by:						DYSINGER EAST
						Impacts Total Transfer Capability 1850 MW
						TTC with All Lines In Service 3150 MW
BECK____-PACKARD__230_BP76						FWD
Fri 12/04/2020	to	Fri 12/04/2020				(Import) (Export)
0730	Daily(No Weekends)	1530				1750 MW 1400 MW
Work scheduled by: NGrid						SCH - OH - NY
						Impacts Total Transfer Capability 550 MW 600 MW
						TTC with All Lines In Service 2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sun 12/06/2020 to Sun 12/06/2020
0900 Continuous 0930

Work scheduled by: Gen

FWD

(Import)

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)

SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

REV
(Export)

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1700 MW

MARCY -EDIC 345_U01-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASANX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
 0800 Continuous 0300
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS_345_93

Thu 12/17/2020 to Fri 12/18/2020
 0800 Continuous 1500
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

BUCHAN_N-EASTVIEW_345_W93

Tue 12/22/2020 to Tue 12/22/2020 **UPDATED by CE 10/16/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

Tue 12/22/2020 to Fri 12/25/2020 **UPDATED by CE 10/16/2020**
 0001 Continuous 0259
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93					FWD
Fri 12/25/2020	to	Fri 12/25/2020	<u>UPDATED</u>	<u>by CE</u>	<u>10/16/2020</u>
0230	Continuous	0259			
Work scheduled by: ConEd					(Import)
					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
SPRNBRK_-TREMONT_345_X28					FWD
Sat 12/26/2020	to	Tue 12/29/2020	<u>UPDATED</u>	<u>by CE</u>	<u>10/16/2020</u>
0301	Continuous	0300			
Work scheduled by: ConEd					(Import)
					SPR/DUN-SOUTH 4200 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
LADENTWN-BUCHAN_S_345_Y88					FWD
Mon 12/28/2020	to	Fri 02/12/2021	<u>UPDATED</u>	<u>by CE</u>	<u>10/16/2020</u>
0300	Continuous	0300			
Work scheduled by: ConEd					(Import)
					UPNY CONED 5930 MW
					Impacts Total Transfer Capability 290 MW
					TTC with All Lines In Service 6220 MW
SPRNBRK_-TREMONT_345_X28					FWD
Wed 12/30/2020	to	Wed 12/30/2020	<u>UPDATED</u>	<u>by CE</u>	<u>10/16/2020</u>
2130	Continuous	2200			
Work scheduled by: ConEd					(Import)
					SPR/DUN-SOUTH 4200 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
PORTER_-ROTTDAM_230_31					FWD
Mon 02/01/2021	to	Sat 02/27/2021			
0600	Continuous	1830			
Work scheduled by: NGrid					(Import)
					CENTRAL EAST - VC 2805 MW
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
PLSNTVLY-WOOD_ST_345_F30					FWD
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>
2000	Continuous	0200			
Work scheduled by: ConEd					(Import)
					UPNY CONED 4000 MW
					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW
PLSNTVLY_345KV_RNS5					FWD
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>
2000	Continuous	0200			
Work scheduled by: ConEd					(Import)
					UPNY CONED 3800 MW
					Impacts Total Transfer Capability 2420 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-ALPS 345_393							
Wed 02/17/2021	to	Fri 02/19/2021					
0730	Continuous	1600			SCH - NE - NY	1100 MW	1700 MW
Work scheduled by: NGrid			ARR: 78			Impacts Total Transfer Capability	300 MW 0 MW
						TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS 345_393							
Wed 02/17/2021	to	Fri 02/19/2021					
0730	Continuous	1600			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid			ARR: 78			Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
EFISHKIL-WOOD_ST 345_F39						FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)	
2100	Continuous	0200			UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW	
						TTC with All Lines In Service	6220 MW
WOOD_ST -PLSNTVLE 345_Y87						FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)	
2100	Continuous	0200			UPNY CONED	5905 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW	
						TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA 765_7040						FWD	
Sun 02/28/2021	to	Mon 03/01/2021				(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040						FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021				(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1						FWD	
Sun 02/28/2021	to	Mon 03/01/2021				(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1		FWD	
Sun 02/28/2021	to Mon 03/01/2021	(Import)	
0500	Continuous 1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	REV
Sun 02/28/2021	to Mon 03/01/2021	(Import)	(Export)
0500	Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sun 02/28/2021	to Mon 03/01/2021	(Import)	
0500	Continuous 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sun 02/28/2021	to Mon 03/01/2021	(Import)	
0500	1730	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1		FWD	
Sun 02/28/2021	to Mon 03/01/2021	(Import)	
0500	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
DUNWODIE_345KV_3		FWD	
Mon 03/01/2021	to Mon 03/01/2021	(Import)	
0001	Continuous 0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5		FWD	
Mon 03/01/2021	to Mon 03/01/2021	(Import)	
0001	Continuous 0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD	
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0030				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW	
					TTC with All Lines In Service 6220 MW	
SPRNBK__345KV_RNS5					FWD	
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
MILLWOOD-EASTVIEW_345_W99					FWD	
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0001	Continuous	0200				UPNY CONED 5985 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW	
					TTC with All Lines In Service 6220 MW	
DUNWODIE-MOTTHAVN_345_71					FWD	
Mon 03/01/2021	to	Mon 04/05/2021				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
MOTTHAVN-RAINEY__345_Q11					FWD	
Mon 03/01/2021	to	Tue 04/06/2021				(Import)
0001	Continuous	0700				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
EDIC__-N.SCTLND_345_14					FWD	
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0600	Continuous	1830				CENTRAL EAST - VC 2240 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 735 MW	
					TTC with All Lines In Service 2975 MW	
PORTER__-ROTTRDAM_230_31					FWD	
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0600	Continuous	1830				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 170 MW	
					TTC with All Lines In Service 2975 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

Tue 03/02/2021 to Mon 05/31/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NIAGARA -ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

MARCY 345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021 **UPDATED by NYPA 07/29/2020**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK_345_W64

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Fri 03/26/2021 to Wed 05/05/2021 **UPDATED by CONED 10/06/2020**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

CLAY -EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021 **09/12/2020**
 0800 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2			FWD	
Wed 03/31/2021	to	Mon 04/12/2021	(Import)	
0500	Continuous	1700	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022			FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021	(Import)	(Export)
1400	Continuous	1400	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
DUNWODIE_345KV_3			FWD	
Mon 04/05/2021	to	Mon 04/05/2021	(Import)	
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5			FWD	
Mon 04/05/2021	to	Mon 04/05/2021	(Import)	
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
PLSNTVLY-WOOD_ST__345_F31			FWD	
Tue 04/27/2021	to	Wed 04/28/2021	(Import)	
0001	Continuous	0159	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS4			FWD	
Tue 04/27/2021	to	Wed 04/28/2021	(Import)	
0001	Continuous	0159	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2420 MW
			TTC with All Lines In Service	6220 MW
SPRNBRK__345KV_RNS4			FWD	
Sat 05/01/2021	to	Sat 05/01/2021	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52					FWD	
Sat 05/01/2021	to	Tue 05/04/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_7					FWD	
Sat 05/01/2021	to	Tue 05/04/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)
0001	Continuous	0300				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
CLAY_-EDIC_345_2-15					FWD	
Mon 05/03/2021	to	Fri 05/07/2021				(Import)
0700	Continuous	1530				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
PANNELL_-CLAY_345_2					FWD	
Mon 05/03/2021	to	Sun 05/30/2021				(Import)
0700	Continuous	1730				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON_345_303					FWD	
Mon 05/03/2021	to	Fri 05/21/2021				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
SPRNBK_345KV_RNS4					FWD	
Tue 05/04/2021	to	Tue 05/04/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

VOLNEY -MARCY 345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER -GILBOA 345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PORTER -ROTTRDAM 230_30

Thu 06/03/2021 to Wed 09/15/2021
0600 Continuous 0559

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY -EDIC 345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER___-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

PANNELL_-CLAY____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS____-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 20, 2020 to Thursday ,April 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED** **by IESO** **05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED** **by IESO** **05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

MOSES__-ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW