

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY <b>2050 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>					FWD	REV
Mon 01/15/2018	to	Tue 11/30/2021				(Import) (Export)
0001		2359				SCH - PJ - NY <b>2000 MW 1150 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	250 MW 100 MW
					TTC with All Lines In Service	2250 MW 1250 MW
<b>MARION_-FARRAGUT_345_C3403</b>					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY <b>2050 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>STLAWRNC-MOSES_230_L33P</b>						
Mon 04/30/2018	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>07/08/2021</u>	
0456	Continuous	1600				SCH - OH - NY
Work scheduled by: IESO					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<b>NEWBRDGE_345_138_BK_1</b>					FWD	
Wed 09/02/2020	to	Tue 02/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>01/12/2021</u>	(Import)
1807	Continuous	2359				SCH - PJM_NEPTUNE <b>375 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
<b>SCH-IMO-NYISO_LIMIT_1600</b>					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_140</b>					FWD	
Tue 06/15/2021	to	Fri 07/23/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>07/19/2021</u>	(Import)
0200	Continuous	0001				SCH - HQ_CEDARS <b>140 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	190 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SAND_BAR-PLATSBURG_115_PV20</b>					
Tue 07/06/2021	to	Thu 07/15/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/09/2021</u>
1300	Continuous	1400			
Work scheduled by: NYPA					SCH - NE - NY Impacts Total Transfer Capability TTC with All Lines In Service
<b>PORTER_-ROTTDAM_230_30</b>					FWD (Import)
Thu 07/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>
0600	Continuous	1830			
Work scheduled by: NGrid					CENTRAL EAST - VC Impacts Total Transfer Capability 170 MW TTC with All Lines In Service 2975 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD (Import)
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>
0600	Continuous	1300			
Work scheduled by: NYPA					MOSES SOUTH Impacts Total Transfer Capability 1050 MW TTC with All Lines In Service 3150 MW
<b>SCH-IMO-NYISO_LIMIT_1400</b>					FWD (Import)
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>
0600	Continuous	1300			
Work scheduled by: IESO					SCH - OH - NY Impacts Total Transfer Capability 250 MW TTC with All Lines In Service 1950 MW
<b>SCH-NYISO-IMO_LIMIT_1200</b>					REV (Export)
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>
0600	Continuous	1300			
Work scheduled by: IESO					SCH - OH - NY Impacts Total Transfer Capability 200 MW TTC with All Lines In Service 1700 MW
<b>SPRNBRK_-W49TH_ST_345_M51</b>					FWD (Import)
Sat 07/17/2021	to	Tue 07/20/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>07/19/2021</u>
0127	Continuous	0700			
Work scheduled by: ConEd					SPR/DUN-SOUTH Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 4600 MW
<b>LAFAYTTE-CLRKSCRN_345_4-46</b>					FWD (Import)
Sat 07/17/2021	to	Sat 07/17/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>07/17/2021</u>
0600	Daily	1400			
Work scheduled by: NGrid					CENTRAL EAST - VC Impacts Total Transfer Capability 325 MW TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ATHENS__-PLSNTVLY_345_91</b>					FWD		
Sat 07/17/2021	to	Sat 07/17/2021			(Import)		
0700	Daily(No Weekends)	1500		UPNY CONED	<b>3800 MW</b>		
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	
<b>DUNWODIE-SHORE_RD_345_Y50</b>					FWD		
Sat 07/17/2021	to	Mon 08/23/2021	<b>EXT FORCE</b>	<b>by CE</b>	<b>07/19/2021</b>	(Import)	
1053	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	<b>800 MW</b>	
					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	1500 MW	
<b>SHORE_RD_345_138_BK 1</b>					FWD		
Sat 07/17/2021	to	Mon 08/23/2021	<b>EXT FORCE</b>	<b>by CE</b>	<b>07/19/2021</b>	(Import)	
1053	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>	
					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	1500 MW	
<b>SHORE_RD_345_138_BK 2</b>					FWD		
Sat 07/17/2021	to	Mon 08/23/2021	<b>EXT FORCE</b>	<b>by CE</b>	<b>07/19/2021</b>	(Import)	
1053	Continuous	2359					
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>	
					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	1500 MW	
<b>OAKDALE_-FRASER__345_32</b>					FWD		
Sat 07/17/2021	to	Sun 07/18/2021	<b>UPDATED</b>	<b>by NYSEG</b>	<b>07/19/2021</b>	(Import)	
1126	Continuous	2344					
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2650 MW</b>	
					Impacts Total Transfer Capability	325 MW	
					TTC with All Lines In Service	2975 MW	
<b>NIAGARA__345_230_AT4</b>					FWD	REV	
Mon 07/19/2021	to	Fri 07/30/2021	<b>UPDATED</b>	<b>by NYPA</b>	<b>06/30/2021</b>	(Import)	(Export)
0500	Continuous	1700					
Work scheduled by: NYPA					SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
					Impacts Total Transfer Capability	50 MW	300 MW
					TTC with All Lines In Service	1950 MW	1700 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV	
Mon 07/19/2021	to	Mon 07/19/2021				(Import)	(Export)
0600	Continuous	2300					
Work scheduled by: ISONE					SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>CEDARS__-ROSEMNTB_115_2/22</b>							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
<b>DENNISON-ROSEMNTB_115_2/22</b>							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	<b>95 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
<b>SCH-HQ_CEDARS-NYISO_LIMIT_80</b>							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	<b>80 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
<b>FRASANX-COOPERS__345_UCC2-41</b>							
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>		
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>MARCY__-FRASANX_345_UCC2-41</b>							
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>		
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>CHAT_DC_GC1</b>							
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		
0000	Continuous	0200				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		
0000	Continuous	0200				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	
0000		0200			MOSES SOUTH	<b>2550 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	(Export)
0000		0200			SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
<b>NIAGARA_-STA_255_345_NH2</b>						FWD	
Mon 07/26/2021	to	Fri 07/30/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/19/2021</u>	(Import)	
0500	Continuous	1900				DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>						REV	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200					
Work scheduled by: HQ						SCH - HQ - NY	<b>500 MW</b>
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021				(Import)	
0000		0200					
Work scheduled by:						MOSES SOUTH	<b>2550 MW</b>
						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV
Sun 08/01/2021	to	Sun 08/01/2021				(Import)	(Export)
0000		0200					
Work scheduled by:						SCH - HQ - NY	<b>1370 MW 0 MW</b>
						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200					
Work scheduled by: HQ						MOSES SOUTH	<b>2850 MW</b>
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>							REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200					
Work scheduled by: HQ						SCH - HQ - NY	<b>500 MW</b>
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200					
Work scheduled by: HQ						SCH - HQ - NY	<b>1150 MW</b>
						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
<b>BECK -NIAGARA_345_PA302</b>						FWD	REV
Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import)	(Export)
0400	Continuous	0030					
Work scheduled by: NYPA						SCH - OH - NY	<b>900 MW 800 MW</b>
						Impacts Total Transfer Capability	1050 MW 900 MW
						TTC with All Lines In Service	1950 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CEDARS__-ROSEMNTB_115_2/22			FWD	REV
			(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>95 MW</b> <b>40 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTB_115_2/22			FWD	REV
			(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>95 MW</b> <b>40 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80			FWD	
			(Import)	
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>80 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW
CEDARS__-ROSEMNTA_115_1/11			FWD	REV
			(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>95 MW</b> <b>40 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTA_115_1/11			FWD	REV
			(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>95 MW</b> <b>40 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80			FWD	
			(Import)	
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900	SCH - HQ_CEDARS	<b>80 MW</b>
Work scheduled by: HQ			Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW
KINTIGH_-STA_255_345_SH1-39			FWD	
			(Import)	
Mon 08/09/2021	to	Sun 08/15/2021		
0500	Continuous	1900	DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 08/09/2021 to Sun 08/15/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**KINTIGH\_-STA\_255\_\_345\_SH1-39**

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 08/16/2021 to Sun 08/22/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

Fri 08/27/2021 to Thu 09/02/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1**

Fri 08/27/2021 to Thu 09/02/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

**FITZPTRK-EDIC\_\_\_\_345\_FE-1 & PORTER\_-ROTTDAM\_230\_30**

Fri 08/27/2021 to Thu 09/02/2021  
0600 Continuous 1830

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2655 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_-STA\_255\_\_345\_NH2**

Wed 09/01/2021 to Tue 09/21/2021  
0500 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
0001		0030	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>W49TH_ST-E13THSTA_345_M54</b>				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
0001	Continuous	0500	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
2201		2230	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>ROSETON_-ROCKTVRN_345_311</b>				FWD
Tue 09/07/2021	to	Fri 09/10/2021	<u>07/15/2021</u>	(Import)
0700	Continuous	1600	UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE				Impacts Total Transfer Capability 3415 MW
				TTC with All Lines In Service 7815 MW
<b>FRASANNX-COOPERS__345_UCC2-41</b>				FWD
Tue 09/07/2021	to	Wed 09/15/2021	<u>UPDATED</u> <u>by NYISO</u> <u>02/03/2021</u>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
<b>MARCY__-FRASANNX_345_UCC2-41</b>				FWD
Tue 09/07/2021	to	Wed 09/15/2021	<u>UPDATED</u> <u>by NYISO</u> <u>02/03/2021</u>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
<b>DUNWODIE_345KV_6</b>				FWD
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u> <u>by CONED</u> <u>06/17/2021</u>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_8</b>					FWD
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>
0001	Continuous	0030			
Work scheduled by: ConEd					
					(Import)
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>
0001	Continuous	0030			
Work scheduled by: ConEd					
					(Import)
					UPNY CONED <b>7260 MW</b>
					Impacts Total Transfer Capability 555 MW
					TTC with All Lines In Service 7815 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD
Wed 09/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>
0001	Continuous	2200			
Work scheduled by: ConEd					
					(Import)
					UPNY CONED <b>4000 MW</b>
					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW
<b>E13THSTA-FARRAGUT_345_45</b>					FWD
Thu 09/09/2021	to	Thu 09/09/2021			
0001	Continuous	0500			
Work scheduled by: ConEd					
					(Import)
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_6</b>					FWD
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>
0001	Continuous	1800			
Work scheduled by: ConEd					
					(Import)
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_8</b>					FWD
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>
0001	Continuous	1800			
Work scheduled by: ConEd					
					(Import)
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD
Sat 09/11/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>
0001	Continuous	2200			
Work scheduled by: ConEd					
					(Import)
					UPNY CONED <b>7260 MW</b>
					Impacts Total Transfer Capability 555 MW
					TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_345_2</b>					FWD	
Mon 09/13/2021	to	Fri 09/17/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/12/2021</u>	(Import)
0700	Continuous	1530				WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP <b>300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>E13THSTA-FARRAGUT_345_46</b>					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M55</b>					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>PORTER_-ROTTDAM_230_30</b>					FWD	
Wed 09/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/11/2021</u>	(Import)
1830	Continuous	1730				CENTRAL EAST - VC <b>2805 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
<b>DUNWODIE_345KV_6</b>					FWD	
Wed 09/15/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Wed 09/15/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

Thu 09/16/2021 to Sat 09/18/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**CONED - LIPA 800 MW**  
 Impacts Total Transfer Capability 700 MW  
 TTC with All Lines In Service 1500 MW

**DUNWODIE\_345KV\_4**

Thu 09/16/2021 to Sat 09/18/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**SPR/DUN-SOUTH 3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_6**

Thu 09/16/2021 to Sat 09/18/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**SPR/DUN-SOUTH 3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Thu 09/16/2021 to Sat 09/18/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**CONED - LIPA 1350 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Thu 09/16/2021 to Sat 09/18/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
**CONED - LIPA 1350 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 1500 MW

**EDIC -N.SCTLND\_345\_14**

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED by NGRID 05/11/2021**  
 0700 Continuous 1730  
 Work scheduled by: NGrid

FWD  
 (Import)  
**CENTRAL EAST - VC 1670 MW**  
 Impacts Total Transfer Capability 1305 MW  
 TTC with All Lines In Service 2975 MW

**EDIC -N.SCTLND\_345\_14 & PORTER -ROTRDAM\_230\_30**

Thu 09/16/2021 to Sun 11/14/2021  
 0700 1730  
 Work scheduled by:

FWD  
 (Import)  
**CENTRAL EAST - VC 1500 MW**  
 Impacts Total Transfer Capability 1475 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

**UPDATED by CHGE 09/22/2020**

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 3715 MW  
TTC with All Lines In Service 7815 MW

**DUNWODIE\_345KV\_3**

Sat 09/18/2021 to Sat 09/18/2021  
0001 Continuous 0030

**UPDATED by CONED 06/08/2021**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Sat 09/18/2021 to Tue 09/28/2021  
0001 Continuous 0030

**UPDATED by CONED 06/08/2021**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**CLAY\_-EDIC\_\_\_\_345\_2-15**

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

Sat 09/25/2021 to Tue 09/28/2021  
0001 Continuous 1000

**UPDATED by CONED 06/08/2021**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	1000				UPNY CONED <b>7210 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 605 MW
						TTC with All Lines In Service 7815 MW
<b>KINTIGH_-STA_255_345_SH1-39</b>						FWD
Mon 09/27/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/04/2021</u>	(Import)
0500	Continuous	0459				DYSINGER EAST <b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>						FWD
Mon 09/27/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/04/2021</u>	(Import)
0500	Continuous	0459				DYSINGER EAST <b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
<b>DUNWODIE_345KV_3</b>						FWD
Tue 09/28/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0930	Continuous	1000				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_4</b>						FWD
Tue 09/28/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0930	Continuous	1000				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>EFISHKIL-WOOD_ST_345_F38</b>						FWD
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>7815MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Wed 09/29/2021 to Wed 09/29/2021 **UPDATED by CONED 06/08/2021**  
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7210 MW**  
 Impacts Total Transfer Capability 605 MW  
 TTC with All Lines In Service 7815 MW

**KINTIGH\_-STA\_255\_345\_SH1-39**

FWD

Wed 09/29/2021 to Wed 12/01/2021  
 0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Wed 09/29/2021 to Wed 12/01/2021  
 0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**W49TH\_ST\_345KV\_6**

FWD

Wed 10/13/2021 to Wed 10/13/2021  
 2230 Continuous 2300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Thu 10/14/2021 to Thu 10/14/2021  
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**  
 Impacts Total Transfer Capability 265 MW  
 TTC with All Lines In Service 7815 MW

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Thu 10/14/2021 to Sat 10/16/2021  
 0001 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Thu 10/14/2021 to Sat 10/16/2021  
 0001 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBK__345_W78</b>				FWD
Thu 10/14/2021	to	Sat 10/16/2021		(Import)
0001	Continuous	0100	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
<b>W49TH_ST_345KV_7</b>				FWD
Thu 10/14/2021	to	Sat 11/20/2021	<b>UPDATED by CONED 06/20/2021</b>	(Import)
0001	Continuous	0030	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>DUNWODIE_345KV_5</b>				FWD
Thu 10/14/2021	to	Sun 11/28/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_7</b>				FWD
Thu 10/14/2021	to	Sun 11/28/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>SPRNBK_-DUNWODIE_345_W75</b>				FWD
Thu 10/14/2021	to	Sun 11/28/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>SPRNBK__345KV_RNS3</b>				FWD
Thu 10/14/2021	to	Sun 11/28/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_5</b>				FWD
Thu 10/14/2021	to	Sun 12/05/2021	<b>UPDATED by CONED 06/20/2021</b>	(Import)
0001	Continuous	0300	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RS3 &amp; SPRNBK__345KV_RS4</b>			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0001		0200	
Work scheduled by:			
			SPR/DUN-SOUTH <b>3200 MW</b>
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>			FWD
Sat 10/16/2021	to	Sat 10/16/2021	(Import)
0030	Continuous	0100	
Work scheduled by: ConEd			
			UPNY CONED <b>7550 MW</b>
			Impacts Total Transfer Capability 265 MW
			TTC with All Lines In Service 7815 MW
<b>DUNWODIE-MOTTHAVN_345_71</b>			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_3</b>			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>LEEDS__-HURLYAVE_345_301</b>			FWD
Mon 10/18/2021	to	Fri 11/19/2021	(Import)
0800	Continuous	1600	
Work scheduled by: CHGE			
			UPNY CONED <b>4100 MW</b>
			Impacts Total Transfer Capability 3715 MW
			TTC with All Lines In Service 7815 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED <b>4350 MW</b>
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED <b>7580 MW</b>
			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BUCHAN_S-MILLWOOD_345_W97</b>					FWD	
Mon 11/01/2021	to	Fri 12/10/2021			(Import)	
0001	Continuous	0200		UPNY CONED	<b>7680 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>2050 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<b>LINDN_CG-LNDVFT___345_V-3022</b>					FWD	REV
Tue 11/02/2021	to	Fri 11/05/2021			(Import)	(Export)
0800	Continuous	1500				
Work scheduled by: PJM					SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>MILLWOOD_345KV_18</b>					FWD	
Wed 11/03/2021	to	Wed 11/10/2021			(Import)	
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
<b>BUCHAN_S-MILLWOOD_345_W98</b>					FWD	
Wed 11/03/2021	to	Tue 11/09/2021			(Import)	
0201	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>7680 MW</b>
					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD	
Wed 11/03/2021	to	Tue 11/09/2021			(Import)	
0201	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>7560 MW</b>
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**GOETHALS\_345KV\_5**

Fri 11/12/2021 to Tue 11/16/2021 **UPDATED** by CONED 06/30/2021  
 0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

-----  
**PORTER\_-ROTTDAM\_230\_30 & MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021  
 0100 1730

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **1500 MW**  
 Impacts Total Transfer Capability 1475 MW  
 TTC with All Lines In Service 2975 MW

-----  
**CHATGUAY-MASSENA\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_765\_7040**

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MARCY\_765\_345\_AT1**

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_765\_345\_AT2**

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_765\_MSU1**

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021  
 0100 Continuous 1859

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **1670 MW**  
 Impacts Total Transfer Capability 1305 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<b>UPDATED</b>	<b>by NYISO</b>	<b>06/03/2021</b>
0100	Continuous	1859			
Work scheduled by: NYPA				MOSES SOUTH	<b>500 MW</b>
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	<b>UPDATED</b>	<b>by NYISO</b>	<b>06/03/2021</b>
0100	Continuous	1859			
Work scheduled by: NYPA				SCH - HQ - NY	<b>475 MW 1000 MW</b>
				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<b>UPDATED</b>	<b>by NYISO</b>	<b>06/03/2021</b>
0100	Continuous	1859			
Work scheduled by: NYPA				SCH - HQ_CEDARS	<b>90 MW</b>
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				MOSES SOUTH	<b>500 MW</b>
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ - NY	<b>850 MW 0 MW</b>
				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ_CEDARS	<b>90 MW</b>
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ_CEDARS	<b>90 MW</b>
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES__230_L33P & MOSES__-MASSENA__230_MMS1 & MOSES__-					FWD
MASSENA__230_MMS2					(Import)
Mon 11/15/2021	to	Tue 11/30/2021			SCH - HQ_CEDARS
0100		1859			90 MW
Work scheduled by:					Impacts Total Transfer Capability
					109 MW
					TTC with All Lines In Service
					199 MW
MILLWOOD-EASTVIEW_345_W85					FWD
					(Import)
Fri 11/19/2021	to	Fri 11/19/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>
0001	Continuous	0030			UPNY CONED
Work scheduled by: ConEd					7550 MW
					Impacts Total Transfer Capability
					265 MW
					TTC with All Lines In Service
					7815 MW
EASTVIEW-SPRNBK__345_W78					FWD
					(Import)
Fri 11/19/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>
0001	Continuous	0200			UPNY CONED
Work scheduled by: ConEd					4350 MW
					Impacts Total Transfer Capability
					3465 MW
					TTC with All Lines In Service
					7815 MW
DUNWODIE-MOTTHAVN_345_72					FWD
					(Import)
Sat 11/20/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/07/2021</u>
0001	Continuous	0200			SPR/DUN-SOUTH
Work scheduled by: ConEd					3800 MW
					Impacts Total Transfer Capability
					800 MW
					TTC with All Lines In Service
					4600 MW
DUNWODIE_345KV_8					FWD
					(Import)
Sat 11/20/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/07/2021</u>
0001	Continuous	0200			SPR/DUN-SOUTH
Work scheduled by: ConEd					3800 MW
					Impacts Total Transfer Capability
					800 MW
					TTC with All Lines In Service
					4600 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
					(Import)
Wed 11/24/2021	to	Sun 11/28/2021			SPR/DUN-SOUTH
0001		0200			3800 MW
Work scheduled by:					Impacts Total Transfer Capability
					800 MW
					TTC with All Lines In Service
					4600 MW
MILLWOOD-EASTVIEW_345_W85					FWD
					(Import)
Wed 11/24/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>
0130	Continuous	0200			UPNY CONED
Work scheduled by: ConEd					7550 MW
					Impacts Total Transfer Capability
					265 MW
					TTC with All Lines In Service
					7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE-MOTTHAVN_345_71</b>				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>DUNWODIE_345KV_3</b>				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
<b>SPRNBRK__345KV_RNS4</b>				FWD	
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0300	Continuous	0330	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
<b>SPRNBRK_-W49TH_ST_345_M52</b>				FWD	
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0300	Continuous	0200	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
<b>NIAGARA_-PACKARD__230_61</b>				FWD	REV
Tue 11/30/2021	to	Mon 12/06/2021		(Import)	(Export)
0615	Continuous	1900	SCH - OH - NY	<b>1200 MW</b>	<b>1850 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	1100 MW	150 MW
			TTC with All Lines In Service	2300 MW	2000 MW
<b>SPRNBRK__345KV_RNS4</b>				FWD	
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0130	Continuous	0200	SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
<b>FITZPTRK-EDIC____345_FE-1</b>				FWD	
Wed 12/01/2021	to	Thu 12/09/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>07/14/2021</u>
0700	Continuous	1730	CENTRAL EAST - VC	<b>2825 MW</b>	
Work scheduled by: NGrid			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FITZPTRK-EDIC_345_FE-1</b>		FWD
Wed 12/01/2021	to Thu 12/09/2021	(Import)
0700	Continuous 1730	<b>CANCELLED by NGrid 07/14/2021</b>
Work scheduled by: NGrid		OSWEGO EXPORT <b>4800 MW</b>
		Impacts Total Transfer Capability 450 MW
		TTC with All Lines In Service 5250 MW
<b>MOSES-ADIRNDCK_230_MAI</b>		FWD
Wed 12/01/2021	to Tue 05/31/2022	(Import)
0700	Continuous 1300	MOSES SOUTH <b>2300 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW
		TTC with All Lines In Service 3150 MW
<b>NIAGARA-STA_255_345_NH2</b>		FWD
Thu 12/02/2021	to Thu 01/13/2022	(Import)
0500	Continuous 1900	DYSINGER EAST <b>1700 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 1450 MW
		TTC with All Lines In Service 3150 MW
<b>BUCHAN_S-MILLWOOD_345_W98</b>		FWD
Tue 12/07/2021	to Fri 12/10/2021	(Import)
0201	Continuous 0200	UPNY CONED <b>7680 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 135 MW
		TTC with All Lines In Service 7815 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>		FWD
Tue 12/07/2021	to Fri 12/10/2021	(Import)
0201	Continuous 0200	UPNY CONED <b>7560 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 255 MW
		TTC with All Lines In Service 7815 MW
<b>MILLWOOD_345KV_18</b>		FWD
Tue 12/07/2021	to Fri 12/10/2021	(Import)
0201	Continuous 0200	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 3465 MW
		TTC with All Lines In Service 7815 MW
<b>EASTVIEW-SPRNBK_345_W64</b>		FWD
Sun 12/12/2021	to Tue 12/14/2021	(Import)
2000	Continuous 0200	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 3465 MW
		TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday, July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

Sun 12/12/2021 to Tue 12/14/2021  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **7550 MW**  
 Impacts Total Transfer Capability 265 MW  
 TTC with All Lines In Service 7815 MW

**SPRNBRK\_345KV\_RNS5**

Sun 12/12/2021 to Tue 12/14/2021  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Wed 12/22/2021 to Thu 12/23/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**EASTVIEW-SPRNBRK\_345\_W79**

Wed 12/22/2021 to Thu 12/23/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 3465 MW  
 TTC with All Lines In Service 7815 MW

**FRASER\_345\_FRASER SVC**

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED by NYPA 05/25/2021**  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

**NIAGARA -PACKARD\_230\_61**

Mon 01/17/2022 to Fri 01/21/2022  
 0615 Continuous 1900  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1200 MW 1850 MW**  
 Impacts Total Transfer Capability 1100 MW 150 MW  
 TTC with All Lines In Service 2300 MW 2000 MW

**FRASANX-COOPERS\_345\_UCC2-41**

Mon 02/07/2022 to Sat 02/12/2022  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

ARR: 19



# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

Mon 02/07/2022 to Sat 02/12/2022  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**ATHENS\_\_\_-PLSNTVLY\_345\_91**

Sat 02/12/2022 to Wed 02/16/2022  
0600 Continuous 1900

Work scheduled by: NGrid

**UPDATED by NGRID 05/07/2021**

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 02/17/2022 to Sat 02/19/2022  
0001 2200

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**PLSNTVLY\_345KV\_RNS5**

Thu 02/17/2022 to Fri 03/25/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

**PLSNTVLY-WOOD\_ST\_345\_F30**

Sun 02/20/2022 to Mon 02/21/2022  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 3815 MW  
TTC with All Lines In Service 7815 MW

**MARCY\_\_\_-EDIC\_\_\_\_\_345\_UE1-7**

Wed 02/23/2022 to Mon 02/28/2022  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday, January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-STA\_255\_\_345\_NH2**

Sat 02/26/2022 to Mon 02/28/2022  
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**PORTER\_-ROTTDAM\_230\_31**

Tue 03/01/2022 to Tue 12/31/2030  
0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**FRASANX-COOPERS\_\_345\_UCC2-41**

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANX\_345\_UCC2-41**

Tue 03/01/2022 to Wed 04/20/2022  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**GOETHALS\_345KV\_5**

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**LINDEN\_-GOETHALS\_230\_A2253**

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 03/17/2022 to Sun 03/20/2022  
0100 Continuous 2200

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 4015 MW  
TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLY-WOOD_ST__345_F30</b>		FWD
Mon 03/21/2022	to Wed 03/23/2022	(Import)
0001	Continuous 2200	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 3815 MW
		TTC with All Lines In Service 7815 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>		FWD
Sat 03/26/2022	to Mon 03/28/2022	(Import)
0001	2200	UPNY CONED <b>3800 MW</b>
Work scheduled by:		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
<b>ATHENS__-PLSNTVLY_345_91</b>		FWD
Sat 03/26/2022	to Sun 05/01/2022	(Import)
0001	Continuous 2200	UPNY CONED <b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
<b>PLSNTVLY_345KV_RNS4</b>		FWD
Sat 03/26/2022	to Sun 05/01/2022	(Import)
0001	Continuous 2200	UPNY CONED <b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
<b>PLSNTVLY-WOOD_ST__345_F31</b>		FWD
Tue 03/29/2022	to Wed 03/30/2022	(Import)
0001	Continuous 2200	UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 3815 MW
		TTC with All Lines In Service 7815 MW
<b>SPRNBK_-TREMONT__345_X28</b>		FWD
Tue 04/05/2022	to Wed 04/06/2022	(Import)
0001	Continuous 0300	SPR/DUN-SOUTH <b>4200 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 400 MW
		TTC with All Lines In Service 4600 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>		FWD
Wed 04/06/2022	to Wed 04/06/2022	(Import)
0001	Continuous 0030	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 3465 MW
		TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EASTVIEW-SPRNBRK__345_W79</b>			FWD
Wed 04/06/2022	to	Thu 04/07/2022	(Import)
0001	Continuous	0300	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD
Thu 04/07/2022	to	Thu 04/07/2022	(Import)
0230	Continuous	0300	UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
<b>PANNELL_-CLAY____345_1</b>			FWD
Mon 04/11/2022	to	Fri 04/15/2022	(Import)
0700	Continuous	1530	WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<b>PORTER_-ROTTDAM_230_30</b>			FWD
Wed 04/13/2022	to	Tue 12/31/2030	(Import)
0600	Continuous	2359	CENTRAL EAST - VC <b>2805 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 170 MW
			TTC with All Lines In Service 2975 MW
<b>PANNELL_-CLAY____345_2</b>			FWD
Mon 04/18/2022	to	Fri 04/22/2022	(Import)
0700	Continuous	1530	WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<b>EDIC_-FRASER_345_EF24-40</b>			FWD
Thu 04/21/2022	to	Tue 06/14/2022	(Import)
0700	Continuous	1530	CENTRAL EAST - VC <b>2500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>			FWD
Sat 04/23/2022	to	Tue 04/26/2022	(Import)
0001		2200	UPNY CONED <b>3800 MW</b>
Work scheduled by:			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLY-WOOD_ST__345_F31</b>			FWD	
Wed 04/27/2022	to	Fri 04/29/2022	(Import)	
0001	Continuous	2200	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD	
Mon 05/02/2022	to	Mon 05/02/2022	(Import)	
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<b>EASTVIEW-SPRNBRK__345_W79</b>			FWD	
Mon 05/02/2022	to	Thu 05/05/2022	(Import)	
0001	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<b>N.SCTLND-ALPS____345_2</b>			FWD	
Mon 05/02/2022	to	Mon 05/09/2022	(Import)	
0600	Daily	1800	SCH - NE - NY	<b>750 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	650 MW
			TTC with All Lines In Service	1400 MW
<b>N.SCTLND-ALPS____345_2</b>			FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022	(Import)	(Export)
0600	Daily	1800	SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<b>SPRNBRK_-TREMONT__345_X28</b>			FWD	
Tue 05/03/2022	to	Mon 05/09/2022	(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	4600 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD	
Thu 05/05/2022	to	Thu 05/05/2022	(Import)	
0130	Continuous	0200	UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 19, 2021 to Wednesday,January 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020  
 0800 Continuous 1600  
 Work scheduled by: PJM  
 SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**HOMR\_NYW-PIERC\_NY\_345\_48**

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020  
 0800 Continuous 1600  
 Work scheduled by: PJM  
 SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**SPRNBRK\_\_345KV\_RNS5**

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd  
 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_-W49TH\_ST\_345\_M51**

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020  
 0001 Continuous 2200  
 Work scheduled by: ConEd  
 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS5**

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020  
 2130 Continuous 2200  
 Work scheduled by: ConEd  
 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_-W49TH\_ST\_345\_M51**

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd  
 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS5**

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020  
 0001 Continuous 0300  
 Work scheduled by: ConEd  
 FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW