

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1150 MW**
Impacts Total Transfer Capability 250 MW 100 MW
TTC with All Lines In Service 2250 MW 1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021 EXT FORCE by CONED 05/26/2021
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJ - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 07/08/2021
0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021
1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SCH-HQ_CEDARS-NYISO_LIMIT_140

Tue 06/15/2021 to Fri 07/23/2021 EXTENDED by HQ 07/19/2021
0200 Continuous 0001

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **140 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 190 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Thu 07/08/2021 to Wed 09/15/2021 **UPDATED** **by NYISO** **07/04/2021**
 0600 Continuous 1830

Work scheduled by: NGrid

FWD
 (Import)
2805 MW
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** **by NYISO** **07/04/2021**
 0600 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** **by NYISO** **07/06/2021**
 0600 Continuous 1300

Work scheduled by: IESO

FWD
 (Import)
1700 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** **by NYISO** **07/06/2021**
 0600 Continuous 1300

Work scheduled by: IESO

REV
 (Export)
1500 MW
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

SPRNBK_-W49TH_ST_345_M51

Sat 07/17/2021 to Tue 07/20/2021 **EXTENDED** **by CE** **07/19/2021**
 0127 Continuous 0700

Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

LAFAYTTE-CLRKSCRN_345_4-46

Sat 07/17/2021 to Sat 07/17/2021 **CANCELLED** **by NGrid** **07/17/2021**
 0600 Daily 1400

Work scheduled by: NGrid

FWD
 (Import)
2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Sat 07/17/2021 to Sat 07/17/2021
 0700 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
 (Import)
3800 MW
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Status	By	Effective Date	Transfer Type	Impact	TTC
DUNWODIE-SHORE_RD_345_Y50	Sat 07/17/2021	Mon 08/23/2021	UPDATED	by CE	07/21/2021	CONED - LIPA	800 MW	1500 MW
1053 Continuous 2359							Impacts Total Transfer Capability	700 MW
Work scheduled by: LI							TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1	Sat 07/17/2021	Mon 08/23/2021	UPDATED	by CE	07/21/2021	CONED - LIPA	1350 MW	1500 MW
1053 Continuous 2359							Impacts Total Transfer Capability	150 MW
Work scheduled by: LI							TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2	Sat 07/17/2021	Mon 08/23/2021	UPDATED	by CE	07/21/2021	CONED - LIPA	1350 MW	1500 MW
1053 Continuous 2359							Impacts Total Transfer Capability	150 MW
Work scheduled by: LI							TTC with All Lines In Service	1500 MW
OAKDALE -FRASER 345_32	Sat 07/17/2021	Sun 07/18/2021	UPDATED	by NYSEG	07/19/2021	CENTRAL EAST - VC	2650 MW	2975 MW
1126 Continuous 2344							Impacts Total Transfer Capability	325 MW
Work scheduled by: NYSEG							TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4	Mon 07/19/2021	Fri 07/30/2021	UPDATED	by NYPA	06/30/2021	SCH - OH - NY	1900 MW	1400 MW
0500 Continuous 1700							Impacts Total Transfer Capability	50 MW
Work scheduled by: NYPA							TTC with All Lines In Service	1950 MW
SHOR_NPX-SHOREHAM_138_CSC	Mon 07/19/2021	Mon 07/19/2021				SCH - NPX_CSC	0 MW	0 MW
0600 Continuous 2300							Impacts Total Transfer Capability	330 MW
Work scheduled by: ISONE							TTC with All Lines In Service	330 MW
BECK -PACKARD_230_BP76	Tue 07/20/2021	Fri 07/23/2021	FORCED	by IESO	07/21/2021	SCH - OH - NY	1500 MW	1150 MW
2026 Continuous 2359							Impacts Total Transfer Capability	450 MW
Work scheduled by: IESO							TTC with All Lines In Service	1950 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4						FWD	
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
0913	Continuous	2359				3800 MW	
Work scheduled by: LI						SPR/DUN-SOUTH	800 MW
						Impacts Total Transfer Capability	4600 MW
						TTC with All Lines In Service	
DUNWODIE_345KV_6						FWD	
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
0913	Continuous	2359				3800 MW	
Work scheduled by: LI						SPR/DUN-SOUTH	800 MW
						Impacts Total Transfer Capability	4600 MW
						TTC with All Lines In Service	
CEDARS__-ROSEMNTB_115_2/22						FWD	REV
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	(Export)
0700	Continuous	1900				95 MW	40 MW
Work scheduled by: HQ						SCH - HQ_CEDARS	0 MW
						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	
DENNISON-ROSEMNTB_115_2/22						FWD	REV
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	(Export)
0700	Continuous	1900				95 MW	40 MW
Work scheduled by: HQ						SCH - HQ_CEDARS	0 MW
						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD	
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	
0700	Continuous	1900				80 MW	
Work scheduled by: HQ						SCH - HQ_CEDARS	110 MW
						Impacts Total Transfer Capability	190 MW
						TTC with All Lines In Service	
FRASANX-COOPERS__345_UCC2-41						FWD	
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	475 MW
						Impacts Total Transfer Capability	2975 MW
						TTC with All Lines In Service	
MARCY__-FRASANX_345_UCC2-41						FWD	
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import)	
0700	Continuous	1530				2500 MW	
Work scheduled by: NYPA						CENTRAL EAST - VC	475 MW
						Impacts Total Transfer Capability	2975 MW
						TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0000		0200				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sun 07/25/2021	to	Sun 07/25/2021				(Import) (Export)
0000		0200				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				SCH - HQ - NY 1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -VOLNEY__ 345_12					FWD	
Sat 07/31/2021	to	Sat 07/31/2021			(Import)	
0630	Daily	1500		OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
CHAT_DC_GC1					FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 08/01/2021	to	Sun 08/01/2021			(Import)	
0000		0200		MOSES SOUTH	2550 MW	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sun 08/01/2021	to	Sun 08/01/2021			(Import)	(Export)
0000		0200		SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW
					TTC with All Lines In Service	1500 MW
						1000 MW
CHAT_DC_GC2					FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
SCH-HQ-NYISO_LIMIT_1150						(Import)	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	SCH - HQ - NY	1150 MW
0000	Continuous	0200				Impacts Total Transfer Capability	350 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW
BECK__-NIAGARA_345_PA302						(Import)	(Export)
Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	SCH - OH - NY	900 MW 800 MW
0400	Continuous	0030				Impacts Total Transfer Capability	1050 MW 900 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1950 MW 1700 MW
CEDARS__-ROSEMNTB_115_2/22						(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	95 MW 40 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW 0 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTB_115_2/22						(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	95 MW 40 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW 0 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						(Import)	
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	80 MW
0500	Continuous	1900				Impacts Total Transfer Capability	110 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
CEDARS__-ROSEMNTA_115_1/11						(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021				SCH - HQ_CEDARS	95 MW 40 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW 0 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTA_115_1/11						(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021				SCH - HQ_CEDARS	95 MW 40 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW 0 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255_345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2

Mon 08/23/2021 to Fri 08/27/2021 **UPDATED by NYPA 02/19/2021**
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_345_FE-1

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC 345_FE-1

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC 345_FE-1 & PORTER -ROTTDRAM 230_30

Fri 08/27/2021 to Thu 09/02/2021
0600 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

NIAGARA -STA 255 345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SPRNBK 345KV_RS3 & SPRNBK 345KV_RS4

Mon 09/06/2021 to Mon 09/06/2021
0001 0030

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA 345_M54

Mon 09/06/2021 to Mon 09/06/2021
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK 345KV_RS3 & SPRNBK 345KV_RS4

Mon 09/06/2021 to Mon 09/06/2021
2201 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

ROSETON -ROCKTVRN 345_311

Tue 09/07/2021 to Fri 09/10/2021
0700 Continuous 1600

Work scheduled by: CHGE

07/15/2021

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

UPDATED by NYISO 02/03/2021

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

UPDATED by NYISO 02/03/2021

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATED by CONED 06/17/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATED by CONED 06/17/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATED by CONED 06/17/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 09/08/2021 to Wed 09/15/2021
0001 Continuous 2200

UPDATED by CONED 07/14/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

Thu 09/09/2021 to Thu 09/09/2021
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 09/11/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 7260 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	555 MW
					TTC with All Lines In Service	7815 MW
PANNELL_-CLAY_345_2					FWD	
Mon 09/13/2021	to	Fri 09/17/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/12/2021</u>	(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
W49TH_ST_345KV_6					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
E13THSTA-FARRAGUT_345_46					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55					FWD	
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
 1830 Continuous 1730
 Work scheduled by: NGrid

UPDATED by NGRID 05/11/2021

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/15/2021 to Wed 09/15/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 07/14/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/15/2021 to Wed 09/15/2021
 2130 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 07/14/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK_1

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
EDIC -N.SCTLND_345_14				FWD
Thu 09/16/2021	to	Sun 11/14/2021	<u>UPDATED</u> <u>by NGRID</u> <u>05/11/2021</u>	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	1670 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1305 MW
				TTC with All Lines In Service 2975 MW
EDIC -N.SCTLND_345_14 & PORTER -ROTTDAM_230_30				FWD
Thu 09/16/2021	to	Sun 11/14/2021		(Import)
0700		1730	CENTRAL EAST - VC	1500 MW
Work scheduled by:				Impacts Total Transfer Capability 1475 MW
				TTC with All Lines In Service 2975 MW
HURLYAVE-ROSETON_345_303				FWD
Thu 09/16/2021	to	Sun 10/17/2021	<u>UPDATED</u> <u>by CHGE</u> <u>09/22/2020</u>	(Import)
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 3715 MW
				TTC with All Lines In Service 7815 MW
DUNWODIE_345KV_3				FWD
Sat 09/18/2021	to	Sat 09/18/2021	<u>UPDATED</u> <u>by CONED</u> <u>06/08/2021</u>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Sat 09/18/2021	to	Tue 09/28/2021	<u>UPDATED</u> <u>by CONED</u> <u>06/08/2021</u>	(Import)
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3815 MW
				TTC with All Lines In Service 7815 MW
HOMRC_NY-MAINS_NY_345_47				
Sat 09/18/2021	to	Fri 11/05/2021		
0800	Continuous	1600	SCH - PJ - NY	
Work scheduled by: PJM				Impacts Total Transfer Capability
				TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD
Mon 09/20/2021	to	Fri 09/24/2021			(Import)
0700	Continuous	1530			WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
CLAY_-EDIC_____345_2-15					FWD
Mon 09/20/2021	to	Sat 10/16/2021			(Import)
0700	Continuous	1730			OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
EFISHKIL-WOOD_ST__345_F38					FWD
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u> <u>06/08/2021</u>	(Import)
0001	Continuous	1000			UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service 7815 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u> <u>06/08/2021</u>	(Import)
0001	Continuous	1000			UPNY CONED 7210 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 605 MW
					TTC with All Lines In Service 7815 MW
KINTIGH_-STA_255__345_SH1-39					FWD
Mon 09/27/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by NYPA</u> <u>03/04/2021</u>	(Import)
0500	Continuous	0459			DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_-KINTIGH__345_NS1-38					FWD
Mon 09/27/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by NYPA</u> <u>03/04/2021</u>	(Import)
0500	Continuous	0459			DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
DUNWODIE_345KV_3					FWD
Tue 09/28/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u> <u>06/08/2021</u>	(Import)
0930	Continuous	1000			SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD	
Tue 09/28/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0930	Continuous	1000				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EFISHKIL-WOOD_ST_345_F38					FWD	
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Wed 09/29/2021	to	Wed 09/29/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 7210 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
KINTIGH_-STA_255_345_SH1-39					FWD	
Wed 09/29/2021	to	Wed 12/01/2021				(Import)
0500	Continuous	1900				DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
NIAGARA_-KINTIGH_345_NS1-38					FWD	
Wed 09/29/2021	to	Wed 12/01/2021				(Import)
0500	Continuous	1900				DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_6					FWD	
Wed 10/13/2021	to	Wed 10/13/2021				(Import)
2230	Continuous	2300				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Thu 10/14/2021 to Sat 11/20/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Thu 10/14/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Sat 10/16/2021 to Mon 10/18/2021
 0001 0200
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
 0030 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-HURLYAVE_345_301					FWD
Mon 10/18/2021	to	Fri 11/19/2021			(Import)
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Wed 10/20/2021	to	Thu 10/21/2021			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD
Wed 10/20/2021	to	Thu 10/21/2021			(Import)
0001	Continuous	0200		UPNY CONED	7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W97					FWD
Mon 11/01/2021	to	Fri 12/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359			(Import)
Work scheduled by: IESO					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359			(Export)
Work scheduled by: IESO					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
LINDN_CG-LNDVFT__345_V-3022					FWD REV
Tue 11/02/2021	to	Fri 11/05/2021			(Import) (Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Wed 11/03/2021 to Wed 11/10/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021 **UPDATED by CONED 06/30/2021**
 0001 Continuous 0300
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY___765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED by NYISO 06/03/2021**
 0100 Continuous 1859
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1						FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	
0100	Continuous	1859				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						ARR: 19	Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2						FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	
0100	Continuous	1859				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						ARR: 19	Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCYS___765_MSU1						FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	
0100	Continuous	1859				CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability 1305 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCYS___765_MSU1						FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	
0100	Continuous	1859				MOSES SOUTH	500 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability 2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCYS___765_MSU1						FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	(Export)
0100	Continuous	1859				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability 1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCYS___765_MSU1						FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	(Import)	
0100	Continuous	1859				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA							Impacts Total Transfer Capability 109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCYS___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)	
0100		1859				MOSES SOUTH	500 MW
Work scheduled by:							Impacts Total Transfer Capability 2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	REV
Mon 11/15/2021 to Tue 11/30/2021	(Import)	(Export)
0100 1859	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	
Mon 11/15/2021 to Tue 11/30/2021	(Import)	
0100 1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	FWD	
Mon 11/15/2021 to Tue 11/30/2021	(Import)	
0100 1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	FWD	
Mon 11/15/2021 to Tue 11/30/2021	(Import)	
0100 1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<hr/>		
MILLWOOD-EASTVIEW_345_W85	FWD	
Fri 11/19/2021 to Fri 11/19/2021	(Import)	
0001 Continuous 0030	<u>UPDATED</u> <u>by CE</u> <u>06/28/2021</u>	UPNY CONED
Work scheduled by: ConEd	Impacts Total Transfer Capability	7550 MW
	TTC with All Lines In Service	265 MW 7815 MW
<hr/>		
EASTVIEW-SPRNBK_345_W78	FWD	
Fri 11/19/2021 to Wed 11/24/2021	(Import)	
0001 Continuous 0200	<u>UPDATED</u> <u>by CE</u> <u>06/28/2021</u>	UPNY CONED
Work scheduled by: ConEd	Impacts Total Transfer Capability	4350 MW
	TTC with All Lines In Service	3465 MW 7815 MW
<hr/>		
DUNWODIE-MOTTHAVN_345_72	FWD	
Sat 11/20/2021 to Wed 11/24/2021	(Import)	
0001 Continuous 0200	<u>UPDATED</u> <u>by CONED</u> <u>06/07/2021</u>	SPR/DUN-SOUTH
Work scheduled by: ConEd	Impacts Total Transfer Capability	3800 MW
	TTC with All Lines In Service	800 MW 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Sat 11/20/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/07/2021</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4					FWD	
Wed 11/24/2021	to	Sun 11/28/2021				(Import)
0001		0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by:					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Wed 11/24/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Wed 11/24/2021	to	Sun 11/28/2021				(Import)
0201	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3					FWD	
Wed 11/24/2021	to	Sun 11/28/2021				(Import)
0201	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS4					FWD	
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0300	Continuous	0330				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M52					FWD	
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0300	Continuous	0200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
NIAGARA_-PACKARD__230_61					
Tue 11/30/2021	to	Mon 12/06/2021			
0615	Continuous	1900	SCH - OH - NY	1200 MW	1850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1100 MW 150 MW
				TTC with All Lines In Service	2300 MW 2000 MW
SPRNBRK__345KV_RNS4					
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u> <u>by CONED</u> <u>06/20/2021</u>	FWD	
0130	Continuous	0200	SPR/DUN-SOUTH	(Import)	
Work scheduled by: ConEd				3200 MW	
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
MOSES__-ADIRNDCK_230_MA1					
Wed 12/01/2021	to	Tue 05/31/2022		FWD	
0700	Continuous	1300	MOSES SOUTH	(Import)	
Work scheduled by: NYPA				2300 MW	
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
NIAGARA_-STA_255__345_NH2					
Thu 12/02/2021	to	Thu 01/13/2022		FWD	
0500	Continuous	1900	DYSINGER EAST	(Import)	
Work scheduled by: NYPA				1700 MW	
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
BUCHAN_S-MILLWOOD_345_W98					
Tue 12/07/2021	to	Fri 12/10/2021		FWD	
0201	Continuous	0200	UPNY CONED	(Import)	
Work scheduled by: ConEd				7680 MW	
				Impacts Total Transfer Capability	135 MW
				TTC with All Lines In Service	7815 MW
LADENTWN-BUCHAN_S_345_Y88					
Tue 12/07/2021	to	Fri 12/10/2021		FWD	
0201	Continuous	0200	UPNY CONED	(Import)	
Work scheduled by: ConEd				7560 MW	
				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	7815 MW
MILLWOOD_345KV_18					
Tue 12/07/2021	to	Fri 12/10/2021		FWD	
0201	Continuous	0200	UPNY CONED	(Import)	
Work scheduled by: ConEd				4350 MW	
				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64						FWD	
Sun 12/12/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
2000	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Sun 12/12/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
2000	Continuous	0200				UPNY CONED	7550 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	265 MW
						TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5						FWD	
Sun 12/12/2021	to	Tue 12/14/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
2000	Continuous	0200				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93						FWD	
Wed 12/22/2021	to	Thu 12/23/2021				(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W79						FWD	
Wed 12/22/2021	to	Thu 12/23/2021				(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
FRASER__345_FRASER SVC						FWD	
Tue 01/04/2022	to	Mon 02/28/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/25/2021</u>	(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	2935 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	2975 MW
NIAGARA_-PACKARD__230_61						FWD	REV
Mon 01/17/2022	to	Fri 01/21/2022				(Import)	(Export)
0615	Continuous	1900				SCH - OH - NY	1200 MW 1850 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ATHENS__-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA -STA 255 345 NH2

Sat 02/26/2022 to Mon 02/28/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

PORTER -ROTTRDAM 230 31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GOETHALS 345KV 5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN -GOETHALS 230 A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
 0100 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 03/21/2022 to Wed 03/23/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Tue 03/29/2022 to Wed 03/30/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

Tue 04/05/2022 to Wed 04/06/2022
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Wed 04/06/2022 to Thu 04/07/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_1

Mon 04/11/2022 to Fri 04/15/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PORTER_-ROTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

EDIC_-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 04/27/2022 to Fri 04/29/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NIAGARA_345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1750 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_345_2

Mon 05/02/2022 to Mon 05/09/2022
0600 Daily 1800

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
N. SCTLND-ALPS 345_2						
Mon 05/02/2022	to	Mon 05/09/2022				
0600	Daily	1800			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SPRNBRK -TREMONT 345_X28						
Tue 05/03/2022	to	Mon 05/09/2022				
0001	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW 345_W93						
Thu 05/05/2022	to	Thu 05/05/2022				
0130	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
HOMRC_NY-MAINS_NY 345_47						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
HOMR_NYW-PIERC_NY 345_48						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
PANNELL -CLAY 345_1						
Mon 09/12/2022	to	Fri 09/16/2022				
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
FRASER -GILBOA 345_GF5-35						
Mon 09/12/2022	to	Sun 09/18/2022				
0700	Continuous	1530			CENTRAL EAST - VC	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 21, 2021 to Friday, January 20, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Mon 09/19/2022	to	Mon 09/19/2022	UPDATED	by CONED	09/17/2020	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Mon 09/19/2022	to	Wed 09/21/2022	UPDATED	by CONED	09/17/2020	(Import)
0001	Continuous	2200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
PANNELL_-CLAY____345_2					FWD	
Mon 09/19/2022	to	Fri 09/23/2022				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
SPRNBRK__345KV_RNS5					FWD	
Wed 09/21/2022	to	Wed 09/21/2022	UPDATED	by CONED	09/17/2020	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sat 10/01/2022	to	Mon 10/17/2022	UPDATED	by CONED	08/01/2020	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Sat 10/01/2022	to	Mon 10/17/2022	UPDATED	by CONED	08/01/2020	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW