

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-PJM\_LIMIT\_1000**

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

**1300 MW**

Impacts Total Transfer Capability

1400 MW

Work scheduled by: NYISO

TTC with All Lines In Service

2700 MW

**CHAT\_DC\_GC2**

FWD

Wed 09/03/2014 to Fri 12/05/2014 **EXTENDED** **by HQ** **11/06/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

Work scheduled by: HQ

TTC with All Lines In Service

2600 MW

**CHAT\_DC\_GC2**

REV

Wed 09/03/2014 to Fri 12/05/2014 **EXTENDED** **by HQ** **11/06/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

**500 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

**EGRDNCTY\_345\_138\_BK 1**

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

**1250 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service

1500 MW

**EGRDNCTY\_345\_138\_BK 2**

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

**1250 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service

1500 MW

**SPRNBK\_-EGRDNCTR\_345\_Y49**

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

**775 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service

1500 MW

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**

FWD

REV

Sat 10/25/2014 to Fri 12/19/2014 **EXT FORCE** **by NE** **11/03/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX\_CSC

**0 MW****0 MW**

Work scheduled by: ISONE

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service

330 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**Mon 10/27/2014 to Sat 11/15/2014 **UPDATED** **by ISONE** **11/02/2014**

0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>850 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	550 MW	200 MW
TTC with All Lines In Service	1400 MW	1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**Mon 10/27/2014 to Sat 11/15/2014 **UPDATED** **by ISONE** **11/02/2014**

0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NYISO-NE\_LIMIT\_600**Sat 11/01/2014 to Sat 11/15/2014 **UPDATED** **by ISONE** **11/02/2014**

0001 Continuous 2000

Work scheduled by: ConEd

		REV
		(Export)
SCH - NE - NY		<b>800 MW</b>
Impacts Total Transfer Capability		800 MW
TTC with All Lines In Service		1600 MW

**BECK\_-NIAGARA\_345\_PA302**Sun 11/02/2014 to Fri 12/05/2014 **UPDATED** **by IESO** **10/29/2014**

0700 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

**FRASER\_-GILBOA\_345\_GF5-35**Mon 11/03/2014 to Fri 11/07/2014 **UPDATED** **by NYPA** **10/27/2014**

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

Mon 11/03/2014 to Fri 11/07/2014

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**HOMER C\_-WATRCURE\_345\_30**Mon 11/03/2014 to Wed 11/26/2014 **UPDATED** **by NYSEG** **11/03/2014**

0700 Continuous 1630

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2450 MW</b>	<b>2500 MW</b>
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2450 MW	2700 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5100MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 2850MW  
**WEST CENTRAL** 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DENNISON-ROSEMNTA\_115\_1-RD**

Thu 11/06/2014 to Mon 11/10/2014  
 0700 Continuous 1200

**CANCELLED by NGrid 11/06/2014**

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>95 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**DENNISON-ROSEMNTB\_115\_2-RD**

Thu 11/06/2014 to Mon 11/10/2014  
 1200 Continuous 1700

**CANCELLED by NGrid 11/06/2014**

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>95 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

Sat 11/08/2014 to Sat 11/08/2014  
 0800 Daily 1200

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	2600 MW

**SCH-IMO-NYISO\_LIMIT\_800**

Sun 11/09/2014 to Sun 11/09/2014  
 0700 Continuous 1300

**UPDATED by NYISO 11/06/2014**

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	<b>1100 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1900 MW

**STLAWRNC-MOSES\_\_\_230\_L33P**

Sun 11/09/2014 to Sun 11/09/2014  
 0700 Continuous 1300

**UPDATED by NYISO 11/06/2014**

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1800 MW</b>	<b>1850 MW</b>
Impacts Total Transfer Capability	100 MW	50 MW
TTC with All Lines In Service	1900 MW	1900 MW

**LOWVILLE-BOONVILLE\_115\_5-LB**

Sun 11/09/2014 to Mon 12/08/2014  
 1145 Continuous 1500

**CANCELLED by NGRID 11/06/2014**

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>195 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	4 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**TAYLORVL-LOWVILLE\_115\_5-TL**

Sun 11/09/2014 to Mon 12/08/2014  
 1145 Continuous 1500

**CANCELLED by NGRID 11/06/2014**

Work scheduled by: NGrid

**ARR: 38**

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>195 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	4 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LOWVILLE-BOONVILLE_115_5-LB</b>						FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/06/2014</u>	(Import)	(Export)
1145	Continuous	1530				<b>195 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	4 MW
						TTC with All Lines In Service	199 MW
						ARR: 38	100 MW
<b>LIND_CG_-LNDVFT_345_V-3022</b>						FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/21/2014</u>	(Import)	(Export)
1400	Continuous	2000				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
<b>MOSES_-ADIRNDCK_230_MA1</b>						FWD	
Mon 11/10/2014	to	Fri 11/14/2014				(Import)	
0700	Continuous	1530				<b>2000 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
<b>LEEDS_-HURLYAVE_345_301</b>						FWD	
Mon 11/10/2014	to	Fri 12/12/2014				(Import)	
0700	Continuous	1600				<b>4100 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW
<b>MARCY_-N.SCTLND_345_18</b>						FWD	
Mon 11/10/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/05/2014</u>	(Import)	
0730	Daily(No Weekends)	1500				<b>2090 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	885 MW
						TTC with All Lines In Service	2975 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>						FWD	
Mon 11/10/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/05/2014</u>	(Import)	
0730	Daily(No Weekends)	1500				<b>1150 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW
<b>HURLYAVE-ROSETON_345_303</b>						FWD	
Mon 11/10/2014	to	Fri 11/14/2014				(Import)	
0800	Continuous	1600				<b>4100 MW</b>	
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75						FWD		
Wed 11/12/2014	to	Wed 11/12/2014	<u>UPDATED</u>	<u>by CE</u>	<u>10/22/2014</u>	(Import)		
0001	Continuous	2000				3800 MW		
Work scheduled by: ConEd						SPR/DUN-SOUTH		
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
ILCTLIMT_115KV_ALCOA_R8105_TIE_B							FWD	REV
Wed 11/12/2014	to	Thu 11/13/2014	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/30/2014</u>	(Import)	(Export)	
0800	Continuous	1600				100 MW	60 MW	
Work scheduled by: NGrid						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	99 MW	
						TTC with All Lines In Service	199 MW	
HUDSONP_-FARRAGUT_345_B3402							FWD	REV
Thu 11/13/2014	to	Tue 11/18/2014	<u>UPDATED</u>	<u>by CONED</u>	<u>10/21/2014</u>	(Import)	(Export)	
0001	Continuous	2359				2450 MW	2600 MW	
Work scheduled by: ConEd						SCH - PJ - NY		
						Impacts Total Transfer Capability	0 MW	
						TTC with All Lines In Service	2450 MW	
DENNISON-ROSEMNTA_115_1-RD							FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014				(Import)	(Export)	
0700	Continuous	1200				95 MW	100 MW	
Work scheduled by: NGrid						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	104 MW	
						TTC with All Lines In Service	199 MW	
COLTON_-HIGLEY_115_1-HC							FWD	REV
Fri 11/14/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/03/2014</u>	(Import)	(Export)	
0900	Daily(No Weekends)	1600				130 MW	100 MW	
Work scheduled by: NGrid						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	69 MW	
						TTC with All Lines In Service	199 MW	
DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD							FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014				(Import)	(Export)	
1200		1200				0 MW	0 MW	
Work scheduled by:						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	199 MW	
						TTC with All Lines In Service	199 MW	
DENNISON-ROSEMNTB_115_2-RD							FWD	REV
Fri 11/14/2014	to	Tue 11/18/2014				(Import)	(Export)	
1200	Continuous	1700				95 MW	100 MW	
Work scheduled by: NGrid						SCH - HQ_CEDARS		
						Impacts Total Transfer Capability	104 MW	
						TTC with All Lines In Service	199 MW	

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Sat 11/15/2014 to Sat 11/15/2014  
0800 Daily 1600

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Sun 11/16/2014 to Sun 11/16/2014  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Sun 11/16/2014 to Sun 11/16/2014  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**MILLWOOD\_345KV\_18**

FWD

Sun 11/16/2014 to Sun 11/16/2014  
0001 Continuous 1930

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Sun 11/16/2014 to Sun 11/16/2014  
1900 Continuous 1930

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Sun 11/16/2014 to Sun 11/16/2014  
1900 Continuous 1930

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Mon 11/17/2014 to Sun 12/21/2014  
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPDATEDby CE11/03/2014

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**SPRNBRK\_345KV\_RNS3**

FWD

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Mon 11/17/2014 to Thu 11/27/2014 EXTENDED by HQ 11/06/2014

(Import)

0530 Continuous 1730

SCH - HQ - NY

**1450 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014 UPDATED by NGRID 09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NE - NY

**1200 MW 1000 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014 UPDATED by NGRID 09/09/2014

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NPX\_1385

**100 MW 100 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**N.SCTLND-ALPS\_345\_2-AN**

FWD

REV

Fri 11/21/2014 to Sun 11/23/2014 UPDATED by NGRID 09/30/2014

(Import) (Export)

0600 Continuous 1800

SCH - NE - NY

**750 MW 1550 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 650 MW 50 MW

TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN					FWD	REV
					(Import)	(Export)
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	SCH - NPX_1385	<b>100 MW</b>
0600	Continuous	1800			Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid					TTC with All Lines In Service	200 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
					(Import)	(Export)
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u> <u>10/24/2014</u>	SCH - PJ - NY	<b>2450 MW</b>
0100	Continuous	2300			Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2700 MW
EDIC____-N.SCTLND_345_14-EN					FWD	
					(Import)	
Sat 11/22/2014	to	Sat 11/22/2014			CENTRAL EAST - VC	<b>2240 MW</b>
0700	Daily	1200			Impacts Total Transfer Capability	735 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
HUDSONP_-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Sun 11/23/2014	to	Wed 11/26/2014			SCH - PJ - NY	<b>2450 MW</b>
0001	Continuous	2359			Impacts Total Transfer Capability	0 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2700 MW
GILBOA__-N.SCTLND_345_GNS1					FWD	
					(Import)	
Mon 11/24/2014	to	Wed 11/26/2014			CENTRAL EAST - VC	<b>2520 MW</b>
0500	Continuous	1800			Impacts Total Transfer Capability	455 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
MARCY____-N.SCTLND_345_18					FWD	
					(Import)	
Mon 11/24/2014	to	Wed 11/26/2014			CENTRAL EAST - VC	<b>2090 MW</b>
0500	Continuous	1800			Impacts Total Transfer Capability	885 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW
N.SCTLND-LEEDS_____345_94-LN					FWD	
					(Import)	
Mon 11/24/2014	to	Wed 11/26/2014			CENTRAL EAST - VC	<b>2650 MW</b>
0500	Continuous	1800			Impacts Total Transfer Capability	325 MW
Work scheduled by: NGrid					TTC with All Lines In Service	2975 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Mon 11/24/2014 to Wed 11/26/2014

(Import)

0500 Continuous 1800

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0530 Continuous 1700

**EXTENDED by HQ 11/06/2014**

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**HOMER C\_-WATRCURE\_345\_30**

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014

(Import) (Export)

0700 Continuous 1630

**UPDATED by NYSEG 11/03/2014**

SCH - PJ - NY

**2450 MW 2500 MW**

Impacts Total Transfer Capability 0 MW 200 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2450 MW 2700 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**HISHELDN-STONCREK\_230\_81**

FWD

Mon 12/08/2014 to Sun 12/14/2014

(Import)

0700 Daily 1500

DYSINGER EAST

**2650 MW**

Impacts Total Transfer Capability 200 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2850 MW

**MARCY\_\_345\_STATCOM SVC**

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WETHSRFD-MEYER 230\_85/87**

Tue 12/09/2014 to Tue 12/09/2014  
0800 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST 2650 MW  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2850 MW

**ATHENS -PLSNTVLY 345\_91**

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 11/10/2014

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**PLSNTVLY 345KV\_RNS4**

Sun 12/14/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 11/10/2014

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**MOSES -ADIRNDCK 230\_MA2**

Mon 12/15/2014 to Fri 12/19/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**ELBRIDGE-LAFAYTTE 345\_17-LE**

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**OSWEGO -ELBRIDGE 345\_17-EO**

Tue 12/16/2014 to Wed 12/17/2014  
0600 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5250 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**E13THSTA-FARRAGUT 345\_46**

Sun 12/21/2014 to Sun 12/21/2014  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_45**

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**E13THSTA-FARRAGUT\_345\_45**

Fri 01/09/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK\_1**

Mon 01/12/2015 to Sat 01/17/2015  
0000 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST 1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH 2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPDATEDby CONED 11/10/2014

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**BEAR SWP-ROTTDAM\_230\_E205W**

Mon 02/09/2015 to Sat 02/14/2015

0630 Continuous 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**HUDSONP\_-FARRAGUT\_345\_C3403**

Mon 02/23/2015 to Wed 03/04/2015  
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CONED 08/26/2014

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2600 MW**  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 2450 MW 2700 MW

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**STLAWRNC-MOSES\_\_\_230\_L34P**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1800 MW 1850 MW**  
Impacts Total Transfer Capability 100 MW 50 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 02/23/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**MARCY\_\_\_345\_STATCOM SVC**

Tue 02/24/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**STLAWRNC-MOSES\_\_\_230\_L33P**

Wed 02/25/2015 to Thu 02/26/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1800 MW 1850 MW**  
Impacts Total Transfer Capability 100 MW 50 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MARCY\_345\_STATCOM SVC**

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

UPDATEDby CONED 10/14/2014

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

**2450 MW 2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_\_-COOPERS\_345\_UC2-41**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345\_2-15

Wed 04/08/2015 to Thu 04/09/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345\_PC1

Mon 04/13/2015 to Tue 04/14/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR\_138\_601

Mon 04/20/2015 to Thu 04/30/2015  
 0500 Continuous 1500

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
 0500 Continuous 1500

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_138\_602 &amp; NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
 0500 1500

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**LIND\_CG\_-LNDVFT\_\_345\_V-3022**

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**LEEDS\_\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### FRASER\_-GILBOA\_345\_GF5-35

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_230\_L33P**

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_230\_L34P**

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PANNELL\_-CLAY\_\_\_\_\_345\_PC2**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Work scheduled by: NYPA

**ARR: 19**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY 500 MW 1300 MW  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

FWD REV  
(Import) (Export)  
SCH - HQ - NY 0 MW 0 MW  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_BK 1**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 2600 MW

**MARCY\_\_765\_345\_BK 2**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 19**

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/03/2015 to Sun 10/25/2015  
0100 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014****ARR: 20**

FWD  
(Import)  
CENTRAL EAST - VC 2315 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,November 11, 2014 to Thursday ,May 12, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)
0100	Continuous	1730				675 MW
Work scheduled by: NYPA					ARR: 20	
					MOSES SOUTH	1925 MW
					Impacts Total Transfer Capability	2600 MW
					TTC with All Lines In Service	
<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import) (Export)
0100	Continuous	1730				475 MW 1000 MW
Work scheduled by: NYPA					ARR: 20	
					SCH - HQ - NY	1025 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>					FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import) (Export)
0530	Continuous	1800				0 MW 0 MW
Work scheduled by: LI						
					SCH - NPX_CSC	330 MW 330 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	
<b>GILBOA_-LEEDS_345_GL3</b>					FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)
0700	Continuous	1600				2200 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	775 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
<b>MALONE_-WILLIS_115_1-MW</b>						REV
Tue 10/06/2015	to	Tue 10/06/2015				(Export)
0800	Continuous	1530				40 MW
Work scheduled by: NYPA					ARR: 20&38	
					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	
<b>LEEDS_-HURLYAVE_345_301</b>					FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE						
					UPNY CONED	1000 MW
					Impacts Total Transfer Capability	5100 MW
					TTC with All Lines In Service	
<b>GILBOA_-N.SCTLND_345_GNS1</b>					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)
0700	Continuous	1600				2520 MW
Work scheduled by: NYPA						
					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_345\_UC2-41**

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NE - NY

**1200 MW 1000 MW**

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA