

# NYISO TRANSFER LIMITATIONS

Wednesday, November 05, 2014 to Friday, May 06, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-PJM\_LIMIT\_1000

Sun 06/29/2014	to	Wed 12/31/2014	<u>EXTENDED</u>	<u>by NYISO</u>	<u>10/29/2014</u>	SCH - PJ - NY	REV
2001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	1300 MW
							1400 MW
							2700 MW

## CHAT\_DC\_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>	MOSES SOUTH	FWD
0700	Continuous	1700				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2150 MW
							450 MW
							2600 MW

## CHAT\_DC\_GC2

Wed 09/03/2014	to	Thu 11/27/2014	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/24/2014</u>	SCH - HQ - NY	REV
0700	Continuous	1700				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

## EGRDNCTY\_345\_138\_BK 1

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD
0100	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	1250 MW
							250 MW
							1500 MW

## EGRDNCTY\_345\_138\_BK 2

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD
0100	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	1250 MW
							250 MW
							1500 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Mon 10/20/2014	to	Sun 11/09/2014				CONED - LIPA	FWD
0100	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	775 MW
							725 MW
							1500 MW

## SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC

Sat 10/25/2014	to	Fri 12/19/2014	<u>EXT FORCE</u>	<u>by NE</u>	<u>11/03/2014</u>	SCH - NPX_CSC	FWD	REV
1709	Continuous	1600				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ISONE						TTC with All Lines In Service	0 MW	0 MW
							330 MW	330 MW
							330 MW	330 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Mon 10/27/2014	to	Sat 11/15/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	SCH - NE - NY	<b>850 MW</b>
0001	Continuous	2000				Impacts Total Transfer Capability	200 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Mon 10/27/2014	to	Sat 11/15/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2000				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_400							REV
							(Export)
Thu 10/30/2014	to	Fri 10/31/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	SCH - NE - NY	<b>600 MW</b>
1600	Continuous	2359				Impacts Total Transfer Capability	1000 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1600 MW
PLSNTVLE-DUNWODIE_345_W89						FWD	
						(Import)	
Sat 11/01/2014	to	Sat 11/01/2014				UPNY CONED	<b>4000 MW</b>
0001	Continuous	0030				Impacts Total Transfer Capability	1100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5100 MW
SCH-NYISO-NE_LIMIT_600							REV
							(Export)
Sat 11/01/2014	to	Sat 11/15/2014	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/02/2014</u>	SCH - NE - NY	<b>800 MW</b>
0001	Continuous	2000				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1600 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
						(Import)	(Export)
Sat 11/01/2014	to	Sat 11/01/2014				SCH - HQ - NY	<b>0 MW</b>
1900	Continuous	2359				Impacts Total Transfer Capability	1500 MW
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW
BECK_-NIAGARA_345_PA302						FWD	REV
						(Import)	(Export)
Sun 11/02/2014	to	Fri 12/05/2014	<u>UPDATED</u>	<u>by IESO</u>	<u>10/29/2014</u>	SCH - OH - NY	<b>1200 MW</b>
0700	Continuous	1700				Impacts Total Transfer Capability	700 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sun 11/02/2014 to Sun 11/02/2014  
0900 Continuous 1100

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Mon 11/03/2014 to Wed 11/05/2014  
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 11/04/2014

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

Mon 11/03/2014 to Wed 11/05/2014  
0630 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 11/04/2014

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**FRASER\_\_-GILBOA\_\_345\_GF5-35**

Mon 11/03/2014 to Fri 11/07/2014  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/27/2014

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 11/03/2014 to Fri 11/07/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**HOMER C\_-WATRCURE\_345\_30**

Mon 11/03/2014 to Wed 11/26/2014  
0700 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 11/03/2014

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2500 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Mon 11/03/2014 to Mon 11/03/2014  
0900 Continuous 1600

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 05, 2014 to Friday, May 06, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

Tue 11/04/2014 to Tue 11/04/2014  
 2330 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1100 MW  
 TTC with All Lines In Service 5100 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Wed 11/05/2014 to Wed 11/05/2014  
 0800 Continuous 1600  
 Work scheduled by: CHGE

**CANCELLED by ORU 11/03/2014**

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**DENNISON-ROSEMNTA\_115\_1-RD**

Thu 11/06/2014 to Mon 11/10/2014  
 0700 Continuous 1200  
 Work scheduled by: NGrid

**UPDATED by NGRID 10/28/2014**  
**ARR: 38**

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>95 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 104 MW	0 MW
TTC with All Lines In Service 199 MW	100 MW

**DENNISON-ROSEMNTB\_115\_2-RD**

Thu 11/06/2014 to Mon 11/10/2014  
 1200 Continuous 1700  
 Work scheduled by: NGrid

**UPDATED by NGRID 10/28/2014**  
**ARR: 38**

FWD	REV
(Import)	(Export)
SCH - HQ_CEDARS <b>95 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability 104 MW	0 MW
TTC with All Lines In Service 199 MW	100 MW

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Fri 11/07/2014 to Fri 11/07/2014  
 0800 Continuous 1600  
 Work scheduled by: CHGE

**CANCELLED by CHGE 11/04/2014**

FWD  
 (Import)  
 CENTRAL EAST - VC **2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**ADIRNDCK-PORTER\_230\_12-AP**

Sat 11/08/2014 to Sat 11/08/2014  
 0800 Daily 1200  
 Work scheduled by: NGrid

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 2600 MW

**STLAWRNC-MOSES\_230\_L33P**

Sun 11/09/2014 to Sun 11/09/2014  
 0700 Continuous 1300  
 Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1800 MW</b>	<b>1850 MW</b>
Impacts Total Transfer Capability 100 MW	50 MW
TTC with All Lines In Service 1900 MW	1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LOWVILLE-BOONVILLE_115_5-LB</b>					FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>11/03/2014</u>	(Import)	(Export)
1145	Continuous	1500			<b>195 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
					ARR: 38	100 MW
<b>TAYLORVL-LOWVILLE_115_5-TL</b>					FWD	REV
Sun 11/09/2014	to	Mon 12/08/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>11/03/2014</u>	(Import)	(Export)
1145	Continuous	1500			<b>195 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	4 MW
					TTC with All Lines In Service	199 MW
					ARR: 38	100 MW
<b>LIND_CG_-LNDVFT___345_V-3022</b>					FWD	REV
Sun 11/09/2014	to	Fri 11/14/2014	<u>UPDATED</u>	<u>by NYISO</u> <u>05/21/2014</u>	(Import)	(Export)
1400	Continuous	2000			<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
<b>MOSES___-ADIRNDCK_230_MA1</b>					FWD	
Mon 11/10/2014	to	Fri 11/14/2014			(Import)	
0700	Continuous	1530			<b>2000 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
<b>LEEDS___-HURLYAVE_345_301</b>					FWD	
Mon 11/10/2014	to	Fri 12/12/2014			(Import)	
0700	Continuous	1600			<b>4100 MW</b>	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
<b>MARCY___-N.SCTLND_345_18</b>					FWD	
Mon 11/10/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/05/2014</u>	(Import)	
0730	Daily(No Weekends)	1500			<b>2090 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>					FWD	
Mon 11/10/2014	to	Mon 11/10/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/05/2014</u>	(Import)	
0730	Daily(No Weekends)	1500			<b>1150 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HURLYAVE-ROSETON__345_303</b>					FWD		
Mon 11/10/2014	to	Fri 11/14/2014			(Import)		
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW	
<b>W49TH_ST_345KV_6</b>					FWD		
Mon 11/10/2014	to	Mon 11/10/2014	<b>CANCELLED</b>	<b>by ConEd 11/04/2014</b>	(Import)		
2200	Continuous	2359			SCH - PJM_HTP	<b>260 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	660 MW	
<b>W49TH_ST_345KV_8</b>					FWD		
Mon 11/10/2014	to	Mon 11/10/2014	<b>CANCELLED</b>	<b>by ConEd 11/04/2014</b>	(Import)		
2200	Continuous	2359			SCH - PJM_HTP	<b>260 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	660 MW	
<b>SPRNBK_-DUNWODIE_345_W75</b>					FWD		
Wed 11/12/2014	to	Wed 11/12/2014	<b>UPDATED</b>	<b>by CE 10/22/2014</b>	(Import)		
0001	Continuous	2000			SPR/DUN-SOUTH	<b>3800 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>ILCTLIMT_115KV_ALCOA_R8105_TIE_B</b>					FWD	REV	
Wed 11/12/2014	to	Thu 11/13/2014	<b>UPDATED</b>	<b>by NGRID 10/30/2014</b>	(Import)	(Export)	
0800	Continuous	1600			SCH - HQ_CEDARS	<b>100 MW</b>	<b>60 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW	40 MW
					TTC with All Lines In Service	199 MW	100 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV	
Thu 11/13/2014	to	Tue 11/18/2014	<b>UPDATED</b>	<b>by CONED 10/21/2014</b>	(Import)	(Export)	
0001	Continuous	2359			SCH - PJ - NY	<b>2450 MW</b>	<b>2600 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW	100 MW
					TTC with All Lines In Service	2450 MW	2700 MW
<b>W49TH_ST_345KV_6</b>					FWD		
Thu 11/13/2014	to	Thu 11/13/2014	<b>CANCELLED</b>	<b>by ConEd 11/04/2014</b>	(Import)		
2100	Continuous	2300			SCH - PJM_HTP	<b>260 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	660 MW	

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Thu 11/13/2014 to Thu 11/13/2014 **CANCELLED** **by ConEd** **11/04/2014**

(Import)

2100 Continuous 2300

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**COLTON\_-HIGLEY\_115\_1-HC**

FWD

REV

Fri 11/14/2014 to Fri 11/14/2014 **UPDATED** **by NYISO** **11/03/2014**

(Import) (Export)

0900 Daily(No Weekends) 1600

SCH - HQ\_CEDARS

**130 MW 100 MW**

Impacts Total Transfer Capability 69 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**ARR: 38****EASTVIEW-SPRNBK\_345\_W78**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS3**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/17/2014 to Fri 11/21/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Mon 11/17/2014 to Mon 11/17/2014 **UPDATED** **by NGRID** **09/09/2014**

(Import) (Export)

0800 Daily(No Weekends) 1500

SCH - NE - NY

**1200 MW 1000 MW**

Impacts Total Transfer Capability 200 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Mon 11/17/2014	to	Mon 11/17/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/09/2014</u>	(Import)	(Export)
0800	Daily(No Weekends)	1500			SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>N.SCTLND-ALPS_____345_2-AN</b>					FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	(Import)	(Export)
0600	Continuous	1800			SCH - NE - NY	<b>750 MW</b> <b>1550 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW 50 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>N.SCTLND-ALPS_____345_2-AN</b>					FWD	REV
Fri 11/21/2014	to	Sun 11/23/2014	<u>UPDATED</u>	<u>by NGRID</u> <u>09/30/2014</u>	(Import)	(Export)
0600	Continuous	1800			SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>LINDEN__-GOETHALS_230_A2253</b>					FWD	REV
Sat 11/22/2014	to	Sat 11/22/2014	<u>UPDATED</u>	<u>by CONED</u> <u>10/24/2014</u>	(Import)	(Export)
0100	Continuous	2300			SCH - PJ - NY	<b>2450 MW</b> <b>2600 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW 100 MW
					TTC with All Lines In Service	2450 MW 2700 MW
<b>EDIC____-N.SCTLND_345_14-EN</b>					FWD	
Sat 11/22/2014	to	Sat 11/22/2014			(Import)	
0700	Daily	1200			CENTRAL EAST - VC	<b>2240 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	735 MW
					TTC with All Lines In Service	2975 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>					FWD	REV
Sun 11/23/2014	to	Wed 11/26/2014			(Import)	(Export)
0001	Continuous	2359			SCH - PJ - NY	<b>2450 MW</b> <b>2600 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW 100 MW
					TTC with All Lines In Service	2450 MW 2700 MW
<b>GILBOA__-N.SCTLND_345_GNS1</b>					FWD	
Mon 11/24/2014	to	Wed 11/26/2014			(Import)	
0500	Continuous	1800			CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, November 05, 2014 to Friday, May 06, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-N.SCTLND\_345\_18

Mon 11/24/2014 to Wed 11/26/2014  
0500 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### N.SCTLND-LEEDS\_\_\_345\_94-LN

Mon 11/24/2014 to Wed 11/26/2014  
0500 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### SCH-HQ-NYISO\_LIMIT\_1150

Mon 11/24/2014 to Wed 11/26/2014  
0500 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/01/2014 to Fri 12/05/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### HOMER C\_-WATRCURE\_345\_30

Mon 12/01/2014 to Fri 12/05/2014 **UPDATED by NYSEG 11/03/2014**  
0700 Continuous 1630

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2500 MW**  
Impacts Total Transfer Capability 0 MW 200 MW  
TTC with All Lines In Service 2450 MW 2700 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/08/2014 to Fri 12/12/2014  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### HISHELDN-STONCREK\_230\_81

Mon 12/08/2014 to Sun 12/14/2014  
0700 Daily 1500

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2650 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2850 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_345\_STATCOM SVC**

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**WETHSRFD-MEYER\_\_\_\_230\_85/87**

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST **2650 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

FWD

Tue 12/16/2014 to Wed 12/17/2014

(Import)

0600 Continuous 1600

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Mon 12/22/2014 to Mon 12/22/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_345\_X28**

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Tue 12/23/2014 to Tue 12/23/2014  
1800 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sun 12/28/2014 to Sun 12/28/2014  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_45**

Mon 01/05/2015 to Tue 01/06/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**E13THSTA-FARRAGUT\_345\_45**

Fri 01/09/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHORE\_RD\_345\_138\_BK 1**

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Thu 01/15/2015 to Thu 01/15/2015

(Import)

0800 Daily(No Weekends) 1500

**CANCELLED by NYISO 10/31/2014**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 01/18/2015 to Sun 01/18/2015

(Import)

0900 Continuous 2259

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 01/19/2015 to Mon 01/19/2015

(Import)

0900 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1150 MW 1600 MW**

Impacts Total Transfer Capability 250 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**BEAR SWP-ROTTRDAM\_230\_E205W**

Mon 02/09/2015 to Sat 02/14/2015

SCH - NE - NY

0630 Continuous 1600

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-CHASLAKE\_230\_13**

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

**MOSES-ADIRNDCK\_230\_MA1**

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**MOSES-ADIRNDCK\_230\_MA2**

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**HUDSONP-FARRAGUT\_345\_C3403**

Mon 02/23/2015 to Wed 03/04/2015  
0200 Continuous 2359

Work scheduled by: PJM

**UPDATED by CONED 08/26/2014**

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 2600 MW**  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 2450 MW 2700 MW

**KINTIGH-ROCHESTR\_345\_SR1-39**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**STLAWRNC-MOSES\_230\_L34P**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1800 MW 1850 MW**  
Impacts Total Transfer Capability 100 MW 50 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MOSES-ADIRNDCK\_230\_MA2**

Mon 02/23/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_345\_STATCOM SVC**

Tue 02/24/2015 to Fri 02/27/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

Wed 02/25/2015 to Thu 02/26/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1800 MW 1850 MW**  
 Impacts Total Transfer Capability 100 MW 50 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 03/02/2015 to Fri 03/06/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 2850 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 03/09/2015 to Fri 03/13/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MARCY\_\_\_\_345\_STATCOM SVC**

Mon 03/16/2015 to Mon 03/16/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 03/16/2015 to Fri 03/20/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**ROCHESTR-PANNELL\_\_\_\_345\_RP1**

Mon 03/16/2015 to Fri 03/20/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 550 MW  
 TTC with All Lines In Service 2850 MW



CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

**UPDATED by CONED 10/14/2014**

SCH - PJ - NY

**2450 MW 2600 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Wed 04/08/2015 to Thu 04/09/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_345\_PC1**

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**NRTH1385-NOR HBR\_\_\_138\_601**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_\_\_138\_601 & NRTH1385-NOR HBR\_\_\_138\_602**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_\_\_138\_601 & NRTH1385-NOR HBR\_\_\_138\_603**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 200 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Wednesday, November 05, 2014 to Friday, May 06, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_602</b>			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500		1500	SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>			FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015	(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	200 MW
<b>ROCHESTR-PANNELL__345_RP2</b>			FWD	
Mon 04/20/2015	to	Fri 04/24/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
<b>LEEDS__345_LEEDS SVC</b>			FWD	
Mon 04/27/2015	to	Fri 05/01/2015	(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	<b>2950 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	25 MW
			TTC with All Lines In Service	2975 MW
<b>ROCHESTR-PANNELL__345_RP2</b>			FWD	
Mon 04/27/2015	to	Fri 05/01/2015	(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, November 05, 2014 to Friday, May 06, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER -GILBOA 345\_GF5-35**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA1**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**EDIC -FRASER 345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES -ADIRNDCK 230\_MA2**

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES 230\_L33P**

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW

150 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK 230\_MA2**

FWD

Tue 05/26/2015 to Fri 05/29/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES 230\_L34P**

FWD

REV

Tue 05/26/2015 to Fri 05/29/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW

150 MW

TTC with All Lines In Service 1900 MW

1900 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_\_\_\_345\_PC2**

FWD

Mon 06/01/2015 to Tue 06/02/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 06/03/2015 to Thu 06/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

**500 MW 1300 MW**

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

**UPDATED****by NYPA****10/07/2014**

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_765\_345\_BK 1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

**UPDATED****by NYPA****10/07/2014**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_765\_345\_BK 2**

FWD

Sat 10/03/2015 to Sun 10/25/2015

(Import)

0100 Continuous 1730

**UPDATED****by NYPA****10/07/2014**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19**



**NYISO TRANSFER LIMITATIONS**

Wednesday, November 05, 2014 to Friday, May 06, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765 MSU1</b>						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>		
Impacts Total Transfer Capability						660 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
<b>MASSENA -MARCY 765 MSU1</b>						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	<b>675 MW</b>		
Impacts Total Transfer Capability						1925 MW			
TTC with All Lines In Service						2600 MW			
Work scheduled by: NYPA									
<b>MASSENA -MARCY 765 MSU1</b>						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)		
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW 1000 MW</b>		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
<b>SHOR_NPX-SHOREHAM 138_NPX_CSC</b>						FWD	REV		
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)		
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW 0 MW</b>		
Impacts Total Transfer Capability						330 MW 330 MW			
TTC with All Lines In Service						330 MW 330 MW			
Work scheduled by: LI									
<b>GILBOA -LEEDS 345_GL3</b>						FWD			
Mon 10/05/2015	to	Fri 10/09/2015				(Import)			
0700	Continuous	1600				CENTRAL EAST - VC	<b>2200 MW</b>		
Impacts Total Transfer Capability						775 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
<b>MALONE -WILLIS 115 1-MW</b>							REV		
Tue 10/06/2015	to	Tue 10/06/2015				(Export)			
0800	Continuous	1530				SCH - HQ_CEDARS	<b>40 MW</b>		
Impacts Total Transfer Capability						0 MW			
TTC with All Lines In Service						40 MW			
Work scheduled by: NYPA									
<b>LEEDS -HURLYAVE 345_301</b>						FWD			
Mon 10/12/2015	to	Fri 10/30/2015				(Import)			
0800	Continuous	1600				UPNY CONED	<b>4100 MW</b>		
Impacts Total Transfer Capability						1000 MW			
TTC with All Lines In Service						5100 MW			
Work scheduled by: CHGE									

**NYISO TRANSFER LIMITATIONS**

Wednesday, November 05, 2014 to Friday , May 06, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA\_\_-N.SCTLND\_345\_GNS1**

FWD

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

(Import)

0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_-COOPERS\_345\_UC2-41**

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY **1200 MW 1000 MW**  
 Impacts Total Transfer Capability 200 MW 600 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW