

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-PJM_LIMIT_1000

REV

Sun 06/29/2014 to Wed 12/31/2014 **EXTENDED** **by NYISO** **10/29/2014**

(Export)

2001 Continuous 2359

SCH - PJ - NY

1300 MW

Impacts Total Transfer Capability

1400 MW

Work scheduled by: NYISO

TTC with All Lines In Service

2700 MW

CHAT_DC_GC2

FWD

Wed 09/03/2014 to Fri 12/05/2014 **EXTENDED** **by HQ** **11/06/2014**

(Import)

0700 Continuous 1700

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 09/03/2014 to Fri 12/05/2014 **EXTENDED** **by HQ** **11/06/2014**

(Export)

0700 Continuous 1700

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

Work scheduled by: HQ

TTC with All Lines In Service

1000 MW

EGRDNCTY_345_138_BK 1

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_BK 2

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Mon 10/20/2014 to Thu 11/06/2014

(Import)

0100 Continuous 2359

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHOR_NPX-SHOREHAM_138_NPX_CSC

FWD

REV

Sat 10/25/2014 to Fri 12/19/2014 **EXT FORCE** **by NE** **11/03/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - NE - NY | 850 MW | 1400 MW |
| Impacts Total Transfer Capability | 550 MW | 200 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

LONG_MTN-PLSNTVLY_345_398

Mon 10/27/2014 to Sat 11/15/2014
0001 Continuous 2000

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

SCH-NYISO-NE_LIMIT_600

Sat 11/01/2014 to Sat 11/15/2014
0001 Continuous 2000

UPDATED by ISONE 11/02/2014

Work scheduled by: ConEd

| | | REV |
|-----------------------------------|--|---------------|
| | | (Export) |
| SCH - NE - NY | | 800 MW |
| Impacts Total Transfer Capability | | 800 MW |
| TTC with All Lines In Service | | 1600 MW |

BECK_-NIAGARA_345_PA302

Sun 11/02/2014 to Fri 12/05/2014
0700 Continuous 1700

UPDATED by IESO 10/29/2014

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - OH - NY | 1200 MW | 1100 MW |
| Impacts Total Transfer Capability | 700 MW | 800 MW |
| TTC with All Lines In Service | 1900 MW | 1900 MW |

ELBRIDGE-LAFAYTTE_345_17-LE

Mon 11/03/2014 to Wed 11/05/2014
0630 Continuous 1600

UPDATED by NGRID 11/04/2014

Work scheduled by: NGrid

| | FWD | |
|-----------------------------------|----------------|--|
| | (Import) | |
| OSWEGO EXPORT | 5250 MW | |
| Impacts Total Transfer Capability | 0 MW | |
| TTC with All Lines In Service | 5250 MW | |

OSWEGO_-ELBRIDGE_345_17-EO

Mon 11/03/2014 to Wed 11/05/2014
0630 Continuous 1600

UPDATED by NGRID 11/04/2014

Work scheduled by: NGrid

| | FWD | |
|-----------------------------------|----------------|--|
| | (Import) | |
| OSWEGO EXPORT | 5250 MW | |
| Impacts Total Transfer Capability | 0 MW | |
| TTC with All Lines In Service | 5250 MW | |

FRASER_-GILBOA_345_GF5-35

Mon 11/03/2014 to Fri 11/07/2014
0700 Continuous 1530

UPDATED by NYPA 10/27/2014

Work scheduled by: NYPA

| | FWD | |
|-----------------------------------|----------------|--|
| | (Import) | |
| CENTRAL EAST - VC | 2650 MW | |
| Impacts Total Transfer Capability | 325 MW | |
| TTC with All Lines In Service | 2975 MW | |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

FWD

Mon 11/03/2014 to Fri 11/07/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C -WATRCURE_345_30

FWD

REV

Mon 11/03/2014 to Wed 11/26/2014

(Import) (Export)

0700 Continuous 1630

CANCELLED**by NYSEG 11/03/2014**

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

OSWEGO_COMPLEX_AVR_O/S

FWD

Mon 11/03/2014 to Mon 11/03/2014

(Import)

0900 Continuous 1600

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 11/04/2014 to Tue 11/04/2014

(Import)

2330 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

COOPERS -MIDDLETP_345_CMT-34

FWD

Wed 11/05/2014 to Wed 11/05/2014

(Import)

0800 Continuous 1600

CANCELLED**by ORU 11/03/2014**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

DENNISON-ROSEMNTA_115_1-RD

FWD

REV

Thu 11/06/2014 to Mon 11/10/2014

(Import) (Export)

0700 Continuous 1200

CANCELLED**by NGrid 11/06/2014**

SCH - HQ_CEDARS

95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**DENNISON-ROSEMNTB_115_2-RD**

FWD

REV

Thu 11/06/2014 to Mon 11/10/2014

(Import) (Export)

1200 Continuous 1700

CANCELLED**by NGrid 11/06/2014**

SCH - HQ_CEDARS

95 MW 100 MW

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Fri 11/07/2014 to Fri 11/07/2014 **CANCELLED** **by CHGE** **11/04/2014**

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

ADIRNDCK-PORTER_230_12-AP

FWD

Sat 11/08/2014 to Sat 11/08/2014

(Import)

0800 Daily 1200

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_800

FWD

Sun 11/09/2014 to Sun 11/09/2014 **UPDATED** **by NYISO** **11/06/2014**

(Import)

0700 Continuous 1300

SCH - OH - NY

1100 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L33P

FWD

REV

Sun 11/09/2014 to Sun 11/09/2014 **UPDATED** **by NYISO** **11/06/2014**

(Import) (Export)

0700 Continuous 1300

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

LOWVILLE-BOONVILLE_115_5-LB

FWD

REV

Sun 11/09/2014 to Mon 12/08/2014 **CANCELLED** **by NGRID** **11/06/2014**

(Import) (Export)

1145 Continuous 1500

SCH - HQ_CEDARS

195 MW 100 MW

Impacts Total Transfer Capability 4 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**TAYLORVL-LOWVILLE_115_5-TL**

FWD

REV

Sun 11/09/2014 to Mon 12/08/2014 **CANCELLED** **by NGRID** **11/06/2014**

(Import) (Export)

1145 Continuous 1500

SCH - HQ_CEDARS

195 MW 100 MW

Impacts Total Transfer Capability 4 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38**LOWVILLE-BOONVILLE_115_5-LB**

FWD

REV

Sun 11/09/2014 to Mon 12/08/2014 **UPDATED** **by NGRID** **11/06/2014**

(Import) (Export)

1145 Continuous 1530

SCH - HQ_CEDARS

195 MW 100 MW

Impacts Total Transfer Capability 4 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|-----------------------------------|--------------------|----------------|----------------|-----------------|-------------------|-----------------------------------|---------------|
| TAYLORVL-LOWVILLE_115_5-TL | | | | | | FWD | REV |
| Sun 11/09/2014 | to | Mon 12/08/2014 | <u>UPDATED</u> | <u>by NGRID</u> | <u>11/06/2014</u> | (Import) | (Export) |
| 1145 | Continuous | 1530 | | | | 195 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 4 MW |
| | | | | | | TTC with All Lines In Service | 199 MW |
| | | | | | | ARR: 38 | 100 MW |
| LIND_CG_-LNDVFT_345_V-3022 | | | | | | FWD | REV |
| Sun 11/09/2014 | to | Fri 11/14/2014 | <u>UPDATED</u> | <u>by NYISO</u> | <u>05/21/2014</u> | (Import) | (Export) |
| 1400 | Continuous | 2000 | | | | 0 MW | 0 MW |
| Work scheduled by: PJM | | | | | | Impacts Total Transfer Capability | 315 MW |
| | | | | | | TTC with All Lines In Service | 315 MW |
| MOSES_-ADIRNDCK_230_MA1 | | | | | | FWD | |
| Mon 11/10/2014 | to | Fri 11/14/2014 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2000 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 600 MW |
| | | | | | | TTC with All Lines In Service | 2600 MW |
| LEEDS_-HURLYAVE_345_301 | | | | | | FWD | |
| Mon 11/10/2014 | to | Fri 12/12/2014 | | | | (Import) | |
| 0700 | Continuous | 1600 | | | | 4100 MW | |
| Work scheduled by: CHGE | | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| MARCY_-N.SCTLND_345_18 | | | | | | FWD | |
| Mon 11/10/2014 | to | Mon 11/10/2014 | <u>UPDATED</u> | <u>by NGRID</u> | <u>09/05/2014</u> | (Import) | |
| 0730 | Daily(No Weekends) | 1500 | | | | 2090 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 885 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| SCH-HQ-NYISO_LIMIT_1150 | | | | | | FWD | |
| Mon 11/10/2014 | to | Mon 11/10/2014 | <u>UPDATED</u> | <u>by NGRID</u> | <u>09/05/2014</u> | (Import) | |
| 0730 | Daily(No Weekends) | 1500 | | | | 1150 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 350 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| HURLYAVE-ROSETON_345_303 | | | | | | FWD | |
| Mon 11/10/2014 | to | Fri 11/14/2014 | | | | (Import) | |
| 0800 | Continuous | 1600 | | | | 4100 MW | |
| Work scheduled by: CHGE | | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 11/10/2014 to Mon 11/10/2014 **CANCELLED** **by ConEd** **11/04/2014**

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 11/10/2014 to Mon 11/10/2014 **CANCELLED** **by ConEd** **11/04/2014**

(Import)

2200 Continuous 2359

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Wed 11/12/2014 to Wed 11/12/2014 **UPDATED** **by CE** **10/22/2014**

(Import)

0001 Continuous 2000

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ILCTLIMT_115KV_ALCOA_R8105_TIE_B

FWD

REV

Wed 11/12/2014 to Thu 11/13/2014 **UPDATED** **by NGRID** **10/30/2014**

(Import) (Export)

0800 Continuous 1600

SCH - HQ_CEDARS

100 MW 60 MW

Impacts Total Transfer Capability 99 MW 40 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Thu 11/13/2014 to Tue 11/18/2014 **UPDATED** **by CONED** **10/21/2014**

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Thu 11/13/2014 to Thu 11/13/2014 **CANCELLED** **by ConEd** **11/04/2014**

(Import)

2100 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Thu 11/13/2014 to Thu 11/13/2014 **CANCELLED** **by ConEd** **11/04/2014**

(Import)

2100 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|--------------------|----------------|----------------|----------------------------|-----------------------------------|----------------|
| DENNISON-ROSEMNTA_115_1-RD | | | | | FWD | REV |
| Fri 11/14/2014 | to | Tue 11/18/2014 | | | (Import) | (Export) |
| 0700 | Continuous | 1200 | | | SCH - HQ_CEDARS | 95 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 104 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 199 MW |
| COLTON_-HIGLEY_115_1-HC | | | | | FWD | REV |
| Fri 11/14/2014 | to | Fri 11/14/2014 | <u>UPDATED</u> | <u>by NYISO 11/03/2014</u> | (Import) | (Export) |
| 0900 | Daily(No Weekends) | 1600 | | | SCH - HQ_CEDARS | 130 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 69 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 199 MW |
| DENNISON-ROSEMNTA_115_1-RD & DENNISON-ROSEMNTB_115_2-RD | | | | | FWD | REV |
| Fri 11/14/2014 | to | Tue 11/18/2014 | | | (Import) | (Export) |
| 1200 | | 1200 | | | SCH - HQ_CEDARS | 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 199 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 199 MW |
| DENNISON-ROSEMNTB_115_2-RD | | | | | FWD | REV |
| Fri 11/14/2014 | to | Tue 11/18/2014 | | | (Import) | (Export) |
| 1200 | Continuous | 1700 | | | SCH - HQ_CEDARS | 95 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 104 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 199 MW |
| PLSNTVLY-WOOD_ST_345_F30 | | | | | FWD | |
| Sun 11/16/2014 | to | Sun 11/16/2014 | | | (Import) | |
| 0001 | Continuous | 0030 | | | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| PLSNTVLY_345KV_RNS5 | | | | | FWD | |
| Sun 11/16/2014 | to | Sun 11/16/2014 | | | (Import) | |
| 0001 | Continuous | 0030 | | | UPNY CONED | 3800 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 1300 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| MILLWOOD_345KV_18 | | | | | FWD | |
| Sun 11/16/2014 | to | Sun 11/16/2014 | | | (Import) | |
| 0001 | Continuous | 1930 | | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sun 11/16/2014 to Sun 11/16/2014
1900 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EASTVIEW-SPRNBK__345_W78

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MILLWOOD-EASTVIEW_345_W85

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS3

Mon 11/17/2014 to Sun 12/21/2014 UPDATED by CE 11/03/2014
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1450

Mon 11/17/2014 to Thu 11/27/2014 EXTENDED by HQ 11/06/2014
0530 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

MOSES__-ADIRNDCK_230_MAI

Mon 11/17/2014 to Fri 11/21/2014
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | FWD | REV |
|------------------------------------|--------------------|----------------|----------------|-----------------------------------|-----------------------------------|-----------------|
| | | | | | (Import) | (Export) |
| BERKSHIR-ALPS_____345_393 | | | | | | |
| Mon 11/17/2014 | to | Mon 11/17/2014 | <u>UPDATED</u> | <u>by NGRID</u> <u>09/09/2014</u> | | |
| 0800 | Daily(No Weekends) | 1500 | | | 1200 MW | 1000 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 200 MW 600 MW |
| | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS_____345_393 | | | | | FWD | REV |
| Mon 11/17/2014 | to | Mon 11/17/2014 | <u>UPDATED</u> | <u>by NGRID</u> <u>09/09/2014</u> | (Import) | (Export) |
| 0800 | Daily(No Weekends) | 1500 | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| N.SCTLND-ALPS_____345_2-AN | | | | | FWD | REV |
| Fri 11/21/2014 | to | Sun 11/23/2014 | <u>UPDATED</u> | <u>by NGRID</u> <u>09/30/2014</u> | (Import) | (Export) |
| 0600 | Continuous | 1800 | | | 750 MW | 1550 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 650 MW 50 MW |
| | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| N.SCTLND-ALPS_____345_2-AN | | | | | FWD | REV |
| Fri 11/21/2014 | to | Sun 11/23/2014 | <u>UPDATED</u> | <u>by NGRID</u> <u>09/30/2014</u> | (Import) | (Export) |
| 0600 | Continuous | 1800 | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| LINDEN__-GOETHALS_230_A2253 | | | | | FWD | REV |
| Sat 11/22/2014 | to | Sat 11/22/2014 | <u>UPDATED</u> | <u>by CONED</u> <u>10/24/2014</u> | (Import) | (Export) |
| 0100 | Continuous | 2300 | | | 2450 MW | 2600 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 0 MW 100 MW |
| | | | | | TTC with All Lines In Service | 2450 MW 2700 MW |
| EDIC____-N.SCTLND_345_14-EN | | | | | FWD | |
| Sat 11/22/2014 | to | Sat 11/22/2014 | | | (Import) | |
| 0700 | Daily | 1200 | | | 2240 MW | |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 735 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| HUDSONP_-FARRAGUT_345_C3403 | | | | | FWD | REV |
| Sun 11/23/2014 | to | Wed 11/26/2014 | | | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | 2450 MW | 2600 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 0 MW 100 MW |
| | | | | | TTC with All Lines In Service | 2450 MW 2700 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS1

FWD

Mon 11/24/2014 to Wed 11/26/2014

(Import)

0500 Continuous 1800

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCY__-N.SCTLND_345_18

FWD

Mon 11/24/2014 to Wed 11/26/2014

(Import)

0500 Continuous 1800

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

N.SCTLND-LEEDS__345_94-LN

FWD

Mon 11/24/2014 to Wed 11/26/2014

(Import)

0500 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1150

FWD

Mon 11/24/2014 to Wed 11/26/2014

(Import)

0500 Continuous 1800

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: NGrid

SCH-HQ-NYISO_LIMIT_1450

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0530 Continuous 1700

EXTENDED by HQ 11/06/2014

SCH - HQ - NY

1450 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/01/2014 to Fri 12/05/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HOMER C_-WATRCURE_345_30

FWD

REV

Mon 12/01/2014 to Fri 12/05/2014

(Import) (Export)

0700 Continuous 1630

UPDATED by NYSEG 11/03/2014

SCH - PJ - NY

2450 MW 2500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: NYSEG

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/08/2014 to Fri 12/12/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HISHELDN-STONCREK_230_81

FWD

Mon 12/08/2014 to Sun 12/14/2014

(Import)

0700 Daily 1500

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

MARCY___345_STATCOM SVC

FWD

Tue 12/09/2014 to Wed 12/10/2014

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

WETHSRFD-MEYER___230_85/87

FWD

Tue 12/09/2014 to Tue 12/09/2014

(Import)

0800 Continuous 1400

DYSINGER EAST

2650 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYSEG

ATHENS___-PLSNTVLY_345_91

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 12/14/2014 to Sat 12/27/2014

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

OSWEGO__-ELBRIDGE_345_17-EO

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

E13THSTA-FARRAGUT_345_46

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 12/21/2014 to Sun 12/21/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 12/22/2014 to Mon 12/22/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT__345_X28

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Tue 12/23/2014 to Tue 12/23/2014

(Import)

1800 Continuous 1900

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

UPDATED by CONED 08/27/2014

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

FWD

Mon 01/05/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014

(Import)

1830 Continuous 1900

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHORE_RD_345_138_BK 1

FWD

Mon 01/12/2015 to Sat 01/17/2015

(Import)

0000 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 01/12/2015 to Wed 01/14/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

ATHENS_-PLSNTVLY_345_91

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 01/13/2015 to Fri 01/16/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 01/15/2015 to Fri 01/16/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sun 01/18/2015 to Sun 01/18/2015
0900 Continuous 2259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 01/19/2015 to Fri 01/23/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

PLSNTVLY_345KV_RNS4

Mon 01/19/2015 to Mon 01/19/2015
0900 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAI

Mon 01/26/2015 to Fri 01/30/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/02/2015 to Fri 02/06/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FROST_BR-LONG_MTN_345_352

Wed 02/04/2015 to Wed 02/04/2015
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

BEAR SWP-ROTTDAM_230_E205W

Mon 02/09/2015 to Sat 02/14/2015
0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Mon 02/23/2015 to Wed 03/04/2015

(Import) (Export)

0200 Continuous 2359

UPDATED by CONED 08/26/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L34P

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Tue 02/24/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

STLAWRNC-MOSES___230_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1800 MW 1850 MW

Impacts Total Transfer Capability 100 MW 50 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___345_STATCOM SVC

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 2359

UPDATED by CONED 10/14/2014

SCH - PJ - NY

2450 MW 2600 MW

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 2450 MW 2700 MW

Work scheduled by: PJM

CLAY__-EDIC__345_1-16

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

CLAY___-EDIC___345_2-15

Wed 04/08/2015 to Thu 04/09/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

PANNELL_-CLAY___345_PC1

Mon 04/13/2015 to Tue 04/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NRTH1385-NOR HBR___138_601

Mon 04/20/2015 to Thu 04/30/2015

0500 Continuous 1500

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602

Mon 04/20/2015 to Thu 04/30/2015

0500 1500

Work scheduled by:

FWD

(Import) (Export)

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

| | | |
|-----------------------------------|---------------|---------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| DYSINGER EAST | 2300 MW |
| Impacts Total Transfer Capability | 550 MW |
| TTC with All Lines In Service | 2850 MW |

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

| | | |
|-----------------------------------|-------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - PJM_VFT | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 315 MW | 315 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL__345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

FRASER_-GILBOA_345_GF5-35

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA1

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

STLAWRNC-MOSES_230_L33P

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES___230_L34P

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

PANNELL_-CLAY___345_PC2

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MARCY__765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - NE - NY | 500 MW | 1300 MW |
| Impacts Total Transfer Capability | 900 MW | 300 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **2850MW**
WEST CENTRAL **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | | |
|-------------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|----------|---------|--|--|--|
| MARCY____765_345_BK 1 | | | | | | FWD | | | | | |
| Sat 10/03/2015 | to | Sun 10/25/2015 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/07/2014</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 1750 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2600 MW | | | | |
| | | | | | | | | | | | |
| MARCY____765_345_BK 2 | | | | | | FWD | | | | | |
| Sat 10/03/2015 | to | Sun 10/25/2015 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/07/2014</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 1700 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 900 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2600 MW | | | | |
| | | | | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | | |
| Sat 10/03/2015 | to | Sun 10/25/2015 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/07/2014</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2315 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 660 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2975 MW | | | | |
| | | | | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | | |
| Sat 10/03/2015 | to | Sun 10/25/2015 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/07/2014</u> | (Import) | | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 675 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1925 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2600 MW | | | | |
| | | | | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | | |
| Sat 10/03/2015 | to | Sun 10/25/2015 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/07/2014</u> | (Import) | (Export) | | | | |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW | | | |
| | | | | | | | | | | | |
| SHOR_NPX-SHOREHAM_138_NPX_CSC | | | | | | FWD | REV | | | | |
| Mon 10/05/2015 | to | Sun 10/11/2015 | <u>UPDATED</u> | <u>by ISONE</u> | <u>07/25/2014</u> | (Import) | (Export) | | | | |
| 0530 | Continuous | 1800 | | | | SCH - NPX_CSC | 0 MW | 0 MW | | | |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 330 MW | 330 MW | | | |
| | | | | | | TTC with All Lines In Service | 330 MW | 330 MW | | | |
| | | | | | | | | | | | |
| GILBOA_-LEEDS____345_GL3 | | | | | | FWD | | | | | |
| Mon 10/05/2015 | to | Fri 10/09/2015 | | | | (Import) | | | | | |
| 0700 | Continuous | 1600 | | | | CENTRAL EAST - VC | 2200 MW | | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 775 MW | | | | |
| | | | | | | TTC with All Lines In Service | 2975 MW | | | | |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|------------------------------------|------------|----------------|--|-----------------------------------|-----------------|
| MALONE__-WILLIS__115_1-MW | | | | REV | |
| Tue 10/06/2015 | to | Tue 10/06/2015 | | (Export) | |
| 0800 | Continuous | 1530 | | | |
| Work scheduled by: NYPA | | | ARR: 20&38 | | |
| | | | | SCH - HQ_CEDARS | 40 MW |
| | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | TTC with All Lines In Service | 40 MW |
| LEEDS__-HURLYAVE_345_301 | | | | FWD | |
| Mon 10/12/2015 | to | Fri 10/30/2015 | | (Import) | |
| 0800 | Continuous | 1600 | | | |
| Work scheduled by: CHGE | | | | UPNY CONED | 4100 MW |
| | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | TTC with All Lines In Service | 5100 MW |
| GILBOA__-N.SCTLND_345_GNS1 | | | | FWD | |
| Mon 10/19/2015 | to | Fri 10/23/2015 | <u>UPDATED</u> <u>by NYISO</u> <u>09/12/2014</u> | (Import) | |
| 0700 | Continuous | 1600 | | | |
| Work scheduled by: NYPA | | | | CENTRAL EAST - VC | 2520 MW |
| | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | TTC with All Lines In Service | 2975 MW |
| MARCY__-COOPERS__345_UC2-41 | | | | FWD | |
| Mon 11/02/2015 | to | Fri 11/06/2015 | | (Import) | |
| 0700 | Continuous | 1530 | | | |
| Work scheduled by: NYPA | | | | CENTRAL EAST - VC | 2500 MW |
| | | | | Impacts Total Transfer Capability | 475 MW |
| | | | | TTC with All Lines In Service | 2975 MW |
| BERKSHIR-ALPS____345_393 | | | | FWD | REV |
| Mon 11/30/2015 | to | Fri 12/04/2015 | | (Import) | (Export) |
| 0600 | Continuous | 1500 | | | |
| Work scheduled by: NGrid | | | | SCH - NE - NY | 1200 MW 1000 MW |
| | | | | Impacts Total Transfer Capability | 200 MW 600 MW |
| | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS____345_393 | | | | FWD | REV |
| Mon 11/30/2015 | to | Fri 12/04/2015 | | (Import) | (Export) |
| 0600 | Continuous | 1500 | | | |
| Work scheduled by: NGrid | | | | SCH - NPX_1385 | 100 MW 100 MW |
| | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | TTC with All Lines In Service | 200 MW 200 MW |
| MOSES__-ADIRNDCK_230_MAI | | | | FWD | |
| Mon 11/30/2015 | to | Fri 12/04/2015 | | (Import) | |
| 0700 | Continuous | 1530 | | | |
| Work scheduled by: NYPA | | | | MOSES SOUTH | 2000 MW |
| | | | | Impacts Total Transfer Capability | 600 MW |
| | | | | TTC with All Lines In Service | 2600 MW |

NYISO TRANSFER LIMITATIONS

Saturday ,November 08, 2014 to Monday ,May 09, 2016

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 2850MW |
| WEST CENTRAL | 2250MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA