

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**Sat 10/25/2014 to Fri 01/09/2015 **EXT FORCE by NE 12/16/2014**

1709 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)

SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

**W49TH\_ST\_345KV\_6**

Mon 12/22/2014 to Mon 12/22/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)

SCH - PJM\_HTP 260 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_345\_X28**Mon 12/22/2014 to Mon 12/22/2014 **UPDATED by CONED 12/22/2014**

0001 Continuous 1423

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH 4200 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

**E13THSTA-FARRAGUT\_345\_46**

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Mon 12/22/2014 to Tue 12/23/2014

0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)

SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SCH-HQ-NYISO\_LIMIT\_1450**Mon 12/22/2014 to Mon 12/22/2014 **UPDATED by HQ 12/19/2014**

0700 Continuous 1300

Work scheduled by: HQ

FWD  
(Import)

SCH - HQ - NY 1450 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

**LEEDS\_345\_LEEDS SVC**

Mon 12/22/2014 to Mon 12/22/2014

0800 Daily(No Weekends) 1200

Work scheduled by: NGrid

FWD  
(Import)

CENTRAL EAST - VC 2950 MW  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

Mon 12/22/2014 to Mon 12/22/2014  
0800 Daily 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### ALCOA\_\_-DENNISON\_115\_12-AD

Mon 12/22/2014 to Mon 12/22/2014  
0900 Daily(No Weekends) 1500

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **100 MW 100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

### ATHENS\_\_-PLSNTVLY\_345\_91

Tue 12/23/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 12/17/2014

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

Tue 12/23/2014 to Sat 12/27/2014  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 12/17/2014

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### W49TH\_ST\_345KV\_6

Tue 12/23/2014 to Tue 12/23/2014  
1800 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_6

Sat 12/27/2014 to Sat 12/27/2014  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 12/21/2014

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

### E13THSTA-FARRAGUT\_345\_46

Sat 12/27/2014 to Sun 12/28/2014  
0001 Continuous 2300

Work scheduled by: ConEd

UPDATED by CE 12/21/2014

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 12/27/2014 to Sun 12/28/2014

UPDATEDby CE12/21/2014

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD\_345KV\_18**

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

2230 Continuous 2300

UPDATEDby CE12/21/2014

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Mon 12/29/2014 to Tue 12/30/2014

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_45**

FWD

Mon 12/29/2014 to Tue 12/30/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CHAT\_DC\_GC2**

FWD

Mon 12/29/2014 to Mon 12/29/2014

(Import)

0700 Continuous 1100

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Mon 12/29/2014 to Mon 12/29/2014

(Export)

0700 Continuous 1100

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1450**

Mon 12/29/2014 to Mon 12/29/2014  
0700 Continuous 1100

Work scheduled by: HQ

FWD  
(Import)  
**SCH - HQ - NY 1450 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1500 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014  
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

FWD REV  
(Import) (Export)  
**SCH - NE - NY 1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014  
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

FWD REV  
(Import) (Export)  
**SCH - NPX\_1385 100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_600**

Mon 12/29/2014 to Mon 12/29/2014  
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

REV  
(Export)  
**SCH - NE - NY 800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1600 MW

**SPRNBK\_\_345KV\_RNS5**

Fri 01/02/2015 to Fri 01/02/2015  
0001 Continuous 0100

Work scheduled by: ConEd

FWD  
(Import)  
**SPR/DUN-SOUTH 3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_-W49TH\_ST\_345\_M51**

Fri 01/02/2015 to Sun 01/04/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**SPR/DUN-SOUTH 3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

Sat 01/03/2015 to Sun 01/04/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**UPNY CONED 4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**SPRNBK\_\_345KV\_RNS5**

Sun 01/04/2015 to Sun 01/04/2015

2300 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**E13THSTA-FARRAGUT\_345\_45**

Mon 01/05/2015 to Tue 01/06/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

**UPDATED****by CONED 08/27/2014**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

**2100 MW 1000 MW**

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST

**6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**RAMAPO\_\_\_345\_345\_PAR3500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

**RAMAPO\_\_\_345\_345\_PAR4500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

**RAMAPO\_\_\_500\_345\_BK 1500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Mon 01/05/2015 to Fri 01/09/2015

0001 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**HOPATCON-RAMAPO\_\_\_500\_5018 & LEEDS\_\_\_345\_LEEDS SVC**

Thu 01/08/2015 to Thu 01/08/2015

0800 1600

Work scheduled by:

	FWD
	(Import)
TOTAL EAST	<b>6300 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	6500 MW

**LEEDS\_\_\_345\_LEEDS SVC**

Thu 01/08/2015 to Thu 01/08/2015

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2950 MW</b>
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

**E13THSTA-FARRAGUT\_345\_45**

Fri 01/09/2015 to Fri 01/09/2015

1830 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 08/27/2014**

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_71**

Sat 01/10/2015 to Sun 01/11/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Mon 01/12/2015 to Thu 01/22/2015

0000 Continuous 2359

Work scheduled by: LI

**EXTENDED by LI 12/15/2014**

FWD

(Import)

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 01/12/2015 to Wed 01/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

**ATHENS\_-PLSNTVLY\_345\_91**

Tue 01/13/2015 to Fri 01/16/2015

0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CONED 12/17/2014**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

Tue 01/13/2015 to Fri 01/16/2015

0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED by CONED 12/17/2014**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Thu 01/15/2015 to Fri 01/16/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

**BROWNFLS-TAYLORVL\_115\_4-BT**

Thu 01/15/2015 to Thu 01/15/2015

1200 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

**ARR: 38**

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015 UPDATED by CONED 12/17/2014

(Import)

0900 Continuous 2259

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

### PLSNTVLY\_345KV\_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015 UPDATED by CONED 12/17/2014

(Import)

0900 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Sat 01/24/2015 to Sun 01/25/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### PLSNTVLY\_345KV\_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015

(Import)

0001 Continuous 0859

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### PLSNTVLY-WOOD\_ST\_\_345\_F31

FWD

Mon 01/26/2015 to Tue 01/27/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC2

Thu 01/29/2015 to Thu 01/29/2015  
0700 Continuous 1100  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2150 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 2600 MW

## CHAT\_DC\_GC2

Thu 01/29/2015 to Thu 01/29/2015  
0700 Continuous 1100  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## SCH-HQ-NYISO\_LIMIT\_1500

Thu 01/29/2015 to Thu 01/29/2015  
0700 Continuous 1100  
Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1500 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1500 MW

## W49TH\_ST\_345KV\_6

Mon 02/02/2015 to Mon 02/02/2015  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Mon 02/02/2015 to Mon 02/02/2015  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

## MOSES -ADIRNDCK\_230\_MAL

Mon 02/02/2015 to Fri 02/06/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Tue 02/03/2015 to Tue 02/03/2015  
1800 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Tue 02/03/2015 to Tue 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Tue 02/03/2015 to Tue 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**W49TH\_ST\_345KV\_6**

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BEAR SWP-ROTTRDAM\_230\_E205W**Sat 02/07/2015 to Sun 02/15/2015 **UPDATED by NE 11/20/2014**

0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**MOSES -ADIRNDCK\_230\_MA2**

Mon 02/09/2015 to Fri 02/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MARCY 345\_STATCOM SVC**

Mon 02/09/2015 to Fri 02/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 11/20/2014**

FWD

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

**MOSES -ADIRNDCK\_230\_MA1**

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MOSES -ADIRNDCK\_230\_MA2**

Thu 02/19/2015 to Fri 02/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**W49TH\_ST\_345KV\_7**

Mon 02/23/2015 to Fri 02/27/2015

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_C3403**

Mon 02/23/2015 to Wed 03/04/2015  
0200 Continuous 1700

**UPDATED by CONED 12/05/2014**

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1300 MW
Impacts Total Transfer Capability	1550 MW
TTC with All Lines In Service	2850 MW

**STLAWRNC-MOSES\_\_\_\_230\_L34P**

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 02/23/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**W49TH\_ST\_345KV\_5**

Tue 02/24/2015 to Tue 02/24/2015  
0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

**PLSNTVLY-WOOD\_ST\_345\_F31**

Wed 02/25/2015 to Thu 02/26/2015  
0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

Wed 02/25/2015 to Thu 02/26/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ATHENS\_\_-PLSNTVLY\_345\_91

Fri 02/27/2015 to Sat 02/28/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

Sun 03/01/2015 to Mon 03/02/2015

2300 Continuous 0859

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

### HUDSONTP-W49TH\_ST\_345\_Y56

Mon 03/02/2015 to Fri 03/06/2015

0001 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 03/02/2015 to Fri 03/06/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

### MARCY\_\_-EDIC\_\_\_\_345\_UE1-7

Mon 03/02/2015 to Fri 03/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 16

### E13THSTA-FARRAGUT\_345\_46

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA\_345\_M55

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sat 03/07/2015 to Sun 03/08/2015  
 0001 Continuous 2330

Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **260 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 660 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_\_765\_345\_BK 1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 2600 MW

**MARCY\_\_\_\_765\_345\_BK 2**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 2600 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
 CENTRAL EAST - VC **2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
 MOSES SOUTH **675 MW**  
 Impacts Total Transfer Capability 1925 MW  
 TTC with All Lines In Service 2600 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_\_345\_STATCOM SVC**

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 1530

**UPDATED****by CONED 12/05/2014**

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

**CLAY\_\_-EDIC\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_-COOPERS\_\_345\_UC2-41**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**CLAY\_-EDIC\_345\_2-15**

FWD

Wed 04/08/2015 to Thu 04/09/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**PANNELL\_-CLAY\_345\_PC1**

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0800 Continuous 1700

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0800 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

---

**LIND\_CG\_-LNDVFT\_\_345\_V-3022**

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### FRASER\_-GILBOA\_345\_GF5-35

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### MOSES\_-ADIRNDCK\_230\_MA1

Mon 05/11/2015 to Fri 05/15/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### EDIC\_-FRASER\_345\_EF24-40

Mon 05/11/2015 to Fri 05/15/2015  
0900 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BECK\_-PACKARD\_230\_BP76

Tue 05/12/2015 to Tue 05/12/2015  
0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### STLAWRNC-MOSES\_\_\_\_230\_L34P

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### PANNELL\_-CLAY\_\_\_\_345\_PC2

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
<b>NIAGARA__345_230_BK 4</b>					
Mon 09/07/2015	to	Fri 10/09/2015			
0800	Continuous	1530	SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
<b>COOPERS_-MIDDLETP_345_CMT-34</b>				FWD	
				(Import)	
Mon 09/14/2015	to	Fri 09/18/2015			
0700	Continuous	1600	CENTRAL EAST - VC	<b>2720 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>				FWD	
				(Import)	
Mon 09/21/2015	to	Fri 09/25/2015			
0700	Continuous	1600	CENTRAL EAST - VC	<b>2720 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NE - NY	<b>500 MW</b>	<b>1300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1400 MW
<b>LONG_MTN-PLSNTVLY_345_398</b>				FWD	REV
				(Import)	(Export)
Wed 09/23/2015	to	Fri 10/02/2015			
0500	Continuous	1700	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,December 27, 2014 to Monday ,June 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 2600 MW

## MARCY\_\_\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **675 MW**  
Impacts Total Transfer Capability 1925 MW  
TTC with All Lines In Service 2600 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW



**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**Mon 10/05/2015 to Sun 10/11/2015 **UPDATED by ISONE 07/25/2014**

0530 Continuous 1800

Work scheduled by: LI

SCH - NPX\_CSC

FWD REV  
(Import) (Export)**0 MW 0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

**GILBOA\_-LEEDS\_345\_GL3**

Mon 10/05/2015 to Fri 10/09/2015

0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD  
(Import)**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

**MALONE\_-WILLIS\_115\_1-MW**

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

**ARR: 20&38**

SCH - HQ\_CEDARS

REV  
(Export)**40 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD  
(Import)**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**GILBOA\_-N.SCTLND\_345\_GNS1**Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

0700 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD  
(Import)**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

**MARCY\_-COOPERS\_345\_UC2-41**

Mon 11/02/2015 to Fri 11/06/2015

0700 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD  
(Import)**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**ROCKTVRN-RAMAPO\_345\_77**Sat 11/07/2015 to Fri 11/20/2015 **UPDATED by CH 12/16/2014**

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

FWD  
(Import)**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,December 27, 2014 to Monday ,June 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

Work scheduled by: NGrid

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**ROCKTVRN-RAMAPO\_\_\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW