

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **2850MW**  
**WEST CENTRAL**      **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

FWD

Wed 09/03/2014 to Thu 12/18/2014 **RETURNED** **by HQ** **12/18/2014**

(Import)

0700 Continuous 1354

MOSES SOUTH

**2150 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Wed 09/03/2014 to Thu 12/18/2014 **RETURNED** **by HQ** **12/18/2014**

(Export)

0700 Continuous 1354

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**

FWD

REV

Sat 10/25/2014 to Fri 01/09/2015 **EXT FORCE** **by NE** **12/16/2014**

(Import) (Export)

1709 Continuous 1600

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

**EASTVIEW-SPRNBK\_345\_W78**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS3**

FWD

Mon 11/17/2014 to Sun 12/21/2014 **UPDATED** **by CE** **11/03/2014**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Thu 12/11/2014 to Mon 12/15/2014 **RETURNED** **by HQ** **12/18/2014**

(Import)

1800 Continuous 1600

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Sun 12/14/2014 to Sun 12/21/2014 **UPDATED** **by CONED** **12/17/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 12/14/2014 to Sun 12/21/2014 **UPDATED** **by CONED** **12/17/2014**

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**CEDARS\_\_-ROSEMNTB\_115\_2-CR**

FWD

REV

Sun 12/14/2014 to Thu 12/18/2014 **EXTENDED** **by HQ** **12/15/2014**

(Import) (Export)

0700 Continuous 1700

SCH - HQ\_CEDARS

**95 MW 100 MW**

Work scheduled by: HQ

**ARR: 38**

Impacts Total Transfer Capability 104 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_80**

FWD

Sun 12/14/2014 to Thu 12/18/2014 **EXTENDED** **by HQ** **12/15/2014**

(Import)

0700 Continuous 1700

SCH - HQ\_CEDARS

**80 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability 119 MW

TTC with All Lines In Service 199 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/15/2014 to Fri 12/19/2014

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

FWD

Mon 12/15/2014 to Mon 12/15/2014 **RETURNED** **by HQ** **12/18/2014**

(Import)

1500 Continuous 1600

SCH - HQ - NY

**1400 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Mon 12/15/2014 to Wed 12/17/2014 **RETURNED** **by HQ** **12/18/2014**

(Import)

1600 Continuous 0600

SCH - HQ - NY

**1450 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**OSWEGO\_\_-ELBRIDGE\_345\_17-EO**

Tue 12/16/2014 to Wed 12/17/2014

0600 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**BECK\_\_\_\_-PACKARD\_230\_BP76**

Tue 12/16/2014 to Tue 12/16/2014

0700 Daily(No Weekends) 1600

Work scheduled by: NGrid

**CANCELLED by NGRID 12/18/2014**

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1800 MW**

Impacts Total Transfer Capability 0 MW

100 MW

TTC with All Lines In Service 1900 MW

1900 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

Wed 12/17/2014 to Wed 12/17/2014

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**SCH-HQ-NYISO\_LIMIT\_1400**

Wed 12/17/2014 to Thu 12/18/2014

0600 Continuous 1200

Work scheduled by: HQ

**RETURNED by HQ 12/18/2014**

FWD

(Import)

SCH - HQ - NY

**1400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1500 MW

**BECK\_\_\_\_-NIAGARA\_230\_PA27**

Wed 12/17/2014 to Wed 12/17/2014

0700 Continuous 1700

Work scheduled by: IESO

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 1900 MW

1900 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

Thu 12/18/2014 to Thu 12/18/2014

1200 Continuous 1354

Work scheduled by: HQ

**RETURNED by HQ 12/18/2014**

FWD

(Import)

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FROST\_BR-LONG\_MTN\_345\_352**

Fri 12/19/2014 to Fri 12/19/2014  
0600 Continuous 0700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1300 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

**SCH-NE-NYISO\_LIMIT\_800**

Fri 12/19/2014 to Fri 12/19/2014  
0600 Continuous 0700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

**CHAT\_DC\_GC2**

Fri 12/19/2014 to Sat 12/20/2014  
1200 Continuous 1159

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2150 MW</b>
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	2600 MW

**CHAT\_DC\_GC2**

Fri 12/19/2014 to Sat 12/20/2014  
1200 Continuous 1159

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	<b>500 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

Fri 12/19/2014 to Sat 12/20/2014  
1200 Continuous 1159

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1450 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1500 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Fri 12/19/2014 to Fri 12/19/2014  
1600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1300 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

**SCH-NE-NYISO\_LIMIT\_800**

Fri 12/19/2014 to Fri 12/19/2014  
1600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	<b>1000 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 12/19/2014 to Fri 12/19/2014

(Import)

1830 Continuous 1930

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Sat 12/20/2014 to Sat 12/20/2014

(Import)

0700 Continuous 1500

Work scheduled by: RGE

**UPDATED by NYSEG 12/09/2014**

DYSINGER EAST

**1300 MW**

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 2850 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sun 12/21/2014 to Sun 12/21/2014

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 1900

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Mon 12/22/2014 to Tue 12/23/2014

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**SCH-HQ-NYISO\_LIMIT\_1500**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0700 Continuous 1300

SCH - HQ - NY

**1500 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: HQ

TTC with All Lines In Service 1500 MW

**BECK\_-PACKARD\_230\_BP76**

FWD

REV

Mon 12/22/2014 to Mon 12/22/2014

**UPDATED****by OH****12/18/2014**

(Import) (Export)

0730 Daily(No Weekends) 1530

SCH - OH - NY

**1900 MW 1800 MW**

Impacts Total Transfer Capability 0 MW 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1900 MW 1900 MW

**SCH-IMO-NYISO\_LIMIT\_1300**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0730 Daily(No Weekends) 1530

**UPDATED****by OH****12/18/2014**

SCH - OH - NY

**1600 MW**

Impacts Total Transfer Capability 300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1900 MW

**SCH-NYISO-IMO\_LIMIT\_1400**

REV

Mon 12/22/2014 to Mon 12/22/2014

(Export)

0730 Daily(No Weekends) 1530

**UPDATED****by OH****12/18/2014**

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 200 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1900 MW

**LEEDS\_345\_LEEDS SVC**

FWD

Mon 12/22/2014 to Mon 12/22/2014

(Import)

0800 Daily(No Weekends) 1200

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

Work scheduled by: NGrid

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Mon 12/22/2014 to Mon 12/22/2014

0800 Daily 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**ALCOA\_\_-DENNISON\_115\_12-AD**

Mon 12/22/2014 to Mon 12/22/2014

0900 Daily(No Weekends) 1500

Work scheduled by: NGrid

**ARR: 38**

FWD

(Import) (Export)

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

**ATHENS\_\_-PLSNTVLY\_345\_91**

Tue 12/23/2014 to Sat 12/27/2014

0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED****by CONED 12/17/2014**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

Tue 12/23/2014 to Sat 12/27/2014

0001 Continuous 2359

Work scheduled by: ConEd

**UPDATED****by CONED 12/17/2014**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

Tue 12/23/2014 to Tue 12/23/2014

1800 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Sat 12/27/2014 to Sat 12/27/2014

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Sat 12/27/2014 to Sun 12/28/2014

0001 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

Sat 12/27/2014 to Sun 12/28/2014

0001 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD\_345KV\_18**

Sun 12/28/2014 to Sun 12/28/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**W49TH\_ST\_345KV\_6**

Sun 12/28/2014 to Sun 12/28/2014

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

**UPDATED****by ISONE 12/09/2014**

FWD

REV

(Import) (Export)

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

**UPDATED****by ISONE 12/09/2014**

FWD

REV

(Import) (Export)

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**SCH-NYISO-NE\_LIMIT\_600**

Mon 12/29/2014 to Mon 12/29/2014

0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

**UPDATED****by ISONE 12/09/2014**

REV

(Export)

SCH - NE - NY

**800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

**SPRNBK\_345KV\_RNS5**

Fri 01/02/2015 to Fri 01/02/2015

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_-W49TH\_ST\_345\_M51

Fri 01/02/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

### EFISHKIL-WOOD\_ST\_345\_F38

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sat 01/03/2015 to Sun 01/04/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

### SPRNBK\_345KV\_RNS5

Sun 01/04/2015 to Sun 01/04/2015

2300 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

### E13THSTA-FARRAGUT\_345\_45

Mon 01/05/2015 to Tue 01/06/2015 UPDATED by CONED 08/27/2014

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### HOPATCON-RAMAPO\_500\_5018

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2100 MW 1000 MW**

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOPATCON-RAMAPO\_\_\_500\_5018**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **6400 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

**HOPATCON-RAMAPO\_\_\_500\_5018**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**RAMAPO\_\_\_345\_345\_PAR3500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2400 MW 1300 MW**

Impacts Total Transfer Capability 50 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

**RAMAPO\_\_\_345\_345\_PAR4500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2400 MW 1300 MW**

Impacts Total Transfer Capability 50 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

**RAMAPO\_\_\_500\_345\_BK 1500**

Mon 01/05/2015 to Thu 01/08/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2100 MW 1000 MW**

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

**W49TH\_ST-E13THSTA\_345\_M54**Mon 01/05/2015 to Fri 01/09/2015 **UPDATED by CONED 08/27/2014**

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**HOPATCON-RAMAPO\_\_\_500\_5018 & LEEDS\_\_\_345\_LEEDS SVC**

Thu 01/08/2015 to Thu 01/08/2015

0800 1600

Work scheduled by:

FWD

(Import)

TOTAL EAST **6300 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 6500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_\_345\_LEEDS SVC

Thu 01/08/2015 to Thu 01/08/2015  
0800 Daily(No Weekends) 1600  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

### E13THSTA-FARRAGUT\_345\_45

Fri 01/09/2015 to Fri 01/09/2015 UPDATED by CONED 08/27/2014  
1830 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Sat 01/10/2015 to Sun 01/11/2015  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SHORE\_RD\_345\_138\_BK 1

Mon 01/12/2015 to Thu 01/22/2015 EXTENDED by LI 12/15/2014  
0000 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 01/12/2015 to Wed 01/14/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

### ATHENS\_-PLSNTVLY\_345\_91

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 12/17/2014  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

Tue 01/13/2015 to Fri 01/16/2015 UPDATED by CONED 12/17/2014  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Thu 01/15/2015 to Fri 01/16/2015  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**BROWNFLS-TAYLORVL\_115\_4-BT**

FWD

REV

Thu 01/15/2015 to Thu 01/15/2015  
1200 Daily(No Weekends) 1530

(Import) (Export)

Work scheduled by: NGrid

**ARR: 38**

SCH - HQ\_CEDARS 100 MW 100 MW  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 01/18/2015 to Sun 01/18/2015  
0900 Continuous 2259

(Import)

Work scheduled by: ConEd

**UPDATED by CONED 12/17/2014**

UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/19/2015 to Fri 01/23/2015  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Mon 01/19/2015 to Mon 01/19/2015  
0900 Continuous 2359

(Import)

Work scheduled by: ConEd

**UPDATED by CONED 12/17/2014**

UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**ATHENS\_-PLSNTVLY\_345\_91**

FWD

Sat 01/24/2015 to Sun 01/25/2015  
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

**PLSNTVLY\_345KV\_RNS4**

FWD

Sat 01/24/2015 to Sun 03/01/2015  
0001 Continuous 0859

(Import)

Work scheduled by: ConEd

UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Mon 01/26/2015 to Tue 01/27/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**W49TH\_ST\_345KV\_6**

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Mon 02/02/2015 to Mon 02/02/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 02/02/2015 to Fri 02/06/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Tue 02/03/2015 to Tue 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**0 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 02/03/2015 to Tue 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**260 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

Tue 02/03/2015 to Tue 02/03/2015  
1800 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Wed 02/04/2015 to Wed 02/04/2015  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Wed 02/04/2015 to Wed 02/04/2015  
0001 Continuous 0100  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Wed 02/04/2015 to Wed 02/04/2015  
0700 Continuous 1600  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**W49TH\_ST\_345KV\_6**

Fri 02/06/2015 to Fri 02/06/2015  
1800 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Fri 02/06/2015 to Fri 02/06/2015  
1800 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **260 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 660 MW

**BEAR SWP-ROTTDAM\_230\_E205W**

Sat 02/07/2015 to Sun 02/15/2015 **UPDATED by NE 11/20/2014**  
0630 Continuous 1600  
Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/09/2015 to Fri 02/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### MARCY\_\_\_345\_STATCOM SVC

Mon 02/09/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 11/20/2014

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### ADIRNDCK-CHASLAKE\_230\_13

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 02/17/2015 to Wed 02/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### W49TH\_ST\_345KV\_7

Mon 02/23/2015 to Fri 02/27/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

### HUDSONP\_-FARRAGUT\_345\_C3403

Mon 02/23/2015 to Wed 03/04/2015  
0200 Continuous 1700

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2450 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2450 MW	1300 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1300 MW**

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_\_230\_L34P**

FWD

REV

Mon 02/23/2015 to Tue 02/24/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_5**

FWD

Tue 02/24/2015 to Tue 02/24/2015

(Import)

0001 Continuous 1900

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Wed 02/25/2015 to Thu 02/26/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ATHENS\_\_\_\_-PLSNTVLY\_345\_91**

FWD

Fri 02/27/2015 to Sat 02/28/2015

(Import)

0001 Continuous 2359

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 03/01/2015 to Mon 03/02/2015

(Import)

2300 Continuous 0859

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0001 Continuous 2100

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 16****E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SCH - PJM\_HTP

**260 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_BK 1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	2600 MW

**MARCY\_\_765\_345\_BK 2**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	2600 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2315 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

	FWD
	(Import)
MOSES SOUTH	<b>675 MW</b>
Impacts Total Transfer Capability	1925 MW
TTC with All Lines In Service	2600 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 03/07/2015 to Sun 03/08/2015  
 0600 Continuous 2030

Work scheduled by: NYPA

**ARR: 20**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 03/09/2015 to Fri 03/13/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_345\_STATCOM SVC**

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 1530

**UPDATED by CONED 12/05/2014**

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

**CLAY\_\_\_-EDIC\_\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_\_\_-COOPERS\_\_\_345\_UC2-41**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>				FWD	
Wed 04/08/2015	to	Thu 04/09/2015		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
<b>PANNELL -CLAY 345_PC1</b>				FWD	
Mon 04/13/2015	to	Tue 04/14/2015		(Import)	
0700	Continuous	1530		WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
<b>BERKSHIR-ALPS 345_393</b>				FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015		(Import)	(Export)
0800	Continuous	1700		SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 300 MW
				TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS 345_393</b>				FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015		(Import)	(Export)
0800	Continuous	1700		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_603</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_602</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530		DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
<b>LIND_CG_-LNDVFT__345_V-3022</b>				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400		SCH - PJM_VFT	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>LEEDS__345_LEEDS SVC</b>				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1500		CENTRAL EAST - VC	<b>2950 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>2850MW</b>
<b>WEST CENTRAL</b>	<b>2250MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE **375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE **375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY **1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**EDIC\_\_\_-FRASER\_\_\_345\_EF24-40**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 05/18/2015 to Fri 05/22/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**STLAWRNC-MOSES\_\_\_230\_L33P**

FWD

REV

Mon 05/18/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW****1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA



**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 05/26/2015 to Fri 05/29/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**STLAWRNC-MOSES\_\_\_230\_L34P**

Tue 05/26/2015 to Fri 05/29/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - OH - NY 1750 MW 1750 MW**  
 Impacts Total Transfer Capability 150 MW 150 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 06/01/2015 to Tue 06/02/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**PANNELL\_-CLAY\_\_\_345\_PC2**

Mon 06/01/2015 to Tue 06/02/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**WEST CENTRAL 1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/03/2015 to Thu 06/04/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-PORTER\_\_230\_12-AP**

FWD

Wed 08/19/2015 to Wed 08/19/2015  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 2600 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 08/20/2015 to Thu 08/20/2015  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 2600 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 08/31/2015 to Fri 09/04/2015  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**MARCY\_\_765\_345\_BK 2**

FWD

Mon 09/07/2015 to Fri 09/11/2015  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 2600 MW

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/07/2015 to Fri 09/25/2015  
 0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1000 MW  
 TTC with All Lines In Service 5100 MW

**NIAGARA\_\_345\_230\_BK 4**

FWD

REV

Mon 09/07/2015 to Fri 10/09/2015  
 0800 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1900 MW 1900 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

**500 MW 1300 MW**

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**UPDATED by NYPA 10/07/2014**

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **2850MW**  
**WEST CENTRAL**      **2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						850 MW			
TTC with All Lines In Service						2600 MW			
Work scheduled by: NYPA									
MARCY____765_345_BK 2						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						900 MW			
TTC with All Lines In Service						2600 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW		
Impacts Total Transfer Capability						660 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)			
0100	Continuous	1730				MOSES SOUTH	675 MW		
Impacts Total Transfer Capability						1925 MW			
TTC with All Lines In Service						2600 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD	REV		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)		
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV		
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)		
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW		
Impacts Total Transfer Capability						330 MW 330 MW			
TTC with All Lines In Service						330 MW 330 MW			
Work scheduled by: LI									
GILBOA_-LEEDS____345_GL3						FWD			
Mon 10/05/2015	to	Fri 10/09/2015				(Import)			
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW		
Impacts Total Transfer Capability						775 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									

# NYISO TRANSFER LIMITATIONS

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MALONE\_\_-WILLIS\_\_115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

40 MW

0 MW

40 MW

### LEEDS\_\_-HURLYAVE\_345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS1

Mon 10/19/2015 to Fri 10/23/2015  
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED

by NYISO 09/12/2014

FWD

(Import)

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

### MARCY\_\_-COOPERS\_\_345\_UC2-41

Mon 11/02/2015 to Fri 11/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### ROCKTVRN-RAMAPO\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CH

12/16/2014

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

### ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CH

12/16/2014

FWD

(Import)

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

### BERKSHIR-ALPS\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,December 18, 2014 to Saturday ,June 18, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-ALPS 345\_393**

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**MOSES -ADIRNDCK\_230\_MA1**

Mon 11/30/2015 to Fri 12/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**MOSES -ADIRNDCK\_230\_MA1**

Mon 12/07/2015 to Fri 12/11/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**MOSES -ADIRNDCK\_230\_MA1**

Mon 12/14/2015 to Fri 12/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**ROCKTVRN-RAMAPO 345\_77**

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
CENTRAL EAST - VC	<b>2570 MW</b>
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW