

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC

Sat 10/25/2014 to Fri 01/09/2015
1709 Continuous 1600

EXT FORCE by NE 12/16/2014

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

E13THSTA-FARRAGUT_345_46

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 12/22/2014 to Tue 12/23/2014
0001 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

ATHENS__-PLSNTVLY_345_91

Tue 12/23/2014 to Sat 12/27/2014
0001 Continuous 2359

UPDATED by CONED 12/17/2014

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

PLSNTVLY_345KV_RNS4

Tue 12/23/2014 to Sat 12/27/2014
0001 Continuous 2359

UPDATED by CONED 12/17/2014

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

W49TH_ST_345KV_6

Tue 12/23/2014 to Tue 12/23/2014
1800 Continuous 1900

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	260 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_6

Sat 12/27/2014 to Sat 12/27/2014
0001 Continuous 0030

UPDATED by CE 12/28/2014

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	260 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Sat 12/27/2014 to Sun 12/28/2014

UPDATEDby CE12/28/2014

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Sat 12/27/2014 to Sun 12/28/2014

UPDATEDby CE12/28/2014

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

FWD

Sun 12/28/2014 to Sun 12/28/2014

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

W49TH_ST-E13THSTA_345_M54

FWD

Mon 12/29/2014 to Tue 12/30/2014

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

FWD

Mon 12/29/2014 to Tue 12/30/2014

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CHAT_DC_GC2

FWD

Mon 12/29/2014 to Mon 12/29/2014

(Import)

0700 Continuous 1100

Work scheduled by: HQ

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

CHAT_DC_GC2

REV

Mon 12/29/2014 to Mon 12/29/2014

(Export)

0700 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1450

Mon 12/29/2014 to Mon 12/29/2014
0700 Continuous 1100

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1450 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1500 MW

BERKSHIR-ALPS____345_393

Mon 12/29/2014 to Mon 12/29/2014
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

Mon 12/29/2014 to Mon 12/29/2014
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_600

Mon 12/29/2014 to Mon 12/29/2014
0700 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by ISONE 12/09/2014

REV
(Export)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SPRNBK__345KV_RNS5

Fri 01/02/2015 to Fri 01/02/2015
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Fri 01/02/2015 to Sun 01/04/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Sat 01/03/2015 to Sun 01/04/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Sat 01/03/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Sat 01/03/2015 to Sun 01/04/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

SPRNBK__345KV_RNS5

FWD

Sun 01/04/2015 to Sun 01/04/2015

(Import)

2300 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_45

FWD

Mon 01/05/2015 to Tue 01/06/2015

(Import)

0001 Continuous 2359

UPDATED by CONED 08/27/2014

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO__500_5018

FWD

REV

Mon 01/05/2015 to Thu 01/08/2015

(Import) (Export)

0001 Continuous 2359

SCH - PJ - NY

2100 MW 1000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 350 MW 300 MW

TTC with All Lines In Service 2450 MW 1300 MW

HOPATCON-RAMAPO__500_5018

FWD

Mon 01/05/2015 to Thu 01/08/2015

(Import)

0001 Continuous 2359

TOTAL EAST

6400 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO__500_5018

FWD

Mon 01/05/2015 to Thu 01/08/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	50 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	50 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 01/05/2015	to	Thu 01/08/2015		(Import)	(Export)
0001	Continuous	2359		SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	350 MW 300 MW
				TTC with All Lines In Service	2450 MW 1300 MW
W49TH_ST-E13THSTA_345_M54				FWD	
Mon 01/05/2015	to	Fri 01/09/2015	<u>UPDATED</u> by CONED 08/27/2014	(Import)	
0001	Continuous	1900		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO___500_5018 & LEEDS___345_LEEDS SVC				FWD	
Thu 01/08/2015	to	Thu 01/08/2015		(Import)	
0800		1600		TOTAL EAST	6300 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	6500 MW
LEEDS___345_LEEDS SVC				FWD	
Thu 01/08/2015	to	Thu 01/08/2015		(Import)	
0800	Daily(No Weekends)	1600		CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
E13THSTA-FARRAGUT_345_45				FWD	
Fri 01/09/2015	to	Fri 01/09/2015	<u>UPDATED</u> by CONED 08/27/2014	(Import)	
1830	Continuous	1900		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Sat 01/10/2015 to Sun 01/11/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 01/12/2015 to Thu 01/22/2015

0000 Continuous 2359

Work scheduled by: LI

EXTENDEDby LI12/15/2014

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 01/12/2015 to Wed 01/14/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

ATHENS_-PLSNTVLY_345_91

Tue 01/13/2015 to Fri 01/16/2015

0001 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED12/17/2014

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Tue 01/13/2015 to Fri 01/16/2015

0001 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED12/17/2014

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 01/15/2015 to Fri 01/16/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

BROWNFLS-TAYLORVL_115_4-BT

Thu 01/15/2015 to Thu 01/15/2015

1200 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - HQ_CEDARS

100 MW**100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sun 01/18/2015 to Sun 01/18/2015 UPDATED by CONED 12/17/2014

(Import)

0900 Continuous 2259

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/19/2015 to Fri 01/23/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Mon 01/19/2015 to Mon 01/19/2015 UPDATED by CONED 12/17/2014

(Import)

0900 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

ATHENS__-PLSNTVLY_345_91

FWD

Sat 01/24/2015 to Sun 01/25/2015

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Mon 01/26/2015 to Tue 01/27/2015

(Import)

0001 Continuous 2359

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Mon 01/26/2015 to Fri 01/30/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Thu 01/29/2015 to Thu 01/29/2015
 0700 Continuous 1100

(Import)

MOSES SOUTH

2150 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 01/29/2015 to Thu 01/29/2015
 0700 Continuous 1100

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1500

FWD

Thu 01/29/2015 to Thu 01/29/2015
 0700 Continuous 1100

(Import)

SCH - HQ - NY

1500 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015
 0001 Continuous 0100

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015
 0001 Continuous 0100

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOSES -ADIRNDCK_230_MAI

FWD

Mon 02/02/2015 to Fri 02/06/2015
 0700 Continuous 1530

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 02/03/2015 to Tue 02/03/2015
 1800 Continuous 1900

(Import)

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 02/03/2015 to Tue 02/03/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 02/03/2015 to Tue 02/03/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Wed 02/04/2015 to Wed 02/04/2015
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 02/04/2015 to Wed 02/04/2015
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

FROST_BR-LONG_MTN_345_352

Wed 02/04/2015 to Wed 02/04/2015
0700 Continuous 1600
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_6

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **260 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-ROTTRDAM_230_E205W

Sat 02/07/2015 to Sun 02/15/2015 UPDATED by NE 11/20/2014

0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA2

Mon 02/09/2015 to Fri 02/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MARCY__345_STATCOM SVC

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

ADIRNDCK-CHASLAKE_230_13

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MA1

Tue 02/17/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MA2

Thu 02/19/2015 to Fri 02/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

W49TH_ST_345KV_7

Mon 02/23/2015 to Fri 02/27/2015

0001 Continuous 1900

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Mon 02/23/2015 to Wed 03/04/2015
0200 Continuous 1700

UPDATED by CONED 12/05/2014

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1300 MW
Impacts Total Transfer Capability	1550 MW
TTC with All Lines In Service	2850 MW

STLAWRNC-MOSES____230_L34P

Mon 02/23/2015 to Tue 02/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 02/23/2015 to Fri 02/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

W49TH_ST_345KV_5

Tue 02/24/2015 to Tue 02/24/2015
0001 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 02/25/2015 to Thu 02/26/2015
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

STLAWRNC-MOSES____230_L33P

Wed 02/25/2015 to Thu 02/26/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__ -PLSNTVLY_345_91

FWD

Fri 02/27/2015 to Sat 02/28/2015

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015

(Import)

2300 Continuous 0859

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0001 Continuous 2100

SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

MARCY__ -EDIC_____345_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**E13THSTA-FARRAGUT_345_46**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

260 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 660 MW

CHATGUAY-MASSENA_765_7040

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_BK 1

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

MARCY_765_345_BK 2

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

MASSENA_-MARCY_765_MSU1

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

MOSES SOUTH

675 MW

Impacts Total Transfer Capability 1925 MW

TTC with All Lines In Service 2600 MW

MASSENA_-MARCY_765_MSU1

Sat 03/07/2015 to Sun 03/08/2015

0600 Continuous 2030

Work scheduled by: NYPA

ARR: 20

FWD

(Import) (Export)

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 03/09/2015 to Fri 03/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

VOLNEY___-MARCY___345_19

Mon 03/09/2015 to Fri 03/13/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Mon 03/09/2015 to Fri 03/13/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MARCY___345_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 03/23/2015 to Fri 03/27/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2850 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/30/2015 to Fri 04/03/2015
 0700 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 12/05/2014**
 0001 Continuous 1530

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2450 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

CLAY__-EDIC__345_1-16

Mon 04/06/2015 to Tue 04/07/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MARCY__-COOPERS__345_UC2-41

Mon 04/06/2015 to Fri 04/10/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

CLAY_-EDIC_345_2-15

FWD

Wed 04/08/2015 to Thu 04/09/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_345_PC1

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

BERKSHIR-ALPS_345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0800 Continuous 1700

SCH - NE - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS_345_393

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0800 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NRTH1385-NOR HBR_138_601

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX_1385

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
 0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL____345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: LI

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Work scheduled by: LI

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Work scheduled by: LI

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

FRASER_-GILBOA_345_GF5-35

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/11/2015 to Fri 05/15/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

EDIC_-FRASER_345_EF24-40

Mon 05/11/2015 to Fri 05/15/2015
0900 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BECK_-PACKARD_230_BP76

Tue 05/12/2015 to Tue 05/12/2015
0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1750 MW 1750 MW

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

PANNELL_-CLAY____345_PC2

Mon 06/01/2015 to Tue 06/02/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES____-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Thu 08/13/2015 to Thu 08/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 08/18/2015 to Tue 08/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER___230_12-AP

FWD

Wed 08/19/2015 to Wed 08/19/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 08/20/2015 to Thu 08/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/31/2015 to Fri 09/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MARCY___765_345_BK 2

FWD

Mon 09/07/2015 to Fri 09/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ARR: 19

HURLYAVE-ROSETON___345_303

FWD

Mon 09/07/2015 to Fri 09/25/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
NIAGARA__345_230_BK 4					
Mon 09/07/2015	to	Fri 10/09/2015			
0800	Continuous	1530	SCH - OH - NY	1900 MW	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 09/14/2015	to	Fri 09/18/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
COOPERS_-MIDDLETP_345_CMT-34				FWD	
Mon 09/14/2015	to	Fri 09/18/2015		(Import)	
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 09/21/2015	to	Fri 09/25/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
COOPERS_-ROCKTVRN_345_CRT-42				FWD	
Mon 09/21/2015	to	Fri 09/25/2015		(Import)	
0700	Continuous	1600	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	255 MW
				TTC with All Lines In Service	2975 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015		(Import)	(Export)
0500	Continuous	1700	SCH - NE - NY	500 MW	1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398				FWD	REV
Wed 09/23/2015	to	Fri 10/02/2015		(Import)	(Export)
0500	Continuous	1700	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_BK 1

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import)

0100 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2600 MW

MARCY___765_345_BK 2

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import)

0100 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 900 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2600 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: NYPA

ARR: 20

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import)

0100 Continuous 1730

MOSES SOUTH

675 MW

Impacts Total Transfer Capability 1925 MW

Work scheduled by: NYPA

ARR: 20

TTC with All Lines In Service 2600 MW

MASSENA_-MARCY___765_MSU1

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

UPDATED**by NYPA****10/07/2014**

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

Work scheduled by: NYPA

ARR: 20

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC

Mon 10/05/2015 to Sun 10/11/2015
 0530 Continuous 1800

UPDATED by ISONE 07/25/2014

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

GILBOA_-LEEDS_345_GL3

Mon 10/05/2015 to Fri 10/09/2015
 0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2200 MW
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

MALONE_-WILLIS_115_1-MW

Tue 10/06/2015 to Tue 10/06/2015
 0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

	REV
	(Export)
SCH - HQ_CEDARS	40 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	40 MW

LEEDS_-HURLYAVE_345_301

Mon 10/12/2015 to Fri 10/30/2015
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

GILBOA_-N.SCTLND_345_GNS1

Mon 10/19/2015 to Fri 10/23/2015
 0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYISO 09/12/2014

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

MARCY_-COOPERS_345_UC2-41

Mon 11/02/2015 to Fri 11/06/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

ROCKTVRN-RAMAPO_345_77

Sat 11/07/2015 to Fri 11/20/2015
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 28, 2014 to Tuesday ,June 28, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Sat 11/07/2015 to Fri 11/20/2015

UPDATEDby CH12/16/2014

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NE - NY

1300 MW 1300 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/30/2015 to Fri 12/04/2015

(Import) (Export)

0600 Continuous 1500

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

ROCKTVRN-RAMAPO_____345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW