

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Sat 10/25/2014	to	Wed 02/04/2015	<u>EXT FORCE</u>	<u>by NE</u>	<u>02/04/2015</u>	(Import)	(Export)
1709	Continuous	2359				SCH - NPX_CSC	0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PLSNTVLY_345KV_RNS4						FWD	
Sat 01/24/2015	to	Sun 03/01/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	0859				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
W49TH_ST_345KV_6						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2015</u>	(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>02/07/2015</u>	(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
ADIRNDCK-PORTER___230_12-AP						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	2200				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
MOSES___-ADIRNDCK_230_MA2						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	2200				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
MOSES___-ADIRNDCK_230_MAI						FWD	
Tue 02/03/2015	to	Fri 02/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/03/2015</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_6</b>					FWD	
Tue 02/03/2015	to	Tue 02/03/2015	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/03/2015</u></b>	(Import)
1800	Continuous	1900				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Tue 02/03/2015	to	Tue 02/03/2015	<b><u>CANCELLED</u></b>	<b><u>by ConEd</u></b>	<b><u>02/03/2015</u></b>	(Import)
1800	Continuous	1900				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_6</b>					FWD	
Wed 02/04/2015	to	Wed 02/04/2015				(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>					FWD	
Wed 02/04/2015	to	Wed 02/04/2015				(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>FROST_BR-LONG_MTN_345_352</b>					FWD	REV
Wed 02/04/2015	to	Wed 02/04/2015				(Import) (Export)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	<b>1300 MW 1600 MW</b>
					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>SCH-NE-NYISO_LIMIT_900</b>					FWD	
Wed 02/04/2015	to	Wed 02/04/2015				(Import)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	<b>1100 MW</b>
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>					FWD	
Thu 02/05/2015	to	Fri 02/06/2015	<b><u>CANCELLED</u></b>	<b><u>by NYPA</u></b>	<b><u>02/02/2015</u></b>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					DYSINGER EAST	<b>1700 MW</b>
					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	2850 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Fri 02/06/2015 to Mon 02/09/2015

0757 Continuous 2359

Work scheduled by: HQ

SCH - HQ\_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**0 MW**

100 MW

100 MW

**W49TH\_ST\_345KV\_6**

Fri 02/06/2015 to Fri 02/06/2015

2200 Continuous 2230

Work scheduled by: ConEd

**CANCELLED by ConEd 02/06/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

**W49TH\_ST\_345KV\_8**

Fri 02/06/2015 to Fri 02/06/2015

2200 Continuous 2230

Work scheduled by: ConEd

**CANCELLED by ConEd 02/06/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

**W49TH\_ST\_345KV\_6**

Sat 02/07/2015 to Sat 02/07/2015

1500 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 02/07/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

**W49TH\_ST\_345KV\_8**

Sat 02/07/2015 to Sat 02/07/2015

1500 Continuous 1900

Work scheduled by: ConEd

**UPDATED by CONED 02/07/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

**W49TH\_ST\_345KV\_6**

Sun 02/08/2015 to Sun 02/08/2015

2230 Continuous 2300

Work scheduled by: ConEd

**CANCELLED by ConEd 02/06/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

**W49TH\_ST\_345KV\_8**

Sun 02/08/2015 to Sun 02/08/2015

2230 Continuous 2300

Work scheduled by: ConEd

**CANCELLED by ConEd 02/06/2015**

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**300 MW**

360 MW

660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345\_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015

UPDATEDby PA11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Sat 02/14/2015 to Sat 02/14/2015

(Import)

0700 Continuous 1300

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## NEWBRIDGE-DUFFYAVE\_345\_501

FWD

Sat 02/14/2015 to Sat 02/14/2015

(Import)

0700 Continuous 1300

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## W49TH\_ST\_345KV\_5

FWD

Mon 02/16/2015 to Fri 02/20/2015

(Import)

0001 Continuous 2300

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

FWD

Tue 02/17/2015 to Tue 02/17/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/13/2015

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

## BROWNFLS-TAYLORVL\_115\_3-BT

FWD

REV

Tue 02/17/2015 to Fri 02/27/2015

(Import) (Export)

0900 Continuous 1700

SCH - HQ\_CEDARS

**100 MW 100 MW**

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

**ARR: 38**

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ADIRNDCK-CHASLAKE_230_13</b>						FWD	
Wed 02/18/2015	to	Wed 02/18/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/15/2015</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
<b>MOSES-ADIRNDCK_230_MA2</b>						FWD	
Thu 02/19/2015	to	Fri 02/20/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
<b>W49TH_ST_345KV_7</b>						FWD	
Mon 02/23/2015	to	Fri 02/27/2015	<u>CANCELLED</u>	<u>by ConEd</u>	<u>02/06/2015</u>	(Import)	
0001	Continuous	1900				SCH - PJM_HTP	<b>340 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	320 MW
						TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>						FWD	REV
Mon 02/23/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2014</u>	(Import)	(Export)
0200	Continuous	1700				SCH - PJ - NY	<b>2450 MW 1300 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2450 MW 1300 MW
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>						FWD	
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/07/2015</u>	(Import)	
0500	Continuous	1600				DYSINGER EAST	<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1550 MW
						TTC with All Lines In Service	2850 MW
<b>STLAWRNC-MOSES-230_L34P</b>						FWD	REV
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2015</u>	(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW 150 MW
						TTC with All Lines In Service	1900 MW 1900 MW
<b>MOSES-ADIRNDCK_230_MA2</b>						FWD	
Mon 02/23/2015	to	Fri 02/27/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/05/2015</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Tue 02/24/2015 to Tue 02/24/2015 **CANCELLED** **by ConEd** **02/06/2015**

(Import)

0001 Continuous 1900

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

FWD

Wed 02/25/2015 to Thu 02/26/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**BEAR SWP-ROTTRDAM\_230\_E205W**

Wed 02/25/2015 to Thu 03/05/2015

0630 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Wed 02/25/2015 to Wed 02/25/2015 **UPDATED** **by RGE** **01/27/2015**

(Import)

0700 Continuous 1500

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015 **UPDATED** **by NYPA** **02/06/2015**

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Thu 02/26/2015 to Thu 02/26/2015

0700 Continuous 1500

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

**W49TH\_ST\_345KV\_5**

FWD

Thu 02/26/2015 to Thu 02/26/2015 **UPDATED** **by NYISO** **01/26/2015**

(Import)

1830 Continuous 1900

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ATHENS\_\_-PLSNTVLY\_345\_91**

FWD

Fri 02/27/2015 to Sat 02/28/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

0001 Continuous 2359

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS4**

FWD

Sun 03/01/2015 to Mon 03/02/2015 **UPDATED** **by CE** **01/26/2015**

(Import)

2300 Continuous 0859

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Mon 03/02/2015 to Wed 03/18/2015

(Import)

0001 Continuous 2359

UPNY CONED **4150 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 03/02/2015 to Fri 03/06/2015 **UPDATED** **by RGE** **01/06/2015**

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1150 MW  
 TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MARCY\_\_-EDIC\_\_\_\_345\_UE1-7**

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT **5250 MW**  
 Impacts Total Transfer Capability 0 MW  
 TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 16****WATRCURE-OAKDALE\_345\_31**

FWD

REV

Mon 03/02/2015 to Fri 03/06/2015 **EXTENDED** **by NYSEG** **01/06/2015**

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY **2450 MW 1300 MW**  
 Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

**MILLWOOD\_345KV\_18**

FWD

Tue 03/03/2015 to Tue 03/03/2015

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Sat 03/07/2015 to Sun 03/08/2015

0001 Continuous 2330

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**BECK\_\_\_\_-NIAGARA\_230\_PA27**

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1430

Work scheduled by: IESO

**UPDATED****by IESO****01/30/2015**

FWD

REV

(Import) (Export)

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**VOLNEY\_\_\_\_-MARCY\_\_\_\_345\_19**

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**VOLNEY\_\_\_\_-MARCY\_\_\_\_345\_19**

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Wed 03/11/2015 to Wed 03/11/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**MARCY\_345\_STATCOM SVC**

FWD

Mon 03/16/2015 to Mon 03/16/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAl**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Mon 03/16/2015 to Fri 03/20/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**BECK\_-NIAGARA\_345\_PA302**

FWD

REV

Tue 03/17/2015 to Wed 03/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MILLWOOD\_345KV\_18**

FWD

Wed 03/18/2015 to Wed 03/18/2015

(Import)

2330 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**SPRNBK\_-W49TH\_ST\_345\_M51**

FWD

Sat 03/21/2015 to Sat 03/21/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_\_345KV\_RNS5**

FWD

Sat 03/21/2015 to Sat 03/21/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

---

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/23/2015 to Fri 03/27/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

---

**BECK\_\_-NIAGARA\_\_345\_PA301**

FWD

REV

Tue 03/24/2015 to Tue 03/24/2015

(Import) (Export)

0800 Continuous 1530

SCH - OH - NY

**1400 MW 1250 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

---

**BECK\_\_-PACKARD\_\_230\_BP76**

FWD

REV

Thu 03/26/2015 to Thu 03/26/2015

(Import) (Export)

0800 Daily(No Weekends) 1530

SCH - OH - NY

**1900 MW 1800 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

---

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Wed 04/01/2015 to Fri 04/10/2015  
0001 Continuous 1530

**UPDATED by CONED 12/05/2014**

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

**CLAY\_-EDIC\_345\_1-16**

Mon 04/06/2015 to Tue 04/07/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 04/06/2015 to Fri 04/24/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Mon 04/06/2015 to Sat 04/11/2015  
2200 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**PANNELL\_-CLAY\_345\_PC1**

Mon 04/13/2015 to Tue 04/14/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**MARCY\_-COOPERS\_345\_UC2-41**

Mon 04/13/2015 to Fri 04/17/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/20/2015**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				<b>1300 MW</b>	<b>1300 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				<b>1400 MW</b>	<b>1450 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<b>GOETHALS-LINDN.CG_345_G23L &amp; GOETHALS-LINDN.CG_345_G23M</b>						FWD	REV
Sun 04/19/2015	to	Tue 04/21/2015				(Import)	(Export)
0001		2359				<b>0 MW</b>	<b>315 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW
<b>NRTH1385-NOR HBR__138_601</b>						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NRTHPORT\_138\_1385

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

ROCHESTR-PANNELL\_\_345\_RP2

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LIND\_CG\_-LNDVFT\_345\_V-3022**

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**LEEDS\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 04/27/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/09/2015**

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

Work scheduled by: LI

TTC with All Lines In Service 660 MW

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

Work scheduled by: ISONE

TTC with All Lines In Service 1400 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2850 MW

**MOSES\_-ADIRNDCK\_230\_MAL**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1500 MW 1000 MW

**SHORE\_RD\_345\_138\_BK\_2**

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

Work scheduled by: LI

TTC with All Lines In Service 1500 MW

**MOSES\_-ADIRNDCK\_230\_MAL**

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40**

Mon 05/11/2015 to Fri 05/15/2015  
0900 Continuous 1530

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**BECK\_\_\_\_-PACKARD\_\_\_\_230\_BP76**

Tue 05/12/2015 to Tue 05/12/2015  
0730 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1200 MW**  
Impacts Total Transfer Capability 150 MW 700 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_\_\_\_230\_MA2**

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**STLAWRNC-MOSES\_\_\_\_230\_L33P**

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

**MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UC2-41**

Tue 05/19/2015 to Fri 05/22/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_\_\_\_230\_MA2**

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**STLAWRNC-MOSES\_\_\_\_230\_L34P**

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**PANNELL\_-CLAY\_\_\_\_\_345\_PC2**

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**BECK\_\_\_-NIAGARA\_\_\_345\_PA302**

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## CLAY-EDIC\_345\_2-15

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## HURLYAVE-ROSETON\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**COOPERS\_-MIDDLETP\_345\_CMT-34**

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

---

**LONG\_MTN-PLSNTVLY\_345\_398**

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

---

**BECK\_-NIAGARA\_345\_PA302**

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 2600 MW

## MARCY\_765\_345\_BK 2

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD  
(Import)  
MOSES SOUTH **675 MW**  
Impacts Total Transfer Capability 1925 MW  
TTC with All Lines In Service 2600 MW

## MASSENA\_-MARCY\_765\_MSU1

Sat 10/03/2015 to Sun 10/25/2015 UPDATED by NYPA 10/07/2014  
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_NPX\_CSC**

Mon 10/05/2015 to Sun 10/11/2015 **UPDATED by ISONE 07/25/2014**

0530 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**GILBOA\_-LEEDS\_345\_GL3**

Mon 10/05/2015 to Fri 10/09/2015

0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2200 MW</b>
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

**MALONE\_-WILLIS\_115\_1-MW**

Tue 10/06/2015 to Tue 10/06/2015

0800 Continuous 1530

Work scheduled by: NYPA

**ARR: 20&38**

	REV
	(Export)
SCH - HQ_CEDARS	<b>40 MW</b>
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	40 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/12/2015 to Fri 10/30/2015

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

**GILBOA\_-N.SCTLND\_345\_GNS1**

Mon 10/19/2015 to Fri 10/23/2015 **UPDATED by NYISO 09/12/2014**

0700 Continuous 1600

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2520 MW</b>
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

Tue 10/20/2015 to Fri 10/23/2015

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>315 MW</b>
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

**MARCY\_-COOPERS\_345\_UC2-41**

Mon 11/02/2015 to Fri 11/06/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,February 07, 2015 to Monday ,August 08, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	2570 MW
					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4400 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M					FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015			(Import)	(Export)
0001		2359			SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS___345_393					FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
MOSES___-ADIRNDCK_230_MAL					FWD	
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
MOSES___-ADIRNDCK_230_MAL					FWD	
Mon 12/07/2015	to	Fri 12/11/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,February 07, 2015 to Monday ,August 08, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE