

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

MARCY____345_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MAL

FWD

Mon 02/09/2015 to Fri 02/13/2015 by PA

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Sat 02/14/2015 to Sat 02/14/2015 CANCELLED by LI 02/12/2015

(Import)

0700 Continuous 1300

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Sat 02/14/2015 to Sat 02/14/2015 CANCELLED by LI 02/12/2015

(Import)

0700 Continuous 1300

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Sat 02/14/2015 to Sat 02/14/2015

(Import)

0800 Continuous 1200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015

(Import)

2300 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015

(Import)

2300 Continuous 2359

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

FWD

Mon 02/16/2015 to Fri 02/20/2015 CANCELLED by ConEd 02/13/2015

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 02/17/2015 to Tue 02/17/2015 UPDATED by NYPA 01/13/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

BROWNFLS-TAYLORVL_115_3-BT

FWD

REV

Tue 02/17/2015 to Fri 02/27/2015

(Import) (Export)

0900 Continuous 1700

Work scheduled by: NGrid

ARR: 38

SCH - HQ_CEDARS

100 MW**100 MW**

Impacts Total Transfer Capability 99 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Wed 02/18/2015 to Wed 02/18/2015 UPDATED by NYPA 01/15/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51						FWD				
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)				
0001	Continuous	2359				SPR/DUN-SOUTH	3200 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			
SPRNBK__345KV_RNS5						FWD				
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)				
0001	Continuous	2359				SPR/DUN-SOUTH	3200 MW			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD				
Sun 02/22/2015	to	Sun 02/22/2015				(Import)				
0700	Continuous	1300				SCH - PJM_NEPTUNE	0 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	660 MW			
NEWBRIDGE-DUFFYAVE_345_501						FWD				
Sun 02/22/2015	to	Sun 02/22/2015				(Import)				
0700	Continuous	1300				SCH - PJM_NEPTUNE	0 MW			
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	660 MW			
HUDSONP_-FARRAGUT_345_C3403						FWD	REV			
Mon 02/23/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2014</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	2450 MW	1300 MW		
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	2450 MW			
KINTIGH_-ROCHESTR_345_SR1-39						FWD				
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/07/2015</u>	(Import)				
0500	Continuous	1600				DYSINGER EAST	1300 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1550 MW			
						TTC with All Lines In Service	2850 MW			
STLAWRNC-MOSES____230_L34P						FWD	REV			
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2015</u>	(Import)	(Export)			
0700	Continuous	1530				SCH - OH - NY	1750 MW	1750 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW			
						TTC with All Lines In Service	1900 MW			

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015 UPDATED by NYPA 02/05/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM_HTP **340 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

BEAR SWP-ROTTRDAM_230_E205W

Wed 02/25/2015 to Thu 03/05/2015

0630 Continuous 2000

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: NGrid

ROCHESTR-PANNELL_345_RP1

FWD

Wed 02/25/2015 to Wed 02/25/2015 UPDATED by RGE 01/27/2015

(Import)

0700 Continuous 1500

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

STLAWRNC-MOSES___230_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by NYPA 02/06/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW** **1750 MW**
Impacts Total Transfer Capability 150 MW 150 MW
TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Thu 02/26/2015 to Thu 02/26/2015
0700 Continuous 1500
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

W49TH_ST_345KV_5

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 350 MW
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 340 MW
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015
2300 Continuous 0859
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 03/02/2015 to Wed 03/18/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7					FWD	
Mon 03/02/2015	to	Fri 03/06/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2015</u>	(Import)
0800	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
WATRCURE-OAKDALE 345 31					FWD	REV
Mon 03/02/2015	to	Fri 03/06/2015	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>01/06/2015</u>	(Import) (Export)
0900	Daily	1500				
Work scheduled by: NYSEG					SCH - PJ - NY	2450 MW 1300 MW
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW
MILLWOOD 345KV 18					FWD	
Tue 03/03/2015	to	Tue 03/03/2015				(Import)
0001	Continuous	0030			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
E13THSTA-FARRAGUT 345 46					FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)
0001	Continuous	2330			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA 345 M55					FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)
0001	Continuous	2330			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST 345KV 6					FWD	
Sat 03/07/2015	to	Sun 03/08/2015				(Import)
0001	Continuous	2330			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
NIAGARA -KINTIGH 345 NS1-38					FWD	
Mon 03/09/2015	to	Tue 03/10/2015				(Import)
0500	Continuous	1600			DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1150 MW
					TTC with All Lines In Service	2850 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-NIAGARA__230_PA27						FWD	REV
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by IESO</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1430				1900 MW	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
MOSES___-ADIRNDCK_230_MAI						FWD	
Mon 03/09/2015	to	Fri 03/13/2015				(Import)	
0700	Continuous	1530				2000 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
BULYMO___-BOONVILLE_115_6						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/10/2015</u>	(Import)	(Export)
0700	Continuous	1600				199 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW
TAYLORVL-BULYMO___115_6						FWD	REV
Mon 03/09/2015	to	Wed 04/08/2015	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/10/2015</u>	(Import)	(Export)
0700	Continuous	1600				199 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	199 MW
VOLNEY___-MARCY___345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				2825 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY___-MARCY___345_19						FWD	
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2015</u>	(Import)	
0800	Continuous	1530				4900 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW
N.SCTLND-ALPS___345_2-AN						FWD	REV
Tue 03/10/2015	to	Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459				900 MW	1600 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN			FWD	REV
Tue 03/10/2015 to Tue 03/10/2015			(Import)	(Export)
0800	Daily(No Weekends)	1459	SCH - NPX_1385	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
MILLWOOD_345KV_18			FWD	
Wed 03/11/2015 to Wed 03/11/2015			(Import)	
0001	Continuous	2359	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	5100 MW
MARCY_____345_STATCOM SVC			FWD	
Mon 03/16/2015 to Mon 03/16/2015			(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Mon 03/16/2015 to Fri 03/20/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
ROCHESTR-PANNELL__345_RP1			FWD	
Mon 03/16/2015 to Fri 03/20/2015			(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW
			TTC with All Lines In Service	2850 MW
HUDSONP_-FARRAGUT_345_B3402			FWD	REV
Tue 03/17/2015 to Sat 03/21/2015			(Import)	(Export)
0200	Continuous	2300	SCH - PJ - NY	2450 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	2450 MW
MILLWOOD_345KV_18			FWD	
Wed 03/18/2015 to Wed 03/18/2015			(Import)	
2330	Continuous	2359	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/23/2015 to Fri 03/27/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

BECK___-NIAGARA___345_PA301

Tue 03/24/2015 to Tue 03/24/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1400 MW 1250 MW
Impacts Total Transfer Capability	500 MW 650 MW
TTC with All Lines In Service	1900 MW 1900 MW

BECK___-PACKARD___230_BP76

Thu 03/26/2015 to Thu 03/26/2015
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - OH - NY	1900 MW 1800 MW
Impacts Total Transfer Capability	0 MW 100 MW
TTC with All Lines In Service	1900 MW 1900 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2100 MW 1000 MW
Impacts Total Transfer Capability	350 MW 300 MW
TTC with All Lines In Service	2450 MW 1300 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

HOPATCON-RAMAPO___500_5018

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2400 MW 1300 MW
Impacts Total Transfer Capability 50 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

RAMAPO___345_345_PAR4500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2400 MW 1300 MW
Impacts Total Transfer Capability 50 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

RAMAPO___500_345_BK 1500

Sat 03/28/2015 to Sat 03/28/2015
0200 Continuous 1900
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 2100 MW 1000 MW
Impacts Total Transfer Capability 350 MW 300 MW
TTC with All Lines In Service 2450 MW 1300 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL___345_RP1

Mon 03/30/2015 to Fri 04/03/2015
0700 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 12/05/2014**
0001 Continuous 1530
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY 2450 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2450 MW 1300 MW

EGRDNCTY_345_138_BK 1

Mon 04/06/2015 to Mon 04/06/2015
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1250 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16				FWD	
Mon 04/06/2015	to	Tue 04/07/2015		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK 230_MA2				FWD	
Mon 04/06/2015	to	Fri 04/10/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
OAKDALE -FRASER 345_32				FWD	
Mon 04/06/2015	to	Wed 04/08/2015		(Import)	
0800	Continuous	1630		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
ROSETON -ROCKTVRN 345_311				FWD	
Mon 04/06/2015	to	Fri 04/24/2015		(Import)	
0800	Continuous	1600		UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5100 MW
HUDSONTP-W49TH_ST 345_Y56				FWD	
Mon 04/06/2015	to	Sat 04/11/2015		(Import)	
2200	Continuous	2100		SCH - PJM_HTP	0 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
EGRDNCTY 345_138_BK 2				FWD	
Tue 04/07/2015	to	Tue 04/07/2015		(Import)	
0001	Continuous	2359		CONED - LIPA	1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1500 MW
BECK -NIAGARA 345_PA302				FWD	REV
Thu 04/09/2015	to	Fri 04/10/2015	UPDATED by NYPA 02/13/2015	(Import)	(Export)
0500	Continuous	1600		SCH - OH - NY	1400 MW 1250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	500 MW 650 MW
				TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC1						FWD	
Mon 04/13/2015	to	Tue 04/14/2015				(Import)	
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
MARCY_-COOPERS__345_UC2-41						FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS-LINDN CG_345_G23L & GOETHALS-LINDN CG_345_G23M

Sun 04/19/2015 to Tue 04/21/2015
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

NRTH1385-NOR HBR_138_601

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/20/2015 to Fri 04/24/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT_345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
0900 Continuous 1400

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS_345_LEEDS SVC

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1500

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

ROCHESTR-PANNELL_345_RP2

Mon 04/27/2015 to Fri 05/01/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/27/2015 to Fri 05/08/2015 **UPDATED by NYPA 01/09/2015**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2015 to Tue 05/12/2015
0600 Continuous 2100

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SCH-NE-NYISO_LIMIT_900

Mon 05/04/2015 to Thu 05/21/2015
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/04/2015 to Tue 05/05/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAI

Mon 05/04/2015 to Fri 05/08/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

Mon 05/04/2015 to Fri 05/22/2015
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2				FWD	
Wed 05/06/2015	to	Wed 05/13/2015		(Import)	
0001	Continuous	2359		CONED - LIPA	1350 MW
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
MOSES -ADIRNDCK_230_MA1				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
HOMER C -WATRCURE_345_30				FWD	REV
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	(Export)
0800	Continuous	1600		SCH - PJ - NY	2200 MW 1300 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	2450 MW 1300 MW
EDIC -FRASER_345_EF24-40				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0900	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
BECK -PACKARD_230_BP76				FWD	REV
Tue 05/12/2015	to	Tue 05/12/2015	CANCELLED by NGRID 02/11/2015	(Import)	(Export)
0730	Daily(No Weekends)	1600		SCH - OH - NY	1750 MW 1200 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW 700 MW
				TTC with All Lines In Service	1900 MW 1900 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	2600 MW
STLAWRNC-MOSES_230_L33P				FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMER C_-WATRCURE_345_30

Mon 05/18/2015 to Fri 05/22/2015
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MARCY_-COOPERS_345_UC2-41

Tue 05/19/2015 to Fri 05/22/2015
 0900 Daily 1600

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

HOMER C_-WATRCURE_345_30

Mon 05/25/2015 to Fri 05/29/2015
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

MOSES_-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

STLAWRNC-MOSES_230_L34P

Tue 05/26/2015 to Fri 05/29/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES_-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

PANNELL_-CLAY_345_PC2

Mon 06/01/2015 to Tue 06/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

BECK___-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Thu 09/03/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY____765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1900 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2000 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
 0700 Continuous 1600

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NE - NY **500 MW 1300 MW**
 Impacts Total Transfer Capability 900 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
 0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
 0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

BECK_-NIAGARA_345_PA301

Mon 09/28/2015 to Fri 10/02/2015
 0800 Continuous 1600

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1100 MW**
 Impacts Total Transfer Capability 700 MW 800 MW
 TTC with All Lines In Service 1900 MW 1900 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
 0900 Daily 1600

Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA 765_7040							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY 765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
MARCY 765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
MASSENA -MARCY 765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM 138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3

FWD

Mon 10/05/2015 to Fri 10/09/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MALONE__ -WILLIS__ 115_1-MW

REV

Tue 10/06/2015 to Tue 10/06/2015

(Export)

0800 Continuous 1530

SCH - HQ_CEDARS

40 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 40 MW

Work scheduled by: NYPA

ARR: 20&38**LEEDS__ -HURLYAVE_345_301**

FWD

Mon 10/12/2015 to Fri 10/30/2015

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

GILBOA__ -N.SCTLND_345_GNS1

FWD

Mon 10/19/2015 to Fri 10/23/2015

(Import)

0700 Continuous 1600

UPDATED by NYISO 09/12/2014

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

FWD

REV

Tue 10/20/2015 to Fri 10/23/2015

(Import) (Export)

0001 2359

SCH - PJM_VFT

0 MW**315 MW**

Impacts Total Transfer Capability 315 MW

0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

MARCY__ -COOPERS__ 345_UC2-41

FWD

Mon 11/02/2015 to Fri 11/06/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

RAMAPO__ -BUCHAN_N_345_Y94

FWD

Sat 11/07/2015 to Mon 11/09/2015

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD		
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO___345_77						FWD	
Fri 11/20/2015	to	Sat 12/12/2015				(Import)	
1601	Continuous	2359				CENTRAL EAST - VC	2570 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M						FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015				(Import)	(Export)
0001		2359				SCH - PJM_VFT	0 MW 315 MW
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
Sun 11/29/2015	to	Sat 12/05/2015				(Import)	
0001	Continuous	2359				UPNY CONED	4150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,February 13, 2015 to Sunday ,August 14, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

BECK___-NIAGARA_345_PA302

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

ROCKTVRN-RAMAPO___345_77

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE