

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Sat 10/25/2014	to	Wed 02/04/2015	<u>EXT FORCE</u>	<u>by NE</u>	<u>02/04/2015</u>	(Import)	(Export)
1709	Continuous	2359				SCH - NPX_CSC	0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PLSNTVLY_345KV_RNS4						FWD	
Sat 01/24/2015	to	Sun 03/01/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	0859				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
OSWEGO_COMPLEX_AVR_O/S						FWD	
Sun 02/01/2015	to	Sun 02/01/2015				(Import)	
0900	Continuous	1100				CENTRAL EAST - VC	2870 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	105 MW
						TTC with All Lines In Service	2975 MW
W49TH_ST_345KV_6						FWD	
Mon 02/02/2015	to	Mon 02/02/2015				(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 02/02/2015	to	Mon 02/02/2015				(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
ADIRNDCK-PORTER_230_12-AP						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	2200				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	2600 MW
MOSES_-ADIRNDCK_230_MAZ						FWD	
Mon 02/02/2015	to	Mon 02/02/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	2200				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_Ma1**

FWD

Tue 02/03/2015 to Fri 02/06/2015 UPDATED by NYPA 02/03/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_6**

FWD

Tue 02/03/2015 to Tue 02/03/2015 CANCELLED by ConEd 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Tue 02/03/2015 to Tue 02/03/2015 CANCELLED by ConEd 02/03/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**FROST\_BR-LONG\_MTN\_345\_352**

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

**1300 MW 1600 MW**

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0700 Continuous 1600

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Thu 02/05/2015 to Fri 02/06/2015

**CANCELLED by NYPA 02/02/2015**

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Fri 02/06/2015 to Mon 02/09/2015

(Export)

0757 Continuous 2359

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

**W49TH\_ST\_345KV\_6**

FWD

Fri 02/06/2015 to Sat 02/07/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Fri 02/06/2015 to Sat 02/07/2015

(Import)

1800 Continuous 1900

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

**CANCELLED by ConEd 02/06/2015**

2200 Continuous 2230

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Fri 02/06/2015 to Fri 02/06/2015

(Import)

**CANCELLED by ConEd 02/06/2015**

2200 Continuous 2230

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sun 02/08/2015 to Sun 02/08/2015

(Import)

**CANCELLED by ConEd 02/06/2015**

2230 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_8

Sun 02/08/2015 to Sun 02/08/2015 CANCELLED by ConEd 02/06/2015  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### MARCY\_345\_STATCOM SVC

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Mon 02/09/2015 to Fri 02/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sat 02/14/2015 to Sat 02/14/2015  
0700 Continuous 1300

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRIDGE-DUFFYAVE\_345\_501

Sat 02/14/2015 to Sat 02/14/2015  
0700 Continuous 1300

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_5

Mon 02/16/2015 to Fri 02/20/2015  
0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Tue 02/17/2015 to Tue 02/17/2015 UPDATED by NYPA 01/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BROWNFLS-TAYLORVL_115_3-BT</b>					FWD	REV
Tue 02/17/2015 to Fri 02/27/2015					(Import)	(Export)
0900	Continuous	1700			SCH - HQ_CEDARS	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW
ARR: 38					TTC with All Lines In Service	199 MW
<b>ADIRNDCK-CHASLAKE_230_13</b>					FWD	
Wed 02/18/2015 to Wed 02/18/2015					(Import)	
0700	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>01/15/2015</u>	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2600 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>					FWD	
Thu 02/19/2015 to Fri 02/20/2015					(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
<b>W49TH_ST_345KV_7</b>					FWD	
Mon 02/23/2015 to Fri 02/27/2015					(Import)	
0001	Continuous	1900	<u>CANCELLED</u>	<u>by ConEd</u> <u>02/06/2015</u>	SCH - PJM_HTP	<b>340 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	320 MW
					TTC with All Lines In Service	660 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>					FWD	REV
Mon 02/23/2015 to Wed 03/04/2015					(Import)	(Export)
0200	Continuous	1700	<u>UPDATED</u>	<u>by CONED</u> <u>12/05/2014</u>	SCH - PJ - NY	<b>2450 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2450 MW
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>					FWD	
Mon 02/23/2015 to Tue 02/24/2015					(Import)	
0700	Continuous	1530			DYSINGER EAST	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1550 MW
					TTC with All Lines In Service	2850 MW
<b>STLAWRNC-MOSES__230_L34P</b>					FWD	REV
Mon 02/23/2015 to Tue 02/24/2015					(Import)	(Export)
0700	Continuous	1530	<u>UPDATED</u>	<u>by NYPA</u> <u>02/06/2015</u>	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1900 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/23/2015 to Fri 02/27/2015 UPDATED by NYPA 02/05/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_5**

FWD

Tue 02/24/2015 to Tue 02/24/2015 CANCELLED by ConEd 02/06/2015

(Import)

0001 Continuous 1900

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F31**

FWD

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**BEAR SWP-ROTTDAM\_230\_E205W**

Wed 02/25/2015 to Thu 03/05/2015

0630 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Wed 02/25/2015 to Wed 02/25/2015 UPDATED by RGE 01/27/2015

(Import)

0700 Continuous 1500

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

**STLAWRNC-MOSES\_\_\_230\_L33P**

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by NYPA 02/06/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Thu 02/26/2015 to Thu 02/26/2015

0700 Continuous 1500

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

FWD

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015  
1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

### ATHENS\_-PLSNTVLY\_345\_91

FWD

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015  
0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### PLSNTVLY\_345KV\_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015  
2300 Continuous 0859

Work scheduled by: ConEd

(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

### LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Mon 03/02/2015 to Wed 03/18/2015  
0001 Continuous 2359

Work scheduled by: ConEd

(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

### MARCY\_-EDIC\_345\_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 16

(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### WATRCURE-OAKDALE\_345\_31

FWD

REV

Mon 03/02/2015 to Fri 03/06/2015 EXTENDED by NYSEG 01/06/2015  
0900 Daily 1500

Work scheduled by: NYSEG

(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Tue 03/03/2015 to Tue 03/03/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SCH - PJM\_HTP

**300 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**BECK\_\_\_\_-NIAGARA\_230\_PA27**

FWD

REV

Mon 03/09/2015 to Fri 03/13/2015

(Import) (Export)

0700 Continuous 1430

**UPDATED by IESO 01/30/2015**

SCH - OH - NY

**1900 MW 1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**VOLNEY\_\_\_\_-MARCY\_\_\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC

**2825 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19				FWD	
Mon 03/09/2015	to	Fri 03/13/2015		(Import)	
0800	Continuous	1530	OSWEGO EXPORT	4900 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	350 MW	
			TTC with All Lines In Service	5250 MW	
MILLWOOD_345KV_18				FWD	
Wed 03/11/2015	to	Wed 03/11/2015		(Import)	
0001	Continuous	2359	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW	
			TTC with All Lines In Service	5100 MW	
MARCY__345_STATCOM SVC				FWD	
Mon 03/16/2015	to	Mon 03/16/2015		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	2975 MW	
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 03/16/2015	to	Fri 03/20/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW	
			TTC with All Lines In Service	2600 MW	
ROCHESTR-PANNELL__345_RP1				FWD	
Mon 03/16/2015	to	Fri 03/20/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW	
			TTC with All Lines In Service	2850 MW	
BECK__-NIAGARA__345_PA302				FWD	REV
Tue 03/17/2015	to	Wed 03/18/2015		(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1400 MW	1250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW	650 MW
			TTC with All Lines In Service	1900 MW	1900 MW
MILLWOOD_345KV_18				FWD	
Wed 03/18/2015	to	Wed 03/18/2015		(Import)	
2330	Continuous	2359	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW	
			TTC with All Lines In Service	5100 MW	

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-W49TH\_ST\_345\_M51

Sat 03/21/2015 to Sat 03/21/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBK\_345KV\_RNS5

Sat 03/21/2015 to Sat 03/21/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 03/23/2015 to Fri 03/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

## ROCHESTR-PANNELL\_345\_RP1

Mon 03/23/2015 to Fri 03/27/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

## BECK\_-NIAGARA\_345\_PA301

Tue 03/24/2015 to Tue 03/24/2015

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

## BECK\_-PACKARD\_230\_BP76

Thu 03/26/2015 to Thu 03/26/2015

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1800 MW**

Impacts Total Transfer Capability 0 MW 100 MW

TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Fri 04/03/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/30/2015 to Fri 04/03/2015

(Import)

0700 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Wed 04/01/2015 to Fri 04/10/2015

(Import) (Export)

0001 Continuous 1530

UPDATEDby CONED 12/05/2014

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

**CLAY\_-EDIC\_\_345\_1-16**

FWD

Mon 04/06/2015 to Tue 04/07/2015

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/06/2015 to Fri 04/10/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 04/06/2015 to Fri 04/24/2015

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Mon 04/06/2015 to Sat 04/11/2015

(Import)

2200 Continuous 2100

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PANNELL\_-CLAY\_\_345\_PC1**

FWD

Mon 04/13/2015 to Tue 04/14/2015

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_345\_UC2-41**

FWD

Mon 04/13/2015 to Fri 04/17/2015 UPDATED by NYPA 01/20/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015 UPDATED by NE 01/30/2015

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015 UPDATED by NE 01/30/2015

(Import) (Export)

0700 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 200 MW 200 MW

**BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015

(Import) (Export)

0700 1700

SCH - NE - NY

**1300 MW 1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

Work scheduled by:

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015 UPDATED by NE 01/30/2015

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

**1400 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 150 MW

Work scheduled by: NGrid

TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Wed 04/15/2015 to Thu 04/16/2015 UPDATED by NE 01/30/2015

(Import) (Export)

0700 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

Work scheduled by: NGrid

TTC with All Lines In Service 200 MW 200 MW

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

FWD

REV

Sun 04/19/2015 to Tue 04/21/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW 315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

Work scheduled by:

TTC with All Lines In Service 315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

**LIND\_CG\_-LNDVFT\_\_345\_V-3022**

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**LEEDS\_\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

**FRASER\_-GILBOA\_\_345\_GF5-35**

Mon 04/27/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 01/09/2015**

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**SCH-NE-NYISO\_LIMIT\_900**

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

**1100 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MAI**

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**SHORE\_RD\_345\_138\_BK\_2**

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 05/11/2015 to Fri 05/15/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### EDIC\_\_\_\_-FRASER\_\_\_\_345\_EF24-40

Mon 05/11/2015 to Fri 05/15/2015  
0900 Continuous 1530  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### BECK\_\_\_\_-PACKARD\_230\_BP76

Tue 05/12/2015 to Tue 05/12/2015  
0730 Daily(No Weekends) 1600  
Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1750 MW 1200 MW</b>
Impacts Total Transfer Capability	150 MW 700 MW
TTC with All Lines In Service	1900 MW 1900 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1750 MW 1750 MW</b>
Impacts Total Transfer Capability	150 MW 150 MW
TTC with All Lines In Service	1900 MW 1900 MW

### MARCY\_\_\_\_-COOPERS\_\_\_\_345\_UC2-41

Tue 05/19/2015 to Fri 05/22/2015  
0900 Daily 1600  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW



# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P			FWD	REV
Tue 05/26/2015 to Fri 05/29/2015			(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Mon 06/01/2015 to Tue 06/02/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
PANNELL_-CLAY____345_PC2			FWD	
Mon 06/01/2015 to Tue 06/02/2015			(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Wed 06/03/2015 to Thu 06/04/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
BECK____-NIAGARA__345_PA302			FWD	REV
Thu 06/25/2015 to Fri 06/26/2015			(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1200 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MA1			FWD	
Thu 08/13/2015 to Thu 08/13/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MOSES____-ADIRNDCK_230_MA2			FWD	
Tue 08/18/2015 to Tue 08/18/2015			(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER\_\_230\_12-AP

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## ADIRNDCK-CHASLAKE\_230\_13

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## CLAY\_\_-EDIC\_\_345\_2-15

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-MIDDLETP\_345\_CMT-34**

FWD

Mon 09/14/2015 to Fri 09/18/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/21/2015 to Fri 09/25/2015

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NE - NY

**500 MW 1300 MW**

Impacts Total Transfer Capability 900 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

**LONG\_MTN-PLSNTVLY\_345\_398**

FWD

REV

Wed 09/23/2015 to Fri 10/02/2015

(Import) (Export)

0500 Continuous 1700

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 09/24/2015 to Fri 09/25/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1200 MW 1100 MW**

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 09/28/2015 to Fri 10/02/2015

(Import)

0900 Daily 1600

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 10/03/2015 to Sun 10/25/2015

UPDATEDby NYPA10/07/2014

(Import) (Export)

0100 Continuous 1730

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_BK 1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATEDby NYPA10/07/2014

(Import)

0100 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_765\_345\_BK 2**

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATEDby NYPA10/07/2014

(Import)

0100 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATEDby NYPA10/07/2014

(Import)

0100 Continuous 1730

CENTRAL EAST - VC

**2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 20****MASSENA\_-MARCY\_\_\_765\_MSU1**

FWD

Sat 10/03/2015 to Sun 10/25/2015

UPDATEDby NYPA10/07/2014

(Import)

0100 Continuous 1730

MOSES SOUTH

**675 MW**

Impacts Total Transfer Capability 1925 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**ARR: 20**

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20						TTC with All Lines In Service	1500 MW 1000 MW
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
<b>GILBOA_-LEEDS_345_GL3</b>						FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	
0700	Continuous	1600				<b>CENTRAL EAST - VC</b>	<b>2200 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW
<b>MALONE_-WILLIS_115_1-MW</b>							REV
Tue 10/06/2015	to	Tue 10/06/2015					(Export)
0800	Continuous	1530				<b>SCH - HQ_CEDARS</b>	<b>40 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
ARR: 20&38						TTC with All Lines In Service	40 MW
<b>LEEDS_-HURLYAVE_345_301</b>						FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)	
0800	Continuous	1600				<b>UPNY CONED</b>	<b>4100 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	5100 MW
<b>GILBOA_-N.SCTLND_345_GNS1</b>						FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2014</u>	(Import)	
0700	Continuous	1600				<b>CENTRAL EAST - VC</b>	<b>2520 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>GOETHALS-LINDN.CG_345_G23L &amp; GOETHALS-LINDN.CG_345_G23M</b>						FWD	REV
Tue 10/20/2015	to	Fri 10/23/2015				(Import)	(Export)
0001		2359				<b>SCH - PJM_VFT</b>	<b>0 MW 315 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW

# NYISO TRANSFER LIMITATIONS

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-COOPERS\_\_345\_UC2-41

Mon 11/02/2015 to Fri 11/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ROCKTVRN-RAMAPO\_\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD  
(Import)  
CENTRAL EAST - VC **2570 MW**  
Impacts Total Transfer Capability 405 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 12/16/2014

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## GOETHALS-LINDN\_CG\_345\_G23L & GOETHALS-LINDN\_CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1300 MW**  
Impacts Total Transfer Capability 100 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015  
0600 Continuous 1500

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAL

Mon 11/30/2015 to Fri 12/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,February 06, 2015 to Sunday ,August 07, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE