

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ\_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

## MARCY\_\_\_\_345\_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## BROWNFLS-TAYLORVL\_115\_3-BT

FWD

REV

Tue 02/17/2015 to Wed 02/25/2015

(Import) (Export)

0900 Continuous 1700

SCH - HQ\_CEDARS

100 MW 100 MW

Impacts Total Transfer Capability 99 MW 0 MW

TTC with All Lines In Service 199 MW 100 MW

Work scheduled by: NGrid

ARR: 38

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Fri 02/20/2015 to Sun 02/22/2015 FORCED by CONED 02/21/2015

(Import)

2050 Continuous 1200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Sat 02/21/2015 to Sat 02/21/2015 CANCELLED by ConEd 02/21/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_\_345KV\_RNS5

FWD

Sat 02/21/2015 to Sat 02/21/2015 CANCELLED by ConEd 02/21/2015

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Sun 02/22/2015 to Sun 02/22/2015  
0700 Continuous 1300

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRIDGE-DUFFYAVE\_345\_501

Sun 02/22/2015 to Sun 02/22/2015  
0700 Continuous 1300

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_5

Tue 02/24/2015 to Fri 02/27/2015 CANCELLED by ConEd 02/23/2015  
0300 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 370 MW  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Tue 02/24/2015 to Fri 02/27/2015 CANCELLED by ConEd 02/23/2015  
0300 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 370 MW  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

## PLSNTVLY-WOOD\_ST\_345\_F31

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## BEAR SWP-ROTTRDAM\_230\_E205W

Wed 02/25/2015 to Fri 03/06/2015 EXTENDED by NGRID 02/19/2015  
0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## ATHENS\_-PLSNTVLY\_345\_91

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS4</b>					FWD	
Sat 02/28/2015	to	Sat 02/28/2015			(Import)	
0001	Continuous	1100			SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>OSWEGO_COMPLEX_AVR_O/S</b>					FWD	
Sat 02/28/2015	to	Sat 02/28/2015			(Import)	
0900	Continuous	1100			CENTRAL EAST - VC	<b>2870 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW
<b>PLSNTVLY_345KV_RNS4</b>					FWD	
Sun 03/01/2015	to	Mon 03/02/2015	<b><u>UPDATED</u></b>	<b><u>by CE</u></b>	<b><u>01/26/2015</u></b>	(Import)
2300	Continuous	0859			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD	
Mon 03/02/2015	to	Wed 03/18/2015			(Import)	
0001	Continuous	2359			UPNY CONED	<b>4150 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	5100 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Mon 03/02/2015	to	Fri 03/06/2015	<b><u>UPDATED</u></b>	<b><u>by RGE</u></b>	<b><u>01/06/2015</u></b>	(Import)
0700	Continuous	1530			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>MARCY_-EDIC_345_UE1-7</b>					FWD	
Mon 03/02/2015	to	Fri 03/06/2015	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>02/10/2015</u></b>	(Import)
0800	Continuous	1530			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>WATRCURE-OAKDALE_345_31</b>					FWD	REV
Mon 03/02/2015	to	Fri 03/06/2015	<b><u>EXTENDED</u></b>	<b><u>by NYSEG</u></b>	<b><u>01/06/2015</u></b>	(Import) (Export)
0900	Daily	1500			SCH - PJ - NY	<b>2450 MW 1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2450 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Tue 03/03/2015 to Tue 03/03/2015  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP

**320 MW**

Impacts Total Transfer Capability 340 MW

TTC with All Lines In Service 660 MW

**ROCHESTR-PANNELL\_345\_RP1**

FWD

Sat 03/07/2015 to Sat 03/07/2015  
0700 Continuous 1500

(Import)

Work scheduled by: RGE

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 03/09/2015 to Tue 03/10/2015  
0500 Continuous 1600

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**STLAWRNC-MOSES\_230\_L34P**

FWD

REV

Mon 03/09/2015 to Tue 03/10/2015  
0700 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY

**1750 MW 1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 3150 MW

## BECK\_\_\_-NIAGARA\_230\_PA27

Mon 03/09/2015 to Sat 03/14/2015

0700 Continuous 1430

Work scheduled by: IESO

UPDATED

by IESO

01/30/2015

FWD

(Import)

REV

(Export)

SCH - OH - NY

1900 MW

1900 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 1900 MW

1900 MW

## BULYMO\_\_\_-BOONVILLE\_115\_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED

by NGRID

02/10/2015

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

199 MW

100 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ARR: 38

## TAYLORVL-BULYMO\_\_\_115\_6

Mon 03/09/2015 to Wed 04/08/2015

0700 Continuous 1600

Work scheduled by: NGrid

UPDATED

by NGRID

02/10/2015

FWD

(Import)

REV

(Export)

SCH - HQ\_CEDARS

199 MW

100 MW

Impacts Total Transfer Capability 0 MW

0 MW

TTC with All Lines In Service 199 MW

100 MW

ARR: 38

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATED

by PA

02/10/2015

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Mon 03/09/2015 to Fri 03/13/2015

0800 Continuous 1530

Work scheduled by: NYPA

UPDATED

by PA

02/10/2015

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## N.SCTLND-ALPS\_\_\_345\_2-AN

Tue 03/10/2015 to Tue 03/10/2015

0800 Daily(No Weekends) 1459

Work scheduled by: NGrid

FWD

(Import)

REV

(Export)

SCH - NE - NY

900 MW

1600 MW

Impacts Total Transfer Capability 500 MW

0 MW

TTC with All Lines In Service 1400 MW

1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2-AN				FWD	REV
Tue 03/10/2015 to Tue 03/10/2015				(Import)	(Export)
0800	Daily(No Weekends)	1459		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
MILLWOOD_345KV_18				FWD	
Wed 03/11/2015 to Wed 03/11/2015				(Import)	
0001	Continuous	2359		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW
KINTIGH_-ROCHESTR_345_SRI-39				FWD	
Wed 03/11/2015 to Thu 03/12/2015				(Import)	
0500	Continuous	1600		DYSINGER EAST	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1850 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_____230_L33P				FWD	REV
Thu 03/12/2015 to Fri 03/13/2015				(Import)	(Export)
0700	Continuous	1530	<b>UPDATED by NYPA 02/26/2015</b>	SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW 150 MW
				TTC with All Lines In Service	1900 MW 1900 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Sat 03/14/2015 to Sat 03/14/2015				(Import)	
0700	Continuous	1500		DYSINGER EAST	2300 MW
Work scheduled by: RGE				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
MARCY_____345_STATCOM SVC				FWD	
Mon 03/16/2015 to Mon 03/16/2015				(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
MOSES____-ADIRNDCK_230_MAI				FWD	
Mon 03/16/2015 to Fri 03/20/2015				(Import)	
0700	Continuous	1530		MOSES SOUTH	2000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/16/2015 to Fri 03/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 03/17/2015 to Thu 03/19/2015  
0200 Continuous 2300

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## MILLWOOD\_345KV\_18

Wed 03/18/2015 to Wed 03/18/2015  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_345\_PA301

Tue 03/24/2015 to Tue 03/24/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1400 MW 1250 MW**  
Impacts Total Transfer Capability 500 MW 650 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## BECK\_-PACKARD\_230\_BP76

Thu 03/26/2015 to Thu 03/26/2015  
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1800 MW**  
Impacts Total Transfer Capability 0 MW 100 MW  
TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	TOTAL EAST	6400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018			FWD	
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	
0200	Continuous	1900	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
RAMAPO___345_345_PAR3500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___345_345_PAR4500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2400 MW 1300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	50 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
RAMAPO___500_345_BK 1500			FWD	REV
Sat 03/28/2015	to	Sat 03/28/2015	(Import)	(Export)
0200	Continuous	1900	SCH - PJ - NY	2100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	350 MW 300 MW
			TTC with All Lines In Service	2450 MW 1300 MW
MOSES___-ADIRNDCK_230_MA2			FWD	
Mon 03/30/2015	to	Fri 04/03/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROCHESTR-PANNELL\_\_345\_RP1**

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**W49TH\_ST\_345KV\_7**

Wed 04/01/2015 to Sun 04/05/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **370 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

---

**HUDSONP\_-FARRAGUT\_345\_B3402**

Wed 04/01/2015 to Fri 04/10/2015  
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

---

**W49TH\_ST\_345KV\_5**

Thu 04/02/2015 to Thu 04/02/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **370 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

---

**EGRDNCTY\_345\_138\_BK 1**

Mon 04/06/2015 to Mon 04/06/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

---

**PLSNTVLE-DUNWODIE\_345\_W90**

Mon 04/06/2015 to Sun 04/12/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

---

**CLAY\_-EDIC\_345\_1-16**

Mon 04/06/2015 to Tue 04/07/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 04/06/2015 to Fri 04/10/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## OAKDALE\_-FRASER\_\_\_345\_32

Mon 04/06/2015 to Wed 04/08/2015  
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 02/19/2015

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 04/06/2015 to Fri 04/24/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4400 MW  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5100 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Mon 04/06/2015 to Sat 04/11/2015  
2200 Continuous 2100

Work scheduled by: ConEd

UPDATED by CONED 02/25/2015

FWD  
(Import)  
SCH - PJM\_HTP 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## EGRDNCTY\_345\_138\_BK 2

Tue 04/07/2015 to Tue 04/07/2015  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## W49TH\_ST\_345KV\_7

Tue 04/07/2015 to Thu 04/09/2015  
0001 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 02/25/2015

FWD  
(Import)  
SCH - PJM\_HTP 370 MW  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Tue 04/07/2015 to Thu 04/09/2015  
0001 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 02/25/2015

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>BECK____-NIAGARA__345_PA302</b>							
Thu 04/09/2015	to	Fri 04/10/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/13/2015</u>		
0500	Continuous	1600				SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1900 MW
<b>OAKDALE_-FRASER__345_32</b>						FWD	
Thu 04/09/2015	to	Thu 04/09/2015	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/19/2015</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>						FWD	
Mon 04/13/2015	to	Mon 04/13/2015				(Import)	
0001	Continuous	0030				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>						FWD	
Mon 04/13/2015	to	Wed 04/15/2015				(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>PANNELL_-CLAY____345_PC1</b>						FWD	
Mon 04/13/2015	to	Tue 04/14/2015				(Import)	
0700	Continuous	1530				WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
<b>MARCY____-COOPERS__345_UC2-41</b>						FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>BERKSHIR-ALPS____345_393</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>						FWD	
Wed 04/15/2015	to	Wed 04/15/2015				(Import)	
1900	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>WOOD_ST_-PLSNTVLE_345_Y86</b>						FWD	
Thu 04/16/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	0030				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>						FWD	
Thu 04/16/2015	to	Sun 04/19/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/26/2015</u>	(Import)	
0001	Continuous	1930				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Fri 04/17/2015 to Sun 04/19/2015 **UPDATED by CE 02/26/2015**

(Import)

0001 Continuous 1930

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M**

FWD

REV

Sun 04/19/2015 to Tue 04/21/2015

(Import) (Export)

0001 2359

SCH - PJM\_VFT

**0 MW****315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_601**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

**NRTH1385-NOR HBR\_138\_602**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 Continuous 1500

SCH - NPX\_1385

**100 MW****100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603**

FWD

REV

Mon 04/20/2015 to Thu 04/30/2015

(Import) (Export)

0500 1500

SCH - NPX\_1385

**0 MW****0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>ROCHESTR-PANNELL__345_RP2</b>				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>2300 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
<b>LIND_CG_-LNDVFT__345_V-3022</b>				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD	
Wed 04/22/2015	to	Wed 04/22/2015		(Import)	
0001	Continuous	0030	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>				FWD	
Wed 04/22/2015	to	Sat 04/25/2015		(Import)	
0001	Continuous	1930	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW
<b>EASTVIEW-SPRNBK__345_W64</b>				FWD	
Sat 04/25/2015	to	Sat 04/25/2015		(Import)	
1900	Continuous	1930	UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW
				TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Mon 04/27/2015 to Mon 04/27/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**370 MW**

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SPRNBRK\_-W49TH\_ST\_345\_M52**

FWD

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS4**

FWD

Mon 04/27/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

0001 Continuous 2300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**LEEDS\_\_345\_LEEDS SVC**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_-GILBOA\_\_345\_GF5-35**

FWD

Mon 04/27/2015 to Fri 05/08/2015 UPDATED by NYPA 01/09/2015

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**W49TH\_ST\_345KV\_5**

FWD

Sat 05/02/2015 to Sat 05/02/2015 UPDATED by CE 02/26/2015

(Import)

2230 Continuous 2300

SCH - PJM\_HTP

**225 MW**

Impacts Total Transfer Capability 435 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### SCH-NE-NYISO\_LIMIT\_900

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MAL

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>				FWD	REV
Mon 05/04/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530	SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK 2</b>				FWD	
Wed 05/06/2015	to	Wed 05/13/2015		(Import)	
0001	Continuous	2359	CONED - LIPA	<b>1350 MW</b>	
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>HOMER C_-WATRCURE_345_30</b>				FWD	REV
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW</b>	<b>1300 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	2450 MW
<b>EDIC__-FRASER__345_EF24-40</b>				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0900	Continuous	1530	CENTRAL EAST - VC	<b>2500 MW</b>	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES__230_L33P</b>				FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1750 MW</b>	<b>1750 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2450 MW
<b>MARCY_-COOPERS_345_UC2-41</b>			FWD	
Tue 05/19/2015	to	Fri 05/22/2015	(Import)	
0900	Daily	1600	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/25/2015	to	Fri 05/29/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW
			TTC with All Lines In Service	2450 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES_230_L34P</b>			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	1900 MW
<b>MOSES_-ADIRNDCK_230_MA1</b>			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>PANNELL_-CLAY_345_PC2</b>			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**BECK\_\_\_-NIAGARA\_345\_PA302**

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAL

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_BK 1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				<b>1750 MW</b>	
Work scheduled by: NYPA				<b>ARR: 19</b>		MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				<b>1700 MW</b>	
Work scheduled by: NYPA				<b>ARR: 19</b>		MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				<b>2315 MW</b>	
Work scheduled by: NYPA				<b>ARR: 20</b>		CENTRAL EAST - VC	
						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				<b>675 MW</b>	
Work scheduled by: NYPA				<b>ARR: 20</b>		MOSES SOUTH	
						Impacts Total Transfer Capability	2475 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA				<b>ARR: 20</b>		SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						SCH - NPX_CSC	
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_ -LEEDS\_\_ 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_ -PACKARD\_\_ 230\_BP76

Mon 10/05/2015 to Fri 10/09/2015  
0800 Continuous 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1200 MW**  
Impacts Total Transfer Capability 150 MW 700 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MALONE\_\_ -WILLIS\_\_ 115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS **40 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## LEEDS\_\_ -HURLYAVE\_ 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## GILBOA\_\_ -N.SCTLND\_ 345\_GNS1

Mon 10/19/2015 to Fri 10/23/2015  
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYISO 09/12/2014

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 315 MW**  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY\_\_ -COOPERS\_\_ 345\_UC2-41

Mon 11/02/2015 to Fri 11/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sat 11/07/2015 to Mon 11/09/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

## ROCKTVRN-RAMAPO\_\_345\_77

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CH

12/16/2014

FWD

(Import)

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

## ROSETON\_-ROCKTVRN\_345\_311

Sat 11/07/2015 to Fri 11/20/2015

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CH

12/16/2014

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

## ROCKTVRN-RAMAPO\_\_345\_77

Fri 11/20/2015 to Sat 12/12/2015

1601 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN.CG\_345\_G23L & GOETHALS-LINDN.CG\_345\_G23M

Mon 11/23/2015 to Thu 11/26/2015

0001 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJM\_VFT

**0 MW**

**315 MW**

Impacts Total Transfer Capability 315 MW 0 MW

TTC with All Lines In Service 315 MW 315 MW

## RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Sun 11/29/2015 to Sat 12/05/2015

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 11/30/2015 to Fri 12/04/2015

0600 Continuous 1500

Work scheduled by: NGrid

FWD

(Import) (Export)

SCH - NE - NY

**1300 MW**

**1300 MW**

Impacts Total Transfer Capability 100 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,February 26, 2015 to Saturday ,August 27, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS</b> _____345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 12/07/2015	to	Fri 12/11/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES</b> ____-ADIRNDCK_230_MAl			FWD	
Mon 12/14/2015	to	Fri 12/18/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW
			TTC with All Lines In Service	3150 MW
<b>BECK</b> ____-NIAGARA__345_PA302			FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	<b>1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1900 MW
<b>ROCKTVRN-RAMAPO</b> _____345_77			FWD	
Mon 04/04/2016	to	Fri 04/29/2016	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW