

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Sat 10/25/2014	to	Wed 02/04/2015	<u>EXT FORCE</u>	<u>by NE</u>	<u>02/04/2015</u>	(Import)	(Export)
1709	Continuous	2359				SCH - NPX_CSC	0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PLSNTVLY_345KV_RNS4						FWD	
Sat 01/24/2015	to	Sun 03/01/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	0859				UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Mon 01/26/2015	to	Fri 01/30/2015				(Import)	
0700	Continuous	1530				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
MOSES__-ADIRNDCK_230_MA1						FWD	
Fri 01/30/2015	to	Sat 01/31/2015	<u>FORCED</u>	<u>by NYPA</u>	<u>01/30/2015</u>	(Import)	
1531	Continuous	1730				MOSES SOUTH	2000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	2600 MW
OSWEGO_COMPLEX_AVR_O/S						FWD	
Sun 02/01/2015	to	Sun 02/01/2015				(Import)	
0900	Continuous	1100				CENTRAL EAST - VC	2870 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	105 MW
						TTC with All Lines In Service	2975 MW
W49TH_ST_345KV_6						FWD	
Mon 02/02/2015	to	Mon 02/02/2015				(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 02/02/2015	to	Mon 02/02/2015				(Import)	
0001	Continuous	0100				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER 230\_12-AP

FWD

Mon 02/02/2015 to Mon 02/02/2015 UPDATED by NYPA 01/20/2015  
0700 Continuous 2200

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

## MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 02/02/2015 to Mon 02/02/2015 UPDATED by NYPA 01/20/2015  
0700 Continuous 2200

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## MOSES-ADIRNDCK\_230\_MA1

FWD

Tue 02/03/2015 to Fri 02/06/2015 UPDATED by NYPA 02/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## W49TH\_ST\_345KV\_6

FWD

Tue 02/03/2015 to Tue 02/03/2015 CANCELLED by ConEd 02/03/2015  
1800 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

FWD

Tue 02/03/2015 to Tue 02/03/2015 CANCELLED by ConEd 02/03/2015  
1800 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_6

FWD

Wed 02/04/2015 to Wed 02/04/2015  
0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

FWD

Wed 02/04/2015 to Wed 02/04/2015  
0001 Continuous 0100

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FROST_BR-LONG_MTN_345_352</b>				FWD	REV
Wed 02/04/2015	to	Wed 02/04/2015		(Import)	(Export)
0700	Continuous	1600		SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NE-NYISO_LIMIT_900</b>				FWD	
Wed 02/04/2015	to	Wed 02/04/2015		(Import)	
0700	Continuous	1600		SCH - NE - NY	<b>1100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1400 MW
<b>NIAGARA_-KINTIGH_345_NSl-38</b>				FWD	
Thu 02/05/2015	to	Fri 02/06/2015	<b><u>CANCELLED by NYPA 02/02/2015</u></b>	(Import)	
0700	Continuous	1530		DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1150 MW
				TTC with All Lines In Service	2850 MW
<b>W49TH_ST_345KV_6</b>				FWD	
Fri 02/06/2015	to	Fri 02/06/2015		(Import)	
1800	Continuous	1900		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>				FWD	
Fri 02/06/2015	to	Fri 02/06/2015		(Import)	
1800	Continuous	1900		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_6</b>				FWD	
Fri 02/06/2015	to	Fri 02/06/2015		(Import)	
2200	Continuous	2230		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>				FWD	
Fri 02/06/2015	to	Fri 02/06/2015		(Import)	
2200	Continuous	2230		SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sun 02/08/2015 to Sun 02/08/2015

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sun 02/08/2015 to Sun 02/08/2015

2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**MARCY\_\_\_345\_STATCOM SVC**

Mon 02/09/2015 to Fri 02/27/2015

0500 Continuous 1530

Work scheduled by: NYPA

UPDATEDby PA11/20/2014

FWD

(Import)

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 02/09/2015 to Fri 02/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**W49TH\_ST\_345KV\_5**

Mon 02/16/2015 to Fri 02/20/2015

0001 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Tue 02/17/2015 to Tue 02/17/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/13/2015

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Wed 02/18/2015 to Wed 02/18/2015

0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA01/15/2015

FWD

(Import)

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## W49TH\_ST\_345KV\_7

Mon 02/23/2015 to Fri 02/27/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

## HUDSONP\_-FARRAGUT\_345\_C3403

Mon 02/23/2015 to Wed 03/04/2015 UPDATED by CONED 12/05/2014  
0200 Continuous 1700

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1300 MW**  
Impacts Total Transfer Capability 1550 MW  
TTC with All Lines In Service 2850 MW

## STLAWRNC-MOSES\_\_\_230\_L34P

Mon 02/23/2015 to Tue 02/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 02/23/2015 to Fri 02/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## W49TH\_ST\_345KV\_5

Tue 02/24/2015 to Tue 02/24/2015  
0001 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31						FWD	
Wed 02/25/2015	to	Thu 02/26/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	2359				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
-----							
BEAR SWP-ROTTDAM_230_E205W							
Wed 02/25/2015	to	Thu 03/05/2015				SCH - NE - NY	
0630	Continuous	2000				Impacts Total Transfer Capability	
Work scheduled by: NGrid						TTC with All Lines In Service	
-----							
ROCHESTR-PANNELL__345_RP1						FWD	
Wed 02/25/2015	to	Wed 02/25/2015	<u>UPDATED</u>	<u>by RGE</u>	<u>01/27/2015</u>	(Import)	
0700	Continuous	1500				DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	2850 MW
-----							
STLAWRNC-MOSES____230_L33P						FWD	REV
Wed 02/25/2015	to	Thu 02/26/2015				(Import)	(Export)
0700	Continuous	1530				SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW 150 MW
						TTC with All Lines In Service	1900 MW 1900 MW
-----							
ROCHESTR-PANNELL__345_RP2						FWD	
Thu 02/26/2015	to	Thu 02/26/2015				(Import)	
0700	Continuous	1500				DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: RGE						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	2850 MW
-----							
W49TH_ST_345KV_5						FWD	
Thu 02/26/2015	to	Thu 02/26/2015	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/26/2015</u>	(Import)	
1830	Continuous	1900				SCH - PJM_HTP	<b>340 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	320 MW
						TTC with All Lines In Service	660 MW
-----							
ATHENS__-PLSNTVLY_345_91						FWD	
Fri 02/27/2015	to	Sat 02/28/2015	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	(Import)	
0001	Continuous	2359				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015

(Import)

2300 Continuous 0859

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Mon 03/02/2015 to Wed 03/18/2015

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

## MARCY\_-EDIC\_345\_UE1-7

FWD

Mon 03/02/2015 to Fri 03/06/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16

## WATRCURE-OAKDALE\_345\_31

FWD

REV

Mon 03/02/2015 to Fri 03/06/2015 EXTENDED by NYSEG 01/06/2015

(Import) (Export)

0900 Daily 1500

SCH - PJ - NY

**2450 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: NYSEG

## MILLWOOD\_345KV\_18

FWD

Tue 03/03/2015 to Tue 03/03/2015

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_46

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 04, 2015 to Friday , August 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SPR/DUN-SOUTH **3800 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Sat 03/07/2015 to Sun 03/08/2015

(Import)

0001 Continuous 2330

SCH - PJM\_HTP **300 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**BECK\_\_\_-NIAGARA\_230\_PA27**

FWD

REV

Mon 03/09/2015 to Fri 03/13/2015

(Import) (Export)

0700 Continuous 1430

**UPDATED by IESO 01/30/2015**SCH - OH - NY **1900 MW 1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

CENTRAL EAST - VC **2825 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**VOLNEY\_\_\_-MARCY\_\_\_345\_19**

FWD

Mon 03/09/2015 to Fri 03/13/2015

(Import)

0800 Continuous 1530

OSWEGO EXPORT **4900 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

**MILLWOOD\_345KV\_18**

FWD

Wed 03/11/2015 to Wed 03/11/2015

(Import)

0001 Continuous 2359

UPNY CONED **4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345\_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Mon 03/16/2015 to Fri 03/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/16/2015 to Fri 03/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Tue 03/17/2015 to Wed 03/18/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1400 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability 500 MW	650 MW
TTC with All Lines In Service 1900 MW	1900 MW

## MILLWOOD\_345KV\_18

Wed 03/18/2015 to Wed 03/18/2015  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

## SPRNBK\_-W49TH\_ST\_345\_M51

Sat 03/21/2015 to Sat 03/21/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RNS5

Sat 03/21/2015 to Sat 03/21/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## BECK\_\_\_-NIAGARA\_\_\_345\_PA301

Tue 03/24/2015 to Tue 03/24/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1400 MW 1250 MW</b>
Impacts Total Transfer Capability	500 MW 650 MW
TTC with All Lines In Service	1900 MW 1900 MW

## BECK\_\_\_-PACKARD\_\_\_230\_BP76

Thu 03/26/2015 to Thu 03/26/2015  
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1900 MW 1800 MW</b>
Impacts Total Transfer Capability	0 MW 100 MW
TTC with All Lines In Service	1900 MW 1900 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Wed 04/01/2015 to Fri 04/10/2015  
0001 Continuous 1530

Work scheduled by: PJM

UPDATED by CONED 12/05/2014

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2450 MW 1300 MW</b>
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2450 MW 1300 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY - EDIC 345_1-16</b>					FWD	
Mon 04/06/2015	to	Tue 04/07/2015			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>MOSES - ADIRNDCK 230_MA2</b>					FWD	
Mon 04/06/2015	to	Fri 04/10/2015			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
<b>ROSETON - ROCKTVRN 345_311</b>					FWD	
Mon 04/06/2015	to	Fri 04/24/2015			(Import)	
0800	Continuous	1600			UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
<b>HUDSONTP-W49TH_ST 345_Y56</b>					FWD	
Mon 04/06/2015	to	Sat 04/11/2015			(Import)	
2200	Continuous	2100			SCH - PJM_HTP	<b>0 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>PANNELL - CLAY 345_PC1</b>					FWD	
Mon 04/13/2015	to	Tue 04/14/2015			(Import)	
0700	Continuous	1530			WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>MARCY - COOPERS 345_UC2-41</b>					FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<b>UPDATED</b>	<b>by NYPA</b>	(Import)	
0700	Continuous	1530		<b>01/20/2015</b>	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>BERKSHIR-ALPS 345_393</b>					FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<b>UPDATED</b>	<b>by NE</b>	(Import)	(Export)
0700	Continuous	1700		<b>01/30/2015</b>	SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	<b>1300 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601</b>						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500		1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_1385				FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015		(Import)	(Export)
0500	Continuous	1500	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 04/20/2015	to	Fri 04/24/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	550 MW
				TTC with All Lines In Service	2850 MW
LIND_CG_-LNDVFT__345_V-3022				FWD	REV
Tue 04/21/2015	to	Wed 04/22/2015		(Import)	(Export)
0900	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
LEEDS__345_LEEDS SVC				FWD	
Mon 04/27/2015	to	Fri 05/01/2015		(Import)	
0700	Continuous	1500	CENTRAL EAST - VC	2950 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

---

**FRASER\_\_GILBOA\_\_345\_GF5-35**

Mon 04/27/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/09/2015

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

---

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

---

**SCH-NE-NYISO\_LIMIT\_900**

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

---

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## CHATGUAY-MASSENA\_765\_7040

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## SHORE\_RD\_345\_138\_BK 2

Wed 05/06/2015 to Wed 05/13/2015  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Mon 05/11/2015 to Fri 05/15/2015  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## EDIC\_-FRASER\_345\_EF24-40

Mon 05/11/2015 to Fri 05/15/2015  
0900 Continuous 1530  
Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## BECK\_-PACKARD\_230\_BP76

Tue 05/12/2015 to Tue 05/12/2015  
0730 Daily(No Weekends) 1600  
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1750 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## STLAWRNC-MOSES\_\_\_\_230\_L33P

Mon 05/18/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## STLAWRNC-MOSES\_\_\_\_230\_L34P

Tue 05/26/2015 to Fri 05/29/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1750 MW 1750 MW**  
Impacts Total Transfer Capability 150 MW 150 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## PANNELL\_-CLAY\_\_\_\_345\_PC2

Mon 06/01/2015 to Tue 06/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__345_PA302</b>			FWD	REV
Thu 06/25/2015	to	Fri 06/26/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	<b>1200 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1900 MW
<b>MOSES____-ADIRNDCK_230_MA1</b>			FWD	
Thu 08/13/2015	to	Thu 08/13/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>			FWD	
Tue 08/18/2015	to	Tue 08/18/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>ADIRNDCK-PORTER____230_12-AP</b>			FWD	
Wed 08/19/2015	to	Wed 08/19/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	2600 MW
<b>ADIRNDCK-CHASLAKE_230_13</b>			FWD	
Thu 08/20/2015	to	Thu 08/20/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	2600 MW
<b>MOSES____-ADIRNDCK_230_MA2</b>			FWD	
Mon 08/31/2015	to	Fri 09/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>CLAY____-EDIC____345_2-15</b>			FWD	
Thu 09/03/2015	to	Fri 09/04/2015	(Import)	
0700	Continuous	1530	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>500 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	900 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BECK\_\_\_\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1200 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2720 MW</b>
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_\_\_765\_345\_BK 1

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**  
0100 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_BK 2</b>						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>	
Work scheduled by: NYPA				<b>ARR: 19</b>		Impacts Total Transfer Capability	900 MW	
						TTC with All Lines In Service	2600 MW	
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>	
Work scheduled by: NYPA				<b>ARR: 20</b>		Impacts Total Transfer Capability	660 MW	
						TTC with All Lines In Service	2975 MW	
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)		
0100	Continuous	1730				MOSES SOUTH	<b>675 MW</b>	
Work scheduled by: NYPA				<b>ARR: 20</b>		Impacts Total Transfer Capability	1925 MW	
						TTC with All Lines In Service	2600 MW	
<b>MASSENA_-MARCY____765_MSU1</b>						FWD		REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)	
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA				<b>ARR: 20</b>		Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<b>SHOR_NPX-SHOREHAM_138_NPX_CSC</b>						FWD		REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)	
0530	Continuous	1800				SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW	330 MW
						TTC with All Lines In Service	330 MW	330 MW
<b>GILBOA_-LEEDS____345_GL3</b>						FWD		
Mon 10/05/2015	to	Fri 10/09/2015				(Import)		
0700	Continuous	1600				CENTRAL EAST - VC	<b>2200 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW	
						TTC with All Lines In Service	2975 MW	
<b>MALONE_-WILLIS____115_1-MW</b>								REV
Tue 10/06/2015	to	Tue 10/06/2015						(Export)
0800	Continuous	1530				SCH - HQ_CEDARS	<b>40 MW</b>	
Work scheduled by: NYPA				<b>ARR: 20&amp;38</b>		Impacts Total Transfer Capability	0 MW	
						TTC with All Lines In Service	40 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, February 04, 2015 to Friday , August 05, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___-HURLYAVE_345_301</b>					FWD	
Mon 10/12/2015	to	Fri 10/30/2015			(Import)	
0800	Continuous	1600			UPNY CONED	<b>4100 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
<b>GILBOA___-N.SCTLND_345_GNS1</b>					FWD	
Mon 10/19/2015	to	Fri 10/23/2015	<b>UPDATED</b>	<b>by NYISO 09/12/2014</b>	(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY___-COOPERS_345_UC2-41</b>					FWD	
Mon 11/02/2015	to	Fri 11/06/2015			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
<b>ROCKTVRN-RAMAPO___345_77</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<b>UPDATED</b>	<b>by CH 12/16/2014</b>	(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW
					TTC with All Lines In Service	2975 MW
<b>ROSETON_-ROCKTVRN_345_311</b>					FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<b>UPDATED</b>	<b>by CH 12/16/2014</b>	(Import)	
0800	Continuous	1600			UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5100 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015			(Import)	(Export)
0600	Continuous	1500			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, February 04, 2015 to Friday , August 05, 2016

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 2850MW**  
**WEST CENTRAL 2250MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE