

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Sat 01/24/2015 to Sun 03/01/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 0859

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

REV

Fri 02/06/2015 to Thu 03/26/2015 EXT FORCE by HQ 02/12/2015

(Export)

0757 Continuous 2359

SCH - HQ\_CEDARS

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

Work scheduled by: HQ

## MARCY\_\_\_\_345\_STATCOM SVC

FWD

Mon 02/09/2015 to Fri 02/27/2015 UPDATED by PA 11/20/2014

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAL

FWD

Mon 02/09/2015 to Fri 02/13/2015 by PA

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Sat 02/14/2015 to Sat 02/14/2015 CANCELLED by LI 02/12/2015

(Import)

0700 Continuous 1300

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Sat 02/14/2015 to Sat 02/14/2015 CANCELLED by LI 02/12/2015

(Import)

0700 Continuous 1300

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

## SHORE\_RD\_345\_138\_BK 2

FWD

Sat 02/14/2015 to Sat 02/14/2015

(Import)

0800 Continuous 1200

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015  
2300 Continuous 2359

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Sun 02/15/2015 to Sun 02/15/2015 UPDATED by CONED 02/12/2015  
2300 Continuous 2359

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_5**

FWD

Mon 02/16/2015 to Fri 02/20/2015 CANCELLED by ConEd 02/13/2015  
0001 Continuous 2300

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

**MOSES -ADIRNDCK\_230\_MA1**

FWD

Tue 02/17/2015 to Tue 02/17/2015 UPDATED by NYPA 01/13/2015  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**BROWNFLS-TAYLORVL\_115\_3-BT**

FWD

REV

Tue 02/17/2015 to Fri 02/27/2015  
0900 Continuous 1700

(Import) (Export)

Work scheduled by: NGrid

ARR: 38

SCH - HQ\_CEDARS **100 MW** **100 MW**  
Impacts Total Transfer Capability 99 MW 0 MW  
TTC with All Lines In Service 199 MW 100 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Wed 02/18/2015 to Wed 02/18/2015 UPDATED by NYPA 01/15/2015  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Thu 02/19/2015 to Fri 02/20/2015  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-W49TH_ST_345_M51</b>						FWD				
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)				
0001	Continuous	2359				SPR/DUN-SOUTH	<b>3200 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			
<b>SPRNBK__345KV_RNS5</b>						FWD				
Sat 02/21/2015	to	Sat 02/21/2015	<u>UPDATED</u>	<u>by CE</u>	<u>02/11/2015</u>	(Import)				
0001	Continuous	2359				SPR/DUN-SOUTH	<b>3200 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>						FWD				
Sun 02/22/2015	to	Sun 02/22/2015				(Import)				
0700	Continuous	1300				SCH - PJM_NEPTUNE	<b>0 MW</b>			
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	660 MW			
<b>NEWBRDGE-DUFFYAVE_345_501</b>						FWD				
Sun 02/22/2015	to	Sun 02/22/2015				(Import)				
0700	Continuous	1300				SCH - PJM_NEPTUNE	<b>0 MW</b>			
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	660 MW			
<b>HUDSONP_-FARRAGUT_345_C3403</b>						FWD	REV			
Mon 02/23/2015	to	Wed 03/04/2015	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2014</u>	(Import)	(Export)			
0200	Continuous	1700				SCH - PJ - NY	<b>2450 MW</b>	<b>1300 MW</b>		
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW 0 MW			
						TTC with All Lines In Service	2450 MW 1300 MW			
<b>KINTIGH_-ROCHESTR_345_SR1-39</b>						FWD				
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/07/2015</u>	(Import)				
0500	Continuous	1600				DYSINGER EAST	<b>1300 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1550 MW			
						TTC with All Lines In Service	2850 MW			
<b>STLAWRNC-MOSES____230_L34P</b>						FWD	REV			
Mon 02/23/2015	to	Tue 02/24/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2015</u>	(Import)	(Export)			
0700	Continuous	1530				SCH - OH - NY	<b>1750 MW</b>	<b>1750 MW</b>		
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW 150 MW			
						TTC with All Lines In Service	1900 MW 1900 MW			

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 02/23/2015 to Fri 02/27/2015 UPDATED by NYPA 02/05/2015

(Import)

0700 Continuous 1530

MOSES SOUTH **2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

## W49TH\_ST\_345KV\_5

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM\_HTP **350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_7

FWD

Tue 02/24/2015 to Tue 02/24/2015 UPDATED by NYISO 01/26/2015

(Import)

0001 Continuous 0030

SCH - PJM\_HTP **340 MW**

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_345\_F31

FWD

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by CE 01/26/2015

(Import)

0001 Continuous 2359

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## BEAR SWP-ROTTRDAM\_230\_E205W

Wed 02/25/2015 to Thu 03/05/2015

0630 Continuous 2000

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

## ROCHESTR-PANNELL\_345\_RP1

FWD

Wed 02/25/2015 to Wed 02/25/2015 UPDATED by RGE 01/27/2015

(Import)

0700 Continuous 1500

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: RGE

## STLAWRNC-MOSES\_\_\_230\_L33P

FWD

REV

Wed 02/25/2015 to Thu 02/26/2015 UPDATED by NYPA 02/06/2015

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY **1750 MW** **1750 MW**

Impacts Total Transfer Capability 150 MW 150 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Thu 02/26/2015 to Thu 02/26/2015  
0700 Continuous 1500

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST 2300 MW  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

## W49TH\_ST\_345KV\_5

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 350 MW  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 340 MW  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## PLSNTVLY\_345KV\_RNS4

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015  
2300 Continuous 0859

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Mon 03/02/2015 to Wed 03/18/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1700 MW  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY -EDIC 345 UE1-7

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by NYPA 02/10/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### WATRCURE-OAKDALE 345 31

Mon 03/02/2015 to Fri 03/06/2015 EXTENDED by NYSEG 01/06/2015  
0900 Daily 1500

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2450 MW 1300 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2450 MW 1300 MW

### MILLWOOD 345KV 18

Tue 03/03/2015 to Tue 03/03/2015  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### E13THSTA-FARRAGUT 345 46

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST-E13THSTA 345 M55

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST 345KV 6

Sat 03/07/2015 to Sun 03/08/2015  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### NIAGARA -KINTIGH 345 NS1-38

Mon 03/09/2015 to Tue 03/10/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BECK\_\_\_\_-NIAGARA\_\_230\_PA27**Mon 03/09/2015 to Fri 03/13/2015 UPDATED by IESO 01/30/2015

0700 Continuous 1430

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MAI**

Mon 03/09/2015 to Fri 03/13/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

**BULYMO\_\_-BOONVILLE\_115\_6**Mon 03/09/2015 to Wed 04/08/2015 UPDATED by NGRID 02/10/2015

0700 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>199 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**TAYLORVL-BULYMO\_\_115\_6**Mon 03/09/2015 to Wed 04/08/2015 UPDATED by NGRID 02/10/2015

0700 Continuous 1600

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>199 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

**VOLNEY\_\_-MARCY\_\_\_\_345\_19**Mon 03/09/2015 to Fri 03/13/2015 UPDATED by PA 02/10/2015

0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2825 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

**VOLNEY\_\_-MARCY\_\_\_\_345\_19**Mon 03/09/2015 to Fri 03/13/2015 UPDATED by PA 02/10/2015

0800 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	<b>4900 MW</b>
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	5250 MW

**N.SCTLND-ALPS\_\_\_\_345\_2-AN**

Tue 03/10/2015 to Tue 03/10/2015

0800 Daily(No Weekends) 1459

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>900 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	500 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday,August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## N.SCTLND-ALPS\_\_\_\_\_345\_2-AN

Tue 03/10/2015 to Tue 03/10/2015

0800 Daily(No Weekends) 1459

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## MILLWOOD\_345KV\_18

Wed 03/11/2015 to Wed 03/11/2015

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

## MARCY\_\_\_\_\_345\_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Mon 03/16/2015 to Fri 03/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

## ROCHESTR-PANNELL\_\_345\_RP1

Mon 03/16/2015 to Fri 03/20/2015

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

## HUDSONP\_-FARRAGUT\_345\_B3402

Tue 03/17/2015 to Sat 03/21/2015

0200 Continuous 2300

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2450 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

## MILLWOOD\_345KV\_18

Wed 03/18/2015 to Wed 03/18/2015

2330 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW



# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

### ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 03/23/2015 to Fri 03/27/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2850 MW

### BECK\_\_\_-NIAGARA\_\_\_345\_PA301

Tue 03/24/2015 to Tue 03/24/2015  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1400 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

### BECK\_\_\_-PACKARD\_\_\_230\_BP76

Thu 03/26/2015 to Thu 03/26/2015  
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1800 MW</b>
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	1900 MW	1900 MW

### HOPATCON-RAMAPO\_\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

### HOPATCON-RAMAPO\_\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
TOTAL EAST **6400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 6500 MW

### HOPATCON-RAMAPO\_\_\_500\_5018

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_\_345\_345\_PAR3500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

### RAMAPO\_\_\_345\_345\_PAR4500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

### RAMAPO\_\_\_500\_345\_BK 1500

Sat 03/28/2015 to Sat 03/28/2015  
0200 Continuous 1900

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	350 MW	300 MW
TTC with All Lines In Service	2450 MW	1300 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2000 MW</b>
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

### ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 03/30/2015 to Fri 04/03/2015  
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

### HUDSONP\_-FARRAGUT\_345\_B3402

Wed 04/01/2015 to Fri 04/10/2015 **UPDATED by CONED 12/05/2014**  
0001 Continuous 1530

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2450 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2450 MW	1300 MW

### EGRDNCTY\_345\_138\_BK 1

Mon 04/06/2015 to Mon 04/06/2015  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday,August 17, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY -EDIC 345\_1-16**

Mon 04/06/2015 to Tue 04/07/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**MOSES -ADIRNDCK 230\_MA2**

Mon 04/06/2015 to Fri 04/10/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

**OAKDALE -FRASER 345\_32**

Mon 04/06/2015 to Wed 04/08/2015

0800 Continuous 1630

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**ROSETON -ROCKTVRN 345\_311**

Mon 04/06/2015 to Fri 04/24/2015

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

**HUDSONTP-W49TH\_ST 345\_Y56**

Mon 04/06/2015 to Sat 04/11/2015

2200 Continuous 2100

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**EGRDNCTY 345\_138\_BK 2**

Tue 04/07/2015 to Tue 04/07/2015

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**BECK -NIAGARA 345\_PA302**

Thu 04/09/2015 to Fri 04/10/2015

0500 Continuous 1600

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_PC1						FWD	
Mon 04/13/2015	to	Tue 04/14/2015				(Import)	
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
MARCY____-COOPERS__345_UC2-41						FWD	
Mon 04/13/2015	to	Fri 04/17/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/20/2015</u>	(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				SCH - NE - NY	1300 MW 1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	1400 MW 1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M

Sun 04/19/2015 to Tue 04/21/2015  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

---

NRTH1385-NOR HBR\_138\_601

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_138\_602

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 1500

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_138\_603

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NRTHPORT\_138\_1385**

Mon 04/20/2015 to Thu 04/30/2015  
0500 Continuous 1500

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 04/20/2015 to Fri 04/24/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**LIND\_CG\_-LNDVFT\_345\_V-3022**

Tue 04/21/2015 to Wed 04/22/2015  
0900 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

**LEEDS\_345\_LEEDS SVC**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1500

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2950 MW</b>
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 04/27/2015 to Fri 05/01/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>2300 MW</b>
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 04/27/2015 to Fri 05/08/2015 **UPDATED by NYPA 01/09/2015**  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2015 to Tue 05/12/2015  
0600 Continuous 2100

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**SCH-NE-NYISO\_LIMIT\_900**

Mon 05/04/2015 to Thu 05/21/2015  
0600 Continuous 1700

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **1100 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1400 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 05/04/2015 to Tue 05/05/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1150 MW  
TTC with All Lines In Service 2850 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 05/04/2015 to Fri 05/08/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

**CHATGUAY-MASSENA\_765\_7040**

Mon 05/04/2015 to Fri 05/22/2015  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2				FWD	
Wed 05/06/2015	to	Wed 05/13/2015		(Import)	
0001	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
MOSES -ADIRNDCK_230_MA1				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW	
			TTC with All Lines In Service	2600 MW	
HOMER C -WATRCURE_345_30				FWD	REV
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	2200 MW	1300 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW	0 MW
			TTC with All Lines In Service	2450 MW	1300 MW
EDIC -FRASER_345_EF24-40				FWD	
Mon 05/11/2015	to	Fri 05/15/2015		(Import)	
0900	Continuous	1530	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	
BECK -PACKARD_230_BP76				FWD	REV
Tue 05/12/2015	to	Tue 05/12/2015	<b>CANCELLED by NGRID 02/11/2015</b>	(Import)	(Export)
0730	Daily(No Weekends)	1600	SCH - OH - NY	1750 MW	1200 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	150 MW	700 MW
			TTC with All Lines In Service	1900 MW	1900 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW	
			TTC with All Lines In Service	2600 MW	
STLAWRNC-MOSES_230_L33P				FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015		(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	1750 MW	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW	150 MW
			TTC with All Lines In Service	1900 MW	1900 MW



# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/18/2015	to	Fri 05/22/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW 1300 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
<b>MARCY_-COOPERS_345_UC2-41</b>			FWD	
Tue 05/19/2015	to	Fri 05/22/2015	(Import)	
0900	Daily	1600	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
<b>HOMER C_-WATRCURE_345_30</b>			FWD	REV
Mon 05/25/2015	to	Fri 05/29/2015	(Import)	(Export)
0800	Continuous	1600	SCH - PJ - NY	<b>2200 MW 1300 MW</b>
Work scheduled by: NYSEG			Impacts Total Transfer Capability	250 MW 0 MW
			TTC with All Lines In Service	2450 MW 1300 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>			FWD	
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>STLAWRNC-MOSES_230_L34P</b>			FWD	REV
Tue 05/26/2015	to	Fri 05/29/2015	(Import)	(Export)
0700	Continuous	1530	SCH - OH - NY	<b>1750 MW 1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW 150 MW
			TTC with All Lines In Service	1900 MW 1900 MW
<b>MOSES_-ADIRNDCK_230_MA1</b>			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
<b>PANNELL_-CLAY_345_PC2</b>			FWD	
Mon 06/01/2015	to	Tue 06/02/2015	(Import)	
0700	Continuous	1530	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Wed 06/03/2015 to Thu 06/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**BECK\_\_\_-NIAGARA\_345\_PA302**

Thu 06/25/2015 to Fri 06/26/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Thu 08/13/2015 to Thu 08/13/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Tue 08/18/2015 to Tue 08/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

---

**ADIRNDCK-PORTER\_\_\_230\_12-AP**

Wed 08/19/2015 to Wed 08/19/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

---

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 08/20/2015 to Thu 08/20/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 08/31/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Thu 09/03/2015 to Fri 09/04/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY\_\_\_\_765\_345\_BK 2

Mon 09/07/2015 to Fri 09/11/2015  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1700 MW  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 2600 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 09/07/2015 to Fri 09/25/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## NIAGARA\_\_345\_230\_BK 4

Mon 09/07/2015 to Fri 10/09/2015  
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1900 MW  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Mon 09/14/2015 to Fri 09/18/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2720 MW  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAL

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2000 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday,August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/21/2015 to Fri 09/25/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1300 MW**  
Impacts Total Transfer Capability 900 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-PLSNTVLY\_345\_398

Wed 09/23/2015 to Fri 10/02/2015  
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BECK\_-NIAGARA\_345\_PA302

Thu 09/24/2015 to Fri 09/25/2015  
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 09/28/2015 to Fri 10/02/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 2600 MW

## BECK\_-NIAGARA\_345\_PA301

Mon 09/28/2015 to Fri 10/02/2015  
0800 Continuous 1600

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1200 MW 1100 MW**  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COOPERS\_-ROCKTVRN\_345\_CRT-42

Mon 09/28/2015 to Fri 10/02/2015  
0900 Daily 1600

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>CHATGUAY-MASSENA 765_7040</b>							
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>		
0100	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY 765_345_BK 1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
<b>MARCY 765_345_BK 2</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
<b>MASSENA -MARCY 765_MSU1</b>						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>SHOR_NPX-SHOREHAM 138_NPX_CSC</b>						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 2850MW  
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA -LEEDS 345\_GL3

Mon 10/05/2015 to Fri 10/09/2015  
0700 Continuous 1600

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MALONE -WILLIS 115\_1-MW

Tue 10/06/2015 to Tue 10/06/2015  
0800 Continuous 1530

Work scheduled by: NYPA

ARR: 20&38

REV  
(Export)  
SCH - HQ\_CEDARS 40 MW  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 40 MW

## LEEDS -HURLYAVE 345\_301

Mon 10/12/2015 to Fri 10/30/2015  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## GILBOA -N.SCTLND 345\_GNS1

Mon 10/19/2015 to Fri 10/23/2015  
0700 Continuous 1600

Work scheduled by: NYPA

UPDATED by NYISO 09/12/2014

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS-LINDN CG 345\_G23L & GOETHALS-LINDN CG 345\_G23M

Tue 10/20/2015 to Fri 10/23/2015  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT 0 MW 315 MW  
Impacts Total Transfer Capability 315 MW 0 MW  
TTC with All Lines In Service 315 MW 315 MW

## MARCY -COOPERS 345\_UC2-41

Mon 11/02/2015 to Fri 11/06/2015  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## RAMAPO -BUCHAN N 345\_Y94

Sat 11/07/2015 to Mon 11/09/2015  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4150 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCKTVRN-RAMAPO___345_77					FWD		
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	<u>UPDATED</u>	<u>by CH</u>	<u>12/16/2014</u>	(Import)	
0800	Continuous	1600				UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5100 MW
ROCKTVRN-RAMAPO___345_77						FWD	
Fri 11/20/2015	to	Sat 12/12/2015				(Import)	
1601	Continuous	2359				CENTRAL EAST - VC	<b>2570 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	405 MW
						TTC with All Lines In Service	2975 MW
GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M						FWD	REV
Mon 11/23/2015	to	Thu 11/26/2015				(Import)	(Export)
0001		2359				SCH - PJM_VFT	<b>0 MW 315 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	315 MW 0 MW
						TTC with All Lines In Service	315 MW 315 MW
RAMAPO_-BUCHAN_N_345_Y94						FWD	
Sun 11/29/2015	to	Sat 12/05/2015				(Import)	
0001	Continuous	2359				UPNY CONED	<b>4150 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500				SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Monday ,February 16, 2015 to Wednesday, August 17, 2016

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 2850MW  
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 11/30/2015 to Fri 12/04/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/07/2015 to Fri 12/11/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

FWD

Mon 12/14/2015 to Fri 12/18/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

**2000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

---

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Thu 12/17/2015 to Fri 12/18/2015

(Import) (Export)

0500 Continuous 1600

SCH - OH - NY

**1400 MW 1250 MW**

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

---

**ROCKTVRN-RAMAPO\_\_\_345\_77**

FWD

Mon 04/04/2016 to Fri 04/29/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2570 MW**

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE