

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_NPX_CSCSat 10/25/2014 to Wed 02/04/2015 **EXT FORCE** **by NE** **02/01/2015**

1709 Continuous 1200

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

PLSNTVLY_345KV_RNS4Sat 01/24/2015 to Sun 03/01/2015 **UPDATED** **by CE** **01/26/2015**

0001 Continuous 0859

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAl

Mon 01/26/2015 to Fri 01/30/2015

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

PLSNTVLY-WOOD_ST__345_F31Wed 01/28/2015 to Thu 01/29/2015 **UPDATED** **by CE** **01/26/2015**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MAlFri 01/30/2015 to Sat 01/31/2015 **FORCED** **by NYPA** **01/30/2015**

1531 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

CHAT_DC_GC2Sun 02/01/2015 to Sun 02/01/2015 **CANCELLED** **by HQ** **01/29/2015**

0700 Continuous 1100

Work scheduled by: HQ

FWD
(Import)

MOSES SOUTH **2150 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2600 MW

CHAT_DC_GC2Sun 02/01/2015 to Sun 02/01/2015 **CANCELLED** **by HQ** **01/29/2015**

0700 Continuous 1100

Work scheduled by: HQ

REV
(Export)

SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1400

FWD

Sun 02/01/2015 to Sun 02/01/2015 **CANCELLED by HQ 01/29/2015**
 0700 Continuous 1100

Work scheduled by: HQ

SCH - HQ - NY **1400 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 02/01/2015 to Sun 02/01/2015
 0900 Continuous 1100

Work scheduled by: NYPA

(Import)
 CENTRAL EAST - VC **2870 MW**
 Impacts Total Transfer Capability 105 MW
 TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

FWD

Mon 02/02/2015 to Mon 02/02/2015
 0001 Continuous 0100

Work scheduled by: ConEd

(Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Mon 02/02/2015 to Mon 02/02/2015
 0001 Continuous 0100

Work scheduled by: ConEd

(Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 02/02/2015 to Wed 02/04/2015 **CANCELLED by NYPA 01/29/2015**
 0500 Continuous 1600

Work scheduled by: NYPA

(Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1150 MW
 TTC with All Lines In Service 2850 MW

ADIRNDCK-PORTER_230_12-AP

FWD

Mon 02/02/2015 to Mon 02/02/2015 **UPDATED by NYPA 01/20/2015**
 0700 Continuous 2200

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2600 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 02/02/2015 to Mon 02/02/2015 **UPDATED by NYPA 01/20/2015**
 0700 Continuous 2200

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 02/03/2015 to Fri 02/06/2015 UPDATED by NYPA 01/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_6

FWD

Tue 02/03/2015 to Tue 02/03/2015 UPDATED by NYISO 01/29/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Tue 02/03/2015 to Tue 02/03/2015 UPDATED by NYISO 01/29/2015

(Import)

1800 Continuous 1900

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Wed 02/04/2015 to Wed 02/04/2015

(Import)

0001 Continuous 0100

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

FROST_BR-LONG MTN_345_352

FWD

REV

Wed 02/04/2015 to Wed 02/04/2015

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 02/05/2015 to Fri 02/06/2015 UPDATED by NYPA 01/26/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 02/06/2015 to Fri 02/06/2015
1800 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Fri 02/06/2015 to Fri 02/06/2015
2200 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 02/06/2015 to Fri 02/06/2015
2200 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Sun 02/08/2015 to Sun 02/08/2015
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 02/08/2015 to Sun 02/08/2015
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MARCY 345_STATCOM SVC

Mon 02/09/2015 to Fri 02/27/2015
0500 Continuous 1530

Work scheduled by: NYPA

UPDATED by PA 11/20/2014

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Mon 02/09/2015 to Fri 02/13/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma1

FWD

Tue 02/17/2015 to Tue 02/17/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/13/2015

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Wed 02/18/2015 to Wed 02/18/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/15/2015

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_Ma2

FWD

Thu 02/19/2015 to Fri 02/20/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

Work scheduled by: NYPA

W49TH_ST_345KV_7

FWD

Mon 02/23/2015 to Fri 02/27/2015

(Import)

0001 Continuous 1900

SCH - PJM_HTP

340 MW

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_C3403

FWD

REV

Mon 02/23/2015 to Wed 03/04/2015

(Import) (Export)

0200 Continuous 1700

UPDATEDby CONED12/05/2014

SCH - PJ - NY

2450 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2450 MW 1300 MW

Work scheduled by: PJM

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 02/23/2015 to Tue 02/24/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1300 MW

Impacts Total Transfer Capability 1550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P					FWD	REV
Mon 02/23/2015 to Tue 02/24/2015					(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW
MOSES____-ADIRNDCK_230_MA2					FWD	
Mon 02/23/2015 to Fri 02/27/2015					(Import)	
0700	Continuous	1530			MOSES SOUTH	2000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
W49TH_ST_345KV_5					FWD	
Tue 02/24/2015 to Tue 02/24/2015					(Import)	
0001	Continuous	1900			SCH - PJM_HTP	340 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	320 MW
					TTC with All Lines In Service	660 MW
PLSNTVLY-WOOD_ST__345_F31					FWD	
Wed 02/25/2015 to Thu 02/26/2015					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by CE</u>	<u>01/26/2015</u>	UPNY CONED
Work scheduled by: ConEd					Impacts Total Transfer Capability	4000 MW 1100 MW
					TTC with All Lines In Service	5100 MW
BEAR SWP-ROTTDAM_230_E205W						
Wed 02/25/2015 to Thu 03/05/2015						
0630	Continuous	2000			SCH - NE - NY	
Work scheduled by: NGrid					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
ROCHESTR-PANNELL__345_RP1					FWD	
Wed 02/25/2015 to Wed 02/25/2015					(Import)	
0700	Continuous	1500	<u>UPDATED</u>	<u>by RGE</u>	<u>01/27/2015</u>	DYSINGER EAST
Work scheduled by: RGE					Impacts Total Transfer Capability	2300 MW 550 MW
					TTC with All Lines In Service	2850 MW
STLAWRNC-MOSES____230_L33P					FWD	REV
Wed 02/25/2015 to Thu 02/26/2015					(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	1750 MW 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW 150 MW
					TTC with All Lines In Service	1900 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Thu 02/26/2015 to Thu 02/26/2015
0700 Continuous 1500
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

W49TH_ST_345KV_5

Thu 02/26/2015 to Thu 02/26/2015 UPDATED by NYISO 01/26/2015
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 340 MW
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 660 MW

ATHENS__-PLSNTVLY_345_91

Fri 02/27/2015 to Sat 02/28/2015 UPDATED by CE 01/26/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS4

Sun 03/01/2015 to Mon 03/02/2015 UPDATED by CE 01/26/2015
2300 Continuous 0859
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 03/02/2015 to Wed 03/18/2015
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4150 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 03/02/2015 to Fri 03/06/2015 UPDATED by RGE 01/06/2015
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 2850 MW

MARCY_-EDIC____345_UE1-7

Mon 03/02/2015 to Fri 03/06/2015
0800 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 16

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
WATRCURE-OAKDALE__345_31						
Mon 03/02/2015	to	Fri 03/06/2015	<u>EXTENDED</u>	<u>by NYSEG</u> <u>01/06/2015</u>	SCH - PJ - NY	2450 MW
0900	Daily	1500			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2450 MW
MILLWOOD_345KV_18						
Tue 03/03/2015	to	Tue 03/03/2015			UPNY CONED	4350 MW
0001	Continuous	0030			Impacts Total Transfer Capability	750 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW
E13THSTA-FARRAGUT_345_46						
Sat 03/07/2015	to	Sun 03/08/2015			SPR/DUN-SOUTH	3800 MW
0001	Continuous	2330			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55						
Sat 03/07/2015	to	Sun 03/08/2015			SPR/DUN-SOUTH	3800 MW
0001	Continuous	2330			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						
Sat 03/07/2015	to	Sun 03/08/2015			SCH - PJM_HTP	300 MW
0001	Continuous	2330			Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
BECK____-NIAGARA_230_PA27						
Mon 03/09/2015	to	Fri 03/13/2015	<u>UPDATED</u>	<u>by IESO</u> <u>01/30/2015</u>	SCH - OH - NY	1900 MW
0700	Continuous	1430			Impacts Total Transfer Capability	0 MW
Work scheduled by: IESO					TTC with All Lines In Service	1900 MW
MOSES____-ADIRNDCK_230_MAI						
Mon 03/09/2015	to	Fri 03/13/2015			MOSES SOUTH	2000 MW
0700	Continuous	1530			Impacts Total Transfer Capability	600 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19

Mon 03/09/2015 to Fri 03/13/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Mon 03/09/2015 to Fri 03/13/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MILLWOOD_345KV_18

Wed 03/11/2015 to Wed 03/11/2015
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

MARCY____345_STATCOM SVC

Mon 03/16/2015 to Mon 03/16/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/16/2015 to Fri 03/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

MILLWOOD_345KV_18

Wed 03/18/2015 to Wed 03/18/2015
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51				FWD	
Sat 03/21/2015	to	Sat 03/21/2015		(Import)	
0001	Continuous	2359	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
SPRNBK_345KV_RNS5				FWD	
Sat 03/21/2015	to	Sat 03/21/2015		(Import)	
0001	Continuous	2359	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 03/23/2015	to	Fri 03/27/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW	
			TTC with All Lines In Service	2600 MW	
ROCHESTR-PANNELL_345_RP1				FWD	
Mon 03/23/2015	to	Fri 03/27/2015		(Import)	
0700	Continuous	1530	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW	
			TTC with All Lines In Service	2850 MW	
BECK_-PACKARD_230_BP76				FWD	REV
Thu 03/26/2015	to	Thu 03/26/2015		(Import)	(Export)
0800	Daily(No Weekends)	1530	SCH - OH - NY	1900 MW	1800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW	100 MW
			TTC with All Lines In Service	1900 MW	1900 MW
MOSES_-ADIRNDCK_230_MA2				FWD	
Mon 03/30/2015	to	Fri 04/03/2015		(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW	
			TTC with All Lines In Service	2600 MW	
ROCHESTR-PANNELL_345_RP1				FWD	
Mon 03/30/2015	to	Fri 04/03/2015		(Import)	
0700	Continuous	1700	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	550 MW	
			TTC with All Lines In Service	2850 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 2850MW
 WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Wed 04/01/2015 to Fri 04/10/2015
 0001 Continuous 1530

UPDATED by CONED 12/05/2014

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2450 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2450 MW 1300 MW

CLAY_-EDIC_345_1-16

Mon 04/06/2015 to Tue 04/07/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 04/06/2015 to Fri 04/10/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 2600 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/06/2015 to Fri 04/24/2015
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 04/06/2015 to Sat 04/11/2015
 2200 Continuous 2100

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

PANNELL_-CLAY_345_PC1

Mon 04/13/2015 to Tue 04/14/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MARCY_-COOPERS_345_UC2-41

Mon 04/13/2015 to Fri 04/17/2015
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015				(Import)	(Export)
0700		1700				1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW 300 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW 150 MW
						TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Wed 04/15/2015	to	Thu 04/16/2015	<u>UPDATED</u>	<u>by NE</u>	<u>01/30/2015</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500	Continuous	1500				100 MW	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						FWD	REV
Mon 04/20/2015	to	Thu 04/30/2015				(Import)	(Export)
0500		1500				0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 1500

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/20/2015 to Thu 04/30/2015
 0500 Continuous 1500

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

ROCHESTR-PANNELL__345_RP2

Mon 04/20/2015 to Fri 04/24/2015
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	2850 MW

LIND_CG_-LNDVFT__345_V-3022

Tue 04/21/2015 to Wed 04/22/2015
 0900 Continuous 1400

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1500

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ROCHESTR-PANNELL____345_RP2

FWD

Mon 04/27/2015 to Fri 05/01/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 2850 MW

Work scheduled by: NYPA

FRASER__-GILBOA____345_GF5-35

FWD

Mon 04/27/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

UPDATEDby NYPA01/09/2015

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2015 to Tue 05/12/2015

(Import)

0600 Continuous 2100

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

FWD

Mon 05/04/2015 to Thu 05/21/2015

(Import)

0600 Continuous 1700

SCH - NE - NY

1100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1400 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/04/2015 to Tue 05/05/2015

(Import)

0700 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1150 MW

TTC with All Lines In Service 2850 MW

MOSES_-ADIRNDCK_230_MAl

FWD

Mon 05/04/2015 to Fri 05/08/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 05/04/2015 to Fri 05/22/2015

(Import) (Export)

0700 Continuous 1530

SCH - HQ - NY

0 MW**0 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

SHORE_RD_345_138_BK 2

FWD

Wed 05/06/2015 to Wed 05/13/2015

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Work scheduled by: LI

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES_-ADIRNDCK_230_MAl

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0700 Continuous 1530

MOSES SOUTH

2000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 2600 MW

EDIC_-FRASER_345_EF24-40

FWD

Mon 05/11/2015 to Fri 05/15/2015

(Import)

0900 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76

Tue 05/12/2015 to Tue 05/12/2015
0730 Daily(No Weekends) 1600
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1200 MW
Impacts Total Transfer Capability	150 MW	700 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

STLAWRNC-MOSES____230_L33P

Mon 05/18/2015 to Fri 05/22/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA2

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

STLAWRNC-MOSES____230_L34P

Tue 05/26/2015 to Fri 05/29/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1750 MW	1750 MW
Impacts Total Transfer Capability	150 MW	150 MW
TTC with All Lines In Service	1900 MW	1900 MW

MOSES____-ADIRNDCK_230_MA1

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2000 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	2600 MW

PANNELL_-CLAY____345_PC2

Mon 06/01/2015 to Tue 06/02/2015
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Wed 06/03/2015 to Thu 06/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

BECK___-NIAGARA_345_PA302

Thu 06/25/2015 to Fri 06/26/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA1

Thu 08/13/2015 to Thu 08/13/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Tue 08/18/2015 to Tue 08/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-PORTER___230_12-AP

Wed 08/19/2015 to Wed 08/19/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

ADIRNDCK-CHASLAKE_230_13

Thu 08/20/2015 to Thu 08/20/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/31/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Thu 09/03/2015 to Fri 09/04/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY____765_345_BK 2

Mon 09/07/2015 to Fri 09/11/2015
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 2600 MW

HURLYAVE-ROSETON__345_303

Mon 09/07/2015 to Fri 09/25/2015
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NIAGARA__345_230_BK 4

Mon 09/07/2015 to Fri 10/09/2015
0800 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1900 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES____-ADIRNDCK_230_MA2

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-MIDDLETP_345_CMT-34

Mon 09/14/2015 to Fri 09/18/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAL

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/21/2015 to Fri 09/25/2015
0700 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1300 MW**
Impacts Total Transfer Capability 900 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Wed 09/23/2015 to Fri 10/02/2015
0500 Continuous 1700

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK_-NIAGARA_345_PA302

Thu 09/24/2015 to Fri 09/25/2015
0500 Continuous 1600

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/28/2015 to Fri 10/02/2015
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 2600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 09/28/2015 to Fri 10/02/2015
0900 Daily 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/03/2015 to Sun 10/25/2015 **UPDATED by NYPA 10/07/2014**
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 2850MW
WEST CENTRAL 2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_BK 1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	2600 MW
MARCY____765_345_BK 2						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA			ARR: 19			Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	2600 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				CENTRAL EAST - VC	2315 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	
0100	Continuous	1730				MOSES SOUTH	675 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1925 MW
						TTC with All Lines In Service	2600 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 10/03/2015	to	Sun 10/25/2015	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/07/2014</u>	(Import)	(Export)
0100	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			ARR: 20			Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
SHOR_NPX-SHOREHAM_138_NPX_CSC						FWD	REV
Mon 10/05/2015	to	Sun 10/11/2015	<u>UPDATED</u>	<u>by ISONE</u>	<u>07/25/2014</u>	(Import)	(Export)
0530	Continuous	1800				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
GILBOA_-LEEDS____345_GL3						FWD	
Mon 10/05/2015	to	Fri 10/09/2015				(Import)	
0700	Continuous	1600				CENTRAL EAST - VC	2200 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	775 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-MW						REV	
Tue 10/06/2015	to	Tue 10/06/2015				(Export)	
0800	Continuous	1530			SCH - HQ_CEDARS	40 MW	
Work scheduled by: NYPA			ARR: 20&38		Impacts Total Transfer Capability	0 MW	
					TTC with All Lines In Service	40 MW	
LEEDS__-HURLYAVE_345_301						FWD	
Mon 10/12/2015	to	Fri 10/30/2015				(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW	
					TTC with All Lines In Service	5100 MW	
GILBOA__-N.SCTLND_345_GNS1						FWD	
Mon 10/19/2015	to	Fri 10/23/2015	UPDATED	by NYISO 09/12/2014		(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	2975 MW	
MARCY__-COOPERS__345_UC2-41						FWD	
Mon 11/02/2015	to	Fri 11/06/2015				(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
ROCKTVRN-RAMAPO__345_77						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	UPDATED	by CH 12/16/2014		(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2570 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	405 MW	
					TTC with All Lines In Service	2975 MW	
ROSETON_-ROCKTVRN_345_311						FWD	
Sat 11/07/2015	to	Fri 11/20/2015	UPDATED	by CH 12/16/2014		(Import)	
0800	Continuous	1600			UPNY CONED	4400 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	5100 MW	
BERKSHIR-ALPS____345_393						FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015				(Import)	(Export)
0600	Continuous	1500			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 01, 2015 to Tuesday ,August 02, 2016

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	2850MW
WEST CENTRAL	2250MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____345_393			FWD	REV
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	(Export)
0600	Continuous	1500	SCH - NPX_1385	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
MOSES ____-ADIRNDCK_230_MAl			FWD	
Mon 11/30/2015	to	Fri 12/04/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MOSES ____-ADIRNDCK_230_MAl			FWD	
Mon 12/07/2015	to	Fri 12/11/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
MOSES ____-ADIRNDCK_230_MAl			FWD	
Mon 12/14/2015	to	Fri 12/18/2015	(Import)	
0700	Continuous	1530	MOSES SOUTH	2000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	2600 MW
BECK ____-NIAGARA__345_PA302			FWD	REV
Thu 12/17/2015	to	Fri 12/18/2015	(Import)	(Export)
0500	Continuous	1600	SCH - OH - NY	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1900 MW
ROCKTVRN-RAMAPO _____345_77			FWD	
Mon 04/04/2016	to	Fri 04/29/2016	(Import)	
0800	Continuous	1600	CENTRAL EAST - VC	2570 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	405 MW
			TTC with All Lines In Service	2975 MW