

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST **3100MW**
CENTRAL EAST - VC **2975MW**
TOTAL EAST **6500MW**
UPNY CONED **5100MW**
SPR/DUN-SOUTH **4600MW**
DYSINGER EAST **3150MW**
MOSES SOUTH **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 01/01/2016 to Sun 05/01/2016

EXT FORCE **by PJM** **01/22/2016**

(Import)

1308 Continuous 2359

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MARCY -EDIC 345 UE1-7

FWD

Mon 01/04/2016 to Fri 02/26/2016

UPDATED **by NG** **02/10/2016**

(Import)

0500 Continuous 0830

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 16**FRASER -COOPERS 345_33**

FWD

Mon 01/04/2016 to Thu 03/03/2016

UPDATED **by NYSEG** **02/15/2016**

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2395 MW

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

W49TH_ST-E13THSTA_345_M54

FWD

Thu 01/21/2016 to Mon 03/14/2016

EXT FORCE **by CE** **02/03/2016**

(Import)

0255 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OAKDALE -FRASER 345_32

FWD

Mon 02/01/2016 to Mon 02/22/2016

EXTENDED **by NYSEG** **02/21/2016**

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

SCH-HQ-NYISO_LIMIT_1200

FWD

Sun 02/14/2016 to Fri 02/19/2016

UPDATED **by HQ** **02/19/2016**

(Import)

2100 Continuous 1408

SCH - HQ - NY

1200 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MOSES -ADIRNDCK_230_MAI

FWD

Tue 02/16/2016 to Fri 02/19/2016

MOSES SOUTH

2300 MW

0700 Continuous 1530

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016

(Import)

0001 Continuous 0059

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016

(Export)

0001 Continuous 0059

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Wed 02/17/2016 to Wed 02/17/2016

(Import)

0001 0059

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Wed 02/17/2016 to Wed 02/17/2016

(Import) (Export)

0001 0059

SCH - HQ - NY **1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016

(Import)

0001 Continuous 0059

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016

(Export)

0001 Continuous 0059

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_800

FWD

Wed 02/17/2016 to Wed 02/17/2016 UPDATED by HQ 02/17/2016

(Import)

0001 Continuous 0059

SCH - HQ - NY **800 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1450

Wed 02/17/2016 to Thu 02/18/2016
 0900 Continuous 1700

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1450 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1500 MW

SCH-NE-NYISO_LIMIT_1100

Thu 02/18/2016 to Thu 02/18/2016
 0800 Continuous 1500

Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1300 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1400 MW

SCH-HQ-NYISO_LIMIT_700

Thu 02/18/2016 to Thu 02/18/2016 **UPDATED by HQ 02/17/2016**
 2100 Continuous 2359

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **700 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_0

Thu 02/18/2016 to Fri 02/19/2016 **UPDATED by HQ 02/17/2016**
 2100 Continuous 0100

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **0 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1000 MW

SPRNBK_-TREMONT__345_X28

Sat 02/20/2016 to Sun 02/21/2016
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_Ma1

Sun 02/21/2016 to Fri 02/26/2016 **UPDATED by PA 02/10/2016**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO__500_5018

Tue 02/23/2016 to Sat 02/27/2016 **UPDATED by NYISO 02/21/2016**
 0001 Continuous 1900

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2100 MW 1000 MW**
 Impacts Total Transfer Capability 500 MW 300 MW
 TTC with All Lines In Service 2600 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------|------------|----------------|----------------|-----------------|-------------------|-----------------------------------|-----------------|
| HOPATCON-RAMAPO___500_5018 | | | | | | FWD | |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) | |
| 0001 | Continuous | 1900 | | | | TOTAL EAST | 6400 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 6500 MW |
| HOPATCON-RAMAPO___500_5018 | | | | | | FWD | |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) | |
| 0001 | Continuous | 1900 | | | | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |
| RAMAPO___345_345_PAR3500 | | | | | | FWD | REV |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) (Export) | |
| 0001 | Continuous | 1900 | | | | SCH - PJ - NY | 2400 MW 1300 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 200 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 2600 MW 1300 MW |
| RAMAPO___345_345_PAR4500 | | | | | | FWD | REV |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) (Export) | |
| 0001 | Continuous | 1900 | | | | SCH - PJ - NY | 2400 MW 1300 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 200 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 2600 MW 1300 MW |
| RAMAPO___500_345_BK 1500 | | | | | | FWD | REV |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) (Export) | |
| 0001 | Continuous | 1900 | | | | SCH - PJ - NY | 2100 MW 1000 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 500 MW 300 MW |
| | | | | | | TTC with All Lines In Service | 2600 MW 1300 MW |
| RAMAPO___500_345_BK 1500 | | | | | | FWD | |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) | |
| 0001 | Continuous | 1900 | | | | TOTAL EAST | 6400 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 6500 MW |
| RAMAPO___500_345_BK 1500 | | | | | | FWD | |
| Tue 02/23/2016 | to | Sat 02/27/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/21/2016</u> | (Import) | |
| 0001 | Continuous | 1900 | | | | UPNY CONED | 4000 MW |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 1100 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 2359

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 2359

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_800

FWD

Tue 02/23/2016 to Tue 02/23/2016
2200 Continuous 2359

(Import)

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CMT-34

FWD

Thu 02/25/2016 to Fri 02/26/2016
0800 Continuous 1559

UPDATEDby CHGE05/06/2015

(Import)

Work scheduled by: CHGE

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016
0700 Continuous 0859

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

REV

Sat 02/27/2016 to Sat 02/27/2016
0700 Continuous 0859

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1350

FWD

Sat 02/27/2016 to Sat 02/27/2016
1700 Continuous 1759

(Import)

Work scheduled by: HQ

SCH - HQ - NY

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

REV

Sat 02/27/2016 to Sat 02/27/2016
1700 Continuous 1759

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_1100

FWD

Mon 02/29/2016 to Mon 02/29/2016
0600 Continuous 1700

(Import)

Work scheduled by: NGrid

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1900 MW

SCH-IMO-NYISO_LIMIT_900

FWD

Tue 03/01/2016 to Tue 03/01/2016
0600 Continuous 1700

(Import)

Work scheduled by: NGrid

SCH - OH - NY

1200 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|-----------------------------------|--------------------|----------------|----------------|-----------------|-----------------------------------|------------------------|
| PANNELL_-CLAY_345_1 | | | | | FWD | |
| Tue 03/01/2016 | to | Wed 03/02/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>02/17/2016</u> | (Import) |
| 0700 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | WEST CENTRAL | 1300 MW |
| | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | TTC with All Lines In Service | 2250 MW |
| MOSES_-ADIRNDCK_230_MAI | | | | | FWD | |
| Tue 03/01/2016 | to | Fri 03/04/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>02/09/2016</u> | (Import) |
| 0700 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | MOSES SOUTH | 2300 MW |
| | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| WATRCURE-OAKDALE_345_31 | | | | | FWD | REV |
| Wed 03/02/2016 | to | Thu 03/03/2016 | <u>UPDATED</u> | <u>by NYSEG</u> | <u>02/16/2016</u> | (Import) (Export) |
| 0800 | Continuous | 1630 | | | | |
| Work scheduled by: NYSEG | | | | | SCH - PJ - NY | 2600 MW 1300 MW |
| | | | | | Impacts Total Transfer Capability | 0 MW 0 MW |
| | | | | | TTC with All Lines In Service | 2600 MW 1300 MW |
| PANNELL_-CLAY_345_2 | | | | | FWD | |
| Thu 03/03/2016 | to | Fri 03/04/2016 | | | | (Import) |
| 0700 | Continuous | 1530 | | | | |
| Work scheduled by: NYPA | | | | | WEST CENTRAL | 1300 MW |
| | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | TTC with All Lines In Service | 2250 MW |
| GILBOA_-N.SCTLND_345_GNS-1 | | | | | FWD | |
| Thu 03/03/2016 | to | Thu 03/03/2016 | | | | (Import) |
| 0800 | Daily(No Weekends) | 1230 | | | | |
| Work scheduled by: NGrid | | | | | CENTRAL EAST - VC | 2520 MW |
| | | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| FRASER_345_FRASER SVC | | | | | FWD | |
| Thu 03/03/2016 | to | Thu 03/03/2016 | | | | (Import) |
| 0900 | Continuous | 1330 | | | | |
| Work scheduled by: NYSEG | | | | | CENTRAL EAST - VC | 2935 MW |
| | | | | | Impacts Total Transfer Capability | 40 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| MARCY_-N.SCTLND_345_18 | | | | | FWD | |
| Fri 03/04/2016 | to | Fri 03/04/2016 | <u>UPDATED</u> | <u>by NYISO</u> | <u>02/17/2016</u> | (Import) |
| 0800 | Daily(No Weekends) | 1159 | | | | |
| Work scheduled by: NGrid | | | | | CENTRAL EAST - VC | 2090 MW |
| | | | | | Impacts Total Transfer Capability | 885 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_94

Fri 03/04/2016 to Fri 03/04/2016
1200 Daily(No Weekends) 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730
Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC **2315 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 20

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - HQ - NY | 475 MW | 1000 MW |
| Impacts Total Transfer Capability | 1025 MW | 0 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 1730
Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-MASSENA__230_MMS1 & MOSES__-MASSENA__230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

| | | |
|-----------------------------------|---------------|-------------|
| | FWD | REV |
| | (Import) | (Export) |
| SCH - HQ - NY | 850 MW | 0 MW |
| Impacts Total Transfer Capability | 650 MW | 1000 MW |
| TTC with All Lines In Service | 1500 MW | 1000 MW |

ATHENS__-PLSNTVLY__345_91

Sat 03/05/2016 to Sun 03/06/2016
0700 Continuous 1700

Work scheduled by: NGrid

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| UPNY CONED | 3800 MW |
| Impacts Total Transfer Capability | 1300 MW |
| TTC with All Lines In Service | 5100 MW |

COOPERS__-MIDDLETP__345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2720 MW |
| Impacts Total Transfer Capability | 255 MW |
| TTC with All Lines In Service | 2975 MW |

MARCY__-COOPERS__345_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016
1800 Continuous 0559

Work scheduled by: NYPA

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

EASTVIEW-SPRNBK__345_W79

Mon 03/07/2016 to Mon 03/07/2016
0001 Continuous 0030

Work scheduled by: ConEd

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| UPNY CONED | 4350 MW |
| Impacts Total Transfer Capability | 750 MW |
| TTC with All Lines In Service | 5100 MW |

BUCHAN_N-EASTVIEW__345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| UPNY CONED | 4350 MW |
| Impacts Total Transfer Capability | 750 MW |
| TTC with All Lines In Service | 5100 MW |

RAMAPO__-BUCHAN_N__345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

| | |
|-----------------------------------|----------------|
| | FWD |
| | (Import) |
| UPNY CONED | 4150 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 5100 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|------------------------------------|------------|----------------|----------------|-------------------|-----------------------------------|----------------|
| N.SCTLND-ALPS_____345_2 | | | | | FWD | REV |
| Mon 03/07/2016 | to | Mon 03/14/2016 | | | (Import) | (Export) |
| 0600 | Continuous | 1600 | | | SCH - NE - NY | 900 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | | TTC with All Lines In Service | 1400 MW |
| N.SCTLND-ALPS_____345_2 | | | | | FWD | REV |
| Mon 03/07/2016 | to | Mon 03/14/2016 | | | (Import) | (Export) |
| 0600 | Continuous | 1600 | | | SCH - NPX_1385 | 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW |
| N.SCTLND-LEEDS_____345_93 | | | | | FWD | |
| Mon 03/07/2016 | to | Mon 03/14/2016 | | | (Import) | |
| 0600 | Continuous | 1600 | | | CENTRAL EAST - VC | 2650 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 325 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| EDIC_____N.SCTLND_345_14 | | | | | FWD | |
| Mon 03/07/2016 | to | Sun 03/27/2016 | UPDATED | by NG | (Import) | |
| 0600 | Continuous | 1600 | | 02/11/2016 | CENTRAL EAST - VC | 2240 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 735 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | FWD | |
| Mon 03/07/2016 | to | Fri 03/11/2016 | | | (Import) | |
| 0700 | Continuous | 1530 | | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| EASTVIEW-SPRNBRK____345_W79 | | | | | FWD | |
| Tue 03/08/2016 | to | Mon 03/14/2016 | | | (Import) | |
| 0001 | Continuous | 1930 | | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | | | FWD | |
| Wed 03/09/2016 | to | Thu 03/10/2016 | | | (Import) | |
| 0700 | Continuous | 1700 | | | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1450 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_BK 1

FWD

Thu 03/10/2016 to Sat 03/19/2016

UPDATEDby LI01/28/2016

(Import)

0001 Continuous 2359

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 03/11/2016 to Sat 03/12/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

COOPERS_-MIDDLETP_345_CMT-34

FWD

Sat 03/12/2016 to Sun 03/13/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/13/2016 to Sun 03/13/2016

(Import) (Export)

0600 Continuous 1530

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 03/14/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby CHGE05/06/2015

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

BECK_-PACKARD_230_BP76

FWD

REV

Mon 03/14/2016 to Mon 03/14/2016

(Import) (Export)

0645 Daily(No Weekends) 1630

UPDATEDby NGRID02/09/2016

SCH - OH - NY

1600 MW 1650 MW

Impacts Total Transfer Capability 300 MW 250 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NGrid

CLAY_-EDIC_345_1-16

FWD

Mon 03/14/2016 to Tue 03/15/2016

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W79

Tue 03/15/2016 to Thu 03/17/2016
0001 Continuous 1930

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

CLAY___-EDIC___345_2-15

Wed 03/16/2016 to Thu 03/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | |
|-----------------------------------|------------------------|
| FWD | REV |
| (Import) | (Export) |
| SCH - OH - NY | 1600 MW 1650 MW |
| Impacts Total Transfer Capability | 300 MW 250 MW |
| TTC with All Lines In Service | 1900 MW 1900 MW |

LEEDS___-PLSNTVLY_345_92

Sat 03/19/2016 to Sat 03/19/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Sat 03/19/2016 to Sat 03/19/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Wed 03/30/2016
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 03/21/2016 to Fri 03/25/2016
0700 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/21/2016 to Tue 03/22/2016
1000 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 03/23/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/23/2016 to Thu 03/24/2016
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Sun 03/27/2016 to Sun 03/27/2016
0600 Continuous 1530

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

W49TH_ST_345KV_5

Mon 03/28/2016 to Mon 03/28/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Mon 03/28/2016 to Mon 03/28/2016

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

MARCY___-COOPERS__345_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___345_STATCOM SVC

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_BK 1

Mon 03/28/2016 to Sun 04/17/2016

0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_5

Tue 03/29/2016 to Tue 03/29/2016

0630 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

325 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 03/29/2016 to Tue 03/29/2016

0630 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

329 MW

Impacts Total Transfer Capability 331 MW

TTC with All Lines In Service 660 MW

OSWEGO___-ELBRIDGE_345_17

Thu 03/31/2016 to Thu 03/31/2016

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

UPDATED**by NGRID 02/18/2016****ARR: 75**

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|---|--------------------|----------------|----------------|-----------------------------------|-----------------------------------|----------------------|
| ELBRIDGE-LAFAYTTE_345_17-LE | | | | | FWD | |
| Thu 03/31/2016 | to | Thu 03/31/2016 | <u>UPDATED</u> | <u>by NGRID</u> <u>02/18/2016</u> | (Import) | |
| 0730 | Daily(No Weekends) | 1700 | | | OSWEGO EXPORT | 5250 MW |
| Work scheduled by: NGrid | | | ARR: 75 | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| OSWEGO__-ELBRIDGE_345_17 | | | | | FWD | |
| Thu 03/31/2016 | to | Thu 03/31/2016 | <u>UPDATED</u> | <u>by NGRID</u> <u>02/18/2016</u> | (Import) | |
| 1630 | Daily(No Weekends) | 1700 | | | OSWEGO EXPORT | 5250 MW |
| Work scheduled by: NGrid | | | ARR: 75 | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| COLTON__-HIGLEY__115_1 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | SCH - HQ_CEDARS | 130 MW 100 MW |
| Work scheduled by: NGrid | | | ARR: 38 | | Impacts Total Transfer Capability | 69 MW 0 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| SUGARISL-COLTON__115_4 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | SCH - HQ_CEDARS | 150 MW 100 MW |
| Work scheduled by: NGrid | | | ARR: 38 | | Impacts Total Transfer Capability | 49 MW 0 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | | 1900 | | | SCH - HQ_CEDARS | 110 MW 60 MW |
| Work scheduled by: | | | ARR: 38 | | Impacts Total Transfer Capability | 89 MW 40 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| NRTH1385-NOR HBR__138_601 | | | | | FWD | REV |
| Mon 04/04/2016 | to | Mon 04/04/2016 | <u>UPDATED</u> | <u>by NYISO</u> <u>02/02/2016</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| Mon 04/04/2016 | to | Mon 04/04/2016 | | | (Import) | (Export) |
| 0001 | | 2359 | | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016

0001 2359

Work scheduled by:

SCH - NPX_1385

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX_1385

FWD REV
(Import) (Export)

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016

0001 2359

Work scheduled by:

SCH - NPX_1385

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX_1385

FWD REV
(Import) (Export)

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_1385

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX_1385

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

ROCKTVRN-RAMAPO__345_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 11/13/2015

CENTRAL EAST - VC

FWD
(Import)

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

CLAY__-EDIC__345_2-15

Tue 04/05/2016 to Wed 04/06/2016

0700 Continuous 1600

Work scheduled by: NGrid

OSWEGO EXPORT

FWD
(Import)

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Fri 04/08/2016 to Sat 05/07/2016
0200 Continuous 1600

UPDATED by PJM 01/07/2016

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

GOETHALS-LINDN.CG_345_G23L & GOETHALS-LINDN.CG_345_G23M

Mon 04/11/2016 to Mon 04/25/2016
0001 2359

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|---------------|
| | (Import) | (Export) |
| SCH - PJM_VFT | 0 MW | 315 MW |
| Impacts Total Transfer Capability | 315 MW | 0 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

BECK_-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - OH - NY | 1900 MW | 1900 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 1900 MW | 1900 MW |

EDIC_-FRASER_345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016
0500 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES_-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

FRASER_-COOPERS_345_33

Mon 04/18/2016 to Sun 05/22/2016
0800 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2395 MW |
| Impacts Total Transfer Capability | 580 MW |
| TTC with All Lines In Service | 2975 MW |

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016
0800 Continuous 1600

Work scheduled by: NGrid

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | |
|--|------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------------|----------------|
| CHATGUAY-MASSENA__765_7040 | | | | | | | FWD | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | | (Import) | |
| 0100 | Continuous | 1530 | | | | MOSES SOUTH | 1550 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1600 MW | |
| | | | | | | TTC with All Lines In Service | 3150 MW | |
| <hr/> | | | | | | | | |
| CHATGUAY-MASSENA__765_7040 | | | | | | | FWD | REV |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | | (Import) | (Export) |
| 0100 | Continuous | 1530 | | | | SCH - HQ - NY | 0 MW | 0 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1500 MW | 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | | (Import) | |
| 0100 | Continuous | 1530 | | | | CENTRAL EAST - VC | 2315 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 660 MW | |
| | | | ARR: 20 | | | TTC with All Lines In Service | 2975 MW | |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | | (Import) | |
| 0100 | Continuous | 1530 | | | | MOSES SOUTH | 500 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | |
| | | | ARR: 20 | | | TTC with All Lines In Service | 3150 MW | |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | | FWD | REV |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | | (Import) | (Export) |
| 0100 | Continuous | 1530 | | | | SCH - HQ - NY | 475 MW | 1000 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | 0 MW |
| | | | ARR: 20 | | | TTC with All Lines In Service | 1500 MW | 1000 MW |
| <hr/> | | | | | | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040 | | | | | | | FWD | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | | | | | (Import) | |
| 0100 | | 1530 | | | | MOSES SOUTH | 500 MW | |
| Work scheduled by: | | | ARR: 20 | | | Impacts Total Transfer Capability | 2650 MW | |
| | | | | | | TTC with All Lines In Service | 3150 MW | |
| <hr/> | | | | | | | | |
| MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2 | | | | | | | FWD | REV |
| Sat 04/23/2016 | to | Sun 04/24/2016 | | | | | (Import) | (Export) |
| 0100 | | 1530 | | | | SCH - HQ - NY | 850 MW | 0 MW |
| Work scheduled by: | | | ARR: 20 | | | Impacts Total Transfer Capability | 650 MW | 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW | 1000 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--|--------------------|----------------|----------------|--------------|-----------------------------------|----------------|----------------|
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | 1300 MW | 1300 MW |
| Work scheduled by: NGrid | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 300 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | SCH - NPX_1385 | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW | 200 MW |
| SCH-NYISO-NE_LIMIT_400 | | | | | | | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | | 600 MW |
| Work scheduled by: NGrid | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | | 1000 MW |
| | | | | | TTC with All Lines In Service | | 1600 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | | FWD | |
| Mon 04/25/2016 | to | Fri 04/29/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2300 MW | |
| Work scheduled by: NYPA | | | | | MOSES SOUTH | | |
| | | | | | Impacts Total Transfer Capability | 850 MW | |
| | | | | | TTC with All Lines In Service | 3150 MW | |
| BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | | | | (Import) | (Export) |
| 0800 | | 0900 | | | | 1300 MW | 1300 MW |
| Work scheduled by: | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 300 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Sat 05/07/2016 | | | | (Import) | (Export) |
| 0800 | Continuous | 1600 | | | | 1400 MW | 1450 MW |
| Work scheduled by: ISONE | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 0 MW | 150 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Sat 05/07/2016 | | | | (Import) | (Export) |
| 0800 | Continuous | 1600 | | | | 100 MW | 100 MW |
| Work scheduled by: ISONE | | | | | SCH - NPX_1385 | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016

0800 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016

0800 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016

1600 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

CENTRAL EAST - VC

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016

1300 Continuous 1800

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|-----------------------------------|------------|----------------|----------------|---------------|-------------------|-----------------------------------|-----------------------|
| PANNELL_-CLAY_____345_2 | | | | | | FWD | |
| Mon 05/02/2016 | to | Mon 05/02/2016 | <u>UPDATED</u> | <u>by RGE</u> | <u>02/16/2016</u> | (Import) | |
| 0730 | Continuous | 1500 | | | | WEST CENTRAL | 1300 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | | TTC with All Lines In Service | 2250 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | | | FWD | REV |
| Tue 05/03/2016 | to | Fri 05/27/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1800 | | | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Sat 05/07/2016 | to | Sat 05/07/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 1600 | Daily | 1800 | | | | SCH - NE - NY | 950 MW 1000 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 450 MW 600 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW 1600 MW |
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Sat 05/07/2016 | to | Sat 05/07/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 1600 | Daily | 1800 | | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| SCH-NYISO-NE_LIMIT_400 | | | | | | | REV |
| Sat 05/07/2016 | to | Sat 05/07/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | | (Export) |
| 1600 | Daily | 1800 | | | | SCH - NE - NY | 600 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | | TTC with All Lines In Service | 1600 MW |
| GILBOA_-N.SCTLND_345_GNS-1 | | | | | | FWD | |
| Mon 05/09/2016 | to | Fri 05/13/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | CENTRAL EAST - VC | 2520 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| SHOR_NPX-SHOREHAM_138_CSC | | | | | | FWD | REV |
| Mon 05/09/2016 | to | Sat 05/14/2016 | | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | | SCH - NPX_CSC | 0 MW 0 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 330 MW 330 MW |
| | | | | | | TTC with All Lines In Service | 330 MW 330 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Thu 05/12/2016 to Sat 05/14/2016

(Import)

0001 Continuous 2359

UPNY CONED

4150 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

COOPERS_-ROCKTVRN_345_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

EDIC____-FRASER____345_EF24-40

FWD

Mon 05/23/2016 to Tue 05/24/2016

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

2500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

LEEDS____345_LEEDS SVC

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

2950 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

FWD

Tue 05/24/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1700

OSWEGO EXPORT

5150 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Tue 05/24/2016 to Wed 05/25/2016

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2200 MW 1300 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2200 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 0 MW |
| TTC with All Lines In Service | 2300 MW | 1300 MW |

MARCY__-COOPERS__345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016
0500 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

| | FWD | REV |
|-----------------------------------|--------------|--------------|
| | (Import) | (Export) |
| SCH - HQ_CEDARS | 70 MW | 40 MW |
| Impacts Total Transfer Capability | 120 MW | 0 MW |
| TTC with All Lines In Service | 190 MW | 40 MW |

FRASER__-COOPERS__345_33

Tue 05/31/2016 to Wed 06/01/2016
0700 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2395 MW |
| Impacts Total Transfer Capability | 580 MW |
| TTC with All Lines In Service | 2975 MW |

NIAGARA_-KINTIGH__345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| DYSINGER EAST | 1700 MW |
| Impacts Total Transfer Capability | 1450 MW |
| TTC with All Lines In Service | 3150 MW |

FRASER__-GILBOA__345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2650 MW |
| Impacts Total Transfer Capability | 325 MW |
| TTC with All Lines In Service | 2975 MW |

BECK__-NIAGARA__345_PA302

Mon 06/06/2016 to Fri 06/17/2016
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - OH - NY | 1200 MW | 1100 MW |
| Impacts Total Transfer Capability | 700 MW | 800 MW |
| TTC with All Lines In Service | 1900 MW | 1900 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|--|------------|------|-----------------------------|-----------------------------------|--------------|
| COLTON__-FLATROCK_115_2 | | | | FWD | REV |
| Sun 06/12/2016 to Sun 06/12/2016 | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HANAWAFL-COLTON__115_5 | | | | FWD | REV |
| Sun 06/12/2016 to Sun 06/12/2016 | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | | SCH - HQ_CEDARS | 150 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 40 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| PARISHVL-COLTON__115_3 & MCINTYRE-COLTON__115_8 & HANAWAFL-COLTON__115_5 & COLTON__-FLATROCK_115_2 | | | | FWD | REV |
| Sun 06/12/2016 to Sun 06/12/2016 | | | | (Import) | (Export) |
| 0530 | | 1730 | | SCH - HQ_CEDARS | 80 MW 40 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 110 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| COLTON__-FLATROCK_115_2 | | | | FWD | REV |
| Thu 06/16/2016 to Sat 06/18/2016 | | | | (Import) | (Export) |
| 0600 | Continuous | 1700 | | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| Thu 06/16/2016 to Sun 06/26/2016 | | | | (Import) | (Export) |
| 0600 | Continuous | 1700 | | SCH - HQ_CEDARS | 70 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 120 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| COLTON__-FLATROCK_115_2 | | | | FWD | REV |
| Sun 06/19/2016 to Sun 06/19/2016 | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | UPDATED by NGRID 02/04/2016 | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HANAWAFL-COLTON__115_5 | | | | FWD | REV |
| Sun 06/19/2016 to Sun 06/19/2016 | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | UPDATED by NGRID 02/04/2016 | SCH - HQ_CEDARS | 150 MW 40 MW |
| Work scheduled by: NGrid | | | | Impacts Total Transfer Capability | 40 MW 0 MW |
| ARR: 38 | | | | TTC with All Lines In Service | 190 MW 40 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|--|------------|----------------|--|-----------------------------------|----------------|
| PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Sun 06/19/2016 | to | Sun 06/19/2016 | | SCH - HQ_CEDARS | 80 MW |
| 0530 | | 1730 | | Impacts Total Transfer Capability | 110 MW |
| | | | | TTC with All Lines In Service | 190 MW |
| Work scheduled by: | | | | | 40 MW |
| | | | | | |
| MOSES___-ADIRNDCK_230_MAI | | | | FWD | |
| | | | | (Import) | |
| Mon 06/27/2016 | to | Wed 06/29/2016 | | MOSES SOUTH | 2100 MW |
| 0700 | Continuous | 1530 | | Impacts Total Transfer Capability | 1050 MW |
| Work scheduled by: NYPA | | | | TTC with All Lines In Service | 3150 MW |
| | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Thu 06/30/2016 | to | Fri 07/01/2016 | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 190 MW |
| | | | | | 40 MW |
| | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Tue 07/05/2016 | to | Sat 07/09/2016 | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 190 MW |
| | | | | | 40 MW |
| | | | | | |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Mon 07/11/2016 | to | Mon 08/01/2016 | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 190 MW |
| | | | | | 40 MW |
| | | | | | |
| BROWNFLS-TAYLORVL_115_4 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Tue 08/02/2016 | to | Thu 08/25/2016 | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 190 MW |
| | | | | | 40 MW |
| | | | | | |
| BROWNFLS-TAYLORVL_115_3 | | | | FWD | REV |
| | | | | (Import) | (Export) |
| Fri 08/26/2016 | to | Fri 09/02/2016 | | SCH - HQ_CEDARS | 70 MW |
| 0600 | Continuous | 1700 | | Impacts Total Transfer Capability | 120 MW |
| Work scheduled by: NGrid | | | | TTC with All Lines In Service | 190 MW |
| | | | | | 40 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GILBOA___-LEEDS___345_GL3

Mon 09/05/2016 to Fri 09/09/2016
0800 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 09/06/2016 to Sun 09/11/2016
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

MARCY___765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016
0700 Continuous 1630

Work scheduled by: NYPA

UPDATED by NYISO 01/20/2016

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/12/2016 to Sat 09/17/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 09/12/2016 to Fri 09/30/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| NIAGARA__345_230_BK 4 | | | | | FWD | REV |
|---|------------|----------------|----------------|--------------|-----------------------------------|----------------|
| | | | | | (Import) | (Export) |
| Wed 09/14/2016 | to | Thu 09/15/2016 | <u>UPDATED</u> | <u>by PA</u> | <u>09/18/2015</u> | |
| 0700 | Continuous | 1530 | | | SCH - OH - NY | 1900 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 1900 MW |
| BECK____-NIAGARA__345_PA301 | | | | | FWD | REV |
| | | | | | (Import) | (Export) |
| Fri 09/16/2016 | to | Fri 09/16/2016 | | | SCH - OH - NY | 1200 MW |
| 0700 | Continuous | 1530 | | | Impacts Total Transfer Capability | 700 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 1900 MW |
| FITZPTRK-EDIC____345_FE-1 | | | | | FWD | |
| | | | | | (Import) | |
| Mon 09/19/2016 | to | Wed 09/21/2016 | | | OSWEGO EXPORT | 4800 MW |
| 0700 | Continuous | 1530 | | | Impacts Total Transfer Capability | 450 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 5250 MW |
| MOSES____-ADIRNDCK_230_MA1 | | | | | FWD | |
| | | | | | (Import) | |
| Mon 09/19/2016 | to | Sat 09/24/2016 | | | MOSES SOUTH | 2100 MW |
| 0700 | Continuous | 1530 | | | Impacts Total Transfer Capability | 1050 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 3150 MW |
| BECK____-NIAGARA__230_PA27 | | | | | FWD | REV |
| | | | | | (Import) | (Export) |
| Mon 09/19/2016 | to | Sun 11/06/2016 | | | SCH - OH - NY | 1900 MW |
| 0700 | Continuous | 1530 | | | Impacts Total Transfer Capability | 0 MW |
| Work scheduled by: NYPA | | | | | TTC with All Lines In Service | 1900 MW |
| NRTH1385-NOR HBR__138_601 | | | | | FWD | REV |
| | | | | | (Import) | (Export) |
| Mon 09/26/2016 | to | Fri 09/30/2016 | | | SCH - NPX_1385 | 100 MW |
| 0700 | Continuous | 1600 | | | Impacts Total Transfer Capability | 100 MW |
| Work scheduled by: LI | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| | | | | | (Import) | (Export) |
| Mon 09/26/2016 | to | Fri 09/30/2016 | | | SCH - NPX_1385 | 0 MW |
| 0700 | | 1600 | | | Impacts Total Transfer Capability | 200 MW |
| Work scheduled by: | | | | | TTC with All Lines In Service | 200 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATEDby NGRID 07/09/2015

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

LEEDS___345KV_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

UPDATEDby NGRID 07/09/2015

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA 10/08/2015

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

UPDATEDby NYPA 10/08/2015

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY___765_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

UPDATEDby NYPA 10/08/2015

CENTRAL EAST - VC

2315 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 20

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|--|------------|----------------|----------------|----------------|-------------------|-----------------------------------|-----------------|----------------|--|--|
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040 | | | | | | FWD | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | (Import) | | | | |
| 0100 | | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | REV | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | (Import) | (Export) | | | |
| 0100 | | 1730 | | | | SCH - HQ - NY | 850 MW | 0 MW | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW 1000 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MARCY____765_345_BK 2 | | | | | | FWD | | | | |
| Mon 10/24/2016 | to | Fri 10/28/2016 | | | | (Import) | | | | |
| 0700 | Continuous | 1730 | | | | MOSES SOUTH | 1700 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1450 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-ADIRNDCK_230_MA2 | | | | | | FWD | | | | |
| Mon 10/31/2016 | to | Sat 11/05/2016 | | | | (Import) | | | | |
| 0700 | Continuous | 1530 | | | | MOSES SOUTH | 2300 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| HOMRC_NY-MAINS_NY_345_47 | | | | | | FWD | REV | | | |
| Fri 11/04/2016 | to | Fri 11/04/2016 | | | | (Import) | (Export) | | | |
| 0600 | Continuous | 1600 | | | | SCH - PJ - NY | 2600 MW | 1300 MW | | |
| Work scheduled by: NYSEG | | | | | | Impacts Total Transfer Capability | 0 MW 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 2600 MW 1300 MW | | | |

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **09/16/2015**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 **UPDATED** **by CONED** **09/16/2015**

(Import)

0001 Continuous 2359

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

Work scheduled by: NGrid

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MAINESBG-WATRCURE_345_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 **UPDATED** **by NYSEG** **02/16/2016**

(Import) (Export)

0800 Continuous 1600

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

Work scheduled by: PJM

TTC with All Lines In Service 2600 MW 1300 MW

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,February 21, 2016 to Tuesday ,August 22, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/28/2016 to Fri 12/02/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/05/2016 to Fri 12/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/12/2016 to Fri 12/16/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 12/12/2016 to Fri 12/30/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/19/2016 to Thu 12/22/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC___345_FE-1

Mon 03/06/2017 to Fri 03/31/2017
0600 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW