

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|------------------------------------|------------|----------------|------------------|-----------------|-------------------------------|---|
| HUDSONTP-W49TH_ST_345_Y56 | | | | | FWD | |
| Fri 01/01/2016 | to | Sun 05/01/2016 | <u>EXT FORCE</u> | <u>by PJM</u> | <u>01/22/2016</u> | (Import) |
| 1308 | Continuous | 2359 | | | | 0 MW |
| Work scheduled by: ConEd | | | | | SCH - PJM_HTP | Impacts Total Transfer Capability 660 MW |
| | | | | | TTC with All Lines In Service | 660 MW |
| MARCY -EDIC 345 UE1-7 | | | | | FWD | |
| Mon 01/04/2016 | to | Fri 02/26/2016 | <u>UPDATED</u> | <u>by NG</u> | <u>02/10/2016</u> | (Import) |
| 0500 | Continuous | 0830 | | | | 5250 MW |
| Work scheduled by: NYPA | | | | | OSWEGO EXPORT | Impacts Total Transfer Capability 0 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| FRASER -COOPERS 345_33 | | | | | FWD | |
| Mon 01/04/2016 | to | Thu 03/03/2016 | <u>UPDATED</u> | <u>by NYSEG</u> | <u>02/15/2016</u> | (Import) |
| 0800 | Continuous | 1500 | | | | 2395 MW |
| Work scheduled by: NYSEG | | | | | CENTRAL EAST - VC | Impacts Total Transfer Capability 580 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| W49TH_ST-E13THSTA_345_M54 | | | | | FWD | |
| Thu 01/21/2016 | to | Mon 03/14/2016 | <u>EXT FORCE</u> | <u>by CE</u> | <u>02/03/2016</u> | (Import) |
| 0255 | Continuous | 2359 | | | | 3800 MW |
| Work scheduled by: ConEd | | | | | SPR/DUN-SOUTH | Impacts Total Transfer Capability 800 MW |
| | | | | | TTC with All Lines In Service | 4600 MW |
| OAKDALE -FRASER 345_32 | | | | | FWD | |
| Mon 02/01/2016 | to | Sun 02/21/2016 | <u>UPDATED</u> | <u>by NYSEG</u> | <u>02/15/2016</u> | (Import) |
| 0800 | Continuous | 1600 | | | | 2650 MW |
| Work scheduled by: NYSEG | | | | | CENTRAL EAST - VC | Impacts Total Transfer Capability 325 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| SCH-HQ-NYISO_LIMIT_1450 | | | | | FWD | |
| Thu 02/04/2016 | to | Fri 02/12/2016 | <u>EXTENDED</u> | <u>by HQ</u> | <u>02/12/2016</u> | (Import) |
| 0001 | Continuous | 2100 | | | | 1450 MW |
| Work scheduled by: HQ | | | | | SCH - HQ - NY | Impacts Total Transfer Capability 50 MW |
| | | | | | TTC with All Lines In Service | 1500 MW |
| HUDSONP -FARRAGUT_345_B3402 | | | | | FWD | REV |
| Fri 02/05/2016 | to | Fri 02/12/2016 | <u>FORCED</u> | <u>by CONED</u> | <u>02/12/2016</u> | (Import) (Export) |
| 1015 | Continuous | 0327 | | | | 2600 MW 1300 MW |
| Work scheduled by: ConEd | | | | | SCH - PJ - NY | Impacts Total Transfer Capability 0 MW 0 MW |
| | | | | | TTC with All Lines In Service | 2600 MW 1300 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 02/08/2016 to Fri 02/12/2016
0700 Continuous 1800

UPDATED by NYPA 02/12/2016

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

VOLNEY___-CLAY_____345_6

Wed 02/10/2016 to Fri 02/12/2016
0730 Continuous 1530

EXTENDED by NGRID 02/11/2016

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOTHAVN-RAINEY___345_Q11

Sat 02/13/2016 to Sat 02/13/2016
0001 Continuous 2359

UPDATED by CONED 02/09/2016

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-HQ-NYISO_LIMIT_1100

Sat 02/13/2016 to Sun 02/14/2016
0001 Continuous 2059

EXT FORCE by HQ 02/12/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1100 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1400

Sat 02/13/2016 to Sun 02/14/2016
0001 Continuous 2359

EXTENDED by HQ 02/12/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 02/14/2016 to Sun 02/14/2016
0900 Continuous 1100

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SCH-HQ-NYISO_LIMIT_1200

Sun 02/14/2016 to Fri 03/04/2016
2100 Continuous 1559

EXT FORCE by HQ 02/12/2016

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1200 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MAl

Tue 02/16/2016 to Fri 02/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY 345_STATCOM SVC

Tue 02/16/2016 to Tue 03/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 02/11/2016

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Wed 02/17/2016 to Wed 02/17/2016
0001 Continuous 0059

Work scheduled by: HQ

UPDATED by HQ 02/15/2016

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Wed 02/17/2016 to Wed 02/17/2016
0001 Continuous 0059

Work scheduled by: HQ

UPDATED by HQ 02/15/2016

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 02/17/2016 to Wed 02/17/2016
0001 0059

Work scheduled by:

FWD
(Import)
MOSES SOUTH 2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Wed 02/17/2016 to Wed 02/17/2016
0001 0059

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 1370 MW 0 MW
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Wed 02/17/2016 to Wed 02/17/2016
0001 Continuous 0059

Work scheduled by: HQ

UPDATED by HQ 02/15/2016

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--------------------------------------|------------|----------------|----------------|--------------|-------------------|-----------------------------------|---------------------|
| CHAT_DC_GC2 | | | | | | | REV |
| Wed 02/17/2016 | to | Wed 02/17/2016 | <u>UPDATED</u> | <u>by HQ</u> | <u>02/15/2016</u> | | (Export) |
| 0001 | Continuous | 0059 | | | | SCH - HQ - NY | 500 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | | | TTC with All Lines In Service | 1000 MW |
| SCH-HQ-NYISO_LIMIT_800 | | | | | | | FWD |
| Wed 02/17/2016 | to | Wed 02/17/2016 | <u>UPDATED</u> | <u>by HQ</u> | <u>02/15/2016</u> | | (Import) |
| 0001 | Continuous | 0059 | | | | SCH - HQ - NY | 800 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 700 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| SCH-HQ-NYISO_LIMIT_1450 | | | | | | | FWD |
| Wed 02/17/2016 | to | Thu 02/18/2016 | | | | | (Import) |
| 0900 | Continuous | 1700 | | | | SCH - HQ - NY | 1450 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 50 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW |
| CHAT_DC_GC1 | | | | | | | FWD |
| Thu 02/18/2016 | to | Thu 02/18/2016 | <u>UPDATED</u> | <u>by HQ</u> | <u>02/15/2016</u> | | (Import) |
| 2200 | Continuous | 2259 | | | | MOSES SOUTH | 2850 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 300 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| CHAT_DC_GC1 | | | | | | | REV |
| Thu 02/18/2016 | to | Thu 02/18/2016 | <u>UPDATED</u> | <u>by HQ</u> | <u>02/15/2016</u> | | (Export) |
| 2200 | Continuous | 2259 | | | | SCH - HQ - NY | 500 MW |
| Work scheduled by: HQ | | | | | | Impacts Total Transfer Capability | 500 MW |
| | | | | | | TTC with All Lines In Service | 1000 MW |
| CHAT_DC_GC1 & CHAT_DC_GC2 | | | | | | | FWD |
| Thu 02/18/2016 | to | Thu 02/18/2016 | | | | | (Import) |
| 2200 | | 2259 | | | | MOSES SOUTH | 2550 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 600 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| CHAT_DC_GC1 & CHAT_DC_GC2 | | | | | | | FWD REV |
| Thu 02/18/2016 | to | Thu 02/18/2016 | | | | | (Import) (Export) |
| 2200 | | 2259 | | | | SCH - HQ - NY | 1370 MW 0 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 130 MW 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Thu 02/18/2016 to Thu 02/18/2016 UPDATED by HQ 02/15/2016
2200 Continuous 2259

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Thu 02/18/2016 to Thu 02/18/2016 UPDATED by HQ 02/15/2016
2200 Continuous 2259

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_800

FWD

Thu 02/18/2016 to Thu 02/18/2016 UPDATED by HQ 02/15/2016
2200 Continuous 2259

(Import)

SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

MOSES__-ADIRNDCK_230_MA1

FWD

Sun 02/21/2016 to Fri 02/26/2016 UPDATED by PA 02/10/2016
0700 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOPATCON-RAMAPO__500_5018

FWD

REV

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import) (Export)

SCH - PJ - NY **2100 MW 1000 MW**
Impacts Total Transfer Capability 500 MW 300 MW
TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO__500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

TOTAL EAST **6400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 6500 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO__500_5018

FWD

Mon 02/22/2016 to Sat 02/27/2016
0001 Continuous 1900

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2400 MW | 1300 MW |
| Impacts Total Transfer Capability | 200 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

RAMAPO___345_345_PAR4500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2400 MW | 1300 MW |
| Impacts Total Transfer Capability | 200 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

RAMAPO___500_345_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJ - NY | 2100 MW | 1000 MW |
| Impacts Total Transfer Capability | 500 MW | 300 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

RAMAPO___500_345_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

| | FWD (Import) |
|-----------------------------------|-----------------|
| TOTAL EAST | 6400 MW |
| Impacts Total Transfer Capability | 100 MW |
| TTC with All Lines In Service | 6500 MW |

RAMAPO___500_345_BK 1500

Mon 02/22/2016 to Sat 02/27/2016

0001 Continuous 1900

Work scheduled by: ConEd

| | FWD (Import) |
|-----------------------------------|-----------------|
| UPNY CONED | 4000 MW |
| Impacts Total Transfer Capability | 1100 MW |
| TTC with All Lines In Service | 5100 MW |

COOPERS_-MIDDLETP_345_CMT-34

Thu 02/25/2016 to Fri 02/26/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2720 MW |
| Impacts Total Transfer Capability | 255 MW |
| TTC with All Lines In Service | 2975 MW |

SCH-IMO-NYISO_LIMIT_1100

Mon 02/29/2016 to Mon 02/29/2016

0600 Continuous 1700

Work scheduled by: NGrid

| | FWD (Import) |
|-----------------------------------|-----------------|
| SCH - OH - NY | 1400 MW |
| Impacts Total Transfer Capability | 500 MW |
| TTC with All Lines In Service | 1900 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_900

Tue 03/01/2016 to Tue 03/01/2016
0600 Continuous 1700
Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY 1200 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345_1

Tue 03/01/2016 to Wed 03/02/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK_230_Ma1

Tue 03/01/2016 to Fri 03/04/2016 UPDATED by NYPA 02/09/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE 345_31

Wed 03/02/2016 to Wed 03/02/2016
0800 Continuous 1630
Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY 2600 MW 1300 MW
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2600 MW 1300 MW

PANNELL -CLAY 345_2

Thu 03/03/2016 to Fri 03/04/2016
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

GILBOA -N.SCTLND_345_GNS-1

Thu 03/03/2016 to Thu 03/03/2016
0800 Daily(No Weekends) 1230
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

FRASER 345_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016
0900 Continuous 1330
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC 2935 MW
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sat 03/05/2016 to Sun 03/06/2016
0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA__230_MMS1 & MOSES_-MASSENA__230_MMS2

Sat 03/05/2016 to Sun 03/06/2016
0100 1730

Work scheduled by:

ARR: 20

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 03/05/2016 to Sun 03/06/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/05/2016 to Sun 03/06/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MARCY__-COOPERS_345_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016
1800 Continuous 0559

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W79

Mon 03/07/2016 to Mon 03/07/2016
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 03/07/2016 to Fri 03/18/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 5100 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 03/07/2016 to Tue 04/05/2016
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4150 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 5100 MW

N.SCTLND-ALPS_____345_2

Mon 03/07/2016 to Mon 03/14/2016
0600 Continuous 1600

Work scheduled by: NGrid

| | FWD | REV |
|-----------------------------------|---------------|----------------|
| | (Import) | (Export) |
| SCH - NE - NY | 900 MW | 1600 MW |
| Impacts Total Transfer Capability | 500 MW | 0 MW |
| TTC with All Lines In Service | 1400 MW | 1600 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| N.SCTLND-ALPS_____345_2 | | | | | FWD | REV |
|----------------------------------|------------|------|----------------|--------------------------------|-----------------------------------|---------------|
| Mon 03/07/2016 to Mon 03/14/2016 | | | | | (Import) (Export) | |
| 0600 | Continuous | 1600 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| N.SCTLND-LEEDS_____345_93 | | | | | FWD | |
| Mon 03/07/2016 to Mon 03/14/2016 | | | | | (Import) | |
| 0600 | Continuous | 1600 | | | CENTRAL EAST - VC | 2650 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 325 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| EDIC____-N.SCTLND_345_14 | | | | | FWD | |
| Mon 03/07/2016 to Sun 03/27/2016 | | | | | (Import) | |
| 0600 | Continuous | 1600 | <u>UPDATED</u> | <u>by NG</u> <u>02/11/2016</u> | CENTRAL EAST - VC | 2240 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 735 MW |
| | | | | | TTC with All Lines In Service | 2975 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | FWD | |
| Mon 03/07/2016 to Fri 03/11/2016 | | | | | (Import) | |
| 0700 | Continuous | 1530 | | | MOSES SOUTH | 2300 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| EASTVIEW-SPRNBRK__345_W79 | | | | | FWD | |
| Tue 03/08/2016 to Mon 03/14/2016 | | | | | (Import) | |
| 0001 | Continuous | 1930 | | | UPNY CONED | 4350 MW |
| Work scheduled by: ConEd | | | | | Impacts Total Transfer Capability | 750 MW |
| | | | | | TTC with All Lines In Service | 5100 MW |
| NIAGARA_-ROCHESTR_345_NR2 | | | | | FWD | |
| Wed 03/09/2016 to Thu 03/10/2016 | | | | | (Import) | |
| 0700 | Continuous | 1700 | | | DYSINGER EAST | 1700 MW |
| Work scheduled by: NYPA | | | | | Impacts Total Transfer Capability | 1450 MW |
| | | | | | TTC with All Lines In Service | 3150 MW |
| EGRDNCTY_345_138_BK 1 | | | | | FWD | |
| Thu 03/10/2016 to Sat 03/19/2016 | | | | | (Import) | |
| 0001 | Continuous | 2359 | <u>UPDATED</u> | <u>by LI</u> <u>01/28/2016</u> | CONED - LIPA | 1250 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 250 MW |
| | | | | | TTC with All Lines In Service | 1500 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/11/2016 to Sat 03/12/2016
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

COOPERS_-MIDDLETP_345_CMT-34

Sat 03/12/2016 to Sun 03/13/2016
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Sun 03/13/2016 to Sun 03/13/2016
0600 Continuous 1530

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1300 MW 1600 MW**
Impacts Total Transfer Capability 100 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

COOPERS_-ROCKTVRN_345_CRT-42

Mon 03/14/2016 to Sun 03/27/2016
0600 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 05/06/2015

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BECK_-PACKARD_230_BP76

Mon 03/14/2016 to Mon 03/14/2016
0645 Daily(No Weekends) 1630

Work scheduled by: NGrid

UPDATED by NGRID 02/09/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1600 MW 1650 MW**
Impacts Total Transfer Capability 300 MW 250 MW
TTC with All Lines In Service 1900 MW 1900 MW

CLAY_-EDIC_345_1-16

Mon 03/14/2016 to Tue 03/15/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOSES_-ADIRNDCK_230_MA2

Mon 03/14/2016 to Sat 03/19/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Tue 03/15/2016 to Thu 03/17/2016
 0001 Continuous 1930

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

CLAY__-EDIC__345_2-15

Wed 03/16/2016 to Thu 03/17/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/18/2016 to Fri 03/18/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1600 MW 1650 MW**
 Impacts Total Transfer Capability 300 MW 250 MW
 TTC with All Lines In Service 1900 MW 1900 MW

EGRDNCTY_345_138_BK 2

Mon 03/21/2016 to Wed 03/30/2016
 0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 01/28/2016

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON__345_303

Mon 03/21/2016 to Fri 03/25/2016
 0700 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MOSES__-ADIRNDCK_230_MA2

Mon 03/21/2016 to Sat 03/26/2016
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL__345_RP1

Mon 03/21/2016 to Tue 03/22/2016
 1000 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5100MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Wed 03/23/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

ROCHESTR-PANNELL_345_RP2

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

FWD

REV

Sun 03/27/2016 to Sun 03/27/2016

(Import) (Export)

0600 Continuous 1530

Work scheduled by: ISONE

SCH - NE - NY

1300 MW 1600 MW

Impacts Total Transfer Capability 100 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

MARCY_-COOPERS_345_UCC2-41

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_345_STATCOM SVC

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MARCY_765_345_BK 1

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**OSWEGO_-ELBRIDGE_345_17**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0730 Daily(No Weekends) 0800

Work scheduled by: NGrid

UPDATED by NGRID 02/05/2016

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 75

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|---|--------------------|----------------|----------------|-----------------------------------|-----------------------------------|----------------------|
| ELBRIDGE-LAFAYTTE_345_17-LE | | | | | FWD | |
| Tue 03/29/2016 | to | Tue 03/29/2016 | <u>UPDATED</u> | <u>by NGRID</u> <u>02/05/2016</u> | (Import) | |
| 0730 | Daily(No Weekends) | 1700 | | | OSWEGO EXPORT | 5250 MW |
| Work scheduled by: NGrid | | | ARR: 75 | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| OSWEGO__-ELBRIDGE_345_17 | | | | | FWD | |
| Tue 03/29/2016 | to | Tue 03/29/2016 | <u>UPDATED</u> | <u>by NGRID</u> <u>02/05/2016</u> | (Import) | |
| 1630 | Daily(No Weekends) | 1700 | | | OSWEGO EXPORT | 5250 MW |
| Work scheduled by: NGrid | | | ARR: 75 | | Impacts Total Transfer Capability | 0 MW |
| | | | | | TTC with All Lines In Service | 5250 MW |
| COLTON__-HIGLEY__115_1 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | SCH - HQ_CEDARS | 130 MW 100 MW |
| Work scheduled by: NGrid | | | ARR: 38 | | Impacts Total Transfer Capability | 69 MW 0 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| SUGARISL-COLTON__115_4 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | SCH - HQ_CEDARS | 150 MW 100 MW |
| Work scheduled by: NGrid | | | ARR: 38 | | Impacts Total Transfer Capability | 49 MW 0 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| SUGARISL-COLTON__115_4 & PYRITES_-COLTON__115_7 & COLTON__-HIGLEY__115_1 | | | | | FWD | REV |
| Sun 04/03/2016 | to | Sun 04/10/2016 | | | (Import) | (Export) |
| 0700 | | 1900 | | | SCH - HQ_CEDARS | 110 MW 60 MW |
| Work scheduled by: | | | ARR: 38 | | Impacts Total Transfer Capability | 89 MW 40 MW |
| | | | | | TTC with All Lines In Service | 199 MW 100 MW |
| NRTH1385-NOR HBR__138_601 | | | | | FWD | REV |
| Mon 04/04/2016 | to | Mon 04/04/2016 | <u>UPDATED</u> | <u>by NYISO</u> <u>02/02/2016</u> | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | SCH - NPX_1385 | 100 MW 100 MW |
| Work scheduled by: LI | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| Mon 04/04/2016 | to | Mon 04/04/2016 | | | (Import) | (Export) |
| 0001 | | 2359 | | | SCH - NPX_1385 | 0 MW 0 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO 02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016
0001 2359

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO 02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|---------------|---------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 04/04/2016 to Mon 04/04/2016 **UPDATED** **by NYISO 02/02/2016**
0001 Continuous 2359

Work scheduled by: LI

| | FWD | REV |
|-----------------------------------|-------------|-------------|
| | (Import) | (Export) |
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

PANNELL_-CLAY__345_2

Mon 04/04/2016 to Mon 04/04/2016
0730 Continuous 1500

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| WEST CENTRAL | 1300 MW |
| Impacts Total Transfer Capability | 950 MW |
| TTC with All Lines In Service | 2250 MW |

ROCKTVRN-RAMAPO__345_77

Mon 04/04/2016 to Fri 04/29/2016 **UPDATED** **by CHGE 11/13/2015**
0800 Continuous 1559

Work scheduled by: CHGE

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2570 MW |
| Impacts Total Transfer Capability | 405 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_C3403

Fri 04/08/2016 to Sat 05/07/2016 **UPDATED** **by PJM** **01/07/2016**

0200 Continuous 1600

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

GOETHALS-LINDN_CG_345_G23L & GOETHALS-LINDN_CG_345_G23M

Mon 04/11/2016 to Mon 04/25/2016

0001 2359

Work scheduled by:

| | FWD | REV |
|-----------------------------------|-------------|---------------|
| | (Import) | (Export) |
| SCH - PJM_VFT | 0 MW | 315 MW |
| Impacts Total Transfer Capability | 315 MW | 0 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

BECK_-NIAGARA_230_PA27

Fri 04/15/2016 to Fri 04/15/2016

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - OH - NY | 1900 MW | 1900 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 1900 MW | 1900 MW |

EDIC_-FRASER_345_EF24-40

Mon 04/18/2016 to Sun 05/15/2016

0500 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

MOSES_-ADIRNDCK_230_MA2

Mon 04/18/2016 to Fri 04/22/2016 **UPDATED** **by NYPA** **01/27/2016**

0700 Continuous 1530

Work scheduled by: NYPA

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| MOSES SOUTH | 2300 MW |
| Impacts Total Transfer Capability | 850 MW |
| TTC with All Lines In Service | 3150 MW |

FRASER_-COOPERS_345_33

Mon 04/18/2016 to Sun 05/22/2016

0800 Continuous 1600

Work scheduled by: NYSEG

| | FWD |
|-----------------------------------|----------------|
| | (Import) |
| CENTRAL EAST - VC | 2395 MW |
| Impacts Total Transfer Capability | 580 MW |
| TTC with All Lines In Service | 2975 MW |

HOMER C_-FIVEMILE_345_37

Wed 04/20/2016 to Thu 05/19/2016

0800 Continuous 1600

Work scheduled by: NGrid

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2600 MW | 1300 MW |
| Impacts Total Transfer Capability | 0 MW | 0 MW |
| TTC with All Lines In Service | 2600 MW | 1300 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|---|------------|----------------|----------------|----------------|-------------------|-----------------------------------|----------------|----------------|--|--|
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | (Import) | | | | |
| 0100 | Continuous | 1530 | | | | MOSES SOUTH | 1550 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1600 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| CHATGUAY-MASSENA__765_7040 | | | | | | FWD | REV | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1530 | | | | SCH - HQ - NY | 0 MW | 0 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1500 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | (Import) | | | | |
| 0100 | Continuous | 1530 | | | | CENTRAL EAST - VC | 2315 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 660 MW | | | |
| | | | | | | TTC with All Lines In Service | 2975 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | (Import) | | | | |
| 0100 | Continuous | 1530 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>01/27/2016</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1530 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040 | | | | | | FWD | | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | | | | (Import) | | | | |
| 0100 | | 1530 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES_-MASSENA__230_MMS1 & MOSES_-MASSENA__230_MMS2 | | | | | | FWD | REV | | | |
| Sat 04/23/2016 | to | Sun 04/24/2016 | | | | (Import) | (Export) | | | |
| 0100 | | 1530 | | | | SCH - HQ - NY | 850 MW | 0 MW | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW | | | |
| | | | | | | | | | | |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|--|--------------------|----------------|----------------|--------------|-----------------------------------|----------------|----------------|
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | 1300 MW | 1300 MW |
| Work scheduled by: NGrid | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 300 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-ALPS_____345_393 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | (Import) | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | SCH - NPX_1385 | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW | 200 MW |
| SCH-NYISO-NE_LIMIT_400 | | | | | | | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | | (Export) |
| 0700 | Daily(No Weekends) | 0900 | | | | | 600 MW |
| Work scheduled by: NGrid | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | | 1000 MW |
| | | | | | TTC with All Lines In Service | | 1600 MW |
| MOSES____-ADIRNDCK_230_MA2 | | | | | | FWD | |
| Mon 04/25/2016 | to | Fri 04/29/2016 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2300 MW | |
| Work scheduled by: NYPA | | | | | MOSES SOUTH | | |
| | | | | | Impacts Total Transfer Capability | 850 MW | |
| | | | | | TTC with All Lines In Service | 3150 MW | |
| BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Mon 04/25/2016 | | | | (Import) | (Export) |
| 0800 | | 0900 | | | | 1300 MW | 1300 MW |
| Work scheduled by: | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 300 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Sat 05/07/2016 | | | | (Import) | (Export) |
| 0800 | Continuous | 1600 | | | | 1400 MW | 1450 MW |
| Work scheduled by: ISONE | | | | | SCH - NE - NY | | |
| | | | | | Impacts Total Transfer Capability | 0 MW | 150 MW |
| | | | | | TTC with All Lines In Service | 1400 MW | 1600 MW |
| BERKSHIR-NORTHFLD_345_312 | | | | | | FWD | REV |
| Mon 04/25/2016 | to | Sat 05/07/2016 | | | | (Import) | (Export) |
| 0800 | Continuous | 1600 | | | | 100 MW | 100 MW |
| Work scheduled by: ISONE | | | | | SCH - NPX_1385 | | |
| | | | | | Impacts Total Transfer Capability | 100 MW | 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW | 200 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 04/25/2016 to Sat 05/07/2016
0800 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

ROCKTVRN-RAMAPO___345_77

Fri 04/29/2016 to Sat 05/14/2016
1600 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
CENTRAL EAST - VC **2570 MW**
Impacts Total Transfer Capability 405 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 05/01/2016 to Fri 05/06/2016
1300 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/02/2016 to Fri 05/06/2016
0001 Continuous 1800

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 05/02/2016 to Fri 05/06/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|-----------------------------------|------------|------|----------------|--------------|-------------------|-----------------------------------|----------------|
| BROWNFLS-TAYLORVL_115_4 | | | | | | FWD | REV |
| Tue 05/03/2016 to Fri 05/27/2016 | | | | | | (Import) | (Export) |
| 0700 | Continuous | 1800 | | | | 70 MW | 40 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 120 MW |
| ARR: 38 | | | | | | TTC with All Lines In Service | 190 MW |
| | | | | | | | 40 MW |
| BERKSHIR-ALPS_345_393 | | | | | | FWD | REV |
| Sat 05/07/2016 to Sat 05/07/2016 | | | | | | (Import) | (Export) |
| 1600 | Daily | 1800 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | 950 MW | 1000 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 1400 MW |
| | | | | | | | 1600 MW |
| BERKSHIR-ALPS_345_393 | | | | | | FWD | REV |
| Sat 05/07/2016 to Sat 05/07/2016 | | | | | | (Import) | (Export) |
| 1600 | Daily | 1800 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | 100 MW | 100 MW |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| | | | | | | | 200 MW |
| SCH-NYISO-NE_LIMIT_400 | | | | | | | REV |
| Sat 05/07/2016 to Sat 05/07/2016 | | | | | | | (Export) |
| 1600 | Daily | 1800 | <u>UPDATED</u> | <u>by NE</u> | <u>01/15/2016</u> | 600 MW | |
| Work scheduled by: NGrid | | | | | | Impacts Total Transfer Capability | 1000 MW |
| | | | | | | TTC with All Lines In Service | 1600 MW |
| GILBOA_-N.SCTLND_345_GNS-1 | | | | | | FWD | |
| Mon 05/09/2016 to Fri 05/13/2016 | | | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2520 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 455 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| SHOR_NPX-SHOREHAM_138_CSC | | | | | | FWD | REV |
| Mon 05/09/2016 to Sat 05/14/2016 | | | | | | (Import) | (Export) |
| 0700 | Continuous | 1900 | | | | 0 MW | 0 MW |
| Work scheduled by: LI | | | | | | Impacts Total Transfer Capability | 330 MW |
| | | | | | | TTC with All Lines In Service | 330 MW |
| | | | | | | | 330 MW |
| RAMAPO_-BUCHAN_N_345_Y94 | | | | | | FWD | |
| Thu 05/12/2016 to Sat 05/14/2016 | | | | | | (Import) | |
| 0001 | Continuous | 2359 | | | | 4150 MW | |
| Work scheduled by: ConEd | | | | | | Impacts Total Transfer Capability | 950 MW |
| | | | | | | TTC with All Lines In Service | 5100 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-ROCKTVRN_345_CRT-42

Mon 05/16/2016 to Fri 05/20/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/16/2016 to Fri 06/03/2016
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

EDIC_-FRASER_345_EF24-40

Mon 05/23/2016 to Tue 05/24/2016
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016
0730 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY_345_8

Tue 05/24/2016 to Fri 05/27/2016
0700 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MAINESBG-WATRCURE_345_30

Tue 05/24/2016 to Wed 05/25/2016
0800 Continuous 1600

Work scheduled by: NYSEG

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2200 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 0 MW |
| TTC with All Lines In Service | 2300 MW | 1300 MW |

HOMRC_NY-MAINS_NY_345_47

Thu 05/26/2016 to Fri 05/27/2016
0800 Continuous 1600

Work scheduled by: PJM

| | FWD | REV |
|-----------------------------------|----------------|----------------|
| | (Import) | (Export) |
| SCH - PJ - NY | 2200 MW | 1300 MW |
| Impacts Total Transfer Capability | 100 MW | 0 MW |
| TTC with All Lines In Service | 2300 MW | 1300 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-COOPERS___345_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016

0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Tue 05/31/2016 to Wed 06/15/2016

0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FRASER___-COOPERS___345_33

Tue 05/31/2016 to Wed 06/01/2016

0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH___345_NS1-38

Fri 06/03/2016 to Fri 06/03/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Sat 06/04/2016 to Fri 06/10/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BECK___-NIAGARA___345_PA302

Mon 06/06/2016 to Fri 06/17/2016

0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1100 MW**
Impacts Total Transfer Capability 700 MW 800 MW
TTC with All Lines In Service 1900 MW 1900 MW

COLTON___-FLATROCK_115_2

Sun 06/12/2016 to Sun 06/12/2016

0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **100 MW 40 MW**
Impacts Total Transfer Capability 90 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|--|------------|------|---------|---------------------|-----------------------------------|--------------|
| HANAWAFL-COLTON___115_5 | | | | | FWD | REV |
| Sun 06/12/2016 to Sun 06/12/2016 | | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | | | SCH - HQ_CEDARS | 150 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 40 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2 | | | | | FWD | REV |
| Sun 06/12/2016 to Sun 06/12/2016 | | | | | (Import) | (Export) |
| 0530 | | 1730 | | | SCH - HQ_CEDARS | 80 MW 40 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 110 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| COLTON___-FLATROCK_115_2 | | | | | FWD | REV |
| Thu 06/16/2016 to Sat 06/18/2016 | | | | | (Import) | (Export) |
| 0600 | Continuous | 1700 | | | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| COLTON___-FLATROCK_115_2 | | | | | FWD | REV |
| Sun 06/19/2016 to Sun 06/19/2016 | | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | UPDATED | by NGRID 02/04/2016 | SCH - HQ_CEDARS | 100 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 90 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| HANAWAFL-COLTON___115_5 | | | | | FWD | REV |
| Sun 06/19/2016 to Sun 06/19/2016 | | | | | (Import) | (Export) |
| 0530 | Continuous | 1730 | UPDATED | by NGRID 02/04/2016 | SCH - HQ_CEDARS | 150 MW 40 MW |
| Work scheduled by: NGrid | | | | | Impacts Total Transfer Capability | 40 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |
| PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & HANAWAFL-COLTON___115_5 & COLTON___-FLATROCK_115_2 | | | | | FWD | REV |
| Sun 06/19/2016 to Sun 06/19/2016 | | | | | (Import) | (Export) |
| 0530 | | 1730 | | | SCH - HQ_CEDARS | 80 MW 40 MW |
| Work scheduled by: | | | | | Impacts Total Transfer Capability | 110 MW 0 MW |
| ARR: 38 | | | | | TTC with All Lines In Service | 190 MW 40 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

Mon 06/27/2016 to Wed 06/29/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

MARCY___-COOPERS__345_UCC2-41

Sun 08/28/2016 to Wed 08/31/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GILBOA___-LEEDS___345_GL3

Mon 09/05/2016 to Fri 09/09/2016

0800 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_BK 2

Tue 09/06/2016 to Sun 09/11/2016

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/12/2016 to Fri 09/16/2016

0700 Continuous 1630

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

UPDATED by NYISO 01/20/2016

MOSES___-ADIRNDCK_230_MAI

Mon 09/12/2016 to Sat 09/17/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/12/2016 to Fri 09/30/2016

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| NIAGARA__345_230_BK 4 | | | | | | FWD | REV |
|---|------------|----------------|----------------|--------------|-------------------|-----------------------------------|----------|
| | | | | | | (Import) | (Export) |
| Wed 09/14/2016 | to | Thu 09/15/2016 | <u>UPDATED</u> | <u>by PA</u> | <u>09/18/2015</u> | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | SCH - OH - NY | 1900 MW |
| | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 1900 MW |
| BECK____-NIAGARA__345_PA301 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Fri 09/16/2016 | to | Fri 09/16/2016 | | | | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | SCH - OH - NY | 1200 MW |
| | | | | | | Impacts Total Transfer Capability | 700 MW |
| | | | | | | TTC with All Lines In Service | 1900 MW |
| FITZPTRK-EDIC____345_FE-1 | | | | | | FWD | |
| | | | | | | (Import) | |
| Mon 09/19/2016 | to | Wed 09/21/2016 | | | | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | OSWEGO EXPORT | 4800 MW |
| | | | | | | Impacts Total Transfer Capability | 450 MW |
| | | | | | | TTC with All Lines In Service | 5250 MW |
| MOSES____-ADIRNDCK_230_MA1 | | | | | | FWD | |
| | | | | | | (Import) | |
| Mon 09/19/2016 | to | Sat 09/24/2016 | | | | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | MOSES SOUTH | 2100 MW |
| | | | | | | Impacts Total Transfer Capability | 1050 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| BECK____-NIAGARA__230_PA27 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Mon 09/19/2016 | to | Sun 11/06/2016 | | | | | |
| 0700 | Continuous | 1530 | | | | | |
| Work scheduled by: NYPA | | | | | | SCH - OH - NY | 1900 MW |
| | | | | | | Impacts Total Transfer Capability | 0 MW |
| | | | | | | TTC with All Lines In Service | 1900 MW |
| NRTH1385-NOR HBR__138_601 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Mon 09/26/2016 | to | Fri 09/30/2016 | | | | | |
| 0700 | Continuous | 1600 | | | | | |
| Work scheduled by: LI | | | | | | SCH - NPX_1385 | 100 MW |
| | | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | | FWD | REV |
| | | | | | | (Import) | (Export) |
| Mon 09/26/2016 | to | Fri 09/30/2016 | | | | | |
| 0700 | | 1600 | | | | | |
| Work scheduled by: | | | | | | SCH - NPX_1385 | 0 MW |
| | | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | | TTC with All Lines In Service | 200 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 1600

Work scheduled by:

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_1385

Mon 09/26/2016 to Fri 09/30/2016
0700 Continuous 1600

Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

MOSES__-ADIRNDCK_230_MAI

Mon 09/26/2016 to Sat 10/01/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD (Import) |
|-----------------------------------|-----------------|
| MOSES SOUTH | 2100 MW |
| Impacts Total Transfer Capability | 1050 MW |
| TTC with All Lines In Service | 3150 MW |

MARCY__-COOPERS__345_UCC2-41

Mon 10/03/2016 to Sun 10/09/2016
0700 Continuous 1530

Work scheduled by: NYPA

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2500 MW |
| Impacts Total Transfer Capability | 475 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 10/04/2016 to Fri 10/07/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS___345KV_R94301

Mon 10/10/2016 to Fri 11/04/2016
0700 Continuous 1600

Work scheduled by: NGrid

UPDATED by NGRID 07/09/2015

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Tue 10/11/2016 to Fri 10/14/2016
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

| FWD | REV |
|---|----------|
| (Import) | (Export) |
| SCH - HQ - NY 0 MW | 0 MW |
| Impacts Total Transfer Capability 1500 MW | 1000 MW |
| TTC with All Lines In Service 1500 MW | 1000 MW |

MASSENA_-MARCY___765_MSU1

Sat 10/15/2016 to Sat 10/29/2016
0100 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 10/08/2015

ARR: 20

FWD
(Import)
CENTRAL EAST - VC 2315 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5100MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | | |
|--|------------|----------------|----------------|----------------|-------------------|-----------------------------------|-----------------|----------------|--|--|
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | | | | |
| 0100 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MASSENA_-MARCY____765_MSU1 | | | | | | FWD | REV | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | <u>UPDATED</u> | <u>by NYPA</u> | <u>10/08/2015</u> | (Import) | (Export) | | | |
| 0100 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW | 1000 MW | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040 | | | | | | FWD | | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | (Import) | | | | |
| 0100 | | 1730 | | | | MOSES SOUTH | 500 MW | | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2 | | | | | | FWD | REV | | | |
| Sat 10/15/2016 | to | Sat 10/29/2016 | | | | (Import) | (Export) | | | |
| 0100 | | 1730 | | | | SCH - HQ - NY | 850 MW | 0 MW | | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW 1000 MW | | | |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW | | | |
| MARCY____765_345_BK 2 | | | | | | FWD | | | | |
| Mon 10/24/2016 | to | Fri 10/28/2016 | | | | (Import) | | | | |
| 0700 | Continuous | 1730 | | | | MOSES SOUTH | 1700 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1450 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| MOSES____-ADIRNDCK_230_MA2 | | | | | | FWD | | | | |
| Mon 10/31/2016 | to | Sat 11/05/2016 | | | | (Import) | | | | |
| 0700 | Continuous | 1530 | | | | MOSES SOUTH | 2300 MW | | | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW | | | |
| | | | | | | TTC with All Lines In Service | 3150 MW | | | |
| HOMRC_NY-MAINS_NY_345_47 | | | | | | FWD | REV | | | |
| Fri 11/04/2016 | to | Fri 11/04/2016 | | | | (Import) | (Export) | | | |
| 0600 | Continuous | 1600 | | | | SCH - PJ - NY | 2600 MW | 1300 MW | | |
| Work scheduled by: NYSEG | | | | | | Impacts Total Transfer Capability | 0 MW 0 MW | | | |
| | | | | | | TTC with All Lines In Service | 2600 MW 1300 MW | | | |

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

BECK___-NIAGARA_345_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,February 15, 2016 to Wednesday, August 16, 2017

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5100MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER___-GILBOA___345_GF5-35

FWD

Mon 12/12/2016 to Fri 12/30/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/19/2016 to Thu 12/22/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC___345_FE-1

FWD

Mon 03/06/2017 to Fri 03/31/2017

(Import)

0600 Continuous 1900

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid