

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONTP-W49TH\_ST\_345\_Y56**

FWD

Fri 01/01/2016 to Sun 05/01/2016

EXT FORCE by PJM 01/22/2016

(Import)

1308 Continuous 2359

Work scheduled by: ConEd

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Thu 01/21/2016 to Sat 03/26/2016

EXT FORCE by CONED 03/23/2016

(Import)

0255 Continuous 1530

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

FWD

Mon 03/07/2016 to Tue 04/05/2016

UPDATED by CONED 03/21/2016

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Wed 03/09/2016 to Tue 03/29/2016

UPDATED by NG 03/03/2016

(Import)

0600 Continuous 1559

Work scheduled by: NGrid

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

**SCH-HQ-NYISO\_LIMIT\_1450**

FWD

Sat 03/19/2016 to Thu 03/31/2016

0001 Continuous 1759

Work scheduled by: HQ

SCH - HQ - NY

**1450 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1500 MW

**EGRDNCTY\_345\_138\_BK 2**

FWD

Mon 03/21/2016 to Wed 03/30/2016

UPDATED by LI 03/10/2016

(Import)

0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**SCH-IMO-NYISO\_LIMIT\_800**

FWD

Mon 03/21/2016 to Sat 04/02/2016

UPDATED by NYISO 03/18/2016

(Import)

0600 Continuous 1800

Work scheduled by: NGrid

SCH - OH - NY

**1100 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 25, 2016 to Sunday ,September24, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HURLYAVE-ROSETON\_\_345\_303

Mon 03/21/2016 to Wed 03/23/2016  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### MOSES\_\_-ADIRNDCK\_230\_M2

Mon 03/21/2016 to Thu 03/24/2016  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 02/23/2016

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Mon 03/21/2016 to Mon 03/21/2016  
0900 Continuous 1500

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Mon 03/21/2016 to Mon 03/21/2016  
0900 Continuous 1500

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Mon 03/21/2016 to Mon 03/21/2016  
0900 Continuous 1500

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 03/21/2016 to Wed 03/30/2016  
1107 Continuous 2300

Work scheduled by: ConEd

EXT FORCE by CE 03/25/2016

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### CHAT\_DC\_GC1

Tue 03/22/2016 to Tue 03/22/2016  
0600 Continuous 1800

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 25, 2016 to Sunday ,September24, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC1

Tue 03/22/2016 to Tue 03/22/2016  
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Wed 03/23/2016 to Tue 04/05/2016  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATEDby CONED 03/21/2016

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

750 MW

5100 MW

## SCH-IMO\_NY\_NIAG\_NRTH\_BUS\_W/BB

Wed 03/23/2016 to Wed 03/23/2016  
0500 Continuous 1600

Work scheduled by: NYPA

UPDATEDby NYPA 03/16/2016

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

1600 MW

1650 MW

300 MW

250 MW

1900 MW

1900 MW

## ROCHESTR-PANNELL\_345\_RP2

Wed 03/23/2016 to Thu 03/24/2016  
0500 Continuous 1700

Work scheduled by: NYPA

CANCELLEDby NYPA 03/23/2016

DYSINGER EAST

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2300 MW

850 MW

3150 MW

## COOPERS\_-MIDDLETP\_345\_CMT-34

Wed 03/23/2016 to Fri 03/25/2016  
0700 Continuous 1859

Work scheduled by: NYSEG

UPDATEDby NY 03/23/2016

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2720 MW

255 MW

2975 MW

## CHAT\_DC\_GC1

Thu 03/24/2016 to Thu 03/24/2016  
0001 Continuous 0100

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

## CHAT\_DC\_GC1

Thu 03/24/2016 to Thu 03/24/2016  
0001 Continuous 0100

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Thu 03/24/2016 to Thu 03/24/2016  
 0001 0100

Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 2550 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Thu 03/24/2016 to Thu 03/24/2016  
 0001 0100

Work scheduled by:

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 1370 MW 0 MW**  
 Impacts Total Transfer Capability 130 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Thu 03/24/2016 to Thu 03/24/2016  
 0001 Continuous 0100

Work scheduled by: HQ

FWD  
 (Import)  
**MOSES SOUTH 2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Thu 03/24/2016 to Thu 03/24/2016  
 0001 Continuous 0100

Work scheduled by: HQ

REV  
 (Export)  
**SCH - HQ - NY 500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_900**

Thu 03/24/2016 to Thu 03/24/2016  
 0001 Continuous 0100

Work scheduled by: HQ

FWD  
 (Import)  
**SCH - HQ - NY 900 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1500 MW

**FROST\_BR-LONG\_MTN\_345\_352**

Sat 03/26/2016 to Sat 03/26/2016 **UPDATED by ISONE 03/18/2016**  
 0600 Continuous 1530

Work scheduled by: ISONE

FWD REV  
 (Import) (Export)  
**SCH - NE - NY 1300 MW 1600 MW**  
 Impacts Total Transfer Capability 100 MW 0 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

Sat 03/26/2016 to Fri 04/08/2016 **UPDATED by NYSEG 03/24/2016**  
 0700 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
**CENTRAL EAST - VC 2720 MW**  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Mon 03/28/2016 to Mon 03/28/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Mon 03/28/2016 to Mon 03/28/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0001 Continuous 0030

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_600**

FWD

Mon 03/28/2016 to Thu 03/31/2016 **UPDATED** **by NYISO** **03/25/2016**

(Import)

0900 Continuous 1600

SCH - OH - NY

**900 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: PJM

**W49TH\_ST\_345KV\_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0630 Continuous 0700

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/29/2016 to Tue 03/29/2016 **CANCELLED** **by ConEd** **03/24/2016**

(Import)

0630 Continuous 0700

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**FITZPTRK-EDIC 345\_FE-1**

FWD

Wed 03/30/2016 to Thu 03/31/2016 **UPDATED** **by NYISO** **02/22/2016**

(Import)

0500 Continuous 1659

OSWEGO EXPORT

**4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**MARCY -COOPERS 345\_UCC2-41**

FWD

Wed 03/30/2016 to Tue 04/19/2016 **UPDATED** **by NYISO** **03/10/2016**

(Import)

0500 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___345_STATCOM SVC</b>					FWD	
Wed 03/30/2016	to	Tue 04/19/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>03/10/2016</u>	(Import)	
0600	Continuous	1530			CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY___765_345_BK 1</b>					FWD	
Wed 03/30/2016	to	Tue 04/19/2016	<u>UPDATED</u>	<u>by NYISO</u> <u>03/10/2016</u>	(Import)	
0600	Continuous	1530			MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>OSWEGO__-ELBRIDGE_345_17</b>					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	0800			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>FLATROCK-BROWNFLS_115_2</b>					FWD	REV
Thu 03/31/2016	to	Thu 03/31/2016			(Import)	(Export)
0730	Daily(No Weekends)	1530			SCH - HQ_CEDARS	<b>130 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
0730	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>OSWEGO__-ELBRIDGE_345_17</b>					FWD	
Thu 03/31/2016	to	Thu 03/31/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>02/18/2016</u>	(Import)	
1630	Daily(No Weekends)	1700			OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>					FWD	
Fri 04/01/2016	to	Fri 04/01/2016			(Import)	
0800	Daily(No Weekends)	1630			MOSES SOUTH	<b>3100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ILCTLIMIT_115KV_ALCOA_R8105_TIE_B</b>						FWD	REV
Fri 04/01/2016 to Fri 04/01/2016						(Import)	(Export)
0800 Daily(No Weekends) 1630					SCH - HQ_CEDARS	<b>100 MW</b>	<b>60 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW	40 MW
					TTC with All Lines In Service	199 MW	100 MW
<b>LINDEN_-GOETHALS_230_A2253</b>						FWD	REV
Sat 04/02/2016 to Sat 04/02/2016						(Import)	(Export)
0200 Continuous 1900					SCH - PJ - NY	<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2600 MW	1300 MW
<b>COLTON_-HIGLEY_115_1</b>						FWD	REV
Sun 04/03/2016 to Sun 04/10/2016						(Import)	(Export)
1300 Continuous 1900					SCH - HQ_CEDARS	<b>130 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	69 MW	0 MW
					TTC with All Lines In Service	199 MW	100 MW
<b>SUGARISL-COLTON_115_4</b>						FWD	REV
Sun 04/03/2016 to Sun 04/10/2016						(Import)	(Export)
1300 Continuous 1900					SCH - HQ_CEDARS	<b>150 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	49 MW	0 MW
					TTC with All Lines In Service	199 MW	100 MW
<b>SUGARISL-COLTON_115_4 &amp; PYRITES_-COLTON_115_7 &amp; COLTON_-HIGLEY_115_1</b>						FWD	REV
Sun 04/03/2016 to Sun 04/10/2016						(Import)	(Export)
1300 1900					SCH - HQ_CEDARS	<b>110 MW</b>	<b>60 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	89 MW	40 MW
					TTC with All Lines In Service	199 MW	100 MW
<b>NRTH1385-NOR HBR_138_601</b>						FWD	REV
Mon 04/04/2016 to Mon 04/04/2016						(Import)	(Export)
0001 Continuous 2359					SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>						FWD	REV
Mon 04/04/2016 to Mon 04/04/2016						(Import)	(Export)
0001 2359					SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service	200 MW	200 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016

0001 2359

Work scheduled by:

SCH - NPX\_1385

FWD REV  
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX\_1385

FWD REV  
(Import) (Export)

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016

0001 2359

Work scheduled by:

SCH - NPX\_1385

FWD REV  
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX\_1385

FWD REV  
(Import) (Export)

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_1385

Mon 04/04/2016 to Mon 04/04/2016

0001 Continuous 2359

Work scheduled by: LI

UPDATED by NYISO 02/02/2016

SCH - NPX\_1385

FWD REV  
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-HQ CEDARS\_LIMIT\_0

Mon 04/04/2016 to Thu 04/14/2016

0730 Continuous 1630

Work scheduled by: HQ

SCH - HQ\_CEDARS

REV  
(Export)

0 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 100 MW

ROCKTVRN-RAMAPO\_\_345\_77

Mon 04/04/2016 to Fri 04/29/2016

0800 Continuous 1559

Work scheduled by: CHGE

UPDATED by CHGE 11/13/2015

CENTRAL EAST - VC

FWD  
(Import)

2570 MW

Impacts Total Transfer Capability 405 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CLAY -EDIC 345_2-15</b>					FWD	
Tue 04/05/2016	to	Fri 04/08/2016	<u>UPDATED</u>	<u>by NGRID</u> <u>03/18/2016</u>	(Import)	
0700	Continuous	1600			OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>BROWNFLS-TAYLORVL_115_3</b>					FWD	REV
Wed 04/06/2016	to	Thu 04/07/2016			(Import)	(Export)
0730	Continuous	1800			SCH - HQ_CEDARS	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>PLSNTVLY_345KV_RNS4</b>					FWD	
Mon 04/11/2016	to	Sun 04/17/2016			(Import)	
0001	Continuous	2359			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
<b>GOETHALS-LINDN.CG_345_G23L &amp; GOETHALS-LINDN.CG_345_G23M</b>					FWD	REV
Mon 04/11/2016	to	Mon 04/25/2016			(Import)	(Export)
0001		2359			SCH - PJM_VFT	<b>0 MW 315 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	315 MW 0 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>WATRCURE-OAKDALE_345_31</b>					FWD	REV
Mon 04/11/2016	to	Thu 04/14/2016	<u>UPDATED</u>	<u>by NYSEG</u> <u>03/01/2016</u>	(Import)	(Export)
0800	Continuous	1630			SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>					FWD	REV
Wed 04/13/2016	to	Fri 05/13/2016	<u>UPDATED</u>	<u>by PJM</u> <u>01/07/2016</u>	(Import)	(Export)
0200	Continuous	1600			SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>BECK -NIAGARA_230_PA27</b>					FWD	REV
Fri 04/15/2016	to	Fri 04/15/2016			(Import)	(Export)
0700	Continuous	1530			SCH - OH - NY	<b>1900 MW 1900 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	1900 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

FWD

Sat 04/16/2016 to Fri 04/29/2016

(Import)

0001 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_8**

FWD

Sat 04/16/2016 to Fri 04/29/2016

(Import)

0001 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Sat 04/16/2016 to Sun 04/17/2016

(Import)

0700 Continuous 1800

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 04/18/2016 to Fri 04/22/2016

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****01/27/2016**

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASER\_-COOPERS\_345\_33**

FWD

Mon 04/18/2016 to Sun 05/22/2016

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**EDIC\_-FRASER\_345\_EF24-40**

FWD

Wed 04/20/2016 to Tue 05/17/2016

(Import)

0500 Continuous 1700

**UPDATED****by NGRID****03/22/2016**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**HOMER C\_-FIVEMILE\_345\_37**

FWD

REV

Wed 04/20/2016 to Thu 05/19/2016

(Import) (Export)

0800 Continuous 1600

**UPDATED****by NYISO****02/24/2016**

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016 **UPDATED by NYPA 03/22/2016**  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
**MOSES SOUTH 1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sun 04/24/2016 **UPDATED by NYPA 03/22/2016**  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sat 04/23/2016 **UPDATED by NYPA 03/22/2016**  
 0500 Continuous 1100

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
**CENTRAL EAST - VC 2315 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sat 04/23/2016 **UPDATED by NYPA 03/22/2016**  
 0500 Continuous 1100

Work scheduled by: NYPA

**ARR: 20**

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 04/23/2016 to Sat 04/23/2016 **UPDATED by NYPA 03/22/2016**  
 0500 Continuous 1100

Work scheduled by: NYPA

**ARR: 20**

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 04/23/2016 to Sat 04/23/2016  
 0500 1100

Work scheduled by:

**ARR: 20**

FWD  
 (Import)  
**MOSES SOUTH 500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**BERKSHIR-ALPS\_\_\_\_345\_393**

Mon 04/25/2016 to Mon 04/25/2016 **UPDATED by NE 01/15/2016**  
 0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
**SCH - NE - NY 1300 MW 1300 MW**  
 Impacts Total Transfer Capability 100 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import) (Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>						REV
Mon 04/25/2016	to	Mon 04/25/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Export)
0700	Daily(No Weekends)	0900				
Work scheduled by: NGrid					SCH - NE - NY	<b>600 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW
<b>MOSES___-ADIRNDCK_230_MA2</b>					FWD	
Mon 04/25/2016	to	Fri 04/29/2016			(Import)	
0700	Continuous	1530			MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Mon 04/25/2016			(Import) (Export)	
0800		0900			SCH - NE - NY	<b>1300 MW 1300 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	100 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016			(Import) (Export)	
0800	Continuous	1600			SCH - NE - NY	<b>1400 MW 1450 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	0 MW 150 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-NORTHFLD_345_312</b>					FWD	REV
Mon 04/25/2016	to	Sat 05/07/2016			(Import) (Export)	
0800	Continuous	1600			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Mon 04/25/2016	to	Sat 05/07/2016			(Import)	
0800	Continuous	1600			SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NYISO-NE_LIMIT_700</b>					REV
Mon 04/25/2016	to	Sat 05/07/2016			(Export)
0800	Continuous	1600	SCH - NE - NY	<b>900 MW</b>	
Work scheduled by: ISONE				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1600 MW
<b>ROCKTVRN-RAMAPO_345_77</b>				FWD	
Fri 04/29/2016	to	Sat 05/14/2016		(Import)	
1600	Continuous	2359	CENTRAL EAST - VC	<b>2570 MW</b>	
Work scheduled by: ConEd				Impacts Total Transfer Capability	405 MW
				TTC with All Lines In Service	2975 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>				FWD	
Sat 04/30/2016	to	Sun 05/01/2016		(Import)	
0700	Continuous	1800	DYSINGER EAST	<b>1700 MW</b>	
Work scheduled by: RGE				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
<b>LINDN_CG-LNDVFT_345_V-3022</b>				FWD	REV
Sun 05/01/2016	to	Fri 05/06/2016		(Import)	(Export)
1300	Continuous	1800	SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>				FWD	
Mon 05/02/2016	to	Fri 05/06/2016		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>0 MW</b>	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>				FWD	
Mon 05/02/2016	to	Fri 05/06/2016		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>0 MW</b>	
Work scheduled by: LI				Impacts Total Transfer Capability	660 MW
				TTC with All Lines In Service	660 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>				FWD	
Mon 05/02/2016	to	Fri 05/06/2016		(Import)	
0700	Continuous	1530	DYSINGER EAST	<b>1700 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PANNELL_-CLAY_____345_2</b>					FWD	
Mon 05/02/2016	to	Mon 05/02/2016	<u>UPDATED</u>	<u>by RGE</u>	<u>02/16/2016</u>	(Import)
0730	Continuous	1500				
Work scheduled by: NYPA					WEST CENTRAL	<b>1300 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>HUDSONP_-FARRAGUT_345_B3402</b>					FWD	REV
Tue 05/03/2016	to	Wed 05/04/2016			(Import)	(Export)
0001	Continuous	2300			SCH - PJ - NY	<b>2300 MW 1300 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; HUDSONP_-FARRAGUT_345_C3403</b>					FWD	REV
Tue 05/03/2016	to	Wed 05/04/2016			(Import)	(Export)
0001		2300			SCH - PJ - NY	<b>2300 MW 1300 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2300 MW 1300 MW
<b>BROWNFLS-TAYLORVL_115_4</b>					FWD	REV
Tue 05/03/2016	to	Fri 05/27/2016			(Import)	(Export)
0700	Continuous	1800			SCH - HQ_CEDARS	<b>70 MW 40 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)
1600	Daily	1800			SCH - NE - NY	<b>950 MW 1000 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 600 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<b>BERKSHIR-ALPS_____345_393</b>					FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)
1600	Daily	1800			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>						REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Export)
1600	Daily	1800			SCH - NE - NY	<b>600 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 25, 2016 to Sunday ,September24, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Mon 05/09/2016 to Fri 05/13/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 05/09/2016 to Sat 05/14/2016  
0700 Continuous 1900

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### RAMAPO\_\_-BUCHAN\_N\_345\_Y94

Thu 05/12/2016 to Sat 05/14/2016  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4150 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 5100 MW

### FROST\_BR-LONG\_MTN\_345\_352

Sat 05/14/2016 to Sat 05/14/2016  
0600 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sun 05/15/2016 to Sun 05/15/2016  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### EFISHKIL-WOOD\_ST\_345\_F38

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

Sun 05/15/2016 to Wed 05/18/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**COOPERS\_-ROCKTVRN\_345\_CRT-42**

FWD

Mon 05/16/2016 to Fri 05/27/2016

EXTENDED by NYPA 02/17/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Wed 05/18/2016 to Wed 05/18/2016

(Import)

2300 Continuous 2330

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Thu 05/19/2016 to Sun 05/22/2016

(Import)

0001 Continuous 2100

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Mon 05/23/2016 to Mon 05/23/2016

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W90**

FWD

Mon 05/23/2016 to Wed 05/25/2016

(Import)

0001 Continuous 2100

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**LEEDS\_\_\_\_345\_LEEDS SVC**

FWD

Mon 05/23/2016 to Fri 06/10/2016

(Import)

0730 Continuous 1500

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid



**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MAINESBG-WATRCURE\_345\_30**

Mon 05/23/2016 to Mon 05/23/2016  
 0900 Continuous 1159

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

**NINEMILE-CLAY\_345\_8**

Tue 05/24/2016 to Fri 05/27/2016  
 0700 Continuous 1700

Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	<b>5150 MW</b>
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	5250 MW

**MAINESBG-WATRCURE\_345\_30**

Tue 05/24/2016 to Wed 05/25/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

**EDIC\_-FRASER\_345\_EF24-40**

Wed 05/25/2016 to Thu 05/26/2016  
 0500 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 03/18/2016**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Wed 05/25/2016 to Wed 05/25/2016  
 2030 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

Thu 05/26/2016 to Thu 05/26/2016  
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

**EFISHKIL-WOOD\_ST\_345\_F39**

Thu 05/26/2016 to Sat 05/28/2016  
 0001 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 25, 2016 to Sunday ,September24, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HOMRC\_NY-MAINS\_NY\_345\_47

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2200 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

### MARCY\_\_-COOPERS\_\_345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### WOOD\_ST\_-PLSNTVLE\_345\_Y87

Sat 05/28/2016 to Sat 05/28/2016  
2030 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

### PLSNTVLY-WOOD\_ST\_\_345\_F31

Sun 05/29/2016 to Sun 05/29/2016  
0001 Continuous 2100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

### BROWNFLS-TAYLORVL\_115\_3

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

### FRASER\_\_-COOPERS\_\_345\_33

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2395 MW</b>
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

### NIAGARA\_-KINTIGH\_\_345\_NS1-38

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,March 25, 2016 to Sunday ,September24, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_-GILBOA\_\_345\_GF5-35

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2650 MW  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## BECK\_\_-NIAGARA\_\_345\_PA302

Mon 06/06/2016 to Fri 06/17/2016  
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

FWD REV  
(Import) (Export)  
SCH - OH - NY 1200 MW 1100 MW  
Impacts Total Transfer Capability 700 MW 800 MW  
TTC with All Lines In Service 1900 MW 1900 MW

## COLTON\_\_-FLATROCK\_115\_2

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 100 MW 40 MW  
Impacts Total Transfer Capability 90 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## HANAWAFL-COLTON\_\_115\_5

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 150 MW 40 MW  
Impacts Total Transfer Capability 40 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

PARISHVL-COLTON\_\_115\_3 & MCINTYRE-COLTON\_\_115\_8 & COLTON\_\_-FLATROCK\_115\_2 &  
HANAWAFL-COLTON\_\_115\_5

Sun 06/12/2016 to Sun 06/12/2016  
0530 1730

Work scheduled by:

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 80 MW 40 MW  
Impacts Total Transfer Capability 110 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## COLTON\_\_-FLATROCK\_115\_2

Thu 06/16/2016 to Sat 06/18/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 100 MW 40 MW  
Impacts Total Transfer Capability 90 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

## BROWNFLS-TAYLORVL\_115\_4

Thu 06/16/2016 to Sun 06/26/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS 70 MW 40 MW  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>COLTON__-FLATROCK_115_2</b>						FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730				<b>100 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	90 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		
<b>HANAWAFL-COLTON__115_5</b>						FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/04/2016</u>	(Import)	(Export)
0530	Continuous	1730				<b>150 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	40 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		
<b>PARISHVL-COLTON__115_3 &amp; MCINTYRE-COLTON__115_8 &amp; COLTON__-FLATROCK_115_2 &amp; HANAWAFL-COLTON__115_5</b>						FWD	REV
Sun 06/19/2016	to	Sun 06/19/2016				(Import)	(Export)
0530		1730				<b>80 MW</b>	<b>40 MW</b>
Work scheduled by:					ARR: 38		
					SCH - HQ_CEDARS	110 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		
<b>MOSES__-ADIRNDCK_230_MAL</b>						FWD	
Mon 06/27/2016	to	Wed 06/29/2016				(Import)	
0700	Continuous	1530				<b>2100 MW</b>	
Work scheduled by: NYPA					MOSES SOUTH	1050 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service		
<b>BROWNFLS-TAYLORVL_115_4</b>						FWD	REV
Thu 06/30/2016	to	Fri 07/01/2016				(Import)	(Export)
0600	Continuous	1700				<b>70 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	120 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		
<b>BROWNFLS-TAYLORVL_115_4</b>						FWD	REV
Tue 07/05/2016	to	Sat 07/09/2016				(Import)	(Export)
0600	Continuous	1700				<b>70 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	120 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		
<b>BROWNFLS-TAYLORVL_115_3</b>						FWD	REV
Mon 07/11/2016	to	Mon 08/01/2016				(Import)	(Export)
0600	Continuous	1700				<b>70 MW</b>	<b>40 MW</b>
Work scheduled by: NGrid					ARR: 38		
					SCH - HQ_CEDARS	120 MW	0 MW
					Impacts Total Transfer Capability	190 MW	40 MW
					TTC with All Lines In Service		

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BROWNFLS-TAYLORVL\_115\_4**

Tue 08/02/2016 to Thu 08/25/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**BROWNFLS-TAYLORVL\_115\_3**

Fri 08/26/2016 to Fri 09/02/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**MARCY\_\_\_-COOPERS\_\_\_345\_UCC2-41**

Sun 08/28/2016 to Wed 08/31/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2500 MW</b>
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

**GILBOA\_\_\_-LEEDS\_\_\_345\_GL3**

Mon 09/05/2016 to Fri 09/09/2016  
0800 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2200 MW</b>
Impacts Total Transfer Capability	775 MW
TTC with All Lines In Service	2975 MW

**BROWNFLS-TAYLORVL\_115\_3**

Tue 09/06/2016 to Sun 09/11/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>70 MW</b>	<b>40 MW</b>
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

**MARCY\_\_\_765\_345\_BK 2**

Tue 09/06/2016 to Sun 09/11/2016  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 09/12/2016 to Fri 09/16/2016  
0700 Continuous 1630

Work scheduled by: NYPA

**UPDATED by NYISO 01/20/2016**

	FWD (Import)
DYSINGER EAST	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/12/2016 to Sat 09/17/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Mon 09/12/2016 to Fri 09/30/2016

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

**NIAGARA\_\_\_345\_230\_BK 4**

FWD

REV

Wed 09/14/2016 to Thu 09/15/2016

(Import) (Export)

0700 Continuous 1530

UPDATEDby PA09/18/2015

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_\_\_345\_PA301**

FWD

REV

Fri 09/16/2016 to Fri 09/16/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1200 MW 1100 MW**

Impacts Total Transfer Capability 700 MW 800 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 09/19/2016 to Sat 09/24/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**BECK\_\_\_-NIAGARA\_\_\_230\_PA27**

FWD

REV

Mon 09/19/2016 to Sun 11/06/2016

(Import) (Export)

0700 Continuous 1530

SCH - OH - NY

**1900 MW 1900 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1900 MW

Work scheduled by: NYPA

**NRTH1385-NOR HBR\_\_\_138\_601**

FWD

REV

Mon 09/26/2016 to Fri 09/30/2016

(Import) (Export)

0700 Continuous 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 1600

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_603**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**NRTH1385-NRTHPORT\_138\_1385**

Mon 09/26/2016 to Fri 09/30/2016  
 0700 Continuous 1600

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **0 MW 0 MW**  
 Impacts Total Transfer Capability 200 MW 200 MW  
 TTC with All Lines In Service 200 MW 200 MW

-----  
**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 09/26/2016 to Sat 10/01/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

FWD

Mon 10/03/2016 to Sun 10/09/2016

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 10/04/2016 to Fri 10/07/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

**UPDATED****by NGRID 07/09/2015**

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**LEEDS\_\_\_345KV\_R94301**

FWD

Mon 10/10/2016 to Fri 11/04/2016

(Import)

0700 Continuous 1600

**UPDATED****by NGRID 07/09/2015**

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Sat 10/15/2016 to Sat 10/29/2016

(Import)

0100 Continuous 1730

**UPDATED****by NYPA 10/08/2015**

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016

(Import) (Export)

0100 Continuous 1730

**UPDATED****by NYPA 10/08/2015**

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				CENTRAL EAST - VC	<b>2315 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	660 MW			
						TTC with All Lines In Service	2975 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import)				
0100	Continuous	1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/08/2015</u>	(Import) (Export)				
0100	Continuous	1730				SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA____765_7040</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016				(Import)				
0100		1730				MOSES SOUTH	<b>500 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-MASSENA_230_MMS1 &amp; MOSES____-MASSENA_230_MMS2</b>						FWD				
Sat 10/15/2016	to	Sat 10/29/2016				(Import) (Export)				
0100		1730				SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
<b>MARCY____765_345_BK 2</b>						FWD				
Mon 10/24/2016	to	Fri 10/28/2016				(Import)				
0700	Continuous	1730				MOSES SOUTH	<b>1700 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD				
Mon 10/31/2016	to	Sat 11/05/2016				(Import)				
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	3150 MW			

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HOMRC\_NY-MAINS\_NY\_345\_47**

Fri 11/04/2016 to Fri 11/04/2016  
 0600 Continuous 1600

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Mon 11/07/2016 to Wed 12/07/2016  
 0001 Continuous 2359

Work scheduled by: NGrid

**UPDATED by CONED 09/16/2015**

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

**PLSNTVLY\_345KV\_RNS5**

Mon 11/07/2016 to Wed 12/07/2016  
 0001 Continuous 2359

Work scheduled by: NGrid

**UPDATED by CONED 09/16/2015**

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/07/2016 to Thu 11/10/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**MAINESBG-WATRCURE\_345\_30**

Mon 11/07/2016 to Fri 12/09/2016  
 0800 Continuous 1600

Work scheduled by: PJM

**UPDATED by NYSEG 02/16/2016**

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

**BECK\_\_\_-NIAGARA\_345\_PA301**

Mon 11/14/2016 to Fri 11/18/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1400 MW	1250 MW
Impacts Total Transfer Capability	500 MW	650 MW
TTC with All Lines In Service	1900 MW	1900 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 11/14/2016 to Sat 11/19/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/05/2016 to Fri 12/09/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**GILBOA\_\_\_-N.SCTLND\_345\_GNS-1**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_\_\_345\_94**

FWD

Thu 12/08/2016 to Fri 12/16/2016

(Import)

0600 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/12/2016 to Fri 12/16/2016

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER -GILBOA 345\_GF5-35**

Sat 12/17/2016 to Fri 12/30/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**MOSES -ADIRNDCK 230\_MA2**

Mon 12/19/2016 to Thu 12/22/2016  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**FITZPTRK-EDIC 345\_FE-1**

Mon 03/06/2017 to Fri 03/31/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **4800 MW**  
 Impacts Total Transfer Capability 450 MW  
 TTC with All Lines In Service 5250 MW

**BROWNFLS-TAYLORVL 115\_3**

Mon 05/01/2017 to Fri 05/26/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL 115\_4**

Tue 05/30/2017 to Sat 06/24/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL 115\_3**

Mon 06/26/2017 to Sat 07/01/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**BROWNFLS-TAYLORVL 115\_3**

Wed 07/05/2017 to Sat 07/22/2017  
 0600 Continuous 1900

Work scheduled by: NGrid

**ARR: 38**

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS **70 MW 40 MW**  
 Impacts Total Transfer Capability 120 MW 0 MW  
 TTC with All Lines In Service 190 MW 40 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,March 25, 2016 to Sunday ,September24, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 07/24/2017 to Sat 08/19/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Mon 08/21/2017 to Fri 09/01/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
Tue 09/05/2017 to Sat 09/16/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Mon 09/18/2017 to Sat 10/14/2017				(Import)	(Export)
0600	Continuous	1900		SCH - HQ_CEDARS	<b>70 MW</b> <b>40 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
ARR: 38				TTC with All Lines In Service	190 MW 40 MW