

**NYISO TRANSFER LIMITATIONS**

Wednesday, March 02, 2016 to Friday , September 01, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HUDSONTP-W49TH_ST_345_Y56</b>					FWD		
Fri 01/01/2016	to	Sun 05/01/2016	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/22/2016</u>	(Import)	
1308	Continuous	2359				SCH - PJM_HTP	<b>0 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service	660 MW	
<b>MARCY -EDIC 345 UE1-7</b>					FWD		
Mon 01/04/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by NG</u>	<u>02/10/2016</u>	(Import)	
0500	Continuous	0830				OSWEGO EXPORT	<b>5250 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW	
					TTC with All Lines In Service	5250 MW	
<b>FRASER -COOPERS 345_33</b>					FWD		
Mon 01/04/2016	to	Thu 03/03/2016	<u>UPDATED</u>	<u>by NYSEG</u>	<u>02/15/2016</u>	(Import)	
0800	Continuous	1459				CENTRAL EAST - VC	<b>2395 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	580 MW	
					TTC with All Lines In Service	2975 MW	
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD		
Thu 01/21/2016	to	Mon 03/14/2016	<u>EXT FORCE</u>	<u>by CE</u>	<u>02/03/2016</u>	(Import)	
0255	Continuous	2359				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
<b>MOSES -ADIRNDCK_230_MA1</b>					FWD		
Sun 02/21/2016	to	Fri 02/26/2016	<u>UPDATED</u>	<u>by PA</u>	<u>02/10/2016</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
<b>RAMAPO 500_345_BK 1500</b>					FWD REV		
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import) (Export)	
1700	Continuous	2302				SCH - PJ - NY	<b>2100 MW 1000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	500 MW	300 MW
					TTC with All Lines In Service	2600 MW	1300 MW
<b>RAMAPO 500_345_BK 1500</b>					FWD		
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	
1700	Continuous	2302				TOTAL EAST	<b>6400 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW	
					TTC with All Lines In Service	6500 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD							
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)							
1700	Continuous	2302				UPNY CONED	<b>4000 MW</b>						
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW						
						TTC with All Lines In Service	5100 MW						
HOPATCON-RAMAPO___500_5018						FWD	REV						
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)						
1700	Continuous	2335				SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>					
Work scheduled by: ConEd						Impacts Total Transfer Capability	500 MW	300 MW					
						TTC with All Lines In Service	2600 MW	1300 MW					
HOPATCON-RAMAPO___500_5018						FWD							
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)							
1700	Continuous	2335				TOTAL EAST	<b>6400 MW</b>						
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW						
						TTC with All Lines In Service	6500 MW						
HOPATCON-RAMAPO___500_5018						FWD							
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)							
1700	Continuous	2335				UPNY CONED	<b>4000 MW</b>						
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW						
						TTC with All Lines In Service	5100 MW						
RAMAPO___345_345_PAR3500						FWD	REV						
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)						
1700	Continuous	2343				SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>					
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW	0 MW					
						TTC with All Lines In Service	2600 MW	1300 MW					
RAMAPO___345_345_PAR4500						FWD	REV						
Tue 02/23/2016	to	Sat 02/27/2016	<u>EXTENDED</u>	<u>by CE</u>	<u>02/25/2016</u>	(Import)	(Export)						
1700	Continuous	2344				SCH - PJ - NY	<b>2400 MW</b>	<b>1300 MW</b>					
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW	0 MW					
						TTC with All Lines In Service	2600 MW	1300 MW					
DUNWODIE-MOTTHAVN_345_71						FWD							
Sat 02/27/2016	to	Sat 02/27/2016				(Import)							
0001	Continuous	1530				SPR/DUN-SOUTH						<b>3800 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW						
						TTC with All Lines In Service	4600 MW						

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-HQ-NYISO\_LIMIT\_1400

Sat 02/27/2016 to Sat 02/27/2016  
0700 Continuous 0859

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### SCH-NYISO-HQ\_LIMIT\_500

Sat 02/27/2016 to Sat 02/27/2016  
0700 Continuous 0859

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1959

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### SCH-NYISO-HQ\_LIMIT\_500

Sat 02/27/2016 to Sat 02/27/2016  
1700 Continuous 1959

UPDATED

by HQ

02/25/2016

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-IMO-NYISO\_LIMIT\_1100

Mon 02/29/2016 to Mon 02/29/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1400 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1900 MW

### MILLWOOD\_345KV\_18

Tue 03/01/2016 to Tue 03/01/2016  
0001 Continuous 2330

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 5100 MW

### SCH-IMO-NYISO\_LIMIT\_900

Tue 03/01/2016 to Tue 03/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
SCH - OH - NY **1200 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_1

Tue 03/01/2016 to Tue 03/01/2016  
0700 Continuous 1530

UPDATED by NYPA 02/17/2016

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## MOSES\_-ADIRNDCK\_230\_MAI

Tue 03/01/2016 to Fri 03/04/2016  
0700 Continuous 1530

UPDATED by NYPA 02/09/2016

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## VOLNEY\_-CLAY\_\_\_\_\_345\_6

Wed 03/02/2016 to Thu 03/03/2016  
0730 Continuous 1700

UPDATED by NGRID 02/23/2016

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Thu 03/03/2016 to Thu 03/03/2016  
0800 Daily(No Weekends) 1230

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## FRASER\_\_\_\_\_345\_FRASER SVC

Thu 03/03/2016 to Thu 03/03/2016  
0900 Continuous 1330

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2935 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 2975 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Thu 03/03/2016 to Fri 03/04/2016  
0900 Continuous 1530

UPDATED by NYISO 03/02/2016

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## FRASER\_-COOPERS\_\_\_\_\_345\_33

Thu 03/03/2016 to Tue 03/08/2016  
1500 Continuous 1500

EXT FORCE by NYSEG 02/26/2016

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Fri 03/04/2016 to Fri 03/04/2016 UPDATED by NYISO 02/17/2016

0800 Daily(No Weekends) 1159

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## N.SCTLND-LEEDS\_\_\_345\_94

Fri 03/04/2016 to Fri 03/04/2016

1200 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016 UPDATED by NYPA 02/29/2016

0100 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 03/05/2016 to Sun 03/06/2016 UPDATED by NYPA 02/29/2016

0100 Continuous 1730

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016 UPDATED by NYPA 02/29/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

CENTRAL EAST - VC **2315 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016 UPDATED by NYPA 02/29/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

(Import)

MOSES SOUTH **500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 03/05/2016 to Sun 03/06/2016 UPDATED by NYPA 02/29/2016

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

FWD

REV

(Import) (Export)

SCH - HQ - NY **475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5100MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 03/05/2016 to Sun 03/06/2016  
 0100 1730

Work scheduled by:

ARR: 20

FWD  
 (Import)  
 MOSES SOUTH 500 MW  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 03/05/2016 to Sun 03/06/2016  
 0100 1730

Work scheduled by:

ARR: 20

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY 850 MW 0 MW  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

ATHENS\_-PLSNTVLY\_ 345\_91

Sat 03/05/2016 to Sun 03/06/2016  
 0700 Continuous 1700

Work scheduled by: NGrid

FWD  
 (Import)  
 UPNY CONED 3800 MW  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5100 MW

COOPERS\_-MIDDLETP\_ 345\_CMT-34

Sat 03/05/2016 to Sun 03/06/2016  
 0800 Continuous 1600

Work scheduled by: NYSEG

**CANCELLED by NYSEG 02/29/2016**

FWD  
 (Import)  
 CENTRAL EAST - VC 2720 MW  
 Impacts Total Transfer Capability 255 MW  
 TTC with All Lines In Service 2975 MW

OSWEGO\_COMPLEX\_AVR\_O/S

Sun 03/06/2016 to Sun 03/06/2016  
 0900 Continuous 1100

Work scheduled by: Gen

FWD  
 (Import)  
 CENTRAL EAST - VC 2870 MW  
 Impacts Total Transfer Capability 105 MW  
 TTC with All Lines In Service 2975 MW

MARCY\_-COOPERS\_ 345\_UCC2-41

Sun 03/06/2016 to Mon 03/07/2016  
 1800 Continuous 0559

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC 2500 MW  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK\_ 345\_W79

Mon 03/07/2016 to Mon 03/07/2016  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED 4350 MW  
 Impacts Total Transfer Capability 750 MW  
 TTC with All Lines In Service 5100 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, March 02, 2016 to Friday , September 01, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Mon 03/07/2016 to Fri 03/18/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**RAMAPO\_-BUCHAN\_N\_345\_Y94**

FWD

Mon 03/07/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4150 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

**N.SCTLND-ALPS\_\_\_\_345\_2**

FWD

REV

Mon 03/07/2016 to Mon 03/14/2016

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

**900 MW 1600 MW**

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

**N.SCTLND-ALPS\_\_\_\_345\_2**

FWD

REV

Mon 03/07/2016 to Mon 03/14/2016

(Import) (Export)

0600 Continuous 1600

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

**N.SCTLND-LEEDS\_\_\_\_345\_93**

FWD

Mon 03/07/2016 to Mon 03/14/2016

(Import)

0600 Continuous 1600

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**EDIC\_\_\_\_-N.SCTLND\_345\_14**

FWD

Mon 03/07/2016 to Sun 03/27/2016

(Import)

0600 Continuous 1600

UPDATEDby NG02/11/2016

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MOSES\_\_\_\_-ADIRNDCK\_230\_M2**

FWD

Mon 03/07/2016 to Fri 03/11/2016

(Import)

0700 Continuous 1730

UPDATEDby NYPA02/23/2016

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__230_PA27</b>					FWD	REV
Mon 03/07/2016	to	Mon 03/07/2016			(Import)	(Export)
0800	Continuous	1530			SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD	
Tue 03/08/2016	to	Mon 03/14/2016			(Import)	
0001	Continuous	1930			UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW
					TTC with All Lines In Service	5100 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>					FWD	
Wed 03/09/2016	to	Thu 03/10/2016			(Import)	
0700	Continuous	1700			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>EGRDNCTY_345_138_BK 1</b>					FWD	
Thu 03/10/2016	to	Sat 03/19/2016	<b><u>UPDATED</u></b>	<b><u>by LI</u></b>	(Import)	
0001	Continuous	2359		<b><u>01/28/2016</u></b>	CONED - LIPA	<b>1250 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>NIAGARA_-KINTIGH__345_NS1-38</b>					FWD	
Fri 03/11/2016	to	Sat 03/12/2016			(Import)	
0500	Continuous	1700			DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>FROST_BR-LONG MTN_345_352</b>					FWD	REV
Sun 03/13/2016	to	Sun 03/13/2016			(Import)	(Export)
0600	Continuous	1530			SCH - NE - NY	<b>1300 MW</b>
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1400 MW
<b>COOPERS_-ROCKTVRN_345_CRT-42</b>					FWD	
Mon 03/14/2016	to	Sun 03/27/2016	<b><u>UPDATED</u></b>	<b><u>by CHGE</u></b>	(Import)	
0600	Continuous	1600		<b><u>05/06/2015</u></b>	CENTRAL EAST - VC	<b>2720 MW</b>
Work scheduled by: CHGE					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

Mon 03/14/2016 to Mon 03/14/2016

UPDATED

by NGRID 02/09/2016

0645 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1600 MW</b>	<b>1650 MW</b>
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/14/2016 to Sat 03/19/2016

UPDATED

by NYPA 02/23/2016

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Tue 03/15/2016 to Thu 03/17/2016

0001 Continuous 1930

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	5100 MW

## SCH-IMO\_NY\_NIAG\_SOUTH\_BUS\_W/BB

Fri 03/18/2016 to Fri 03/18/2016

0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1600 MW</b>	<b>1650 MW</b>
Impacts Total Transfer Capability	300 MW	250 MW
TTC with All Lines In Service	1900 MW	1900 MW

## LEEDS\_\_\_\_-PLSNTVLY\_345\_92

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## PLSNTVLY\_345KV\_RNS5

Sat 03/19/2016 to Sat 03/19/2016

0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5100 MW

## W49TH\_ST\_345KV\_6

Mon 03/21/2016 to Mon 03/21/2016

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>340 MW</b>
Impacts Total Transfer Capability	320 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Mon 03/21/2016 to Mon 03/21/2016

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**340 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 320 MW

TTC with All Lines In Service 660 MW

**EGRDNCTY\_345\_138\_BK\_2**

FWD

Mon 03/21/2016 to Wed 03/30/2016

(Import)

0001 Continuous 2359

UPDATEDby LI01/28/2016

CONED - LIPA

**1250 MW**

Work scheduled by: LI

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 03/21/2016 to Thu 03/24/2016

(Import)

0700 Continuous 1730

UPDATEDby NYPA02/23/2016

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 03/21/2016 to Fri 03/25/2016

(Import)

0700 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 5100 MW

**ROCHESTR-PANNELL\_\_345\_RP1**

FWD

Mon 03/21/2016 to Tue 03/22/2016

(Import)

1000 Continuous 1700

DYSINGER EAST

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 03/23/2016 to Tue 04/05/2016

(Import)

0001 Continuous 2359

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 750 MW

TTC with All Lines In Service 5100 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Wed 03/23/2016 to Thu 03/24/2016

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_6

Sat 03/26/2016 to Sat 03/26/2016  
1700 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_8

Sat 03/26/2016 to Sat 03/26/2016  
1700 Continuous 1900  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **340 MW**  
Impacts Total Transfer Capability 320 MW  
TTC with All Lines In Service 660 MW

### FROST\_BR-LONG\_MTN\_345\_352

Sun 03/27/2016 to Sun 03/27/2016  
0600 Continuous 1530  
Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1300 MW 1600 MW**  
Impacts Total Transfer Capability 100 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

### W49TH\_ST\_345KV\_5

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

Mon 03/28/2016 to Mon 03/28/2016 UPDATED by CE 02/22/2016  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **330 MW**  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 660 MW

### FITZPTRK-EDIC 345\_FE-1

Mon 03/28/2016 to Tue 03/29/2016 UPDATED by NYISO 02/22/2016  
0500 Continuous 1700  
Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

### MARCY -COOPERS 345\_UCC2-41

Mon 03/28/2016 to Sun 04/17/2016  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_345\_STATCOM SVC**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

---

**MARCY\_\_\_\_765\_345\_BK 1**

FWD

Mon 03/28/2016 to Sun 04/17/2016

(Import)

0600 Continuous 1530

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**


---

**W49TH\_ST\_345KV\_5**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

**UPDATED****by CE****02/22/2016**

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**W49TH\_ST\_345KV\_7**

FWD

Tue 03/29/2016 to Tue 03/29/2016

(Import)

0630 Continuous 0700

**UPDATED****by CE****02/22/2016**

SCH - PJM\_HTP

**330 MW**

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

---

**OSWEGO\_\_-ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 0800

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**


---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

0730 Daily(No Weekends) 1700

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**


---

**OSWEGO\_\_-ELBRIDGE\_345\_17**

FWD

Thu 03/31/2016 to Thu 03/31/2016

(Import)

1630 Daily(No Weekends) 1700

**UPDATED****by NGRID****02/18/2016**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 75**

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LINDEN__ -GOETHALS_230_A2253</b>					FWD	REV
Sat 04/02/2016	to	Sat 04/02/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>12/21/2015</u>	(Import) (Export)
0200	Continuous	1900				
Work scheduled by: PJM					SCH - PJ - NY	<b>2600 MW</b> <b>1300 MW</b>
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>COLTON__ -HIGLEY__ 115_1</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016				(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>130 MW</b> <b>100 MW</b>
					Impacts Total Transfer Capability	69 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>SUGARISL-COLTON__ 115_4</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016				(Import) (Export)
0700	Continuous	1900				
Work scheduled by: NGrid					SCH - HQ_CEDARS	<b>150 MW</b> <b>100 MW</b>
					Impacts Total Transfer Capability	49 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>SUGARISL-COLTON__ 115_4 &amp; PYRITES_-COLTON__ 115_7 &amp; COLTON__ -HIGLEY__ 115_1</b>					FWD	REV
Sun 04/03/2016	to	Sun 04/10/2016				(Import) (Export)
0700		1900				
Work scheduled by:					SCH - HQ_CEDARS	<b>110 MW</b> <b>60 MW</b>
					Impacts Total Transfer Capability	89 MW 40 MW
					TTC with All Lines In Service	199 MW 100 MW
<b>NRTH1385-NOR HBR__ 138_601</b>					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	(Import) (Export)
0001	Continuous	2359				
Work scheduled by: LI					SCH - NPX_1385	<b>100 MW</b> <b>100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__ 138_601 &amp; NRTH1385-NOR HBR__ 138_602</b>					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016				(Import) (Export)
0001		2359				
Work scheduled by:					SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR__ 138_601 &amp; NRTH1385-NOR HBR__ 138_603</b>					FWD	REV
Mon 04/04/2016	to	Mon 04/04/2016				(Import) (Export)
0001		2359				
Work scheduled by:					SCH - NPX_1385	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, March 02, 2016 to Friday , September 01, 2017

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5100MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR__138_602</b>							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>							
Mon 04/04/2016	to	Mon 04/04/2016				SCH - NPX_1385	<b>0 MW</b>
0001		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	<b>100 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>							
Mon 04/04/2016	to	Mon 04/04/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/02/2016</u>	SCH - NPX_1385	<b>0 MW</b>
0001	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
<b>ROCKTVRN-RAMAPO__345_77</b>							
Mon 04/04/2016	to	Fri 04/29/2016	<u>UPDATED</u>	<u>by CHGE</u>	<u>11/13/2015</u>	CENTRAL EAST - VC	<b>2570 MW</b>
0800	Continuous	1559				Impacts Total Transfer Capability	405 MW
Work scheduled by: CHGE						TTC with All Lines In Service	2975 MW
<b>CLAY__-EDIC__345_2-15</b>							
Tue 04/05/2016	to	Wed 04/06/2016				OSWEGO EXPORT	<b>4850 MW</b>
0700	Continuous	1600				Impacts Total Transfer Capability	400 MW
Work scheduled by: NGrid						TTC with All Lines In Service	5250 MW
<b>HUDSONP_-FARRAGUT_345_C3403</b>							
Fri 04/08/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by PJM</u>	<u>01/07/2016</u>	SCH - PJ - NY	<b>2600 MW</b>
0200	Continuous	1600				Impacts Total Transfer Capability	0 MW
Work scheduled by: PJM						TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GOETHALS-LINDN CG\_345\_G23L & GOETHALS-LINDN CG\_345\_G23M

Mon 04/11/2016 to Mon 04/25/2016  
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	315 MW
Impacts Total Transfer Capability	315 MW	0 MW
TTC with All Lines In Service	315 MW	315 MW

### WATRCURE-OAKDALE\_345\_31

Mon 04/11/2016 to Tue 04/12/2016  
0800 Continuous 1630

Work scheduled by: NYSEG

UPDATED by NYSEG 03/01/2016

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2600 MW	1300 MW

### BECK\_-NIAGARA\_230\_PA27

Fri 04/15/2016 to Fri 04/15/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1900 MW

### ROCHESTR-PANNELL\_345\_RP2

Sat 04/16/2016 to Sun 04/17/2016  
0700 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### EDIC\_-FRASER\_345\_EF24-40

Mon 04/18/2016 to Sun 05/15/2016  
0500 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 04/18/2016 to Fri 04/22/2016  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/27/2016

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### FRASER\_-COOPERS\_345\_33

Mon 04/18/2016 to Sun 05/22/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>HOMER C_-FIVEMILE_345_37</b>							
Wed 04/20/2016	to	Thu 05/19/2016	<u>UPDATED</u>	<u>by NYISO</u>	<u>02/24/2016</u>		
0800	Continuous	1600				SCH - PJ - NY	<b>2600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
<b>CHATGUAY-MASSENA_765_7040</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	<b>1550 MW</b>
0100	Continuous	1530				Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	<b>0 MW</b>
0100	Continuous	1530				Impacts Total Transfer Capability	1500 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	CENTRAL EAST - VC	<b>2315 MW</b>
0100	Continuous	1530				Impacts Total Transfer Capability	660 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
							<b>ARR: 20</b>
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	MOSES SOUTH	<b>500 MW</b>
0100	Continuous	1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
							<b>ARR: 20</b>
<b>MASSENA_-MARCY_765_MSU1</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/27/2016</u>	SCH - HQ - NY	<b>475 MW</b>
0100	Continuous	1530				Impacts Total Transfer Capability	1025 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW
							<b>ARR: 20</b>
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD	
						(Import)	
Sat 04/23/2016	to	Sun 04/24/2016				MOSES SOUTH	<b>500 MW</b>
0100		1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by:						TTC with All Lines In Service	3150 MW
							<b>ARR: 20</b>



# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday ,September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-MASSENA\_230\_MMS2**

Sat 04/23/2016 to Sun 04/24/2016  
0100 1530

Work scheduled by:

**ARR: 20**

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**850 MW 0 MW**

650 MW 1000 MW

1500 MW 1000 MW

---

**BERKSHIR-ALPS\_\_\_345\_393**

Mon 04/25/2016 to Mon 04/25/2016  
0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

**UPDATED****by NE****01/15/2016**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1300 MW 1300 MW**

100 MW 300 MW

1400 MW 1600 MW

---

**BERKSHIR-ALPS\_\_\_345\_393**

Mon 04/25/2016 to Mon 04/25/2016  
0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

**UPDATED****by NE****01/15/2016**

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**100 MW 100 MW**

100 MW 100 MW

200 MW 200 MW

---

**SCH-NYISO-NE\_LIMIT\_400**

Mon 04/25/2016 to Mon 04/25/2016  
0700 Daily(No Weekends) 0900

Work scheduled by: NGrid

**UPDATED****by NE****01/15/2016**

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV  
(Export)

**600 MW**

1000 MW

1600 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 04/25/2016 to Fri 04/29/2016  
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

**2300 MW**

850 MW

3150 MW

---

**BERKSHIR-ALPS\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

Mon 04/25/2016 to Mon 04/25/2016  
0800 0900

Work scheduled by:

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1300 MW 1300 MW**

100 MW 300 MW

1400 MW 1600 MW

---

**BERKSHIR-NORTHFLD\_345\_312**

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

**1400 MW 1450 MW**

0 MW 150 MW

1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NE-NYISO\_LIMIT\_500

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1400 MW

### SCH-NYISO-NE\_LIMIT\_700

Mon 04/25/2016 to Sat 05/07/2016  
0800 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	1600 MW

### ROCKTVRN-RAMAPO\_\_\_345\_77

Fri 04/29/2016 to Sat 05/14/2016  
1600 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
CENTRAL EAST - VC	2570 MW
Impacts Total Transfer Capability	405 MW
TTC with All Lines In Service	2975 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Sat 04/30/2016 to Sun 05/01/2016  
0700 Continuous 1800

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 05/01/2016 to Fri 05/06/2016  
1300 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/02/2016 to Fri 05/06/2016  
0001 Continuous 1800

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEWBRIDGE-DUFFYAVE\_345\_501

Mon 05/02/2016 to Fri 05/06/2016

0001 Continuous 1800

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NIAGARA\_KINTIGH\_345\_NS1-38

Mon 05/02/2016 to Fri 05/06/2016

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## PANNELL-CLAY\_345\_2

Mon 05/02/2016 to Mon 05/02/2016

0730 Continuous 1500

Work scheduled by: NYPA

UPDATEDby RGE02/16/2016

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## HUDSONP-FARRAGUT\_345\_B3402

Tue 05/03/2016 to Wed 05/04/2016

0001 Continuous 2300

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## HUDSONP-FARRAGUT\_345\_B3402 &amp; HUDSONP-FARRAGUT\_345\_C3403

Tue 05/03/2016 to Wed 05/04/2016

0001 2300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2300 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2300 MW 1300 MW

## BROWNFLS-TAYLORVL\_115\_4

Tue 05/03/2016 to Fri 05/27/2016

0700 Continuous 1800

Work scheduled by: NGrid

ARR: 38

FWD

REV

(Import) (Export)

SCH - HQ\_CEDARS

70 MW 40 MW

Impacts Total Transfer Capability 120 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## BERKSHIR-ALPS\_345\_393

Sat 05/07/2016 to Sat 05/07/2016

1600 Daily 1800

Work scheduled by: NGrid

UPDATEDby NE01/15/2016

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW 1000 MW

Impacts Total Transfer Capability 450 MW 600 MW

TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>	(Import)	(Export)
1600	Daily	1800				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_400</b>							REV
Sat 05/07/2016	to	Sat 05/07/2016	<u>UPDATED</u>	<u>by NE</u>	<u>01/15/2016</u>		(Export)
1600	Daily	1800				<b>600 MW</b>	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1600 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>						FWD	
Mon 05/09/2016	to	Fri 05/13/2016				(Import)	
0700	Continuous	1530				<b>2520 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD	REV
Mon 05/09/2016	to	Sat 05/14/2016				(Import)	(Export)
0700	Continuous	1900				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
<b>RAMAPO__-BUCHAN_N_345_Y94</b>						FWD	
Thu 05/12/2016	to	Sat 05/14/2016				(Import)	
0001	Continuous	2359				<b>4150 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	5100 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD	
Sun 05/15/2016	to	Sun 05/15/2016				(Import)	
0001	Continuous	0030				<b>4000 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>						FWD	
Sun 05/15/2016	to	Wed 05/18/2016				(Import)	
0001	Continuous	2330				<b>4000 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Sun 05/15/2016 to Wed 05/18/2016

(Import)

0001 Continuous 2330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## COOPERS\_-ROCKTVRN\_345\_CRT-42

FWD

Mon 05/16/2016 to Fri 05/27/2016

(Import)

0700 Continuous 1530

EXTENDED by NYPA 02/17/2016

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 05/16/2016 to Fri 06/03/2016

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: CHGE

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Wed 05/18/2016 to Wed 05/18/2016

(Import)

2300 Continuous 2330

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Thu 05/19/2016 to Sun 05/22/2016

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 05/23/2016 to Mon 05/23/2016

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

## PLSNTVLE-DUNWODIE\_345\_W90

FWD

Mon 05/23/2016 to Wed 05/25/2016

(Import)

0001 Continuous 2100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC - FRASER 345\_EF24-40

Mon 05/23/2016 to Tue 05/24/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## LEEDS 345\_LEEDS SVC

Mon 05/23/2016 to Fri 06/10/2016  
0730 Continuous 1500

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2950 MW  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## NINEMILE-CLAY 345\_8

Tue 05/24/2016 to Fri 05/27/2016  
0700 Continuous 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT 5150 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

## MAINESBG-WATRCURE 345\_30

Tue 05/24/2016 to Wed 05/25/2016  
0800 Continuous 1600

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

## WOOD\_ST - PLSNTVLE 345\_Y87

Wed 05/25/2016 to Wed 05/25/2016  
2030 Continuous 2100

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 5100 MW

## HOMRC\_NY-MAINS\_NY 345\_47

Thu 05/26/2016 to Fri 05/27/2016  
0800 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2200 MW	1300 MW
Impacts Total Transfer Capability	100 MW	0 MW
TTC with All Lines In Service	2300 MW	1300 MW

## MARCY - COOPERS 345\_UCC2-41

Fri 05/27/2016 to Sat 05/28/2016  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BROWNFLS-TAYLORVL\_115\_3

Tue 05/31/2016 to Wed 06/15/2016  
0600 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## FRASER-COOPERS\_345\_33

Tue 05/31/2016 to Wed 06/01/2016  
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2395 MW
Impacts Total Transfer Capability	580 MW
TTC with All Lines In Service	2975 MW

## NIAGARA-KINTIGH\_345\_NS1-38

Fri 06/03/2016 to Fri 06/03/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## FRASER-GILBOA\_345\_GF5-35

Sat 06/04/2016 to Fri 06/10/2016  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## BECK-NIAGARA\_345\_PA302

Mon 06/06/2016 to Fri 06/17/2016  
0700 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 01/21/2016

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1200 MW	1100 MW
Impacts Total Transfer Capability	700 MW	800 MW
TTC with All Lines In Service	1900 MW	1900 MW

## COLTON-FLATROCK\_115\_2

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	40 MW
Impacts Total Transfer Capability	90 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

## HANAWAFL-COLTON\_115\_5

Sun 06/12/2016 to Sun 06/12/2016  
0530 Continuous 1730

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	150 MW	40 MW
Impacts Total Transfer Capability	40 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/12/2016	to	Sun 06/12/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sat 06/18/2016		SCH - HQ_CEDARS	100 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Thu 06/16/2016	to	Sun 06/26/2016		SCH - HQ_CEDARS	70 MW 40 MW
0600	Continuous	1700		Impacts Total Transfer Capability	120 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
COLTON___-FLATROCK_115_2				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	SCH - HQ_CEDARS	100 MW 40 MW
0530	Continuous	1730	<u>by NGRID</u> <u>02/04/2016</u>	Impacts Total Transfer Capability	90 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016	<u>UPDATED</u>	SCH - HQ_CEDARS	150 MW 40 MW
0530	Continuous	1730	<u>by NGRID</u> <u>02/04/2016</u>	Impacts Total Transfer Capability	40 MW 0 MW
Work scheduled by: NGrid				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					
PARISHVL-COLTON___115_3 & MCINTYRE-COLTON___115_8 & COLTON___-FLATROCK_115_2 & HANAWAFL-COLTON___115_5				FWD	REV
				(Import)	(Export)
Sun 06/19/2016	to	Sun 06/19/2016		SCH - HQ_CEDARS	80 MW 40 MW
0530		1730		Impacts Total Transfer Capability	110 MW 0 MW
Work scheduled by:				TTC with All Lines In Service	190 MW 40 MW
ARR: 38					



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MAl**

Mon 06/27/2016 to Wed 06/29/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Thu 06/30/2016 to Fri 07/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Tue 07/05/2016 to Sat 07/09/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Mon 07/11/2016 to Mon 08/01/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Tue 08/02/2016 to Thu 08/25/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Fri 08/26/2016 to Fri 09/02/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

---

**MARCY\_\_\_-COOPERS\_\_345\_UCC2-41**

Sun 08/28/2016 to Wed 08/31/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### GILBOA -LEEDS 345\_GL3

Mon 09/05/2016 to Fri 09/09/2016  
0800 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

### BROWNFLS-TAYLORVL 115\_3

Tue 09/06/2016 to Sun 09/11/2016  
0600 Continuous 1700

Work scheduled by: NGrid

**ARR: 38**

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **70 MW 40 MW**  
Impacts Total Transfer Capability 120 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

### MARCY 765\_345\_BK 2

Tue 09/06/2016 to Sun 09/11/2016  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### KINTIGH -ROCHESTR 345\_SR1-39

Mon 09/12/2016 to Fri 09/16/2016  
0700 Continuous 1630

Work scheduled by: NYPA

**UPDATED by NYISO 01/20/2016**

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MOSES -ADIRNDCK 230\_MAI

Mon 09/12/2016 to Sat 09/17/2016  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### HURLYAVE-ROSETON 345\_303

Mon 09/12/2016 to Fri 09/30/2016  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

### NIAGARA 345\_230\_BK 4

Wed 09/14/2016 to Thu 09/15/2016  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by PA 09/18/2015**

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1900 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__345_PA301</b>				FWD	REV
Fri 09/16/2016 to Fri 09/16/2016				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1200 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1900 MW
<b>FITZPTRK-EDIC____345_FE-1</b>				FWD	
Mon 09/19/2016 to Wed 09/21/2016				(Import)	
0700	Continuous	1530		OSWEGO EXPORT	<b>4800 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	5250 MW
<b>MOSES____-ADIRNDCK_230_MA1</b>				FWD	
Mon 09/19/2016 to Sat 09/24/2016				(Import)	
0700	Continuous	1530		MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
<b>BECK____-NIAGARA__230_PA27</b>				FWD	REV
Mon 09/19/2016 to Sun 11/06/2016				(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
<b>NRTH1385-NOR HBR__138_601</b>				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700	Continuous	1600		SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 09/26/2016 to Fri 09/30/2016				(Import)	(Export)
0700		1600		SCH - NPX_1385	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_602</b>				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700		1600	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603</b>				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_1385</b>				FWD	REV
Mon 09/26/2016	to	Fri 09/30/2016		(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Mon 09/26/2016	to	Sat 10/01/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
<b>MARCY__-COOPERS__345_UCC2-41</b>				FWD	
Mon 10/03/2016	to	Sun 10/09/2016		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	<b>2500 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
Tue 10/04/2016	to	Fri 10/07/2016		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

## LEEDS\_\_\_345KV\_R94301

FWD

Mon 10/10/2016 to Fri 11/04/2016 UPDATED by NGRID 07/09/2015

(Import)

0700 Continuous 1600

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 10/11/2016 to Fri 10/14/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import) (Export)

0100 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

CENTRAL EAST - VC **2315 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/15/2016 to Sat 10/29/2016 UPDATED by NYPA 10/08/2015

(Import)

0100 Continuous 1730

Work scheduled by: NYPA

ARR: 20

MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday, September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016	<u>UPDATED</u>	<u>by NYPA</u> <u>10/08/2015</u>	(Import)	(Export)
0100	Continuous	1730			<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD	
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	
0100		1730			<b>500 MW</b>	
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
ARR: 20					TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>					FWD	REV
Sat 10/15/2016	to	Sat 10/29/2016			(Import)	(Export)
0100		1730			<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
ARR: 20					TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_BK 2</b>					FWD	
Mon 10/24/2016	to	Fri 10/28/2016			(Import)	
0700	Continuous	1730			<b>1700 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
ARR: 19					TTC with All Lines In Service	3150 MW
<b>MOSES_-ADIRNDCK_230_MA2</b>					FWD	
Mon 10/31/2016	to	Sat 11/05/2016			(Import)	
0700	Continuous	1530			<b>2300 MW</b>	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>HOMRC_NY-MAINS_NY_345_47</b>					FWD	REV
Fri 11/04/2016	to	Fri 11/04/2016			(Import)	(Export)
0600	Continuous	1600			<b>2600 MW</b>	<b>1300 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2600 MW 1300 MW
<b>LEEDS_-PLSNTVLY_345_92</b>					FWD	
Mon 11/07/2016	to	Wed 12/07/2016	<u>UPDATED</u>	<u>by CONED</u> <u>09/16/2015</u>	(Import)	
0001	Continuous	2359			<b>3800 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, March 02, 2016 to Friday , September 01, 2017

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Mon 11/07/2016 to Wed 12/07/2016 UPDATED by CONED 09/16/2015

(Import)

0001 Continuous 2359

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5100 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/07/2016 to Thu 11/10/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MAINESBG-WATRCURE\_345\_30

FWD

REV

Mon 11/07/2016 to Fri 12/09/2016 UPDATED by NYSEG 02/16/2016

(Import) (Export)

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2600 MW 1300 MW

## BECK\_\_-NIAGARA\_345\_PA301

FWD

REV

Mon 11/14/2016 to Fri 11/18/2016

(Import) (Export)

0700 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW 1250 MW

Impacts Total Transfer Capability 500 MW 650 MW

TTC with All Lines In Service 1900 MW 1900 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/14/2016 to Sat 11/19/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/21/2016 to Wed 11/23/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/28/2016 to Fri 12/02/2016

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**CENTRAL EAST**      **3100MW**  
**CENTRAL EAST - VC**      **2975MW**  
**TOTAL EAST**      **6500MW**  
**UPNY CONED**      **5100MW**  
**SPR/DUN-SOUTH**      **4600MW**  
**DYSINGER EAST**      **3150MW**  
**MOSES SOUTH**      **3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/05/2016      to      Fri 12/09/2016  
0700      Continuous      1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH**      **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/12/2016      to      Fri 12/16/2016  
0700      Continuous      1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH**      **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35**

Mon 12/12/2016      to      Fri 12/30/2016  
0700      Continuous      1530

Work scheduled by: NYPA

FWD  
(Import)  
**CENTRAL EAST - VC**      **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/19/2016      to      Thu 12/22/2016  
0700      Continuous      1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH**      **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**FITZPTRK-EDIC\_\_\_\_\_345\_FE-1**

Mon 03/06/2017      to      Fri 03/31/2017  
0600      Continuous      1900

Work scheduled by: NGrid

FWD  
(Import)  
**OSWEGO EXPORT**      **4800 MW**  
Impacts Total Transfer Capability 450 MW  
TTC with All Lines In Service 5250 MW

---

**BROWNFLS-TAYLORVL\_115\_3**

Mon 05/01/2017      to      Fri 05/26/2017  
0600      Continuous      1900

Work scheduled by: NGrid

**ARR: 38**

FWD      REV  
(Import) (Export)  
**SCH - HQ\_CEDARS**      **70 MW**      **40 MW**  
Impacts Total Transfer Capability 120 MW      0 MW  
TTC with All Lines In Service 190 MW      40 MW

---

**BROWNFLS-TAYLORVL\_115\_4**

Tue 05/30/2017      to      Sat 06/24/2017  
0600      Continuous      1900

Work scheduled by: NGrid

**ARR: 38**

FWD      REV  
(Import) (Export)  
**SCH - HQ\_CEDARS**      **70 MW**      **40 MW**  
Impacts Total Transfer Capability 120 MW      0 MW  
TTC with All Lines In Service 190 MW      40 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5100MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 06/26/2017	to	Sat 07/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Wed 07/05/2017	to	Sat 07/22/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
				(Import)	(Export)
Mon 07/24/2017	to	Sat 08/19/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3				FWD	REV
				(Import)	(Export)
Mon 08/21/2017	to	Fri 09/01/2017			
0600	Continuous	1900			
Work scheduled by: NGrid			ARR: 38	SCH - HQ_CEDARS	70 MW 40 MW
				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW